

CENTRAL KOWLOON ROUTE

**APS Commissioning Test Report
(First Stage)**

(CONDITION 2.20 OF
ENVIRONMENTAL PERMIT, EP-457/2013/D)

(December 2025)



Environmental Permit No. EP-457/2013/D

Central Kowloon Route

Independent Environmental Checker Verification

Works Contract:	Buildings, Electrical and Mechanical Works (HY/2019/13)
-----------------	---

Reference Document/Plan

Document/ Plan to be Certified / Verified:	APS Commissioning Test Report (First Stage)
Date of Report:	-
Date received by IEC:	04 December 2025

Reference EP Condition

Environmental Permit Condition:	2.20
Submission and Measures for Mitigating Operational Air Quality Impact	
2.20 The Permit Holder shall, in accordance with the submission schedule as stipulated in the approved APS Commissioning Test Plan described in Condition 2.19 above, or otherwise approved by the Director, deposit with the Director four hard copies and one electronic copy of the APS Commissioning Test Report, which shall be certified by the ET Leader and verified by the IEC as conforming to the removal efficiency specified under Condition 2.18 above.	

IEC Verification

I hereby verify that the above referenced document/ plan complies with the above referenced condition of EP-457/2013/D.	
	
Ms Mandy To	Date: 04 December 2025
Independent Environmental Checker	

Our ref: 0436942_IEC Verification Cert_BEM_APS Commissioning Test Report (First Stage)_20251204.docx

Our ref.: MA20024/Corres/Out/EP2.20/DC251204

Gammon Construction Limited
22/F, Tower 1 and 2, The Quayside
77 Hoi Bun Road,
Kwun Tong, Hong Kong

By E-Mail
4 December 2025

Dear Sir / Madam,

Contract No. HY/2019/13
Central Kowloon Route – Buildings, Electrical and Mechanical Works
(Environmental Permit (EP) No. EP-457/2013/D)
Certification of Air Purification System Commissioning Test Report (First Stage)

We refer to the submission of the Air Purification System Commissioning Test Report (First Stage) received on 4 December 2025 via email.

Regarding Condition 2.20 of the Environmental Permit (EP No.: EP-457/2013/D), the Permit Holder shall, in accordance with the submission schedule as stipulated in the approved APS Commissioning Test Plan described in Condition 2.19 above, or otherwise approved by the Director, deposit with the Director four hard copies and one electronic copy of the APS Commissioning Test Report, which shall be certified by the ET Leader and verified by the IEC as conforming to the removal efficiency specified under Condition 2.18 above.

We have no adverse comments on the report. As the ET Leader, I hereby certify this first stage report in accordance with Condition 2.20 of the Environmental Permit.

Should you have any queries, please do not hesitate to contact Mr. Dave Chan at 2151 2097 or the undersigned at 2151 2072.

Yours sincerely,
Cinotech Consultants Ltd.



Ms. Betty Choi
Environmental Team Leader

Encl.

Abbreviation List

CCMS	Central Control and Monitoring System
CKR	Central Kowloon Route
DC	Direct Current
ESP	Electrostatic Participator
ET	Environmental Team
EP	Environemental Permit
EMSD	Electrical and Mechanical Services Department
FAT	Factory Acceptance Test
HV	High Voltage
HVB	Ho Man Tin Ventilation Building
KVB	Kai Tak Ventilation Building
IEC	Independent Environmental Checker
PSU	ESP Power Supply Unit
SAT	Site Acceptance Test
TVF	Tunnel Ventilation Fan
TVS	Tunnel Ventilation System
YVB	Yau Mei Tai Ventilation Building

Table of Content

1.	Introduction		1
2.	Factory Acceptance Test		3
3.	Material Test of the Denitrification Media (Activated Carbon)		8
4.	Site Acceptance Tests		10
Appendix A –	Factory Acceptance Test (FAT) Reports		
Appendix B –	Material Test Report of the Denitrification Media (Activated Carbon) by an Accredited Independent Laboratory		
Appendix C –	Site Acceptance Test (SAT) Reports for ESP Filter		
Appendix D –	Site Acceptance Test (SAT) Reports for ESP HV Power Supply Units		
Appendix E –	Site Acceptance Test (SAT) Reports for the Integrated Tests of ESP and De-NO2 filters		
Appendix F –	Site Acceptance Test (SAT) Reports for Performance Integrated Tests of Module (APS with associated TVF) with Tunnel Portals Emission		
Appendix G –	Site Acceptance Test (SAT) Reports for APS Removal Efficiency Tests		
Appendix H –	Calibration Certificate for Air Monitoring Stations		
Appendix I –	Location Plan and APS Configuration		

1. Introduction

- 1.1. The Environmental Permit, EP-457/2013/D (hereafter referred as “the EP”), for the Central Kowloon Route was issued on 15 June 2021.
- 1.2. As stipulated in Condition 2.20 of the EP, the Permit Holder shall, in accordance with the submission schedule as stipulated in the approved Air Purification System (APS) Commissioning Test Plan described in Condition 2.19 of the EP, or otherwise approved by the Director, deposit with the Director four hard copies and one electronic copy of the APS Commissioning Test Report, which shall be certified by the ET Leader and verified by the IEC as conforming to the removal efficiency specified under Condition 2.18 of the EP.
- 1.3. Referring to Section 6 of the approved APS Commissioning Test Plan, the submission schedule for APS Commissioning Test Report is listed below:

APS Commissioning Test Report		Tentative Submission Schedule
First Stage Testing	(i) Factory Acceptance Test (FAT) - performance test of the Electrostatic Precipitator (ESP) filters - adsorption test for De-NO₂ filter - performance tests of an integrated ESP and De-NO₂ filters (ii) Material Test of the Denitrification Media (activated carbon) (iii) Site Acceptance Test - ESP HV Power Supply Units and ESP System - Integrated test of ESP and De-NO₂ filters - Performance integrated test of Module (APS with associated TVF) with air flow emitted via tunnel portals of tunnel - Efficiency Tests for the APS	before the CKR tunnel is opened
Second Stage Testing	(iv) Calibration of the installed air monitoring stations (v) Post-commissioning Efficiency Test for each APS module over a continuous thirty calendar day period (vi) Review of criteria at lower inlet concentration level for PM₁₀ and NO₂	Approximately eight months after the CKR tunnel is opened

- 1.4. This submission of first stage APS Commissioning Test Report, which includes the Factory Acceptance Test (FAT), the material test of the denitrification media for the De-NO₂ filter, and the Site Acceptance Test (SAT), to demonstrates the performance of the APS below before the commissioning of CKR tunnel in December 2025:-

Respirable Suspended Particles (RSP) PM₁₀ – Removal efficiency

When inlet concentration equal to or greater than 0.5mg/m³, not less than 80% of RSP/PM₁₀ shall be removed; and

When inlet concentration is lower than 0.5mg/m³, the outlet concentration shall not be greater than 0.1mg/m³. *Note

NO₂ – Removal efficiency

When inlet concentration equal to or greater than 0.25ppm, not less than 80% of NO₂ shall be removed; and

When inlet concentration is lower than 0.25ppm, the outlet concentration shall not be greater than 0.05ppm. *Note

*Note: The passing criteria at lower inlet concentration levels for PM₁₀ and NO₂ will be further reviewed in Second Stage Testing.

2. Factory Acceptance Test (FAT)

(Reference with Section 4.1 of the APS Commissioning Test Plan)

- 2.1. FAT was conducted in 11 to 17 May 2023 inside the factory by the APS specialist – Clean Tunnel Air International AS (CTA) to verify the performance of the Electrostatic Precipitator (ESP) using the accepted ESP HV Power Supply Units, the adsorption performance of the De-NO₂ and the performance of an integrated ESP and De-NO₂ Filters prior to manufacturing and delivery to Hong Kong.

The details of ESP and the performance of an integrated ESP and De-NO₂ Filters are summarized below:

Date: 11 to 14 & 16 to 17 May 2023

Location: No 1199 Yixian Rd, Shanghai, China

Company: Clean Tunnel Air International AS (CTA)

For detail of De-NO₂ filters, it was carried out at Test Lab with address below:

Date: 15 May 2023

Location: No.88, Suzhou East Road, Taicang, Suzhou, Jiangsu, China

Company: Trane Air Conditioning System (China) Laboratory

The attendance of FAT was involved below:-

Highways Department (HyD)

Electrical & Mechanical Services Department (EMSD)

Arup-Mott MacDonald Joint Venture (AMMJV)

Gammon Construction Ltd. (GCL)

Jardine Engineering Corporation (JEC)

Clean Tunnel Air International AS (CTA)

Part A: Performance Tests of the Electrostatic Precipitator (ESP) Filters

- 2.2. The tests were carried out on 14 May 2023 inside the factory by the APS specialist - CTA at conditions similar to the tunnel environment and the PM10 concentration was measured before and after the ESP modules. 10 nos. of ESP filters with stainless steel supporting framing were assembled to overall size not less than 2m(W) x 2m(H).
- 2.3. The removal efficiency for ESP filter was performed in 3 different stages: 1) PM10 alone, 2) PM10 and PM2.5 and 3) PM10, PM2.5 and PM1 at concentrations which simulate concentrations in the tunnel exhaust environment. Results of PM10 removal efficiency complied with Sections 3.1 of the APS Commissioning Test Plan.
- 2.4. The test reports for performance of the ESP Filters are enclosed in **Appendix A**. Removal efficiency test records for ESP Filters are summarized below:

Table 1 - Summary for Removal Efficiency Test Record for ESP Filters when inlet concentration lower than 0.5mg/m³

Test Item	Testing Condition / Environment	Inlet PM10 Concentration Criteria	Measured Conditions	Measured Results	
			PM10 Inlet Concentration (mg/m3)	PM10 Outlet Concentration (mg/m3)	Passing Criteria (PM10 level ≤ 0.1 mg/m3)
1	PM10	PM10 < 0.5 mg/m ³ (Range start at value at 0.2-0.4 mg/m3 stably)	0.2156	0.0126	Pass
			0.2907	0.0144	Pass
			0.2482	0.0170	Pass
2	PM10 and PM2.5		0.2350	0.0144	Pass
			0.3035	0.0172	Pass
			0.2785	0.0154	Pass
3	PM10, PM2.5 and PM1		0.2735	0.0164	Pass
			0.2759	0.0140	Pass
			0.2211	0.0157	Pass

Table 2 - Summary for Removal Efficiency Test Record for ESP Filters when inlet concentration equal to or greater than 0.5mg/m³

Test Item	Testing Condition / Environment	Inlet PM10 Concentration Criteria	Measured Conditions	Measured Results		
			PM10 Inlet Concentration (mg/m3)	PM10 Outlet Concentration (mg/m3)	PM10 Removal Rate (%)	Passing Criteria (≥ 80% PM10 Removed)
4	PM10	PM10 ≥ 0.5 mg/m ³ (Range start at value at 0.6-0.9 mg/m3 stably)	0.7296	0.0302	95.9	Pass
			0.7680	0.0306	96.0	Pass
			0.8724	0.0330	96.2	Pass
5	PM10 and PM2.5		0.6291	0.0318	94.9	Pass
			0.7380	0.0276	96.3	Pass
			0.8595	0.0263	96.9	Pass
6	PM10, PM2.5 and PM1		0.7822	0.0274	96.5	Pass
			0.6450	0.0302	95.3	Pass
			0.7678	0.0302	96.1	Pass

Remarks:

- Testing conditions
 - ESP Air Velocity = 5.37 + 0.5 m/s
 - Air Temperature / Relative Humidity in 50°C±2°C / 95% ±5%
 - Ionizer / Collector Voltages in 14kV / 6.5kV

Part B: Adsorption Tests for De-NO2 Filters

- 2.5. The factory adsorption test of De-NO2 filter was carried out on 15 May 2023 inside Trane Air Conditioning System (China) Laboratory by the APS specialist - CTA at an environment similar to the APS plenum in terms of temperature, humidity and the design airflow velocity. The specimen size 400(L) x 400(H) x 430mm(D) of the De-NO2 filters was assembled for adsorption test.
- 2.6. The removal efficiency for De-NO2 filter was performed in 3 different stages: 1) NO2 alone, 2) NO2 and O3, 3) NO2 and Toluene at concentration which simulate concentrations in the tunnel exhaust environment. Results of NO2 adsorption performance complied with Sections 3.1 of the APS Commissioning Test Plan.
- 2.7. The test reports are enclosed in **Appendix A**. Adsorption Test Record for De-NO2 Filters are summarized below:

Table 3 - Summary for Adsorption Test Record for De-NO2 Filters when inlet concentration lower than 0.25ppm

Item	Testing Condition / Environment	Inlet NO2 Concentration Criteria	Measured Conditions	Measured Results	
			NO2 Inlet Concentration (ppm)	NO2 Outlet Concentration (ppm)	Passing Criteria (NO2 ≤ 0.05ppm)
1	NO2 alone	NO2 < 0.25 ppm, (NO2 range start at value at 0.05-0.2ppm stably)	0.194	0.003	Pass
			0.180	0.003	Pass
			0.177	0.002	Pass

Table 4 - Summary for Adsorption Test Record for De-NO2 Filters when inlet concentration equal to or greater than 0.25ppm

Item	Testing Condition / Environment	Inlet NO2 Concentration Criteria	Measured Conditions	Measured Results		
			NO2 Inlet Concentration (ppm)	NO2 Outlet Concentration (ppm)	NO2 Adsorption Rate (%)	Passing Criteria (≥ 80% NO2 Removed)
1	NO2 alone	NO2 ≥ 0.25 ppm (NO2 Range start at value at 0.3-0.6ppm stably)	0.457	0.003	99.34	Pass
			0.450	0.003	99.33	Pass
			0.425	0.002	99.52	Pass
2	NO2 / O3	NO2 ≥ 0.25 ppm + ozone 0.5ppm ±5% (NO2 range start at value at 0.3-0.6ppm stably)	0.365	0.002	99.45	Pass
			0.342	0.002	99.41	Pass
			0.324	0.002	99.38	Pass
3	NO2 / Toluene	NO2 ≥ 0.25 + toluene 10 ppm ±5% (NO2 range start at value at 0.3-0.6ppm stably)	0.333	0.004	98.79	Pass
			0.318	0.002	99.37	Pass
			0.300	0.002	99.33	Pass

Remarks:

- Testing conditions
 - De-NO2 Face Velocity = 0.5 + 0.05m/s
 - Air Temperature / Relative Humidity in 50°C±2°C / 95% ±5%

Part C: Performance Tests of An Integrated ESP and De-NO2 Filters

- 2.8. The integrated test of the ESP and De-NO2 filters was carried out on 12 May 2023 inside the factory by the APS specialist - CTA at conditions similar to the tunnel environment and measured the PM10 and NO2 concentration before and after the system. 10 nos. of ESP cells and 55 nos. of carbon boxes with a stainless steel supporting framing were assembled.
- 2.9. The performance tests of an integrated ESP and De-NO2 filters was performed in different inlet concentration for PM10 and NO2, injected voltages for ESP ionizer and collector plates which in an environment similar to the APS plenum of 50°C / 40% Relative Humidity and 50°C / 95% Relative Humidity under design face velocity of ESP filter in 5.37 m/s. Results complied with Sections 3.1 of the APS Commissioning Test Plan.
- 2.10. The test reports for an integrated performance for an integrated ESP Filters and De-NO2 Filters are enclosed in **Appendix A**. Removal efficiency test records are summarized below:

Table 5 - Summary for Integrated Test of An Integrated ESP and De-NO2 Filters when PM10 inlet concentration lower than 0.5mg/m³ and NO2 inlet concentration lower than 0.25ppm

Item	Testing Condition / Environment	Inlet Concentration Criteria	Measured Conditions	Measured Results	
			Inlet Concentration (mg/m3 for PM10) (ppm for NO2)	Outlet Concentration (mg/m3 for PM10) (ppm for NO2)	Passing Criteria (PM10 ≤ 0.1 mg/m3) (NO2 ≤ 0.05ppm)
1	PM10 (13kV / 6kV) (50°C±2°C / 40%± 5%)	< 0.5 mg/m3 (Range start at value at 0.2-0.4 mg/m3 stably)	0.3234	0.0107	Pass
			0.3489	0.0136	Pass
			0.3582	0.0124	Pass
	NO2 (50°C±2°C / 40%± 5%)	< 0.25 ppm (Range start at value at 0.05-0.2ppm stably)	0.0516	0.0010	Pass
			0.0506	0.0010	Pass
			0.0493	0.0010	Pass
2	PM10 (14kV / 6.5kV) (50°C±2°C / 40%± 5%)	< 0.5 mg/m3 (Range start at value at 0.2-0.4 mg/m3 stably)	0.3126	0.0141	Pass
			0.3126	0.0141	Pass
			0.3057	0.0148	Pass
	NO2 (50°C±2°C / 40%± 5%)	< 0.25 ppm (Range start at value at 0.05-0.2ppm stably)	0.0524	0.0010	Pass
			0.0523	0.0010	Pass
			0.0508	0.0010	Pass
5	PM10 (13kV / 6kV) (50°C±2°C / 95%± 5%)	< 0.5 mg/m3 (Range start at value at 0.2-0.4 mg/m3 stably)	0.3051	0.0084	Pass
			0.3051	0.0117	Pass
			0.3015	0.0120	Pass
	NO2 (50°C±2°C / 95%± 5%)	< 0.25 ppm (Range start at value at 0.05-0.2ppm stably)	0.0582	0.0010	Pass
			0.0583	0.0010	Pass
			0.0600	0.0010	Pass
6	PM10 (14kV / 6.5kV) (50°C±2°C / 95%± 5%)	< 0.5 mg/m3 (Range start at value at 0.2-0.4 mg/m3 stably)	0.2551	0.0104	Pass
			0.2339	0.0113	Pass
			0.2933	0.0113	Pass
	NO2 (50°C±2°C / 95%± 5%)	< 0.25 ppm (Range start at value at 0.05-0.2ppm stably)	0.0599	0.0010	Pass
			0.0598	0.0010	Pass
			0.0603	0.0010	Pass

Remarks:

- Testing conditions
 - ESP Air Velocity = 5.37 + 0.5 m/s
 - De-NO2 Face Velocity = 0.5 + 0.05 m/s

Table 6 - Summary for Integrated Test of An Integrated ESP and De-NO₂ Filters when PM₁₀ inlet concentration equal to or greater than 0.5mg/m³ and NO₂ inlet concentration equal to or greater than 0.25ppm

Item	Testing Condition / Environment	Inlet Concentration Criteria	Measured Conditions	Measured Results		
			Inlet Concentration (mg/m ³ for PM ₁₀) (ppm for NO ₂)	Outlet Concentration (mg/m ³ for PM ₁₀) (ppm for NO ₂)	Removal / Adsorption Rate (%)	Passing Criteria (≥ 80% Removed)
3	PM ₁₀ (13kV / 6kV) (50°C±2°C / 40%± 5%)	≥ 0.5 mg/m ³ (Range start at value at 0.6-0.9 mg/m ³ stably)	0.7661	0.0270	96.5	Pass
			0.8739	0.0370	95.8	Pass
			0.8500	0.0391	95.4	Pass
	NO ₂ (50°C±2°C / 40%± 5%)	≥ 0.25 ppm (Range start at value at 0.3-0.6ppm stably)	0.3689	0.0093	97.5	Pass
			0.4020	0.0211	94.8	Pass
			0.3700	0.0176	95.2	Pass
4	PM ₁₀ (14kV / 6.5kV) (50°C±2°C / 40%± 5%)	≥ 0.5 mg/m ³ (Range start at value at 0.6-0.9 mg/m ³ stably)	0.7449	0.0290	96.1	Pass
			0.7669	0.0261	96.6	Pass
			0.7930	0.0277	96.5	Pass
	NO ₂ (50°C±2°C / 40%± 5%)	≥ 0.25 ppm (Range start at value at 0.3-0.6ppm stably)	0.3154	0.0151	95.2	Pass
			0.3140	0.0151	95.2	Pass
			0.3111	0.0165	94.7	Pass
7	PM ₁₀ (13kV / 6kV) (50°C±2°C / 95%± 5%)	≥ 0.5 mg/m ³ (Range start at value at 0.6-0.9 mg/m ³ stably)	0.7552	0.0222	97.1	Pass
			0.7683	0.0178	97.7	Pass
			0.6354	0.0195	96.9	Pass
	NO ₂ (50°C±2°C / 95%± 5%)	≥ 0.25 ppm (Range start at value at 0.3-0.6ppm stably)	0.4485	0.0416	90.7	Pass
			0.4466	0.0419	90.6	Pass
			0.4395	0.0420	90.4	Pass
8	PM ₁₀ (14kV / 6.5kV) (50°C±2°C / 95%± 5%)	≥ 0.5 mg/m ³ (Range start at value at 0.6-0.9 mg/m ³ stably)	0.8148	0.0158	98.1	Pass
			0.7259	0.0150	97.9	Pass
			0.7311	0.0161	97.8	Pass
	NO ₂ (50°C±2°C / 95%± 5%)	≥ 0.25 ppm (Range start at value at 0.3-0.6ppm stably)	0.4750	0.0450	90.5	Pass
			0.4691	0.0454	90.3	Pass
			0.4691	0.0441	90.6	Pass

Remarks:

1. Testing conditions
 - ESP Air Velocity = 5.37 + 0.5 m/s
 - De-NO₂ Face Velocity = 0.5 + 0.05 m/s

3. Material Test of the Denitrification Media (Activated Carbon)

(Reference with Section 4.2 of the APS Commissioning Test Plan)

- 3.1. The material test of the denitrification media (activated carbon) for De-NO₂ filter was carried out during the manufacturing process of the denitrification media by an accredited independent laboratory “Test Center of China Coal Research Institute, Coal Industry Energy Conservation Monitoring Center”. Results (Table 9) from an accredited independent laboratory complied to the Manufacturer Specifications and were tested in accordance with the Relevant Standard listed under Table 7.
- 3.2. The tests were carried out for the denitrification media (activated carbon) at a rate of one (1) 1.5 kg sample of the denitrification media (sample) per 25,000kg of the denitrification media (material) by the independent laboratory. The sample was tested in accordance with the following standards.

Table 7: Specification for the Denitrification Media (Activated Carbon)

Test Items	Relevant Standard	Manufacturer Specification
Carbon Tetrachloride Adsorption CTC	ASTM D3467	≥ 60 wt%
Moisture	ASTM D2867	≤ 5 wt%
Hardness	ASTM D3802	≥ 90 unit
Bulk Density	ASTM D2854	-
Ignition Temp.	ASTM D3466	-
Ash Content	ASTM D2866	≤ 14 wt%
Surface Area	GB/T 7702	-
Particle size	ASTM D2862	≤ 5 wt%

- 3.3. 3 nos. of batches (572 bags each, 480kg/bag, 274,560 kg total per batch) of the Denitrification Media (activated carbon) were procured. For every set of 52 bags of the Denitrification Media, a 1.5 kg sample was collected and tested by an accredited independent laboratory “Test Center of China Coal Research Institute, Coal Industry Energy Conservation Monitoring Center” with below summarized table.

Table 8: Material Test Report Summary for the Denitrification Media (Activated Carbon)

Batch	Qty		Material Test Report Reference No. by an accredited independent laboratory (1 report for 52 bags)
	No. of Bags (480kg/bag)	Total Weight	
1	572 bags (11 sets 52 bags)	274,560 kg	2024F-HT0153, 2024F-HT0154, 2024F-HT0083, 2024F-HT0084, 2024F-HT0088, 2024F-HT0089, 2024F-HT0090, 2024F-HT0100, 2024F-HT0101, 2024F-HT0102, 2024F-HT0103,
2	572 bags (11 sets 52 bags)	274,560 kg	2024F-HT0104, 2024F-HT0105, 2024F-HT212, 2024F-HT0217, 2024F-HT0218, 2024F-HT0226, 2024F-HT0227, 2024F-HT0241, 2024F-HT0242, 2024F-HT0265, 2024F-HT0266
3	572 bags (11 sets 52 bags)	274,560 kg	2025F-HT0022, 2025F-HT0023, 2024F-HT0289, 2024F-HT0290, 2025F-HT0004, 2025F-HT0005, 2025F-HT0006, 2025F-HT0007, 2025F-HT0008, 2025F-HT0009, 2025F-HT0010

3.4. The test reports are enclosed in **Appendix B**. The test records are summarized below:

Table 9: Summary for Material Test for the Denitrification Media (Activated Carbon)

Test Item / Report	CTC (wt%)	Moisture (wt%)	Hardness (unit)	Bulk Density (g/mL)	Ignition Temp. (oC)	Ash Content (wt%)	Surface Area (m2/g)	Particle size (wt%)	Result
Criteria	≥60 wt%	≤5 wt%	≥90 unit	-	-	≤ 14 wt%	-	≤ 5 wt%	
HT0153	62.28	1.07	99	0.483	518	9.67	1009	0.61	Pass
HT0154	60.67	0.93	99	0.484	516	9.72	1011	0.70	Pass
HT0083	62.75	0.55	99	0.485	503	9.48	1023	0.58	Pass
HT0084	62.24	0.39	99	0.497	513	9.37	1017	0.44	Pass
HT0088	63.34	0.76	98	0.478	511	9.30	1008	0.89	Pass
HT0089	62.31	0.88	98	0.477	509	9.36	1011	0.67	Pass
HT0090	61.21	0.86	98	0.477	518	8.42	1010	0.95	Pass
HT0100	62.98	0.48	98	0.477	515	9.69	1040	0.95	Pass
HT0101	61.08	0.53	98	0.479	518	9.67	1045	0.85	Pass
HT0102	62.11	0.45	98	0.47	520	9.74	1017	0.68	Pass
HT0103	63.20	0.50	98	0.482	512	9.60	1023	0.34	Pass
HT0104	65.83	0.52	98	0.476	518	9.98	1038	1.01	Pass
HT0105	65.58	0.64	98	0.478	523	9.77	1017	0.82	Pass
HT0212	63.38	1.46	99	0.48	517	8.96	1014	1.10	Pass
HT0217	63.03	3.67	98	0.467	509	9.42	1008	1.38	Pass
HT0218	64.60	2.19	98	0.491	537	9.31	1022	1.30	Pass
HT0226	62.68	2.26	98	0.491	540	9.10	1039	0.90	Pass
HT0227	63.58	2.44	98	0.493	514	9.14	1042	1.29	Pass
HT0241	62.28	1.46	98	0.483	516	8.98	1049	0.91	Pass
HT0242	62.33	1.46	98	0.490	520	8.90	1008	1.14	Pass
HT0265	66.98	1.27	98	0.473	529	9.54	1044	1.90	Pass
HT0266	63.42	1.69	98	0.490	512	9.44	1032	0.89	Pass
HT0022	62.60	0.42	99	0.483	528	9.41	1033	0.51	Pass
HT0023	61.56	0.37	99	0.479	536	9.10	1040	0.47	Pass
HT0289	62.67	0.91	98	0.485	510	9.15	1027	1.09	Pass
HT0290	63.20	0.78	98	0.482	514	9.01	1034	1.21	Pass
HT0004	62.40	0.72	98	0.479	534	10.27	1039	1.04	Pass
HT0005	60.72	0.92	98	0.476	538	10.54	1033	0.96	Pass
HT0006	65.57	0.79	98	0.471	533	9.92	1029	1.14	Pass
HT0007	64.98	0.86	98	0.477	541	9.66	1028	1.03	Pass
HT0008	63.41	0.81	99	0.478	538	9.79	1038	0.50	Pass
HT0009	64.64	0.80	99	0.473	535	9.62	1030	0.63	Pass
HT0010	62.15	0.82	98	0.477	526	9.58	1025	0.46	Pass

4. Site Acceptance Test (SAT)

(Reference with Section 4.3 of the APS Commissioning Test Plan)

4.1. Upon completion of the installation, the SAT was conducted to verify:

- **Part A: ESP HV Power Supply Units** - Installation cable test and function test for ESP HV Power Supply Units to comply with Manufacturer Recommendation and EMSD Code of Practice.
- **Part B: ESP System** - Continuity tests for ESP Filter (Ionizer and Collector).
- **Part C: Integrated Test of ESP & De-NO₂ Filters** - Integrated Functional Testing of ESP and De-NO₂ filters with associated TVF.
- **Part D: Performance Integrated Test of Module** - Tunnel portal emissions $\leq 10\%$ of total ventilation.
- **Part E: Efficiency Tests of APS** - Compliance with performance criteria at three ventilation buildings for APS Efficiency Test.

The details of SAT and the performance of an integrated ESP and De-NO₂ Filters are summarized below:

Date: January 2025 to October 2025

Location: YVB, HVB & KVB of CKR project

The attendance of SAT was involved below:-

Electrical & Mechanical Services Department (EMSD)

Arup-Mott MacDonald Joint Venture (AMMJV)

Gammon Construction Ltd. (GCL)

Jardine Engineering Corporation (JEC)

Clean Tunnel Air International AS (CTA)

Part A: ESP HV Power Supply Units

4.2. The following tests and inspections were conducted on the completed the installation of ESP HV Power Supply Units and associated HV DC cable distribution system to verify:

- Installation Inspection of ESP HV Power Supply Cabinets
- Cable Test for HV DC Cables
- Electrical Installation and functional/performance tests for ESP cells

4.3. All ESP HV Power Supply Units were tested and verified that the installed ESP HV Power Supply with associated HV DC cables were installed in accordance with APS specialist - CTA requirement and the relevant requirement under EMSD CoP.

4.4. The test reports for ESP HV Power Supply Units are enclosed in **Appendix D**.

Part B: ESP Filters

- 4.5. The continuity tests were conducted on the assembled the ESP filters with associated busbars to verify the proper connections on the ionization and collector of each ESP cell in each sub-assembly with no breaks or short circuit. Also, it verified that each ESP cell in each subassembly is properly grounded of ESP cells and busbars.
- 4.6. All ESP cells were tested and verified that the installed ESP filters were installed with accordance APS specialist - CTA requirement and the relevant requirement under EMSD CoP.
- 4.7. The test reports for ESP System are enclosed in **Appendix C**.

Part C: Integrated Test of ESP and De-NO2 Filters

- 4.8. The integrated ESP and De-NO2 filters were tested together with the associated TVS under CCMS automatic mode operation.
- 4.9. Different scenario of condition of tests were conducted to demonstrate and verify that the system operated properly and functioned as intended.
- 4.10. The test reports which are related to the Integrated Test of ESP and De-NO2 filters are extracted in **Appendix E**.

Part D: Performance Integrated Test of Module (APS with associated TVF) with Tunnel Portals Emission

- 4.11. The test verified that APS and TVF maintain tunnel portal emissions $\leq 10\%$ of total ventilation.
- 4.12. The integrated test for CCMS/TVS/APS was conducted to demonstrate and ensure that tunnel portal emissions at the westbound and eastbound portals are less than 8% (current preset value) of total ventilation. Various combinations and flow rates of the TVF/APS modules will be automatically controlled by CCMS, such as operation modes of YVB and HVB TVF/APS modules (e.g. N80, N81 to N90) for the Westbound Tunnel, and operation modes of KVB and HVB TVF/APS modules (e.g. N30, N31 to N40) for the Eastbound Tunnel.
- 4.13. The test reports for Performance Integrated Test on above different operation modes (APS with associated TVF) are enclosed in **Appendix F**.

Part E: Efficiency Tests of APS

- 4.14. Efficiency tests at three ventilation buildings used dust generators and NO2 gas cylinders to simulate tunnel pollutants.
- 4.15. Calibrated air monitoring stations measured concentrations at APS intake and discharge. Refer to **Appendix H** for AMS calibration certificates.
- 4.16. Results (Tables 12-15) demonstrated compliance with Sections 5.2.1 and 5.2.2 of the APS Performance Monitoring and Contingency Plan.

- 4.17. The test reports for Integrated Test of ESP and De-NO₂ filters are enclosed in **Appendix G**. Removal efficiency is summarized below:

Table 12: PM₁₀ Removal Efficiency Test Result when PM₁₀ inlet concentration lower than 0.5mg/m³

Location	Testing Condition / Environment	Inlet Concentration Criteria	Measured Conditions	Measured Results	
			PM ₁₀ Inlet Concentration (mg/m ³)	PM ₁₀ Outlet Concentration (mg/m ³)	Passing Criteria (PM ₁₀ level ≤ 0.1 mg/m ³)
YVB APS Plenum 1	PM ₁₀	< 0.5 mg/m ³	0.1660	0.0026	Pass
			0.4666	0.0116	Pass
			0.3622	0.0102	Pass
YVB APS Plenum 2	PM ₁₀	< 0.5 mg/m ³	0.4700	0.0182	Pass
			0.3023	0.0061	Pass
			0.2892	0.0112	Pass
			0.2937	0.011	Pass
YVB APS Plenum 3	PM ₁₀	< 0.5 mg/m ³	0.3400	0.0085	Pass
			0.4062	0.0104	Pass
			0.3838	0.0094	Pass
			0.3944	0.0090	Pass
KVB APS Plenum 1	PM ₁₀	< 0.5 mg/m ³	0.3222	0.0019	Pass
			0.3424	0.0174	Pass
			0.3606	0.0206	Pass
			0.3252	0.0142	Pass
			0.3050	0.0162	Pass
KVB APS Plenum 2	PM ₁₀	< 0.5 mg/m ³	0.2486	0.0186	Pass
			0.3842	0.0242	Pass
			0.3710	0.0248	Pass
			0.3618	0.0242	Pass
			0.3810	0.0208	Pass
KVB APS Plenum 3	PM ₁₀	< 0.5 mg/m ³	0.3378	0.0206	Pass
			0.3590	0.0186	Pass
			0.3542	0.0170	Pass
			0.3720	0.0178	Pass
			0.3646	0.0170	Pass
			0.2248	0.0138	Pass
			0.4568	0.0218	Pass
HVB APS Plenum 1	PM ₁₀	< 0.5 mg/m ³	0.2106	0.0148	Pass
			0.2876	0.0140	Pass
			0.3078	0.0136	Pass
			0.3084	0.0140	Pass
			0.3782	0.0156	Pass
			0.4554	0.0124	Pass
			0.2180	0.0116	Pass
			0.4184	0.0084	Pass
			0.4068	0.0078	Pass

Table 12: PM10 Removal Efficiency Test Result when PM10 inlet concentration lower than 0.5mg/m3 (Cont'd)

Location	Testing Condition / Environment	Inlet Concentration Criteria	Measured Conditions	Measured Results	
			PM10 Inlet Concentration (mg/m3)	PM10 Outlet Concentration (mg/m3)	Passing Criteria (PM10 level $\leq$ 0.1 mg/m3)
HVB APS Plenum 2	PM10	< 0.5 mg/m3	0.2586	0.0100	Pass
			0.3032	0.0108	Pass
			0.3286	0.0112	Pass
			0.3302	0.0116	Pass
			0.3356	0.0120	Pass
			0.0274	0.0030	Pass
			0.2348	0.0278	Pass
HVB APS Plenum 3	PM10	< 0.5 mg/m3	0.1222	0.0196	Pass
			0.1602	0.0186	Pass
			0.3210	0.0220	Pass
			0.2834	0.0194	Pass
			0.2382	0.0252	Pass
			0.1576	0.0162	Pass
			0.3796	0.0126	Pass
			0.2350	0.0118	Pass

Table 13: NO2 Adsorption Rate Test Result when NO2 inlet concentration lower than 0.25 ppm

Locations	Testing Condition / Environment	Inlet Concentration Criteria	Measured Conditions	Measured Results	
			Inlet Concentration (PPM)	Outlet Concentration (PPM)	Passing Criteria (NO2 ≤ 0.05ppm)
YVB APS Plenum 1	NO2	< 0.25 ppm	0.1096	0.0068	Pass
			0.0818	0.0066	Pass
			0.1220	0.0088	Pass
			0.1566	0.0114	Pass
			0.2082	0.0132	Pass
			0.0810	0.0104	Pass
YVB APS Plenum 2	NO2	< 0.25 ppm	0.1056	0.0106	Pass
			0.1700	0.0140	Pass
			0.1836	0.0158	Pass
			0.1652	0.0134	Pass
YVB APS Plenum 3	NO2	< 0.25 ppm	0.2058	0.0110	Pass
			0.2424	0.0148	Pass
			0.2084	0.0140	Pass
			0.1834	0.0132	Pass
			0.1772	0.0138	Pass
KVB APS Plenum 1	NO2	< 0.25 ppm	0.1182	0.0160	Pass
			0.2248	0.0242	Pass
			0.1924	0.0222	Pass
			0.1624	0.0194	Pass
			0.1828	0.0218	Pass
KVB APS Plenum 2	NO2	< 0.25 ppm	0.1348	0.0132	Pass
			0.2452	0.0350	Pass
			0.1690	0.0234	Pass
KVB APS Plenum 3	NO2	< 0.25 ppm	0.2298	0.0132	Pass
			0.1446	0.0122	Pass
			0.1238	0.0108	Pass
			0.1188	0.0106	Pass
HVB APS Plenum 1	NO2	< 0.25 ppm	0.1884	0.0094	Pass
			0.2184	0.0120	Pass
			0.2002	0.0164	Pass
			0.2392	0.0062	Pass
			0.0758	0.0034	Pass
HVB APS Plenum 2	NO2	< 0.25 ppm	0.0960	0.0132	Pass
			0.1672	0.0212	Pass
			0.2218	0.0232	Pass
			0.0824	0.0134	Pass
HVB APS Plenum 3	NO2	< 0.25 ppm	0.2370	0.0282	Pass
			0.1364	0.0212	Pass
			0.1604	0.0228	Pass
			0.1038	0.0194	Pass
			0.1206	0.0198	Pass
			0.1424	0.0216	Pass

Table 14: PM10 Removal Efficiency Test Result when PM10 inlet concentration greater than or equal to 0.5mg/m3

Locations	Testing Condition / Environment	Inlet Concentration Criteria	Measured Conditions	Measured Results		
			PM10 Inlet Concentration (mg/m3)	PM10 Outlet Concentration (mg/m3)	PM10 Removal Rate (%)	Passing Criteria (≥ 80% PM10 Removed)
YVB APS Plenum 1	PM10	≥ 0.5 mg/m3	0.5355	0.0114	97.9%	Pass
			0.6322	0.0130	97.9%	Pass
			0.6560	0.0130	98.0%	Pass
			0.5590	0.0128	97.7%	Pass
			0.5120	0.0120	97.7%	Pass
YVB APS Plenum 2	PM10	≥ 0.5 mg/m3	0.5166	0.0194	96.2%	Pass
			0.5254	0.0208	96.0%	Pass
			0.5818	0.0208	96.4%	Pass
			0.5634	0.0190	96.6%	Pass
YVB APS Plenum 3	PM10	≥ 0.5 mg/m3	0.5637	0.0053	99.1%	Pass
			0.7438	0.0118	98.4%	Pass
			0.6711	0.0115	98.3%	Pass
KVB APS Plenum 1	PM10	≥ 0.5 mg/m3	0.5184	0.0144	97.2%	Pass
			0.6218	0.0162	97.4%	Pass
			0.6468	0.0168	97.4%	Pass
			0.6116	0.0242	96.0%	Pass
			0.5394	0.0260	95.2%	Pass
KVB APS Plenum 2	PM10	≥ 0.5 mg/m3	0.7140	0.0278	96.1%	Pass
			0.5976	0.0260	95.6%	Pass
			0.6080	0.0266	95.6%	Pass
			0.6150	0.0248	96.0%	Pass
			0.6142	0.0258	95.8%	Pass
KVB APS Plenum 3	PM10	≥ 0.5 mg/m3	0.7004	0.0170	97.6%	Pass
			0.7400	0.0166	97.8%	Pass
			1.0002	0.0202	98.0%	Pass
HVB APS Plenum 1	PM10	≥ 0.5 mg/m3	0.5068	0.0098	98.1%	Pass
HVB APS Plenum 2	PM10	≥ 0.5 mg/m3	0.5778	0.0108	98.1%	Pass
			0.7934	0.0184	97.7%	Pass
			0.7548	0.0186	97.5%	Pass
HVB APS Plenum 3	PM10	≥ 0.5 mg/m3	0.5342	0.0160	97.0%	Pass
			0.5522	0.0162	97.1%	Pass

Table 15: NO2 Adsorption Rate Test Result when NO2 inlet concentration greater than or equal to 0.25ppm

Locations	Testing Condition / Environment	Inlet Concentration Criteria	Measured Conditions	Measured Results		
			Inlet Concentration (PPM)	Outlet Concentration (PPM)	Adsorption Rate (%)	Passing Criteria (≥ 80% NO2 Removed)
YVB APS Plenum 1	NO2	≥ 0.25 ppm	0.4324	0.0224	94.8%	Pass
			0.4432	0.0244	94.5%	Pass
YVB APS Plenum 2	NO2	≥ 0.25 ppm	0.4730	0.0294	93.8%	Pass
			0.4302	0.0268	93.8%	Pass
			0.2840	0.0204	92.8%	Pass
YVB APS Plenum 3	NO2	≥ 0.25 ppm	0.3528	0.0214	93.9%	Pass
			0.3462	0.0226	93.5%	Pass
KVB APS Plenum 1	NO2	≥ 0.25 ppm	0.3942	0.0354	91.0%	Pass
			0.6066	0.0534	91.2%	Pass
			0.4208	0.0390	90.7%	Pass
KVB APS Plenum 2	NO2	≥ 0.25 ppm	0.2518	0.0290	88.5%	Pass
			0.2846	0.0348	87.8%	Pass
			0.2510	0.0320	87.3%	Pass
			0.2846	0.0348	87.8%	Pass
			0.3196	0.0402	87.4%	Pass
KVB APS Plenum 3	NO2	≥ 0.25 ppm	0.2580	0.0160	93.8%	Pass
			0.2962	0.0180	93.9%	Pass
			0.2648	0.0180	93.2%	Pass
HVB APS Plenum 1	NO2	≥ 0.25 ppm	0.3072	0.0218	92.9%	Pass
			0.3268	0.0222	93.2%	Pass
			0.3138	0.0200	93.6%	Pass
HVB APS Plenum 2	NO2	≥ 0.25 ppm	0.2562	0.0266	89.6%	Pass
			0.2600	0.0260	90.0%	Pass
			0.2902	0.0320	89.0%	Pass
			0.3144	0.0312	90.1%	Pass
			0.2972	0.0292	90.2%	Pass
			0.2522	0.0228	91.0%	Pass
HVB APS Plenum 3	NO2	≥ 0.25 ppm	0.3792	0.0418	89.0%	Pass
			0.2738	0.0354	87.1%	Pass

Appendix A – Factory Acceptance Test (FAT) Reports

FAT Test Report for ESP Removal Efficiency Test (section 4.1.7.1)

Project: HY/2019/13 Central Kowloon Route Buildings
 Equipment to be tested: ESP Filter (Use 10 nos ESP Cells)
 Test Location: Shanghai
 Room Temperature: 25.7°C
 Room Relative Humidity: 62.4%

Testing Date: 14 May 2023
 Testing Time: 09:52
 Ref: FAT-ESP-RET-01

A. Test instruments

No.	Instruments	Serial No. / Model No.	Validity of Certificate
1	AMS station	9223A220600001	2023120-10-4564186001
2	AMS station	9223A220600002	2023120-10-4564186002
3	Aerosol generator	AG1800	N.A.
4	Air velocity test equipment	224819000112A3 2248190001101F 224819000167F2	KSZS23042355D051 KSZS23042355D052 KSZS23042355D053
5	Differential pressure sensor	51565026/0322	C220711006BYW-03
6	Environmental sensor	U2651216	KSZS23042355D044
7	Ventilation Fan	EDK9-08	N.A.
8	Ventilation Fan	EDK9-08	N.A.

Remark: Valid calibration certificate will be submitted before testing

B. Visual Checking

Items	Status
1 The installed equipment is complied with the approved submission, drawings, specification requirement	(Y/N)
2 No visible damage to impair safety	(Y/N)
3 Security of all meachanical/power connections, ensure all fixing is secured before testing.	(Y/N)

C. Commissioning Tests

Commissioning Tests																					
Item	Testing Conditions									Measured Conditions							Measured Test Result				Pass/Fail
	Temperature (°C)	Relative Humidity (%)	ESP Air Velocity (m/s)	Ionizer Voltage (kV)	Collector voltage (kV)	PM10 Inlet Concentration (mg/m3) *Note1	PM2.5 Inlet Concentration (mg/m3)	PM1 Inlet Concentration (mg/m3)	Temperature (°C)	Relative Humidity (%)	ESP Air Velocity (m/s)	Ionizer voltage (kV)	Collector voltage (kV)	PM10 Inlet Concentration (mg/m3)	PM2.5 Inlet Concentration (mg/m3)	PM1 Inlet Concentration (mg/m3)	Record per 1 mins				
																	PM10 Outlet Concentration (mg/m3)	PM2.5 Outlet Concentration (mg/m3)	PM1 Outlet Concentration (mg/m3)	PM10 Removal rate (%)	
1	50 ± 2	95 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	<0.5	-	-	52.0	90.6	5.6	14	6.5	0.2156	-	-	0.0126	-	-	94.2	PASS
														0.2907	-	-	0.0144	-	-	95.0	
														0.2482	-	-	0.0170	-	-	93.2	
2	50 ± 2	95 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	<0.5	<0.5	-	51.9	90.7	5.6	14	6.5	0.2350	0.2124	-	0.0144	0.0133	-	93.9	PASS
														0.3035	0.2653	-	0.0172	0.0143	-	94.3	
														0.2785	0.2456	-	0.0154	0.0142	-	94.5	
3	50 ± 2	95 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	<0.5	<0.5	<0.5	51.9	90.7	5.6	14	6.5	0.2735	0.2020	0.2389	0.0164	0.0135	0.0121	94.0	PASS
														0.2759	0.2437	0.2218	0.0140	0.0124	0.0114	94.9	
														0.2211	0.1946	0.1751	0.0157	0.0137	0.0126	92.9	
4	50 ± 2	95 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	≥0.5	-	-	51.7	91.0	5.6	14	6.5	0.7276	-	-	0.0302	-	-	95.9	PASS
														0.7680	-	-	0.0306	-	-	96.0	
														0.8724	-	-	0.0330	-	-	96.2	
5	50 ± 2	95 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	≥0.5	≥0.5	-	51.8	91.2	5.5	14	6.5	0.6291	0.5750	-	0.0318	0.0317	-	94.9	PASS
														0.7380	0.6884	-	0.0276	0.0272	-	96.3	
														0.8595	0.8185	-	0.0263	0.0275	-	96.9	
6	50 ± 2	95 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	≥0.5	≥0.5	≥0.5	51.6	91.2	5.7	14	6.5	0.7822	0.6590	0.6360	0.0274	0.0305	0.0277	96.5	PASS
														0.6450	0.6261	0.5722	0.0302	0.0279	0.0249	95.7	
														0.7678	0.7005	0.5129	0.0302	0.0296	0.0250	96.1	

Test Passing Criteria:

Inlet concentration equal to or greater than 0.5 mg/m3, not less than 80% of PM10 shall be removed after the air is treated by the APS.
 Inlet concentration lower than 0.5 mg/m3, not less than 80%, the outlet concentration shall not be greater than 0.1 mg/m3

Note 1: If <0.5mg/m3 inlet PM10 concentration, the range start at value 0.2-0.4mg/m3
 If ≥ 0.5mg/m3 inlet PM10 concentration, the range start at value 0.6-0.9mg/m3
 Measurement results from proposed AMS is based on 1-minute rolling averaging - 20 SEC. AVERAGING. The sensors recorded 20 sec average data to the PLC followed by PLC calculated 1-minute rolling averaging data.

D. Remark

Test Conducted by: PM
 Witnessed by: PM
 Witnessed by: PBSE
 Witnessed by: Eric Cheng (RE)
 Witnessed by: Anakin Ho (ETSD)
 Witnessed by: Harvey Chu
 Witnessed by: Ben Mei

Signature: [Signatures]
 Date: 14 May 2023
 Signature: [Signatures]
 Date: 14/5/2023
 Signature: [Signatures]
 Date: 14/5/2023
 Signature: [Signatures]
 Date: 14/5/2023
 Signature: [Signatures]
 Date: 14/5/2023
 Signature: [Signatures]
 Date: 14/5/2023

[Signature]
 14.5.23

FAT Test Report for De-NO2 Adsorption Test (section 4.2.3.1)

Project: HY/2019/13 Central Kowloon Route Buildings
 Equipment to be tested: De-NO2 Filter (Use 1 no Carbon Box)
 Test Location: Suzhou
 Room Temperature: 28.7°C
 Room Relative Humidity: 45.2%

Testing Date: 15 May 2023
 Testing Time: 10:27
 Ref: FAT-DENO2-AT-01

A. Test instruments		Serial No. / Model No.	Validity of Certificate
No.	Instruments		
1	NO2 Gas Bottle	129232032295	N.A.
2	Toluene Gas Bottle		N.A.
3	O3 Generator		N.A.
4	Toluene sensor	20230426031 / 20230426032	KSZS23042355D054 / KSZS23042355D055
5	O3 Sensor	#982 / 106-L	KSZS23042355D038
6	O3 Sensor	#2717L	KSZS23042355D047
7	Air velocity test equipment	1101215	KSZS23042355D017
8	Ventilation Fan		
9	NO2 Sensor	23030316001 / 23030316002	KSZS23042355D004 / KSZS23042355D005
10	NO2 Sensor		

Remark: Valid calibration certificate will be submitted before testing

B. Visual Checking

Items	Status
1 The installed equipment is complied with the approved submission, drawings, specification requirement	Y/N
2 No visible damage to impair safety	Y/N
3 Security of all meachanical/power connections, ensure all fixing is secured before testing.	Y/N

C. Commissioning Tests

Item	Testing Conditions						Measured Conditions						Measured Test Result		Pass/Fail
	Temperature (°C)	Relative Humidity (%)	Face Velocity (m/s)	NO2 Inlet Concentration (ppm) *Note1	O3 Inlet Concentration (ppm)	Toluene Inlet Concentration (ppm)	Temperature (°C)	Relative Humidity (%)	Face Velocity (m/s)	NO2 Inlet Concentration (ppm)	O3 Inlet Concentration (ppm)	Toluene Inlet Concentration (ppm)	Record per 1 mins		
													NO2 Outlet Concentration (ppm)	NO2 Adsorption Rate (%)	
1	50 ± 2	95 ± 5	0.5 + 0.05	<0.25	-	-	51.14	91.94	0.53	0.194	-	-	0.003	98.45	PASS
										0.180	-	-	0.003	98.53	
										0.177	-	-	0.012	98.87	
2	50 ± 2	95 ± 5	0.5 + 0.05	≥0.25	-	-	50.30	93.99	0.53	0.457	-	-	0.003	99.34	PASS
										0.450	-	-	0.003	99.33	
										0.425	-	-	0.002	99.52	
3	50 ± 2	95 ± 5	0.5 + 0.05	≥0.25	0.5 ± 5%	-	50.37	93.63	0.53	0.365	0.476	-	0.002	99.45	PASS
										0.342	0.508	-	0.002	99.41	
										0.324	0.481	-	0.002	99.38	
4	50 ± 2	95 ± 5	0.5 + 0.05	≥0.25 + Justified	-	10 ± 5%	50.38	93.63	0.53	0.333	-	11.44	0.004	98.79	PASS
										0.318	-	11.52	0.002	99.37	
										0.300	-	11.21	0.002	99.33	

Test Passing Criteria:

NO2 inlet concentration equal to or greater than 0.25ppm, not less than 80% of NO2 shall be removed.
 NO2 inlet concentration lower than 0.25ppm, the outlet concentration shall not be greater than 0.05ppm.

Note 1:

If <0.25ppm inlet NO2 concentration, the range start at value 0.05-0.2ppm
 If ≥0.25ppm inlet NO2 concentration, the range start at value 0.3-0.6ppm
 Measurement results from proposed AMS is based on 1 minute rolling averaging.

D. Remark

Test Conducted by:

PM
 LAI LEONG FAI
 Name (CTA)

Signature:

15 May 2023
 Date:

Witnessed by:

PM
 LEUNG TIK HANG
 Name (IEC)

Signature:

15/5/2023
 Date:

Witnessed by:

PBS
 CHEUNG SEE LUK
 Name (GCL)

Signature:

15/5/2023
 Date:

Witnessed by:

Ban Mei
 Name (IC / RPE)

Signature:

15/5/2023
 Date:

Witnessed by:

Eric Cheng (PE)
 Name (AMM)

Signature:

15/5/2023
 Date:

Witnessed by:

Analen Ho (ET/11)
 Name (EMSD)

Signature:

15/5/2023
 Date:

Witnessed by:

Harvey CHU
 (EME/MW)
 Name (HyD)

Signature:

15/5/2023
 Date:

PRE/CKR



FAT Test Report for Intergration Test of ESP & De-NO₂ Filters (section 4.3.3)

Project: HW2019/13 Central Kowloon Route Buildings
 Equipment to be tested: ESP Filter (Use 10nos ESP Cells) & De-NO₂ Filter (Use 55nos Carbon Boxes)
 Test Location: Shanghai
 Room Temperature: 22.3 °C
 Room Relative Humidity: 54.1 %

TEST INSTRUMENTS	SERIAL NO	CERT. NO.
1. AMS STATION	7223A220600001 / MAS-AF 300	2023120-10-4564186002
2. AMS STATION	7223A220600002 / MAS-AF 300	2023120-10-4564186007
3. ENVIRONMENTAL SENSOR	V2651216	KSZS 23042355 D044
4. VELOCITY SENSOR	Z24819010112A3	KSZS 23042355 D051

Testing Date: 12 MAY 2023
 Testing Time: 07:37
 Ref: FAT-INTEGRATION-01

A. Commissioning Tests

A. Commissioning Tests																					Pass/Fail
Item	Test Conditions							Measured Test Conditions							Measured Test Result				Pass/Fail		
	Temperature (°C)	Relative Humidity (%)	ESP Air Velocity (m/s)	Ionizer Voltage (kV)	Collector Voltage (kV)	PM10 Inlet Concentration (mg/m ³) *Note1	NO2 Inlet Concentration (ppm) *Note2	Temperature (°C)	Relative Humidity (%)	ESP Air Velocity (m/s)	Ionizer Voltage (kV)	Collector Voltage (kV)	PM10 Inlet Concentration (mg/m ³)	PM2.5 Inlet Concentration (mg/m ³)	PM1 Inlet Concentration (mg/m ³)	NO2 Inlet Concentration (ppm)	PM10 Outlet Concentration (mg/m ³)	PM10 Removal rate (%)		NO2 Outlet Concentration (ppm)	NO2 Adsorption Rate (%)
1	50 ± 2	40 ± 5	5.37 ± 0.5	13 ± 0.2	6 ± 0.2	<0.5	<0.25	50	40.6	5.4	13	6	0.3234	0.3109	0.2224	0.0516	0.0107	96.7	0.0010	98.1	PASS
													0.3489	0.3082	0.2389	0.0506	0.0136	96.1	0.0010	98.0	
													0.3582	0.3020	0.2771	0.0493	0.0124	96.5	0.0010	98.0	
2	50 ± 2	40 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	<0.5	<0.25	50	40.3	5.6	14	6.5	0.3126	0.2681	0.3027	0.0524	0.0141	95.5	0.0010	98.1	PASS
													0.3126	0.2681	0.2435	0.0523	0.0141	95.9	0.0010	98.1	
													0.3057	0.2724	0.2445	0.0508	0.0148	95.2	0.0010	98.6	
3	50 ± 2	40 ± 5	5.37 ± 0.5	13 ± 0.2	6 ± 0.2	≥0.5	≥0.25	50	40.4	5.8	13	6	0.7661	0.9546	0.8626	0.3689	0.0270	96.5	0.0013	97.5	PASS
													0.8739	0.7901	0.7004	0.4020	0.0370	95.8	0.0211	94.8	
													0.8500	0.7885	0.6893	0.3700	0.0391	95.4	0.0176	95.2	
4	50 ± 2	40 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	≥0.5	≥0.25	50	40.6	5.6	14	6.5	0.7449	0.6270	0.5665	0.3154	0.0290	96.1	0.0151	95.2	PASS
													0.7669	0.6857	0.6169	0.3140	0.0261	96.6	0.0151	95.0	
													0.7930	0.7439	0.6725	0.3111	0.0277	96.5	0.0145	94.7	
5	50 ± 2	95 ± 5	5.37 ± 0.5	13 ± 0.2	6 ± 0.2	<0.5	<0.25	51.6	91.2	5.8	13	6	0.3051	0.2472	0.2202	0.0582	0.0084	97.2	0.0010	98.3	PASS
													0.3051	0.2311	0.2057	0.0583	0.0117	95.7	0.0010	98.3	
													0.3015	0.2807	0.2554	0.0600	0.0120	96	0.0010	98.3	
6	50 ± 2	95 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	<0.5	<0.25	51.7	91.3	5.7	14	6.5	0.2551	0.2105	0.1902	0.0599	0.0104	95.9	0.0010	98.3	PASS
													0.2339	0.2017	0.1803	0.0598	0.0113	95.2	0.0010	98.3	
													0.2933	0.2443	0.2231	0.0603	0.0222 96.1	0.0010	98.3		
7	50 ± 2	95 ± 5	5.37 ± 0.5	13 ± 0.2	6 ± 0.2	≥0.5	≥0.25	51.6	91.5	5.6	13	6	0.7552	0.6779	0.6180	0.4485	0.0222	97.1	0.0416	90.7	PASS
													0.7483	0.6848	0.6281	0.4466	0.0178	97.7	0.0419	90.6	
													0.6354	0.5623	0.4962	0.4395	0.0195	96.9	0.0420	90.4	
8	50 ± 2	95 ± 5	5.37 ± 0.5	14 ± 0.2	6.5 ± 0.2	≥0.5	≥0.25	51.5	91.4	5.7	14	6.5	0.8143	0.7839	0.7171	0.4750	0.0158	98.2	0.0450	90.5	PASS
													0.7257	0.6069	0.5368	0.4691	0.0150	97.9	0.0454	90.3	
													0.7311	0.6586	0.5875	0.4691	0.0161	97.8	0.0441	90.6	

Appendix B – Material Test Report of the denitrification media (activated carbon) by an accredited independent laboratory

检测报告

报告编号：2024F-HT0153

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 8 月 6 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告
Analysis Report

实验室编号	HW24070053	样品标识	CTA TA5 产品批号: 306881-1
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 7 月 16 日
检测日期	2024 年 7 月 16 日~2024 年 7 月 23 日	报告编制日期	2024 年 7 月 23 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 8 月 6 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24070053

样品标识 Identification: CTA TA5 产品批号: 306881-1

检测项目		单位	检测结果	委托单位指定判定依据
水分		%	1.07	≤5
灰分		%	9.67	≤14
四氯化碳吸附率		%	62.28	≥60
比表面积		m ² /g	1009	—
强度		%	99	≥90
着火点		° C	518	—
表观密度		g/mL	0.483	—
粒度	≤3.35mm(6目)	%	0.61	≤5
以下空白				

编制
Reported by 吴倩

审核
Checked by 陈华



批准
Approved by 赵奇

检测报告

报告编号：2024F-HT0154

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 8 月 6 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告
Analysis Report

实验室编号	HW24070054	样品标识	CTA TA5 产品批号: 306881-2
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 7 月 16 日
检测日期	2024 年 7 月 16 日~2024 年 7 月 23 日	报告编制日期	2024 年 7 月 23 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 8 月 6 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、 粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围 内, 本报告仅作为内部质量控制、科研、教学之用		

编制
Reported by

齐正革

审核
Checked by

陈华

批准
Approved by

赵奇

样品标识 Identification: CTA TA5 产品批号: 306881-2

第 4 页 共 4 页

检测报告

报告编号：2024F-HT0083

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 5 月 17 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24050007	样品标识	CTA TA5 产品批号: 306881-3
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 6 日
检测日期	2024 年 5 月 6 日~2024 年 5 月 15 日	报告编制日期	2024 年 5 月 16 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 煤炭科学技术研究院有限公司 (检验检测专用章) 签发日期 2024 年 5 月 17 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、 粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围 内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

齐正革

样品标识 Identification: CTA TA5 产品批号: 306881-3

检测报告

报告编号：2024F-HT0084

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 5 月 17 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24050008	样品标识	CTA TA5 产品批号: 306881-4
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 6 日
检测日期	2024 年 5 月 6 日~2024 年 5 月 16 日	报告编制日期	2024 年 5 月 16 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 煤炭科学技术研究院有限公司 (检验检测专用章) 签发日期 2024 年 5 月 17 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)
检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24050008

样品标识 Identification: CTA TA5 产品批号: 306881-4

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.39	≤5
灰分		%	9.37	≤14
四氯化碳吸附率		%	62.24	≥60
比表面积		m ² /g	1017	—
强度		%	99	≥90
着火点		° C	513	—
表观密度		g/mL	0.497	—
粒度	≤3.35mm(6目)	%	0.44	≤5
以下空白				

编制
Reported by

朱倩

审核
Checked by

李华

批准
Approved by

赵奇



检测报告

报告编号：2024F-HT0088

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 5 月 29 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告
Analysis Report

实验室编号	HW24050073	样品标识	CTA TA5 产品批号: 306881-5
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 16 日
检测日期	2024 年 5 月 16 日~2024 年 5 月 27 日	报告编制日期	2024 年 5 月 28 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 （检验检测专用章） 签发日期 2024 年 5 月 29 日		
备注	水分（ASTM）、灰分（ASTM）、四氯化碳吸附率（ASTM）、强度（ASTM）、粒度（ASTM）、着火点（ASTM）、表观密度（ASTM）不在 CMA/CNAS 附表范围内，本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

李华

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24050073

样品标识 Identification: CTA TA5 产品批号: 306881-5

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.76	≤5
灰分		%	9.30	≤14
四氯化碳吸附率		%	63.34	≥60
比表面积		m ² /g	1008	—
强度		%	98	≥90
着火点		° C	511	—
表观密度		g/mL	0.478	—
粒度	≤3.35mm(6目)	%	0.89	≤5
以下空白				

编制
Reported by

梁俊

审核
Checked by

陈平



赵奇

检测报告

报告编号：2024F-HT0089

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 5 月 29 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告
Analysis Report

实验室编号	HW24050074	样品标识	CTA TA5 产品批号: 306881-6
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 16 日
检测日期	2024 年 5 月 16 日~2024 年 5 月 27 日	报告编制日期	2024 年 5 月 28 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 5 月 29 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、 粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围 内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

梁倩

审核
Checked by

陈平

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24050074

样品标识 Identification: CTA TA5 产品批号: 306881-6

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.88	≤5
灰分		%	9.36	≤14
四氯化碳吸附率		%	62.31	≥60
比表面积		m ² /g	1011	—
强度		%	98	≥90
着火点		° C	509	—
表观密度		g/mL	0.477	—
粒度	≤3.35mm(6目)	%	0.67	≤5
以下空白				

编制
Reported by

宋倩

审核
Checked by

陈斗

批准
Approved by

赵奇



检测报告

报告编号：2024F-HT0090

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 5 月 29 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24050075	样品标识	CTA TA5 产品批号: 306881-7
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 16 日
检测日期	2024 年 5 月 16 日~2024 年 5 月 28 日	报告编制日期	2024 年 5 月 28 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 （检验检测专用章） 签发日期 2024 年 5 月 29 日		
备注	水分（ASTM）、灰分（ASTM）、四氯化碳吸附率（ASTM）、强度（ASTM）、粒度（ASTM）、着火点（ASTM）、表观密度（ASTM）不在 CMA/CNAS 附表范围内，本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24050075

样品标识 Identification: CTA TA5 产品批号: 306881-7

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.86	≤5
灰分		%	9.48	≤14
四氯化碳吸附率		%	61.21	≥60
比表面积		m ² /g	1010	—
强度		%	98	≥90
着火点		° C	518	—
表观密度		g/mL	0.477	
粒度	≤3.35mm(6目)	%	0.95	≤5
以下空白				

编制
Reported by

梁倩

审核
Checked by

李平



批准
Approved by

赵奇



检测报告

报告编号：2024F-HT0100

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 6 月 7 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24050131	样品标识	CTA TA5 产品批号: 306881-8
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 24 日
检测日期	2024 年 5 月 24 日~2024 年 6 月 4 日	报告编制日期	2024 年 6 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 6 月 7 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、 粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围 内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

陈平

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24050131

样品标识 Identification: CTA TA5 产品批号: 306881-8

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.48	≤5
灰分		%	9.69	≤14
四氯化碳吸附率		%	62.98	≥60
比表面积		m ² /g	1040	—
强度		%	98	≥90
着火点		° C	515	—
表观密度		g/mL	0.477	
粒度	≤3.35mm(6目)	%	0.95	≤5
以下空白				

编制
Reported by

吴倩

审核
Checked by

冯平



赵奇

检测报告

报告编号：2024F-HT0101

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 6 月 7 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24050132	样品标识	CTA TA5 产品批号: 306881-9
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 24 日
检测日期	2024 年 5 月 24 日~2024 年 6 月 4 日	报告编制日期	2024 年 6 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

陈川

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24050132

样品标识 Identification: CTA TA5 产品批号: 306881-9

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.53	≤5
灰分		%	9.67	≤14
四氯化碳吸附率		%	61.08	≥60
比表面积		m ² /g	1045	—
强度		%	98	≥90
着火点		° C	518	—
表观密度		g/mL	0.479	—
粒度	≤3.35mm(6目)	%	0.85	≤5
以下空白				

编制
Reported by

吴倩

审核
Checked by

冯斗

批准
Approved by

赵奇



检测报告

报告编号：2024F-HT0102

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 6 月 7 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24050133	样品标识	CTA TA5 产品批号: 306881-10
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 24 日
检测日期	2024 年 5 月 24 日~2024 年 6 月 5 日	报告编制日期	2024 年 6 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 6 月 7 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、 粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围 内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)
检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24050133

样品标识 Identification: CTA TA5 产品批号: 306881-10

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.45	≤5
灰分		%	9.74	≤14
四氯化碳吸附率		%	62.11	≥60
比表面积		m ² /g	1017	—
强度		%	98	≥90
着火点		° C	520	—
表观密度		g/mL	0.470	—
粒度	≤3.35mm(6目)	%	0.68	≤5
以下空白				

编制 审核 批准
Reported by 李倩 Checked by 李华 Approved by 赵奇



检测报告

报告编号：2024F-HT0103

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 6 月 7 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24050134	样品标识	CTA TA5 产品批号: 306881-11
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 24 日
检测日期	2024 年 5 月 24 日~2024 年 6 月 5 日	报告编制日期	2024 年 6 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 6 月 7 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、 粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围 内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

陈平

批准
Approved by

赵奇

样品标识 Identification: CTA TA5 产品批号: 306881-11


检测报告

报告编号：2024F-HT0104

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 6 月 7 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心

Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告
Analysis Report

实验室编号	HW24050135	样品标识	CTA TA5 产品批号: 306881-12
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 24 日
检测日期	2024 年 5 月 24 日~2024 年 6 月 6 日	报告编制日期	2024 年 6 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 6 月 7 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、 粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围 内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24050135

样品标识 Identification: CTA TA5 产品批号: 306881-12

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.52	≤5
灰分		%	9.98	≤14
四氯化碳吸附率		%	65.83	≥60
比表面积		m ² /g	1038	—
强度		%	98	≥90
着火点		° C	518	—
表观密度		g/mL	0.476	—
粒度	≤3.35mm(6目)	%	1.01	≤5
以下空白				

编制
Reported by 梁倩

审核
Checked by 陈华



检测报告

报告编号：2024F-HT0105

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 6 月 7 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24050136	样品标识	CTA TA5 产品批号: 306881-13
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 5 月 24 日
检测日期	2024 年 5 月 24 日~2024 年 6 月 6 日	报告编制日期	2024 年 6 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 6 月 7 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

检测报告

报告编号：2024F-HT0153

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 8 月 6 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

检测报告

报告编号：2024F-HT0212

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 9 月 29 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
检验检测专用章
(煤炭工业节能监测中心章)
(3)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24090068	样品标识	CTA TA5 产品批号: 317277-1
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 9 月 20 日
检测日期	2024 年 9 月 20 日~2024 年 9 月 27 日	报告编制日期	2024 年 9 月 27 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 9 月 29 日		
备注	水分 (ASTM)、灰分 (ASTM)、四氯化碳吸附率 (ASTM)、强度 (ASTM)、 粒度 (ASTM)、着火点 (ASTM)、表观密度 (ASTM) 不在 CMA/CNAS 附表范围 内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

陈平

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24090068

样品标识 Identification: CTA TA5 产品批号: 317277-1

检测项目		单位	检测结果	客户指定判定依据
水分		%	1.46	≤5
灰分		%	8.96	≤14
四氯化碳吸附率		%	63.38	≥60
比表面积		m ² /g	1014	—
强度		%	99	≥90
着火点		° C	517	—
表观密度		g/mL	0.480	—
粒度	≤3.35mm(6 目)	%	1.10	≤5
以下空白				

编制
Reported by 姜倩

审核
Checked by 陈华

批准
Approved by 赵奇

检验检测专用章
(3)
17010510140851

检测报告

报告编号：2024F-HT0217

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 10 月 12 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心

Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24090098	样品标识	CTA TA5 产品批号: 317277-2
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 9 月 25 日
检测日期	2024 年 9 月 25 日~2024 年 10 月 9 日	报告编制日期	2024 年 10 月 10 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 10 月 12 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

齐正革

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24090098

样品标识 Identification: CTA TA5 产品批号: 317277-2

检测项目		单位	检测结果	根据检测委托方要求备注 以下指定判定依据
水分		%	3.67	≤5
灰分		%	9.42	≤14
四氯化碳吸附率		%	63.03	≥60
比表面积		m ² /g	1008	—
强度		%	98	≥90
着火点		℃	509	—
表观密度		g/mL	0.467	—
粒度	≤3.35mm(6 目)	%	1.38	≤5
以下空白				

编制
Reported by

吴倩

审核
Checked by

李华

批准
Approved by

赵奇



检测报告

报告编号：2024F-HT0218

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 10 月 12 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24090099	样品标识	CTA TA5 产品批号: 317277-3
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 9 月 25 日
检测日期	2024 年 9 月 25 日~2024 年 10 月 10 日	报告编制日期	2024 年 10 月 11 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 10 月 12 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

桑倩

审核
Checked by

许平

批准
Approved by

赵奇

样品标识 Identification: CTA TA5 产品批号: 317277-3

第 4 页 共 4 页

检测报告

报告编号：2024F-HT0226

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 10 月 24 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24100019	样品标识	CTA TA5 产品批号: 317277-4
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 10 月 11 日
检测日期	2024 年 10 月 11 日~2024 年 10 月 22 日	报告编制日期	2024 年 10 月 22 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867 2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 煤炭科学技术研究院有限公司 (检验检测专用章) 签发日期 2024 年 10 月 24 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。 煤炭科学技术研究院有限公司 (检验检测专用章) 101051014085 (3)		

编制
Reported by

吴倩

审核
Checked by

陈华

批准
Approved by

赵奇

样品标识 Identification: CTA TA5 产品批号: 317277-4

第4页 共4页

检测报告

报告编号：2024F-HT0227

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 10 月 24 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24100020	样品标识	CTA TA5 产品批号: 317277-5
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 10 月 11 日
检测日期	2024 年 10 月 11 日~2024 年 10 月 22 日	报告编制日期	2024 年 10 月 22 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 10 月 24 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

陈华

批准
Approved by

赵奇

样品标识 Identification: CTA TA5 产品批号: 317277-5

第 4 页 共 4 页

检测报告

报告编号：2024F-HT0241

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 10 月 31 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24100052	样品标识	CTA TA5 产品批号: 317277-8
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 10 月 22 日
检测日期	2024 年 10 月 22 日~2024 年 10 月 31 日	报告编制日期	2024 年 10 月 31 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 煤炭科学技术研究院有限公司 (检验检测专用章) 签发日期 2024 年 10 月 31 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴伟

审核
Checked by

李科

批准
Approved by

赵奇

样品标识 Identification: CTA TA5 产品批号: 317277-8

检测报告

报告编号：2024F-HT0242

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 10 月 31 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)

(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24100053	样品标识	CTA TA5 产品批号: 317277-9
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 10 月 22 日
检测日期	2024 年 10 月 22 日~2024 年 10 月 30 日	报告编制日期	2024 年 10 月 31 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 10 月 31 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。 检验检测专用章		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

样品标识 Identification: CTA TA5 产品批号: 317277-9

第 4 页 共 4 页


检测报告

报告编号：2024F-HT0265

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 11 月 22 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24110029	样品标识	CTA TA5 产品批号: 317277-10
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 11 月 5 日
检测日期	2024 年 11 月 5 日~2024 年 11 月 15 日	报告编制日期	2024 年 11 月 15 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 检验检测专用章 签发日期 2024 年 11 月 22 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。 检验检测专用章 (3)		

编制
Reported by

吴倩

审核
Checked by

陈科

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24110029

样品标识 Identification: CTA TA5 产品批号: 317277-10

检测项目		单位	检测结果	根据检测委托方要求备注以下指定判定依据
水分		%	1.27	≤5
灰分		%	9.54	≤14
四氯化碳吸附率		%	66.98	≥60
比表面积		m ² /g	1044	—
强度		%	98	≥90
着火点		℃	529	—
表观密度		g/mL	0.473	—
粒度	≤3.35mm(6 目)	%	1.90	≤5
以下空白				

编制
Reported by

吴倩

审核
Checked by

李科

批准
Approved by

赵奇



检测报告

报告编号：2024F-HT0266

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 11 月 22 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24110030	样品标识	CTA TA5 产品批号: 317277-11
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 11 月 5 日
检测日期	2024 年 11 月 5 日~2024 年 11 月 15 日	报告编制日期	2024 年 11 月 15 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

陈川

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心

Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24110030

样品标识 Identification: CTA TA5 产品批号: 317277-11

检测项目		单位	检测结果	根据检测委托方要求备注 以下指定判定依据
水分		%	1.69	≤5
灰分		%	9.44	≤14
四氯化碳吸附率		%	63.42	≥60
比表面积		m ² /g	1032	—
强度		%	98	≥90
着火点		℃	512	—
表观密度		g/mL	0.490	—
粒度	≤3.35mm(6 目)	%	0.89	≤5
以下空白				

编制
Reported by

吴倩

审核
Checked by

陈华



检测报告

报告编号：2025F-HT0022

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2025 年 1 月 23 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告
Analysis Report

实验室编号	HW25010032	样品标识	CTA TA5 产品批号: 317277-12
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2025 年 1 月 13 日
检测日期	2025 年 1 月 13 日~2025 年 1 月 22 日	报告编制日期	2025 年 1 月 22 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 （检验检测专用章） 签发日期 2025 年 1 月 23 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内，本报告仅作为内部质量控制、科研、教学之用。 检验检测专用章 1701051014085		

编制
Reported by

齐正革

审核
Checked by

陈科

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW25010032

样品标识 Identification: CTA TA5 产品批号: 317277-12

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.42	≤5
灰分		%	9.41	≤14
四氯化碳吸附率		%	62.60	≥60
比表面积		m ² /g	1033	—
强度		%	99	≥90
着火点		° C	528	—
表观密度		g/mL	0.483	—
粒度	≤3.35mm(6 目)	%	0.51	≤5
以下空白				

编制
Reported by

吴佩

审核
Checked by

陈平



检测报告

报告编号: 2025F-HT0023

检测类别: 来样检测

委托单位: 隧道空气净化国际有限公司

签发日期: 2025 年 1 月 23 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告
Analysis Report

实验室编号	HW25010033	样品标识	CTA TA5 产品批号: 317277-13
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2025 年 1 月 13 日
检测日期	2025 年 1 月 13 日~2025 年 1 月 22 日	报告编制日期	2025 年 1 月 22 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

检测报告

报告编号：2024F-HT0289

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 12 月 26 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24120054	样品标识	CTA TA5 产品批号: 322528-1
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 16 日
检测日期	2024 年 12 月 16 日~2024 年 12 月 25 日	报告编制日期	2024 年 12 月 25 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 12 月 26 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

齐正革

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心

Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24120054

样品标识 Identification: CTA TA5 产品批号: 322528-1

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.91	≤5
灰分		%	9.15	≤14
四氯化碳吸附率		%	62.67	≥60
比表面积		m ² /g	1027	—
强度		%	98	≥90
着火点		° C	510	
表观密度		g/mL	0.485	—
粒度	≤3.35mm(6 目)	%	1.09	≤5
以下空白				

编制
Reported by

梁俊

审核
Checked by

李平

批准
Approved by

赵奇



检测报告

报告编号：2024F-HT0290

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2024 年 12 月 26 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24120055	样品标识	CTA TA5 产品批号: 322528-2
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 16 日
检测日期	2024 年 12 月 16 日~2024 年 12 月 25 日	报告编制日期	2024 年 12 月 25 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2024 年 12 月 26 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

陈平

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24120055

样品标识 Identification: CTA TA5 产品批号: 322528-2

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.78	≤5
灰分		%	9.01	≤14
四氯化碳吸附率		%	63.20	≥60
比表面积		m ² /g	1034	—
强度		%	98	≥90
着火点		° C	514	—
表观密度		g/mL	0.482	—
粒度	≤3.35mm(6 目)	%	1.21	≤5
以下空白				

编制
Reported by

吴倩

审核
Checked by

陈平

批准
Approved by

赵奇



检测报告

报告编号: 2025F-HT0004

检测类别: 来样检测

委托单位: 隧道空气净化国际有限公司

签发日期: 2025 年 1 月 8 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24120097	样品标识	CTA TA5 产品批号: 322528-3
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 24 日
检测日期	2024 年 12 月 24 日~2025 年 1 月 6 日	报告编制日期	2025 年 1 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 (检验检测专用章) 签发日期 2025 年 1 月 8 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

李华

批准
Approved by

赵奇

检测报告

报告编号：2025F-HT0005

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2025 年 1 月 8 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24120098	样品标识	CTA TA5 产品批号: 322528-4
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 24 日
检测日期	2024 年 12 月 24 日~2025 年 1 月 6 日	报告编制日期	2025 年 1 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

李平

批准
Approved by

赵奇


检测报告

报告编号: 2025F-HT0006

检测类别: 来样检测

委托单位: 隧道空气净化国际有限公司

签发日期: 2025 年 1 月 8 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24120099	样品标识	CTA TA5 产品批号: 322528-5
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 24 日
检测日期	2024 年 12 月 24 日~2025 年 1 月 6 日	报告编制日期	2025 年 1 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

齐正革

检测报告

报告编号：2025F-HT0007

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2025 年 1 月 8 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24120100	样品标识	CTA TA5 产品批号: 322528-6
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 24 日
检测日期	2024 年 12 月 24 日~2025 年 1 月 6 日	报告编制日期	2025 年 1 月 6 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 煤炭科学技术研究院有限公司 (检验检测专用章) 签发日期 2025 年 1 月 8 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。 检验检测专用章		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

(本报告只适用于来样的检测结果)

(The data sheet is only responsible for the test results of received sample)

实验室编号 Number: HW24120100

样品标识 Identification: CTA TA5 产品批号: 322528-6

检测项目		单位	检测结果	客户指定判定依据
水分		%	0.86	≤5
灰分		%	9.66	≤14
四氯化碳吸附率		%	64.98	≥60
比表面积		m ² /g	1028	—
强度		%	98	≥90
着火点		° C	541	—
表观密度		g/mL	0.477	—
粒度	≤3.35mm(6 目)	%	1.03	≤5
以下空白				

编制
Reported by

吴倩

审核
Checked by

李科



检测报告

报告编号: 2025F-HT0008

检测类别: 来样检测

委托单位: 隧道空气净化国际有限公司

签发日期: 2025 年 1 月 9 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
检验检测专用章
(煤炭工业节能检测中心)
(3)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24120105	样品标识	CTA TA5 产品批号: 322528-7
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 25 日
检测日期	2024 年 12 月 25 日~2025 年 1 月 9 日	报告编制日期	2025 年 1 月 9 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

吴倩

审核
Checked by

陈华

批准
Approved by

赵奇

检测报告

报告编号：2025F-HT0009

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2025 年 1 月 9 日

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
(煤炭工业节能监测中心章)

注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告

Analysis Report

实验室编号	HW24120106	样品标识	CTA TA5 产品批号: 322528-8
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 25 日
检测日期	2024 年 12 月 25 日~2025 年 1 月 9 日	报告编制日期	2025 年 1 月 9 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页 检验检测专用章 签发日期 2025 年 1 月 9 日		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。 检验检测专用章 (3) 1701051014585		

编制
Reported by

吴倩

审核
Checked by

李斗

批准
Approved by

赵奇

检测报告

报告编号：2025F-HT0010

检测类别：来样检测

委托单位：隧道空气净化国际有限公司

签发日期：2025 年 1 月 9 日



注 意 事 项

1. 报告无“检验检测专用章”无效。
2. 检测报告不得局部复制，复制报告未重新加盖“检验检测专用章”无效。
3. 报告无审核、批准人签章无效。
4. 报告涂改无效。
5. 对检测报告若有异议，应于签发之日起十五日内提出，逾期不予受理。
6. 报告仅对本次来样的检测结果负责。

机构本部地址：北京市朝阳区和平街青年沟路 5 号

实验室地址：北京市大兴区采育镇北京采育经济开发区育隆大街 5 号

电话：010-80201200，010-80201360，010-84263572

煤炭科学技术研究院有限公司
煤炭科学技术研究院有限公司检测中心
Test Center of China Coal Research Institute
(煤炭工业节能监测中心)
(Coal Industry Energy Conservation Monitoring Center)

检测报告
Analysis Report

实验室编号	HW24120107	样品标识	CTA TA5 产品批号: 322528-9
委托单位	隧道空气净化国际有限公司	委托单位地址	/
委托人	齐正革	委托人电话	17701757993
样品来源	委托人寄送	样品数量	1 件
样品状态	黑色柱状	样品接收日期	2024 年 12 月 25 日
检测日期	2024 年 12 月 25 日~2025 年 1 月 9 日	报告编制日期	2025 年 1 月 9 日
检测项目	水分 灰分 四氯化碳吸附率 比表面积 粒度 强度 着火点 表观密度	检测依据	ASTM D 2867-2023 ASTM D 2866-11(2018) ASTM D 3467-04(2020) GB/T 7702.20-2008 ASTM D 2862-16(2022) ASTM D 3802-23 ASTM D 3466-06(2018) ASTM D 2854-2009(2019)
检测结果	见本报告后续页		
备注	以上美标测试的项目均不在 CMA/CNAS 附表范围内, 本报告仅作为内部质量控制、科研、教学之用。		

编制
Reported by

齐正革

审核
Checked by

齐正革

批准
Approved by

赵奇

样品标识 Identification: CTA TA5 产品批号: 322528-9

第 4 页 共 4 页

Appendix C – Site Acceptance Test (SAT) Reports for ESP Filter

Appendix C1 – Site Acceptance Test (SAT) Reports for YVB ESP Filters



AIR PURIFICATION SYSTEM (APS)

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM



T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC-SI-D30091
- Buildings, Electrical and Mechanical Works Date: 2025/02/26
APS Sub-System: ESP Filter System * Room Name: plenum 1
Sub-assembly: ESP filter
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242421984	AC2202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 1

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.14	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.05	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.25
4	P7 (IONIZER)	0.08	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.12	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.07
7	P10 (IONIZER)	0.07	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.09	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.08
10	P13 (IONIZER)	0.07	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.28	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.13
13	P16 (IONIZER)	0.12	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.34	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.13

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCK</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMSL</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ZNSD</u>)	Name: WONG Cheong Shing CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>[Signature]</u>)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SS-030091
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Room Name: Plenum 1
 Sub-assembly: ESP Filter
 Location: YVB/ HVB/ KVB *
 T&C Plan Ref. No.: J3883-TVS-5-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	DT020C+	C242421984	A2202502220127	22/02/2025

B. Commissioning Tests


 APS Plenum 1 ESP Sub-assembly: 1

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.26
2	P21 (COLLECTOR)	0.32
3	P22 (COLLECTOR)	0.2
4	P23 (COLLECTOR)	0.2
5	P24 (COLLECTOR)	0.05
6	P25 (COLLECTOR)	0.16
7	P26 (COLLECTOR)	0.08
8	P27 (COLLECTOR)	0.04
9	P28 (COLLECTOR)	0.07
10	P29 (COLLECTOR)	0.27
11	P30 (COLLECTOR)	0.29
12	P31 (COLLECTOR)	0.17
13	P32 (COLLECTOR)	0.17
14	P33 (COLLECTOR)	0.48
15	P34 (COLLECTOR)	0.03
16	P35 (COLLECTOR)	0.01
17	P36 (COLLECTOR)	0.07

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacturer's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 2025/02/28
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 2025/02/28
Witnessed by: (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 2025/02/28
Witnessed by: (Name of AMMIL)	Name: Sam Lee	Signature: 	Date: 2025/02/28
Witnessed by: (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: 	Date: 2025/02/28
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: R15C-SI-030091
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Sub-assembly: ESP Filter
 Room Name: Plenum 1
 Location: YVB/HVB/KVB *
 T&C Plan Ref. No.: J3883-TV-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certified No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	0242421484	AC2202502220127	22/02/2025

B. Commissioning Tests

 APS Plenum 1 ESP Sub-assembly: 2

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.15	NA.	NA.
2	P5 (IONIZER)	NA.	0.23	NA.
3	P6 (IONIZER)	NA.	NA.	0.12
4	P7 (IONIZER)	0.08	NA.	NA.
5	P8 (IONIZER)	NA.	0.12	NA.
6	P9 (IONIZER)	NA.	NA.	0.07
7	P10 (IONIZER)	0.13	NA.	NA.
8	P11 (IONIZER)	NA.	0.11	NA.
9	P12 (IONIZER)	NA.	NA.	0.12
10	P13 (IONIZER)	0.18	NA.	NA.
11	P14 (IONIZER)	NA.	0.09	NA.
12	P15 (IONIZER)	NA.	NA.	0.12
13	P16 (IONIZER)	0.13	NA.	NA.
14	P17 (IONIZER)	NA.	0.13	NA.
15	P18 (IONIZER)	NA.	NA.	0.08

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: 2025/02/28
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: (Name of <u>AMN JV</u>)	Name: <u>Sun Lixi</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: (Name of <u>ZMSD</u>)	Name: WONG Cheong Shing CIE/TSC/1	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC-SI-030091
 - Buildings, Electrical and Mechanical Works Date: 2025/02/28
 APS Sub-System: ESP Filter System * Room Name: Plenum 1
 Sub-assembly: ESP Filter
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
<u>Digital Ohm</u> <u>Miscellaneous</u>	<u>UT620C+</u>	<u>C242421984</u>	<u>AC2202502220127</u>	<u>22/02/2025</u>

B. Commissioning Tests

 APS Plenum 1 ESP Sub-assembly: 2

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR 1)	<u>0.08</u>
2	P21 (COLLECTOR 1)	<u>0.08</u>
3	P22 (COLLECTOR 1)	<u>0.08</u>
4	P23 (COLLECTOR 1)	<u>0.08</u>
5	P24 (COLLECTOR 1)	<u>0.09</u>
6	P25 (COLLECTOR 1)	<u>0.09</u>
7	P26 (COLLECTOR 1)	<u>0.1</u>
8	P27 (COLLECTOR 1)	<u>0.1</u>
9	P28 (COLLECTOR 1)	<u>0.1</u>
10	P29 (COLLECTOR 1)	<u>0.1</u>
11	P30 (COLLECTOR 1)	<u>0.1</u>
12	P31 (COLLECTOR 1)	<u>0.07</u>
13	P32 (COLLECTOR 1)	<u>0.1</u>
14	P33 (COLLECTOR 1)	<u>0.07</u>
15	P34 (COLLECTOR 1)	<u>0.2</u>
16	P35 (COLLECTOR 1)	<u>0.2</u>
17	P36 (COLLECTOR 1)	<u>0.2</u>

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	<u>0.01</u>
19	P39 (COLLECTOR EARTH)	<u>0.01</u>
20	P40 (COLLECTOR EARTH)	<u>0.01</u>
21	P41 (COLLECTOR EARTH)	<u>0.01</u>
22	P42 (COLLECTOR EARTH)	<u>0.01</u>
23	P43 (COLLECTOR EARTH)	<u>0.01</u>
24	P44 (COLLECTOR EARTH)	<u>0.01</u>
25	P45 (COLLECTOR EARTH)	<u>0.01</u>
26	P46 (COLLECTOR EARTH)	<u>0.01</u>
27	P47 (COLLECTOR EARTH)	<u>0.01</u>
28	P48 (COLLECTOR EARTH)	<u>0.01</u>
29	P49 (COLLECTOR EARTH)	<u>0.01</u>
30	P50 (COLLECTOR EARTH)	<u>0.01</u>
31	P51 (COLLECTOR EARTH)	<u>0.01</u>
32	P52 (COLLECTOR EARTH)	<u>0.01</u>
33	P53 (COLLECTOR EARTH)	<u>0.01</u>
34	P54 (COLLECTOR EARTH)	<u>0.01</u>
35	P55 (FRAME)	<u>0.01</u>
36	EARTH	<u>0.01</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell - 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CIA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMNSU</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM



T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC-S1-030091
Date: 2025/02/29
APS Sub-System: ESP Filter System *
Room Name: Plenum 1
Sub-assembly: ESP Filter
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-06366
Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620Cr	C242421984	ACZ202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 3

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.28	NA.	NA.
2	P5 (IONIZER)	NA.	0.11	NA.
3	P6 (IONIZER)	NA.	NA.	0.14
4	P7 (IONIZER)	0.08	NA.	NA.
5	P8 (IONIZER)	NA.	0.08	NA.
6	P9 (IONIZER)	NA.	NA.	0.15
7	P10 (IONIZER)	0.08	NA.	NA.
8	P11 (IONIZER)	NA.	0.1	NA.
9	P12 (IONIZER)	NA.	NA.	0.13
10	P13 (IONIZER)	0.08	NA.	NA.
11	P14 (IONIZER)	NA.	0.21	NA.
12	P15 (IONIZER)	NA.	NA.	0.06
13	P16 (IONIZER)	0.09	NA.	NA.
14	P17 (IONIZER)	NA.	0.21	NA.
15	P18 (IONIZER)	NA.	NA.	0.06

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.8 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: 2025/02/28
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Ronald Lau</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: (Name of <u>AMNSV</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: (Name of <u>ZMSD</u>)	Name: WONG Cheong Shing CIE/TSC/I	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030091
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Room Name: Plenum 8
 Sub-assembly: ESP Filter
 Location: YVB/ HVB/ KVB *
 T&C Plan Ref. No.: 53883-TLS-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Meter	UT620C+	C242921984	AC2202501220127	22/02/2025

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 3

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR I)	0.13
2	P21 (COLLECTOR I)	0.15
3	P22 (COLLECTOR I)	0.06
4	P23 (COLLECTOR I)	0.06
5	P24 (COLLECTOR I)	0.06
6	P25 (COLLECTOR I)	0.6
7	P26 (COLLECTOR I)	0.3
8	P27 (COLLECTOR I)	0.3
9	P28 (COLLECTOR I)	0.3
10	P29 (COLLECTOR I)	0.3
11	P30 (COLLECTOR I)	0.3
12	P31 (COLLECTOR I)	0.3
13	P32 (COLLECTOR I)	0.3
14	P33 (COLLECTOR I)	0.3
15	P34 (COLLECTOR I)	0.11
16	P35 (COLLECTOR I)	0.3
17	P36 (COLLECTOR I)	0.3

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>John Chan</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Ryland Lau</u>	Signature: <u>Ryland Lau</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMUS</u>)	Name: <u>Sun Lui</u>	Signature: <u>Sun Lui</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ZM&D</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>Wong Cheong Shing</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030001
 Date: 2025/02/28
 APS Sub-System: ESP Filter System
 Sub-assembly: ESP Filter
 Room Name: Plenum 1
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certified No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242921984	AC2202502220127	22/02/2025

B. Commissioning Tests

 APS Plenum 1 ESP Sub-assembly: 4

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.11	NA.	NA.
2	P5 (IONIZER)	NA.	0.1	NA.
3	P6 (IONIZER)	NA.	NA.	0.09
4	P7 (IONIZER)	0.14	NA.	NA.
5	P8 (IONIZER)	NA.	0.12	NA.
6	P9 (IONIZER)	NA.	NA.	0.28
7	P10 (IONIZER)	0.22	NA.	NA.
8	P11 (IONIZER)	NA.	0.16	NA.
9	P12 (IONIZER)	NA.	NA.	0.26
10	P13 (IONIZER)	0.15	NA.	NA.
11	P14 (IONIZER)	NA.	0.16	NA.
12	P15 (IONIZER)	NA.	NA.	0.11
13	P16 (IONIZER)	0.6	NA.	NA.
14	P17 (IONIZER)	NA.	0.15	NA.
15	P18 (IONIZER)	NA.	NA.	0.11

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: 2025/02/28
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: <u>GCL</u> (Name of <u>ALMSL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: <u>ALMSL</u> (Name of <u>EMSD</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: <u>EMSD</u> (Name of <u>WONG Cheong Shing</u>)	Name: WONG Cheong Shing CIE/TSC/1	Signature: <u>[Signature]</u>	Date: 2025/02/28
Witnessed by: <u>EMSD</u> (Name of <u>WONG Cheong Shing</u>)	Name: WONG Cheong Shing CIE/TSC/1	Signature: <u>[Signature]</u>	Date: 2025/02/28

**AIR PURIFICATION SYSTEM (APS)****ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC-SI-030091
- Buildings, Electrical and Mechanical Works Date: 2025/02/28
APS Sub-System: ESP Filter System * Room Name: Plenum 1
Sub-assembly: ESP Filter
Location: YVB/ HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-06806
Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
<u>Digital Ohm</u> <u>Microster</u>	<u>UT620C+</u>	<u>C2A2021984</u>	<u>AC2202502720127</u>	<u>22/02/2025</u>

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 4

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	<u>0.07</u>
2	P21 (COLLECTOR)	<u>0.07</u>
3	P22 (COLLECTOR)	<u>0.08</u>
4	P23 (COLLECTOR)	<u>0.08</u>
5	P24 (COLLECTOR)	<u>0.08</u>
6	P25 (COLLECTOR)	<u>0.1</u>
7	P26 (COLLECTOR)	<u>0.03</u>
8	P27 (COLLECTOR)	<u>0.1</u>
9	P28 (COLLECTOR)	<u>0.1</u>
10	P29 (COLLECTOR)	<u>0.2</u>
11	P30 (COLLECTOR)	<u>0.2</u>
12	P31 (COLLECTOR)	<u>0.2</u>
13	P32 (COLLECTOR)	<u>0.17</u>
14	P33 (COLLECTOR)	<u>0.17</u>
15	P34 (COLLECTOR)	<u>0.17</u>
16	P35 (COLLECTOR)	<u>0.17</u>
17	P36 (COLLECTOR)	<u>0.17</u>

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	<u>0.01</u>
19	P39 (COLLECTOR EARTH)	<u>0.01</u>
20	P40 (COLLECTOR EARTH)	<u>0.01</u>
21	P41 (COLLECTOR EARTH)	<u>0.01</u>
22	P42 (COLLECTOR EARTH)	<u>0.01</u>
23	P43 (COLLECTOR EARTH)	<u>0.01</u>
24	P44 (COLLECTOR EARTH)	<u>0.01</u>
25	P45 (COLLECTOR EARTH)	<u>0.01</u>
26	P46 (COLLECTOR EARTH)	<u>0.01</u>
27	P47 (COLLECTOR EARTH)	<u>0.01</u>
28	P48 (COLLECTOR EARTH)	<u>0.01</u>
29	P49 (COLLECTOR EARTH)	<u>0.01</u>
30	P50 (COLLECTOR EARTH)	<u>0.01</u>
31	P51 (COLLECTOR EARTH)	<u>0.01</u>
32	P52 (COLLECTOR EARTH)	<u>0.01</u>
33	P53 (COLLECTOR EARTH)	<u>0.01</u>
34	P54 (COLLECTOR EARTH)	<u>0.01</u>
35	P55 (FRAME)	<u>0.01</u>
36	EARTH	<u>0.01</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>John Chan</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GLL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>Raymond Lam</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMMSV</u>)	Name: <u>Sam Lee</u>	Signature: <u>Sam Lee</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIET/SC/1	Signature: <u>Billy</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC-SI-0300d1
Date: 2025/02/28
APS Sub-System: ESP Filter System *
Sub-assembly: ESP Filter
Room Name: Plenum 1
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TV5-S-06866
Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Microresistor	UT620C+	C242A21984	AC2202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 5

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.08	NA.	NA.
2	P5 (IONIZER)	NA.	0.06	NA.
3	P6 (IONIZER)	NA.	NA.	0.21
4	P7 (IONIZER)	0.09	NA.	NA.
5	P8 (IONIZER)	NA.	0.24	NA.
6	P9 (IONIZER)	NA.	NA.	0.75
7	P10 (IONIZER)	0.09	NA.	NA.
8	P11 (IONIZER)	NA.	0.25	NA.
9	P12 (IONIZER)	NA.	NA.	0.6
10	P13 (IONIZER)	0.09	NA.	NA.
11	P14 (IONIZER)	NA.	0.13	NA.
12	P15 (IONIZER)	NA.	NA.	0.11
13	P16 (IONIZER)	0.09	NA.	NA.
14	P17 (IONIZER)	NA.	0.13	NA.
15	P18 (IONIZER)	NA.	NA.	0.11

According to the manufacturer's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.8 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMSL</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>EMSD</u>)	Name: WONG Cheong Shing CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030091
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Room Name: Plenum 1
 Sub-assembly: ESP Filter
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: J3883-1VS-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certified No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C24292 1984	ACZ 202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 5

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.17
2	P21 (COLLECTOR)	0.17
3	P22 (COLLECTOR)	0.16
4	P23 (COLLECTOR)	0.15
5	P24 (COLLECTOR)	0.15
6	P25 (COLLECTOR)	0.18
7	P26 (COLLECTOR)	0.08
8	P27 (COLLECTOR)	0.08
9	P28 (COLLECTOR)	0.09
10	P29 (COLLECTOR)	0.09
11	P30 (COLLECTOR)	0.2
12	P31 (COLLECTOR)	0.11
13	P32 (COLLECTOR)	0.11
14	P33 (COLLECTOR)	0.01
15	P34 (COLLECTOR)	0.1
16	P35 (COLLECTOR)	0.1
17	P36 (COLLECTOR)	0.15

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacturer's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMALV</u>)	Name: <u>Pam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>EMSD</u>)	Name: WONG Cheong Shing CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

RISC NO.: RISL-SI-030092
 Date: 28/02/2025
 Room Name: Plenum 2

APS Sub-System: ESP Filter System *
 Sub-assembly: ESP filter
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: 3383-TVS-S-06866
 Reference drawing: 3383-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm meter	UT620C+	C24242 1984	AC202502220127	22/02/2025

B. Commissioning Tests

 APS Plenum 2 ESP Sub-assembly: mb 01

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.08	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.08	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.17
4	P7 (IONIZER)	0.08	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.13	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.07
7	P10 (IONIZER)	0.08	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.13	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.09
10	P13 (IONIZER)	0.08	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.08	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.09
13	P16 (IONIZER)	0.09	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.07	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.13

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Pymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMM2V</u>)	Name: <u>Sam Lee</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>[Blank]</u>)	Name: <u>[Blank]</u>	Signature: <u>[Signature]</u>	Date: <u>[Blank]</u>

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-S1-030092
 Date: 28/02/2025
 Room Name: Plenum 2
 APS Sub-System: ESP Filter System *
 Sub-assembly: ESP Filter
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: J3883-TVS-8-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Micro Ohm meter	UT620C+	C242921984	AG2207502220127	22/02/2025

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: ESP Filter

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.8
2	P21 (COLLECTOR)	0.48
3	P22 (COLLECTOR)	0.6
4	P23 (COLLECTOR)	0.26
5	P24 (COLLECTOR)	0.12
6	P25 (COLLECTOR)	0.06
7	P26 (COLLECTOR)	0.4
8	P27 (COLLECTOR)	0.86
9	P28 (COLLECTOR)	0.4
10	P29 (COLLECTOR)	0.15
11	P30 (COLLECTOR)	0.15
12	P31 (COLLECTOR)	0.08
13	P32 (COLLECTOR)	0.13
14	P33 (COLLECTOR)	0.17
15	P34 (COLLECTOR)	0.07
16	P35 (COLLECTOR)	0.18
17	P36 (COLLECTOR)	0.6

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>John Chan</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>Raymond Lam</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>AMMSU</u>)	Name: <u>Lam Leri</u>	Signature: <u>Lam Leri</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>BMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>WONG Cheong Shing</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works RISC NO.: RISC-S1-0300a2
 Date: 28/02/2025
 APS Sub-System: ESP Filter System * Room Name: Plenum 2
 Sub-assembly: ESP filter
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	V7620ct	C242921984	AC2202502220127	22/02/2025

B. Commissioning Tests

 APS Plenum 2 ESP Sub-assembly: 2

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.08	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.07	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.09
4	P7 (IONIZER)	0.07	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.07	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.08
7	P10 (IONIZER)	0.09	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.07	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.07
10	P13 (IONIZER)	0.1	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.07	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.24
13	P16 (IONIZER)	0.08	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.08	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.24

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Ryland Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>AMSC</u>)	Name: <u>Sing Lee</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>EMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-D30092
 Date: 28/02/2025
 APS Sub-System: ESP Filter System *
 Sub-assembly: ESP Filter
 Room Name: Plenum 2
 Location: YVB/ HVB/ KVB *
 T&C Plan Ref. No.: J3883-TVS-S-01886
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Microohm	UT620C+	C2421984 C2421984	ACT202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 2

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.05
2	P21 (COLLECTOR)	0.06
3	P22 (COLLECTOR)	0.05
4	P23 (COLLECTOR)	0.09
5	P24 (COLLECTOR)	0.1
6	P25 (COLLECTOR)	0.06
7	P26 (COLLECTOR)	0.1
8	P27 (COLLECTOR)	0.1
9	P28 (COLLECTOR)	0.06
10	P29 (COLLECTOR)	0.11
11	P30 (COLLECTOR)	0.12
12	P31 (COLLECTOR)	0.06
13	P32 (COLLECTOR)	0.13
14	P33 (COLLECTOR)	0.13
15	P34 (COLLECTOR)	0.05
16	P35 (COLLECTOR)	0.15
17	P36 (COLLECTOR)	0.15

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GCK</u>)	Name: <u>Ronald Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>AMSV</u>)	Name: <u>Sam Lee</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>EMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030092
 Date: 28/02/2025
 APS Sub-System: ESP Filter System *
 Sub-assembly: ESP Filter
 Room Name: Plenum 2
 Location: VVB / HVB/ KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242921984	AC202502220127	22/02/2025

B. Commissioning Tests

 APS Plenum 2 ESP Sub-assembly: 3

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.12	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.19	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.12
4	P7 (IONIZER)	0.07	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.09	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.07
7	P10 (IONIZER)	0.07	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.09	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.19
10	P13 (IONIZER)	0.07	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.08	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.22
13	P16 (IONIZER)	0.08	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.07	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.1

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tsz</u>	Signature: <u>Ho Tsz</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>AMUSU</u>)	Name: <u>Sam Loo</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC SL 030092
 Date: 28/02/2025
 APS Sub-System: ESP Filter System *
 Sub-assembly: ESP Filter
 Room Name: Plenum 2
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620CT	C242921984	AC2202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 3

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.06
2	P21 (COLLECTOR)	0.06
3	P22 (COLLECTOR)	0.06
4	P23 (COLLECTOR)	0.08
5	P24 (COLLECTOR)	0.07
6	P25 (COLLECTOR)	0.07
7	P26 (COLLECTOR)	0.11
8	P27 (COLLECTOR)	0.09
9	P28 (COLLECTOR)	0.06
10	P29 (COLLECTOR)	0.12
11	P30 (COLLECTOR)	0.15
12	P31 (COLLECTOR)	0.11
13	P32 (COLLECTOR)	0.15
14	P33 (COLLECTOR)	0.13
15	P34 (COLLECTOR)	0.05
16	P35 (COLLECTOR)	0.14
17	P36 (COLLECTOR)	0.15

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GRL</u>)	Name: <u>Diamond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>AMSL</u>)	Name: <u>Sam Li</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: <u>WONG Cheong Shing</u> (Name of <u>CTE/TSC/1</u>)	Name: <u>WONG Cheong Shing</u> CTE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: <u>CTE/TSC/1</u> (Name of)	Name:	Signature: <u>[Signature]</u>	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works

RISC NO.: RISC-SI-D30092

Date: 28/02/2025

APS Sub-System: ESP Filter System *

Room Name: Plenum 2

Sub-assembly: ESP Filter

Location: YVB / HVB/ KVB *

T&C Plan Ref. No.: J3883-TVS-S-06866

Reference drawing: J3883-TVS-D-01839
Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Multimeter	UT620C+	0242921984	AC2202502270127	22/02/2025

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 4

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.18	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.18	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.08
4	P7 (IONIZER)	0.07	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.18	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.07
7	P10 (IONIZER)	0.07	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.07	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.07
10	P13 (IONIZER)	0.09	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.07	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.07
13	P16 (IONIZER)	0.09	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.08	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.07

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tsz</u>	Signature: <u>Ho Tsz</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>HAUSV</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>EMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030092
 Date: 28/02/2025
 APS Sub-System: ESP Filter System *
 Room Name: Plenum 2
 Sub-assembly: ESP Filter
 Location: YVB / HVB/ KVB *
 T&C Plan Ref. No.: 33883-TVS-S-06866
 Reference drawing: 33883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242421984	AC220250220127	22/02/2025

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 4

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.08
2	P21 (COLLECTOR)	0.09
3	P22 (COLLECTOR)	0.11
4	P23 (COLLECTOR)	0.1
5	P24 (COLLECTOR)	0.11
6	P25 (COLLECTOR)	0.08
7	P26 (COLLECTOR)	0.11
8	P27 (COLLECTOR)	0.12
9	P28 (COLLECTOR)	0.06
10	P29 (COLLECTOR)	0.13
11	P30 (COLLECTOR)	0.14
12	P31 (COLLECTOR)	0.07
13	P32 (COLLECTOR)	0.14
14	P33 (COLLECTOR)	0.15
15	P34 (COLLECTOR)	0.06
16	P35 (COLLECTOR)	0.17
17	P36 (COLLECTOR)	0.15

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GIC</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>AUNSV</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

RISC NO.: RISC-SI-030092

Date: 28/02/2025

APS Sub-System: ESP Filter System *

Room Name: Plenum 2

Sub-assembly: ESP Filter

Location: YVB / HVB / KVB *

T&C Plan Ref. No.: T3883-TVS-S-06866

Reference drawing: T3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620C1	C242921984	AC202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 5

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.09	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.08	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.08
4	P7 (IONIZER)	0.08	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.09	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.08
7	P10 (IONIZER)	0.08	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.09	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.08
10	P13 (IONIZER)	0.08	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.07	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.1
13	P16 (IONIZER)	0.08	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.1	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.12

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raphael Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>AMSL</u>)	Name: <u>Sun Lei</u>	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of _____)	Name: _____	Signature: <u>[Signature]</u>	Date: _____

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC-SI-030092
 - Buildings, Electrical and Mechanical Works Date: 28/02/2025
 APS Sub-System: ESP Filter System * Room Name: Plenum 2
 Sub-assembly: ESP filter
 Location: YVB / HVB/ KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-S-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242921984	AC2202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 5

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.06
2	P21 (COLLECTOR)	0.06
3	P22 (COLLECTOR)	0.06
4	P23 (COLLECTOR)	0.07
5	P24 (COLLECTOR)	0.07
6	P25 (COLLECTOR)	0.05
7	P26 (COLLECTOR)	0.09
8	P27 (COLLECTOR)	0.1
9	P28 (COLLECTOR)	0.07
10	P29 (COLLECTOR)	0.12
11	P30 (COLLECTOR)	0.13
12	P31 (COLLECTOR)	0.07
13	P32 (COLLECTOR)	0.13
14	P33 (COLLECTOR)	0.13
15	P34 (COLLECTOR)	0.06
16	P35 (COLLECTOR)	0.14
17	P36 (COLLECTOR)	0.14

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>John Chan</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>Raymond Lam</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>AMNSU</u>)	Name: <u>Sam Lui</u>	Signature: <u>Sam Lui</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>WONG Cheong Shing</u>	Date: <u>28/02/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC-SI-030093
Date: 2025/02/28
APS Sub-System: ESP Filter System *
Sub-assembly: ESP Filter
Room Name: Plenum 3
Location: YWB/HVB/KVB *
T&C Plan Ref. No.: J3883-TLS-S-06866
Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Microammeter	UT620C+	C24 292 1984	AC 220 250 222 0127	22/02/2025

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 1

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.08	NA.	NA.
2	P5 (IONIZER)	NA.	0.07	NA.
3	P6 (IONIZER)	NA.	NA.	0.07
4	P7 (IONIZER)	0.09	NA.	NA.
5	P8 (IONIZER)	NA.	0.07	NA.
6	P9 (IONIZER)	NA.	NA.	0.07
7	P10 (IONIZER)	0.09	NA.	NA.
8	P11 (IONIZER)	NA.	0.07	NA.
9	P12 (IONIZER)	NA.	NA.	0.07
10	P13 (IONIZER)	0.08	NA.	NA.
11	P14 (IONIZER)	NA.	0.07	NA.
12	P15 (IONIZER)	NA.	NA.	0.08
13	P16 (IONIZER)	0.08	NA.	NA.
14	P17 (IONIZER)	NA.	0.07	NA.
15	P18 (IONIZER)	NA.	NA.	0.07

According to the manufacturer's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth, plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GICL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>Aurea</u>)	Name: <u>Sam Lai</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>Beth Jones</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>Beth Jones</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030093
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Room Name: Plenum 3
 Sub-assembly: ESP Filter
 Location: YVB/ HVB/ KVB *
 T&C Plan Ref. No.: TS883-TVS-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242921984	AC2202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 1


Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.06
2	P21 (COLLECTOR)	0.06
3	P22 (COLLECTOR)	0.06
4	P23 (COLLECTOR)	0.08
5	P24 (COLLECTOR)	0.08
6	P25 (COLLECTOR)	0.06
7	P26 (COLLECTOR)	0.09
8	P27 (COLLECTOR)	0.1
9	P28 (COLLECTOR)	0.06
10	P29 (COLLECTOR)	0.1
11	P30 (COLLECTOR)	0.11
12	P31 (COLLECTOR)	0.06
13	P32 (COLLECTOR)	0.12
14	P33 (COLLECTOR)	0.13
15	P34 (COLLECTOR)	0.12
16	P35 (COLLECTOR)	0.05
17	P36 (COLLECTOR)	0.15

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell - 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: 	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: Raymond Lau	Signature: 	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMSL</u>)	Name: Sun Li	Signature: 	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>BMSD</u>)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: <u>2025/02/28</u>

**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works

RISC NO.: RISC-SI-030093
Date: 2025/02/28
Room Name: Plenum 3

APS Sub-System: ESP Filter System *
Sub-assembly: ESP Filter
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-01866
Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242921984	AC2302502220127	22/02/2025

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 2

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.08	NA	NA
2	P5 (IONIZER)	NA	0.07	NA
3	P6 (IONIZER)	NA	NA	0.07
4	P7 (IONIZER)	0.09	NA	NA
5	P8 (IONIZER)	NA	0.13	NA
6	P9 (IONIZER)	NA	NA	0.07
7	P10 (IONIZER)	0.08	NA	NA
8	P11 (IONIZER)	NA	0.08	NA
9	P12 (IONIZER)	NA	NA	0.07
10	P13 (IONIZER)	0.08	NA	NA
11	P14 (IONIZER)	NA	0.08	NA
12	P15 (IONIZER)	NA	NA	0.07
13	P16 (IONIZER)	0.08	NA	NA
14	P17 (IONIZER)	NA	0.07	NA
15	P18 (IONIZER)	NA	NA	0.07

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CIA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>Ameco</u>)	Name: <u>Sam Lo</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ZNSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030093
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Room Name: Plenum 3
 Sub-assembly: ESP Filter
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: 55883-TR5-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test Instruments

Type	Model	Serial No. of Instrument	Calibration Certified No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242921984	ACZ202502220127	22/02/2022

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 2

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.06
2	P21 (COLLECTOR)	0.2
3	P22 (COLLECTOR)	0.2
4	P23 (COLLECTOR)	0.06
5	P24 (COLLECTOR)	0.07
6	P25 (COLLECTOR)	0.05
7	P26 (COLLECTOR)	0.09
8	P27 (COLLECTOR)	0.17
9	P28 (COLLECTOR)	0.06
10	P29 (COLLECTOR)	0.19
11	P30 (COLLECTOR)	0.15
12	P31 (COLLECTOR)	0.1
13	P32 (COLLECTOR)	0.13
14	P33 (COLLECTOR)	0.23
15	P34 (COLLECTOR)	0.14
16	P35 (COLLECTOR)	0.3
17	P36 (COLLECTOR)	0.15

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CIA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMULU</u>)	Name: <u>Sam Lu</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>EMSD</u>)	Name: WONG Cheong Shing CIB/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030093
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Sub-assembly: ESP filter
 Room Name: Plenum 3
 Location: HVB / HVB / KVB *
 T&C Plan Ref. No.: 33883-TVS-5-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Microohmmeter	UT620C+	C242421984	AC2202502220127	22/02/2025

B. Commissioning Tests

 APS Plenum 3 ESP Sub-assembly: 3

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.23	NA.	NA
2	P5 (IONIZER)	NA.	0.12	NA
3	P6 (IONIZER)	NA.	NA.	0.14
4	P7 (IONIZER)	0.1	NA.	NA.
5	P8 (IONIZER)	NA.	0.07	NA.
6	P9 (IONIZER)	NA.	NA.	0.09
7	P10 (IONIZER)	0.09	NA.	NA.
8	P11 (IONIZER)	NA.	0.08	NA.
9	P12 (IONIZER)	NA.	NA.	0.16
10	P13 (IONIZER)	0.09	NA.	NA.
11	P14 (IONIZER)	NA.	0.08	NA.
12	P15 (IONIZER)	NA.	NA.	0.17
13	P16 (IONIZER)	0.23	NA.	NA.
14	P17 (IONIZER)	NA.	0.08	NA.
15	P18 (IONIZER)	NA.	NA.	0.16

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth, plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMK</u>)	Name: <u>Sam Lee</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ZM&D</u>)	Name: WONG Cheong Shing CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)****ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC-SI-030093
- Buildings, Electrical and Mechanical Works Date: 2025/02/28
APS Sub-System: ESP Filter System * Room Name: Plenum 3
Sub-assembly: ESP Filter
Location: (HVB) / HVB / KVB *
T&C Plan Ref. No.: S3883-TVS-S-06866
Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test**A. Test instruments**

Type	Model	Serial No. of Instrument	Calibration Certified No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242921984	ACT202502220127	22/02/2025

B. Commissioning TestsAPS Plenum 3 ESP Sub-assembly: 3

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.06
2	P21 (COLLECTOR)	0.13
3	P22 (COLLECTOR)	0.12
4	P23 (COLLECTOR)	0.01
5	P24 (COLLECTOR)	0.07
6	P25 (COLLECTOR)	0.05
7	P26 (COLLECTOR)	0.09
8	P27 (COLLECTOR)	0.12
9	P28 (COLLECTOR)	0.06
10	P29 (COLLECTOR)	0.14
11	P30 (COLLECTOR)	0.11
12	P31 (COLLECTOR)	0.06
13	P32 (COLLECTOR)	0.13
14	P33 (COLLECTOR)	0.06
15	P34 (COLLECTOR)	0.05
16	P35 (COLLECTOR)	0.2
17	P36 (COLLECTOR)	0.08

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ALL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMMJC</u>)	Name: <u>Sam Lu?</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>EMOD</u>)	Name: WONG Cheong Shing CIB/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030093
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Sub-assembly: ESP Filter
 Room Name: Plenum 3
 Location: HVB / HVB / KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test Instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrometer	UT620C+	C242421984	AC202502220127	22/02/2025

B. Commissioning Tests

 APS Plenum 3 ESP Sub-assembly: 4

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.13	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.24	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.09
4	P7 (IONIZER)	0.12	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.07	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.07
7	P10 (IONIZER)	0.12	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.08	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.07
10	P13 (IONIZER)	0.09	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.08	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.08
13	P16 (IONIZER)	0.08	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.08	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.12

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell = 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMUSE</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>ZMSD</u>)	Name: WONG Cheong Shing CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)****ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC-SI-030093
Date: 2025/02/28
Room Name: Plenum 3

APS Sub-System: ESP Filter System *
Sub-assembly: ESP filter
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3483-TVS-S-08866
Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test**A. Test instruments**

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micro-meter	V1620CT	C242921984	AC202502220127	22/02/2025

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 4

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.06
2	P21 (COLLECTOR)	0.012 m
3	P22 (COLLECTOR)	0.14
4	P23 (COLLECTOR)	0.12
5	P24 (COLLECTOR)	0.07
6	P25 (COLLECTOR)	0.05
7	P26 (COLLECTOR)	0.09
8	P27 (COLLECTOR)	0.14
9	P28 (COLLECTOR)	0.06
10	P29 (COLLECTOR)	0.15
11	P30 (COLLECTOR)	0.12
12	P31 (COLLECTOR)	0.18
13	P32 (COLLECTOR)	0.25
14	P33 (COLLECTOR)	0.16
15	P34 (COLLECTOR)	0.06
16	P35 (COLLECTOR)	0.06
17	P36 (COLLECTOR)	0.06

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 2025/02/28
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 2025/02/28
Witnessed by: (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 2025/02/28
Witnessed by: (Name of AMHSU)	Name: Sam Lui	Signature: [Signature]	Date: 2025/02/28
Witnessed by: (Name of ZMOD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: 2025/02/28
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC-SI-030093
 Date: 2025/02/28
 APS Sub-System: ESP Filter System *
 Room Name: Plenum 3
 Sub-assembly: ESP Filter
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Digital Ohm Micrologger	UT620C+	C24292 1984	AC202502220127	22/02/2025

B. Commissioning Tests

 APS Plenum 3 ESP Sub-assembly: 5

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.08	NA.	NA
2	P5 (IONIZER)	NA	0.1	NA
3	P6 (IONIZER)	NA	NA.	0.07
4	P7 (IONIZER)	0.08	NA.	NA
5	P8 (IONIZER)	NA.	0.08	NA
6	P9 (IONIZER)	NA	NA.	0.07
7	P10 (IONIZER)	0.09	NA.	NA
8	P11 (IONIZER)	NA.	0.08	NA.
9	P12 (IONIZER)	NA.	NA.	0.08
10	P13 (IONIZER)	0.08	NA.	NA
11	P14 (IONIZER)	NA.	0.08	NA
12	P15 (IONIZER)	NA.	NA.	0.08
13	P16 (IONIZER)	0.08	NA.	NA
14	P17 (IONIZER)	NA	0.07	NA
15	P18 (IONIZER)	NA.	NA.	0.08

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Ronald Lam</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMNSV</u>)	Name: <u>Sam Lee</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>EMOD</u>)	Name: WONG Cheong Shing CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC-SI-030093
 - Buildings, Electrical and Mechanical Works Date: 2025/02/28
 APS Sub-System: ESP Filter System * Room Name: Plenum 3
 Sub-assembly: ESP Filter
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: J3853-TVS-S-06866
 Reference drawing: J3883/MEP/APS/1603&1604&1605

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
<u>Digital Ohm Microammeter</u>	<u>UT601+</u>	<u>C242021984</u>	<u>AC202502220127</u>	<u>22/02/2025</u>

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 5

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	<u>0.06</u>
2	P21 (COLLECTOR)	<u>0.14</u>
3	P22 (COLLECTOR)	<u>0.16</u>
4	P23 (COLLECTOR)	<u>0.15</u>
5	P24 (COLLECTOR)	<u>0.07</u>
6	P25 (COLLECTOR)	<u>0.05</u>
7	P26 (COLLECTOR)	<u>0.15</u>
8	P27 (COLLECTOR)	<u>0.24</u>
9	P28 (COLLECTOR)	<u>0.09</u>
10	P29 (COLLECTOR)	<u>0.27</u>
11	P30 (COLLECTOR)	<u>0.26</u>
12	P31 (COLLECTOR)	<u>0.17</u>
13	P32 (COLLECTOR)	<u>0.06</u>
14	P33 (COLLECTOR)	<u>0.17</u>
15	P34 (COLLECTOR)	<u>0.2</u>
16	P35 (COLLECTOR)	<u>0.08</u>
17	P36 (COLLECTOR)	<u>0.08</u>

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	<u>0.01</u>
19	P39 (COLLECTOR EARTH)	<u>0.01</u>
20	P40 (COLLECTOR EARTH)	<u>0.01</u>
21	P41 (COLLECTOR EARTH)	<u>0.01</u>
22	P42 (COLLECTOR EARTH)	<u>0.01</u>
23	P43 (COLLECTOR EARTH)	<u>0.01</u>
24	P44 (COLLECTOR EARTH)	<u>0.01</u>
25	P45 (COLLECTOR EARTH)	<u>0.01</u>
26	P46 (COLLECTOR EARTH)	<u>0.01</u>
27	P47 (COLLECTOR EARTH)	<u>0.01</u>
28	P48 (COLLECTOR EARTH)	<u>0.01</u>
29	P49 (COLLECTOR EARTH)	<u>0.01</u>
30	P50 (COLLECTOR EARTH)	<u>0.01</u>
31	P51 (COLLECTOR EARTH)	<u>0.01</u>
32	P52 (COLLECTOR EARTH)	<u>0.01</u>
33	P53 (COLLECTOR EARTH)	<u>0.01</u>
34	P54 (COLLECTOR EARTH)	<u>0.01</u>
35	P55 (FRAME)	<u>0.01</u>
36	EARTH	<u>0.01</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>EXCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>AMMSU</u>)	Name: <u>Sigm Lee</u>	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of <u>EMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>2025/02/28</u>
Witnessed by: (Name of)	Name:	Signature:	Date:

Appendix C2 – Site Acceptance Test (SAT) Reports for HVB ESP Filters



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033286A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : A
Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 090873
2)	1	2	0388002324 080816
3)	1	3	0388002324 080852
4)	1	4	0388002324 090917
5)	1	5	0388002324 091003
6)	1	6	0388002324 090890
7)	2	1	0388002324 090878
8)	2	2	0388002324 090968
9)	2	3	0388002324 090929
10)	2	4	0388002324 091009
11)	2	5	0388002324 090926
12)	2	6	0388002324 080856
13)	3	1	0388002324 080860
14)	3	2	0388002324 090965
15)	3	3	0388002324 090900
16)	3	4	0388002324 091001
17)	3	5	0388002324 090925
18)	3	6	0388002324 090872

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwang</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chen</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>BCL</u>)	Name: <u>Crystal Chang</u>	Signature: <u>Lok</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>AMM JV</u>)	Name: <u>Arthur Lam</u>	Signature: <u>Arthur</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033286A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Location: YVB / HVB/ ~~KVB~~ *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : B

Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 090930
2)	1	2	0388002324 090903
3)	1	3	0388002324 080859
4)	1	4	0388002324 090932
5)	1	5	0388002324 090918
6)	1	6	0388002324 080839
7)	2	1	0388002324 090928
8)	2	2	0388002324 101025
9)	2	3	0388002324 101021
10)	2	4	0388002324 090994
11)	2	5	0388002324 090956
12)	2	6	0388002324 080842
13)	3	1	0388002324 101017
14)	3	2	0388002324 080867
15)	3	3	0388002324 101024
16)	3	4	0388002324 090909
17)	3	5	0388002324 090995
18)	3	6	0388002324 090955

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwang</u>	Signature: 	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: 	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>all</u>)	Name: <u>Crystal Cheng</u>	Signature: 	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>AMTV</u>)	Name: <u>Arthur Lam</u>	Signature: 	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033286A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : C
Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 101013
2)	1	2	0388002324 090919
3)	1	3	0388002324 090938
4)	1	4	0388002324 091010
5)	1	5	0388002324 101016
6)	1	6	0388002324 091008
7)	2	1	0388002324 090986
8)	2	2	0388002324 091002
9)	2	3	0388002324 091942
10)	2	4	0388002324 091000
11)	2	5	0388002324 101015
12)	2	6	0388002324 091007
13)	3	1	0388002324 090911
14)	3	2	0388002324 090920
15)	3	3	0388002324 090958
16)	3	4	0388002324 090910
17)	3	5	0388002324 090982
18)	3	6	0388002324 090981

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwong</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>GC L</u>)	Name: <u>Crystal Ng</u>	Signature: <u>Lok</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>AMHJV</u>)	Name: <u>Auth IAN</u>	Signature: <u>Auth</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033286A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : D

Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 090997
2)	1	2	0388002324 090984
3)	1	3	0388002324 090905
4)	1	4	0388002324 090948
5)	1	5	0388002324 090954
6)	1	6	0388002324 091004
7)	2	1	0388002324 090998
8)	2	2	0388002324 090937
9)	2	3	0388002324 090991
10)	2	4	0388002324 090949
11)	2	5	0388002324 080840
12)	2	6	0388002324 090916
13)	3	1	0388002324 090992
14)	3	2	0388002324 090927
15)	3	3	0388002324 090891
16)	3	4	0388002324 101018
17)	3	5	0388002324 090875
18)	3	6	0388002324 090921

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwang</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>Gee</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>SHKOV</u>)	Name: <u>Arthur Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033286A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : E

Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 090978
2)	1	2	0388002324 080866
3)	1	3	0388002324 090899
4)	1	4	0388002324 080865
5)	1	5	0388002324 090973
6)	1	6	0388002324 090881
7)	2	1	0388002324 080782
8)	2	2	0388002324 090880
9)	2	3	0388002324 080848
10)	2	4	0388002324 090972
11)	2	5	0388002324 090961
12)	2	6	0388002324 090988
13)	3	1	0388002324 090957
14)	3	2	0388002324 080762
15)	3	3	0388002324 090945
16)	3	4	0388002324 101019
17)	3	5	0388002324 090974
18)	3	6	0388002324 090989

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwang</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>GC L</u>)	Name: <u>Crystal Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>AMHSV</u>)	Name: <u>Anthony Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: 35146A
 Date: 15/7/2025
 APS Sub-System : ESP Filter System *
 Sub-assembly : ESP Filter
 Room Name : Plenum 1
 Location: YVB / ~~HVB~~ KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024


B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 1

Item	Test Conductor	P1 (IONIZER) (ohm)	P2 (IONIZER) (ohm)	P3 (IONIZER) (ohm)
1	P4 (IONIZER)	0.58	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.57	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.51
4	P7 (IONIZER)	0.57	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.60	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.54
7	P10 (IONIZER)	0.55	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.58	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.69
10	P13 (IONIZER)	0.58	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.68	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.51
13	P16 (IONIZER)	0.76	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.53	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.64

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Boris Yan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of AMM JV)	Name: Andy Tong	Signature: 	Date: 15/07/2025

AIR PURIFICATION SYSTEM (APS)

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 35146A
 - Buildings, Electrical and Mechanical Works Date: 15/7/2025
 APS Sub-System : ESP Filter System * Room Name : Plenum 1
 Sub-assembly : ESP Filter
 Location: YVB / ~~HVB~~ KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024



B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 2

Item	Test Conductor	P1 (IONIZER) (ohm)	P2 (IONIZER) (ohm)	P3 (IONIZER) (ohm)
1	P4 (IONIZER)	0.45	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.86	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.54
4	P7 (IONIZER)	0.56	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.61	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.54
7	P10 (IONIZER)	0.52	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.68	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.52
10	P13 (IONIZER)	0.68	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.55	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.66
13	P16 (IONIZER)	0.62	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.63	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.52

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Boris Yan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of AMATV)	Name: Andy Tang	Signature: 	Date: 15/07/2025

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: 35146A
 Date: 15/7/2025
 APS Sub-System : ESP Filter System *
 Sub-assembly : ESP Filter
 Room Name : Plenum 1
 Location: YVB / ~~HVB~~ KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests

 APS Plenum 1 ESP Sub-assembly: 3

Item	Test Conductor	P1 (IONIZER) (ohm) <i>4</i>	P2 (IONIZER) (ohm) <i>7</i>	P3 (IONIZER) (ohm) <i>4</i>
1	P4 (IONIZER)	0.54	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.78	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.67
4	P7 (IONIZER)	0.66	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.65	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.63
7	P10 (IONIZER)	53.00	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.68	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.55
10	P13 (IONIZER)	0.53	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.55	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.59
13	P16 (IONIZER)	0.58	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.62	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.64

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature: <i>Ho Tung</i>	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>John Chan</i>	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Boris Yan	Signature: <i>Boris Yan</i>	Date: 15/07/2025
Witnessed by: (Name of AMMJV)	Name: <i>Andy Tang</i>	Signature: <i>ave Tang</i>	Date: <i>15/07/2025</i>

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 35146A
 - Buildings, Electrical and Mechanical Works Date: 15/7/2025
 APS Sub-System : ESP Filter System * Room Name : Plenum 1
 Sub-assembly : ESP Filter
 Location: YVB / ~~HVB~~ KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 4

Item	Test Conductor	P1 (IONIZER) (ohm)	P2 (IONIZER) (ohm)	P3 (IONIZER) (ohm)
1	P4 (IONIZER)	0.58	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.57	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.51
4	P7 (IONIZER)	0.52	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.60	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.54
7	P10 (IONIZER)	0.55	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.58	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.48
10	P13 (IONIZER)	0.58	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.68	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.51
13	P16 (IONIZER)	0.55	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.53	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.44

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Boris Yan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of AMN JV)	Name: Andy Tang	Signature: 	Date: 15/07/2025

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 35146A
 - Buildings, Electrical and Mechanical Works Date: 15/7/2025
 APS Sub-System : ESP Filter System * Room Name : Plenum 1
 Sub-assembly : ESP Filter
 Location: YVB / ~~HVB~~ KVB *
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 5

Item	Test Conductor	P1 (IONIZER) (ohm)	P2 (IONIZER) (ohm)	P3 (IONIZER) (ohm)
1	P4 (IONIZER)	0.58	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.57	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.68
4	P7 (IONIZER)	0.57	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.60	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.54
7	P10 (IONIZER)	0.52	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.55	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.69
10	P13 (IONIZER)	0.58	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.48	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.51
13	P16 (IONIZER)	0.76	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.53	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.49

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Boris Yan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 15/07/2025



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 35146A
- Buildings, Electrical and Mechanical Works Date: 15/7/2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Location: YVB / (HVB) KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests APS Plenum 1 ESP Sub-assembly: 1

Test Conductor	P19 (COLLECTOR)	Test Conductor	P37 (COLLECTOR EARTH)
P20 (COLLECTOR)	0.17	P38 (COLLECTOR)	0.31
P21 (COLLECTOR)	0.29	P39 (COLLECTOR)	0.20
P22 (COLLECTOR)	0.33	P40 (COLLECTOR)	0.12
P23 (COLLECTOR)	0.33	P41 (COLLECTOR)	0.37
P24 (COLLECTOR)	0.30	P42 (COLLECTOR)	0.34
P25 (COLLECTOR)	0.26	P43 (COLLECTOR)	0.24
P26 (COLLECTOR)	0.27	P44 (COLLECTOR)	0.24
P27 (COLLECTOR)	0.33	P45 (COLLECTOR)	0.32
P28 (COLLECTOR)	0.22	P46 (COLLECTOR)	0.17
P29 (COLLECTOR)	0.24	P47 (COLLECTOR)	0.14
P30 (COLLECTOR)	0.35	P48 (COLLECTOR)	0.33
P31 (COLLECTOR)	0.36	P49 (COLLECTOR)	0.37
P32 (COLLECTOR)	0.12	P50 (COLLECTOR)	0.21
P33 (COLLECTOR)	0.18	P51 (COLLECTOR)	0.30
P34 (COLLECTOR)	0.11	P52 (COLLECTOR)	0.37
P35 (COLLECTOR)	0.13	P53 (COLLECTOR)	0.18
P36 (COLLECTOR)	0.35	P54 (COLLECTOR)	0.28
		P55 (FRAME)	0.10
		EARTH	0.32

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).

Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.

The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature: <i>Ho Tung</i>	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>John Chan</i>	Date: 15/07/2025
Witnessed by: GCL (Name of)	Name: Boris Yan	Signature: <i>Boris Yan</i>	Date: 15/07/2025
Witnessed by: AMMJV (Name of)	Name: Andy Tang	Signature: <i>Andy Tang</i>	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 35146/A
- Buildings, Electrical and Mechanical Works Date: 15/7/2025
APS Sub-System: ESP Filter System * Room Name: Plenum 1
Location: YVB / ~~HVB~~ KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests APS Plenum 1 ESP Sub-assembly: 2

Test Conductor	P19 (COLLECTOR)	Test Conductor	P37 (COLLECTOR EARTH)
P20 (COLLECTOR)	0.15	P38 (COLLECTOR)	0.17
P21 (COLLECTOR)	0.35	P39 (COLLECTOR)	0.21
P22 (COLLECTOR)	0.31	P40 (COLLECTOR)	0.31
P23 (COLLECTOR)	0.30	P41 (COLLECTOR)	0.31
P24 (COLLECTOR)	0.13	P42 (COLLECTOR)	0.13
P25 (COLLECTOR)	0.27	P43 (COLLECTOR)	0.24
P26 (COLLECTOR)	0.26	P44 (COLLECTOR)	0.24
P27 (COLLECTOR)	0.13	P45 (COLLECTOR)	0.25
P28 (COLLECTOR)	0.19	P46 (COLLECTOR)	0.21
P29 (COLLECTOR)	0.28	P47 (COLLECTOR)	0.21
P30 (COLLECTOR)	0.35	P48 (COLLECTOR)	0.33
P31 (COLLECTOR)	0.29	P49 (COLLECTOR)	0.27
P32 (COLLECTOR)	0.27	P50 (COLLECTOR)	0.24
P33 (COLLECTOR)	0.35	P51 (COLLECTOR)	0.30
P34 (COLLECTOR)	0.14	P52 (COLLECTOR)	0.31
P35 (COLLECTOR)	0.35	P53 (COLLECTOR)	0.25
P36 (COLLECTOR)	0.34	P54 (COLLECTOR)	0.22
		P55 (FRAME)	0.21
		EARTH	0.12

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).

Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.

The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature:	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature:	Date: 15/07/2025
Witnessed by: GCL (Name of)	Name: Boris Yan	Signature:	Date: 15/07/2025
Witnessed by: AmmTV (Name of)	Name: Andy Tang	Signature:	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 35146A
- Buildings, Electrical and Mechanical Works Date: 15/7/2025
APS Sub-System: ESP Filter System * Room Name: Plenum 1
Location: YVB / (HVB) KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests APS Plenum 1 ESP Sub-assembly: 3

Test Conductor	P19 (COLLECTOR)	Test Conductor	P37 (COLLECTOR EARTH)
P20 (COLLECTOR)	0.26	P38 (COLLECTOR)	0.34
P21 (COLLECTOR)	0.20	P39 (COLLECTOR)	0.35
P22 (COLLECTOR)	0.20	P40 (COLLECTOR)	0.16
P23 (COLLECTOR)	0.32	P41 (COLLECTOR)	0.32
P24 (COLLECTOR)	0.29	P42 (COLLECTOR)	0.12
P25 (COLLECTOR)	0.16	P43 (COLLECTOR)	0.21
P26 (COLLECTOR)	0.22	P44 (COLLECTOR)	0.19
P27 (COLLECTOR)	0.34	P45 (COLLECTOR)	0.11
P28 (COLLECTOR)	0.11	P46 (COLLECTOR)	0.29
P29 (COLLECTOR)	0.12	P47 (COLLECTOR)	0.24
P30 (COLLECTOR)	0.14	P48 (COLLECTOR)	0.35
P31 (COLLECTOR)	0.26	P49 (COLLECTOR)	0.31
P32 (COLLECTOR)	0.28	P50 (COLLECTOR)	0.32
P33 (COLLECTOR)	0.27	P51 (COLLECTOR)	0.37
P34 (COLLECTOR)	0.12	P52 (COLLECTOR)	0.25
P35 (COLLECTOR)	0.21	P53 (COLLECTOR)	0.19
P36 (COLLECTOR)	0.18	P54 (COLLECTOR)	0.26
		P55 (FRAME)	0.19
		EARTH	0.17

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).

Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.

The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature:	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature:	Date: 15/07/2025
Witnessed by: GCL (Name of)	Name: Boris Yan	Signature:	Date: 15/07/2025
Witnessed by: (Name of)	Name: Andy Tang	Signature:	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 35146A
- Buildings, Electrical and Mechanical Works Date: 15/7/2025
APS Sub-System: ESP Filter System * Room Name: Plenum 1
Location: YVB / (HVB) KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests APS Plenum 1 ESP Sub-assembly: 4

Test Conductor	P19 (COLLECTOR)	Test Conductor	P37 (COLLECTOR EARTH)
P20 (COLLECTOR)	0.11	P38 (COLLECTOR)	0.23
P21 (COLLECTOR)	0.26	P39 (COLLECTOR)	0.28
P22 (COLLECTOR)	0.29	P40 (COLLECTOR)	0.29
P23 (COLLECTOR)	0.36	P41 (COLLECTOR)	0.34
P24 (COLLECTOR)	0.11	P42 (COLLECTOR)	0.36
P25 (COLLECTOR)	0.36	P43 (COLLECTOR)	0.24
P26 (COLLECTOR)	0.22	P44 (COLLECTOR)	0.25
P27 (COLLECTOR)	0.11	P45 (COLLECTOR)	0.15
P28 (COLLECTOR)	0.27	P46 (COLLECTOR)	0.28
P29 (COLLECTOR)	0.35	P47 (COLLECTOR)	0.23
P30 (COLLECTOR)	0.28	P48 (COLLECTOR)	0.18
P31 (COLLECTOR)	0.17	P49 (COLLECTOR)	0.37
P32 (COLLECTOR)	0.32	P50 (COLLECTOR)	0.23
P33 (COLLECTOR)	0.13	P51 (COLLECTOR)	0.16
P34 (COLLECTOR)	0.30	P52 (COLLECTOR)	0.20
P35 (COLLECTOR)	0.11	P53 (COLLECTOR)	0.18
P36 (COLLECTOR)	0.33	P54 (COLLECTOR)	0.35
		P55 (FRAME)	0.24
		EARTH	0.30

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).

Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.

The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature:	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature:	Date: 15/07/2025
Witnessed by: GCL (Name of)	Name: Boris Yan	Signature:	Date: 15/07/2025
Witnessed by: AMATV (Name of)	Name: Andy Tang	Signature:	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 35146A
- Buildings, Electrical and Mechanical Works Date: 15/7/2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Location: YVB / ~~HVB~~ KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests APS Plenum 1 ESP Sub-assembly: 5

Test Conductor	P19 (COLLECTOR)
P20 (COLLECTOR)	0.11
P21 (COLLECTOR)	0.18
P22 (COLLECTOR)	0.20
P23 (COLLECTOR)	0.26
P24 (COLLECTOR)	0.32
P25 (COLLECTOR)	0.35
P26 (COLLECTOR)	0.13
P27 (COLLECTOR)	0.17
P28 (COLLECTOR)	0.27
P29 (COLLECTOR)	0.24
P30 (COLLECTOR)	0.24
P31 (COLLECTOR)	0.14
P32 (COLLECTOR)	0.31
P33 (COLLECTOR)	0.31
P34 (COLLECTOR)	0.11
P35 (COLLECTOR)	0.31
P36 (COLLECTOR)	0.12

Test Conductor	P37 (COLLECTOR EARTH)
P38 (COLLECTOR)	0.15
P39 (COLLECTOR)	0.15
P40 (COLLECTOR)	0.10
P41 (COLLECTOR)	0.34
P42 (COLLECTOR)	0.23
P43 (COLLECTOR)	0.17
P44 (COLLECTOR)	0.28
P45 (COLLECTOR)	0.18
P46 (COLLECTOR)	0.29
P47 (COLLECTOR)	0.27
P48 (COLLECTOR)	0.21
P49 (COLLECTOR)	0.22
P50 (COLLECTOR)	0.32
P51 (COLLECTOR)	0.10
P52 (COLLECTOR)	0.29
P53 (COLLECTOR)	0.30
P54 (COLLECTOR)	0.27
P55 (FRAME)	0.25
EARTH	0.35

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).

Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.

The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: HO TUNG	Signature:	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature:	Date: 15/07/2025
Witnessed by: GCL (Name of)	Name: Boris Yan	Signature:	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033289A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 2
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : A
Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 080834
2)	1	2	0388002324 080829
3)	1	3	0388002324 080824
4)	1	4	0388002324 090951
5)	1	5	0388002324 090922
6)	1	6	0388002324 101012
7)	2	1	0388002324 080783
8)	2	2	0388002324 080785
9)	2	3	0388002324 090884
10)	2	4	0388002324 090952
11)	2	5	0388002324 090999
12)	2	6	0388002324 090960
13)	3	1	0388002324 080838
14)	3	2	0388002324 080813
15)	3	3	0388002324 080781
16)	3	4	0388002324 090939
17)	3	5	0388002324 090959
18)	3	6	0388002324 091006

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwang</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>Lok</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>SUNTV</u>)	Name: <u>Arthur Lam</u>	Signature: <u>Arthur</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033289A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 2
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form

Sub-assembly : B

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 080809
2)	1	2	0388002324 080799
3)	1	3	0388002324 080822
4)	1	4	0388002324 091005
5)	1	5	0388002324 090914
6)	1	6	0388002324 090923
7)	2	1	0388002324 080776
8)	2	2	0388002324 090876
9)	2	3	0388002324 090885
10)	2	4	0388002324 090935
11)	2	5	0388002324 090979
12)	2	6	0388002324 090908
13)	3	1	0388002324 080770
14)	3	2	0388002324 080820
15)	3	3	0388002324 080810
16)	3	4	0388002324 090912
17)	3	5	0388002324 101022
18)	3	6	0388002324 090977

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwong</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Crystal Cheng</u>	Signature: <u>Lok</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>AMMSTV</u>)	Name: <u>Arthur Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033289A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 2
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : C
Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 090953
2)	1	2	0388002324 090996
3)	1	3	0388002324 090904
4)	1	4	0388002324 080778
5)	1	5	0388002324 101011
6)	1	6	0388002324 090897
7)	2	1	0388002324 090907
8)	2	2	0388002324 090892
9)	2	3	0388002324 101014
10)	2	4	0388002324 090966
11)	2	5	0388002324 090990
12)	2	6	0388002324 080807
13)	3	1	0388002324 090933
14)	3	2	0388002324 090943
15)	3	3	0388002324 090983
16)	3	4	0388002324 090936
17)	3	5	0388002324 090980
18)	3	6	0388002324 080784

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwong</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Che</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Crystal Chenng</u>	Signature: <u>Lok</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>AMK JV</u>)	Name: <u>Arthur COM</u>	Signature: <u>Arthur</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033289A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 2
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form

Sub-assembly : D

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 080827
2)	1	2	0388002324 080846
3)	1	3	0388002324 080837
4)	1	4	0388002324 090940
5)	1	5	0388002324 090947
6)	1	6	0388002324 101020
7)	2	1	0388002324 080766
8)	2	2	0388002324 080845
9)	2	3	0388002324 080791
10)	2	4	0388002324 090971
11)	2	5	0388002324 090915
12)	2	6	0388002324 090924
13)	3	1	0388002324 080761
14)	3	2	0388002324 080863
15)	3	3	0388002324 080862
16)	3	4	0388002324 090941
17)	3	5	0388002324 090970
18)	3	6	0388002324 090913

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwang</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chen</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>AMHJV</u>)	Name: <u>Arthur Lam</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033289A
- Buildings, Electrical and Mechanical Works Date: 28 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 2
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : E

Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 080836
2)	1	2	0388002324 090869
3)	1	3	0388002324 080771
4)	1	4	0388002324 080763
5)	1	5	0388002324 080806
6)	1	6	0388002324 080789
7)	2	1	0388002324 080858
8)	2	2	0388002324 080757
9)	2	3	0388002324 080841
10)	2	4	0388002324 080831
11)	2	5	0388002324 080788
12)	2	6	0388002324 080853
13)	3	1	0388002324 080857
14)	3	2	0388002324 080849
15)	3	3	0388002324 080825
16)	3	4	0388002324 080833
17)	3	5	0388002324 080850
18)	3	6	0388002324 080774

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwang</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Crystal Chong</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of <u>AMM JV</u>)	Name: <u>Arthur Chan</u>	Signature: <u>[Signature]</u>	Date: <u>28/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

RISC NO.: **35147A**
 Date: **15/07/2025**

APS Sub-System : ESP Filter System *
 Room Name : **plenum 2**

Sub-assembly : **ESP filter**

Location: ~~TVB~~ / HVB / ~~KVB~~

T&C Plan Ref. No.: **J3883-TVS-S-06866**

Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test Instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	KEW 6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests

 APS Plenum **2** ESP Sub-assembly: **1**

Item	Test Conductor	P1 (IONIZER) ohm	P2 (IONIZER) ohm	P3 (IONIZER) ohm
1	P4 (IONIZER)	0.89	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.53	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.62
4	P7 (IONIZER)	1.19	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.47	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.37
7	P10 (IONIZER)	0.97	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.44	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.39
10	P13 (IONIZER)	1.07	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.48	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.39
13	P16 (IONIZER)	0.85	N.A.	N.A.
14	P17 (IONIZER)	N.A.	1.08	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.41

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 15/07/2025
Witnessed by: (Name of ANM JV)	Name: Tam Wing Kit	Signature: [Signature]	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.: 35147A
	- Buildings, Electrical and Mechanical Works	Date: 15/07/2025
APS Sub-System :	ESP Filter System *	Room Name : plenum 2
Sub-assembly :	ESP filter	
Location:	YVB / HVB / KVB	
T&C Plan Ref. No.:	J3883-TVS-S-06866	
Reference drawing:	J3883-TVS-D-01839	

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests

 APS Plenum 2 ESP Sub-assembly: 1

Item	Test Conductor	P19 (COLLECTOR) <i>dim (A)</i>
1	P20 (COLLECTOR)	0.35
2	P21 (COLLECTOR)	0.30
3	P22 (COLLECTOR)	0.46
4	P23 (COLLECTOR)	0.35
5	P24 (COLLECTOR)	0.22
6	P25 (COLLECTOR)	0.18
7	P26 (COLLECTOR)	0.19
8	P27 (COLLECTOR)	0.18
9	P28 (COLLECTOR)	0.18
10	P29 (COLLECTOR)	0.17
11	P30 (COLLECTOR)	0.17
12	P31 (COLLECTOR)	0.18
13	P32 (COLLECTOR)	0.17
14	P33 (COLLECTOR)	0.19
15	P34 (COLLECTOR)	0.16
16	P35 (COLLECTOR)	0.16
17	P36 (COLLECTOR)	0.19

Item	Test Conductor	P37 (COLLECTOR EARTH) <i>dim (A)</i>
18	P38 (COLLECTOR EARTH)	0.33
19	P39 (COLLECTOR EARTH)	0.3
20	P40 (COLLECTOR EARTH)	0.37
21	P41 (COLLECTOR EARTH)	0.25
22	P42 (COLLECTOR EARTH)	0.25
23	P43 (COLLECTOR EARTH)	0.16
24	P44 (COLLECTOR EARTH)	0.18
25	P45 (COLLECTOR EARTH)	0.43
26	P46 (COLLECTOR EARTH)	0.37
27	P47 (COLLECTOR EARTH)	0.21
28	P48 (COLLECTOR EARTH)	0.16
29	P49 (COLLECTOR EARTH)	0.16
30	P50 (COLLECTOR EARTH)	0.16
31	P51 (COLLECTOR EARTH)	0.29
32	P52 (COLLECTOR EARTH)	0.14
33	P53 (COLLECTOR EARTH)	0.16
34	P54 (COLLECTOR EARTH)	0.19
35	P55 (FRAME)	0.24
36	EARTH	0.28

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.

The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: <i>John Chan</i>	Signature: <i>[Signature]</i>	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 15/07/2025
Witnessed by: (Name of <i>AMM JV</i>)	Name: <i>Tam Wing Kit</i>	Signature: <i>[Signature]</i>	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

RISC NO.: **35147A**
 Date: **15/07/2025**

APS Sub-System : ESP Filter System *
 Room Name : **plenum 2**

Sub-assembly : **ESP filter**

Location: ~~TVB / HVB / KVB~~

T&C Plan Ref. No.: **J3883-TVS-S-06866**

Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test Instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests

 APS Plenum **2** ESP Sub-assembly: **2**

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.4	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.42	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.24
4	P7 (IONIZER)	0.4	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.49	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.29
7	P10 (IONIZER)	0.28	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.41	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.54
10	P13 (IONIZER)	1.05	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.29	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.27
13	P16 (IONIZER)	0.83	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.34	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.28

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm. The passing criteria between frame plate /collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 15/07/2025
Witnessed by: (Name of AMM JV)	Name: Tom Wing Kit	Signature: 	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.: 35147A
	- Buildings, Electrical and Mechanical Works	Date: 15/07/2025
APS Sub-System :	ESP Filter System *	Room Name : plenum 2
Sub-assembly :	ESP filter	
Location:	YVB / HVB / KVB	
T&C Plan Ref. No.:	J3883-TVS-S-06866	
Reference drawing:	J3883-TVS-D-01839	

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233986	CS1248859	15/11/2024

B. Commissioning Tests

 APS Plenum 2 ESP Sub-assembly: 2

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.18
2	P21 (COLLECTOR)	0.14
3	P22 (COLLECTOR)	0.29
4	P23 (COLLECTOR)	0.16
5	P24 (COLLECTOR)	0.17
6	P25 (COLLECTOR)	0.16
7	P26 (COLLECTOR)	0.2
8	P27 (COLLECTOR)	0.14
9	P28 (COLLECTOR)	0.17
10	P29 (COLLECTOR)	0.14
11	P30 (COLLECTOR)	0.17
12	P31 (COLLECTOR)	0.15
13	P32 (COLLECTOR)	0.14
14	P33 (COLLECTOR)	0.14
15	P34 (COLLECTOR)	0.13
16	P35 (COLLECTOR)	0.15
17	P36 (COLLECTOR)	0.14

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.21
19	P39 (COLLECTOR EARTH)	0.38
20	P40 (COLLECTOR EARTH)	0.29
21	P41 (COLLECTOR EARTH)	0.28
22	P42 (COLLECTOR EARTH)	0.33
23	P43 (COLLECTOR EARTH)	0.34
24	P44 (COLLECTOR EARTH)	0.30
25	P45 (COLLECTOR EARTH)	0.21 / 0.17
26	P46 (COLLECTOR EARTH)	0.24
27	P47 (COLLECTOR EARTH)	0.14
28	P48 (COLLECTOR EARTH)	0.14
29	P49 (COLLECTOR EARTH)	0.19
30	P50 (COLLECTOR EARTH)	0.17
31	P51 (COLLECTOR EARTH)	0.13
32	P52 (COLLECTOR EARTH)	0.18
33	P53 (COLLECTOR EARTH)	0.42
34	P54 (COLLECTOR EARTH)	0.17
35	P55 (FRAME)	0.14
36	EARTH	0.12

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: John Chan	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: Raymond Lau	Date: 15/07/2025
Witnessed by: (Name of AMM JV)	Name: Tam Wing Kit	Signature: Tam Wing Kit	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: **35147A**
 Date: **15/07/2025**
 APS Sub-System : ESP Filter System *
 Room Name : **plenum 2**
 Sub-assembly : **ESP filter**
 Location: ~~TVB/ HVB/ KVB~~
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233986	CSC 248859	15/11/2024

B. Commissioning Tests

APS Plenum **2** ESP Sub-assembly: **3**

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.42	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.36	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.93
4	P7 (IONIZER)	0.28	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.37	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.95
7	P10 (IONIZER)	0.27	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.72	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.81
10	P13 (IONIZER)	0.89	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.54	N.A.
12	P15 (IONIZER)	N.A.	N.A.	1.03
13	P16 (IONIZER)	0.35	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.9	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.75

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm).
 Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 15/07/2025
Witnessed by: (Name of AMM JV)	Name: Tam Wing Kit	Signature: [Signature]	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **35147A**
 - Buildings, Electrical and Mechanical Works Date: **15/07/2025**
 APS Sub-System : ESP Filter System * Room Name : **plenum 2**
 Sub-assembly : **ESP filter**
 Location: ~~YVB/~~ HVB/ ~~KVB~~
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6910B	E0233986	CSC 248359	15/11/2024

B. Commissioning Tests

APS Plenum **2** ESP Sub-assembly: **3**

Item	Test Conductor	P19 (COLLECTOR) ohm
1	P20 (COLLECTOR)	0.19
2	P21 (COLLECTOR)	0.2
3	P22 (COLLECTOR)	0.14
4	P23 (COLLECTOR)	0.15
5	P24 (COLLECTOR)	0.17
6	P25 (COLLECTOR)	0.31
7	P26 (COLLECTOR)	0.19
8	P27 (COLLECTOR)	0.18
9	P28 (COLLECTOR)	0.14
10	P29 (COLLECTOR)	0.18
11	P30 (COLLECTOR)	0.13
12	P31 (COLLECTOR)	0.14
13	P32 (COLLECTOR)	0.14
14	P33 (COLLECTOR)	0.13
15	P34 (COLLECTOR)	0.14
16	P35 (COLLECTOR)	0.13
17	P36 (COLLECTOR)	0.13

Item	Test Conductor	P37 (COLLECTOR EARTH) ohm
18	P38 (COLLECTOR EARTH)	0.14
19	P39 (COLLECTOR EARTH)	0.15
20	P40 (COLLECTOR EARTH)	0.17
21	P41 (COLLECTOR EARTH)	0.14
22	P42 (COLLECTOR EARTH)	0.14
23	P43 (COLLECTOR EARTH)	0.14
24	P44 (COLLECTOR EARTH)	0.16
25	P45 (COLLECTOR EARTH)	0.16
26	P46 (COLLECTOR EARTH)	0.25
27	P47 (COLLECTOR EARTH)	0.14
28	P48 (COLLECTOR EARTH)	0.13
29	P49 (COLLECTOR EARTH)	0.13
30	P50 (COLLECTOR EARTH)	0.13
31	P51 (COLLECTOR EARTH)	0.13
32	P52 (COLLECTOR EARTH)	0.14
33	P53 (COLLECTOR EARTH)	0.14
34	P54 (COLLECTOR EARTH)	0.14
35	P55 (FRAME)	0.22
36	EARTH	0.17

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: John Chan	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: Raymond Lau	Date: 15/07/2025
Witnessed by: (Name of AMMJV)	Name: Tam Wing Kit	Signature: Tam Wing Kit	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

RISC NO.: 35147A
 Date: 15/07/2025

APS Sub-System : ESP Filter System *
 Room Name : plenum 2

Sub-assembly : ESP filter

Location: TVS / HVB / KVB

T&C Plan Ref. No.: J3883-TVS-S-06866

Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	<u>289C</u> <u>KEW 6010B</u>	<u>E0233986</u>	<u>CSC24885A</u>	<u>15/11/2024</u>

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 4

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	<u>0.4</u>	N.A.	N.A.
2	P5 (IONIZER)	N.A.	<u>1.03</u>	N.A.
3	P6 (IONIZER)	N.A.	N.A.	<u>0.29</u>
4	P7 (IONIZER)	<u>0.53</u>	N.A.	N.A.
5	P8 (IONIZER)	N.A.	<u>0.58</u>	N.A.
6	P9 (IONIZER)	N.A.	N.A.	<u>0.27</u>
7	P10 (IONIZER)	<u>0.58</u>	N.A.	N.A.
8	P11 (IONIZER)	N.A.	<u>0.30</u>	N.A.
9	P12 (IONIZER)	N.A.	N.A.	<u>0.55</u>
10	P13 (IONIZER)	<u>0.26</u>	N.A.	N.A.
11	P14 (IONIZER)	N.A.	<u>0.36</u>	N.A.
12	P15 (IONIZER)	N.A.	N.A.	<u>0.30</u>
13	P16 (IONIZER)	<u>0.52</u>	N.A.	N.A.
14	P17 (IONIZER)	N.A.	<u>0.34</u>	N.A.
15	P18 (IONIZER)	N.A.	N.A.	<u>0.33</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>15/07/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>15/07/2025</u>
Witnessed by: (Name of GCL)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>15/07/2025</u>
Witnessed by: (Name of <u>AMMJU</u>)	Name: <u>Tam Wing Kit</u>	Signature: <u>[Signature]</u>	Date: <u>15 JUL 2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **35147A**
 - Buildings, Electrical and Mechanical Works Date: **15/07/2025**
 APS Sub-System : ESP Filter System * Room Name : **plenum 2**
 Sub-assembly : **ESP filter**
 Location: **YVB/ HVB/ KVB***
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0253986	CSC24885A	15/11/2024

B. Commissioning Tests

APS Plenum **2** ESP Sub-assembly: **4**

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.18
2	P21 (COLLECTOR)	0.22
3	P22 (COLLECTOR)	0.38
4	P23 (COLLECTOR)	0.19
5	P24 (COLLECTOR)	0.18
6	P25 (COLLECTOR)	0.19
7	P26 (COLLECTOR)	0.24
8	P27 (COLLECTOR)	0.21
9	P28 (COLLECTOR)	0.19
10	P29 (COLLECTOR)	0.27
11	P30 (COLLECTOR)	0.45
12	P31 (COLLECTOR)	0.28
13	P32 (COLLECTOR)	0.28
14	P33 (COLLECTOR)	0.25
15	P34 (COLLECTOR)	0.2
16	P35 (COLLECTOR)	0.23
17	P36 (COLLECTOR)	0.21

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.36
19	P39 (COLLECTOR EARTH)	0.26
20	P40 (COLLECTOR EARTH)	0.24
21	P41 (COLLECTOR EARTH)	0.23
22	P42 (COLLECTOR EARTH)	0.17
23	P43 (COLLECTOR EARTH)	0.2
24	P44 (COLLECTOR EARTH)	0.21
25	P45 (COLLECTOR EARTH)	0.22
26	P46 (COLLECTOR EARTH)	0.19
27	P47 (COLLECTOR EARTH)	0.16
28	P48 (COLLECTOR EARTH)	0.17
29	P49 (COLLECTOR EARTH)	0.44
30	P50 (COLLECTOR EARTH)	0.14
31	P51 (COLLECTOR EARTH)	0.15
32	P52 (COLLECTOR EARTH)	0.14
33	P53 (COLLECTOR EARTH)	0.14
34	P54 (COLLECTOR EARTH)	0.14
35	P55 (FRAME)	0.14
36	EARTH	0.13

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: John Chan	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: Raymond Lau	Date: 15/07/2025
Witnessed by: (Name of AMMIV)	Name: Tam Wing Kit	Signature: Tam Wing Kit	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

RISC NO.: **3514 7A**
 Date: **15/07/2025**

APS Sub-System : ESP Filter System *
 Room Name : **plenum 2**

Sub-assembly : **ESP filter**

Location: **TVS / HVB / KVB**

T&C Plan Ref. No.: **J3883-TVS-S-06866**

Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	E0233986	CSC248559	15/11/2024
	KEW 6010B			

B. Commissioning Tests

APS Plenum **2** ESP Sub-assembly: **5**

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.9	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.98	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.58
4	P7 (IONIZER)	0.89	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.27	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.93
7	P10 (IONIZER)	0.98	N.A.	N.A.
8	P11 (IONIZER)	N.A.	1.01	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.90
10	P13 (IONIZER)	0.95	N.A.	N.A.
11	P14 (IONIZER)	N.A.	1.02	N.A.
12	P15 (IONIZER)	N.A.	N.A.	1.01
13	P16 (IONIZER)	0.91	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.64	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.71

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 15/07/2025
Witnessed by: (Name of AMM JV)	Name: Tam Wing Kit	Signature: [Signature]	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.: 35147A
	- Buildings, Electrical and Mechanical Works	Date: 15/07/2025
APS Sub-System :	ESP Filter System *	Room Name : plenum 2
Sub-assembly :	ESP filter	
Location:	YVB/ HVB/ HVB *	
T&C Plan Ref. No.:	J3883-TVS-S-06866	
Reference drawing:	J3883-TVS-D-01839	

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C 9	E0233986	CSC248859	15/11/2025
	KEW 6010B			

B. Commissioning Tests

 APS Plenum **2** ESP Sub-assembly: **5**

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.17
2	P21 (COLLECTOR)	0.18
3	P22 (COLLECTOR)	0.16
4	P23 (COLLECTOR)	0.24
5	P24 (COLLECTOR)	0.15
6	P25 (COLLECTOR)	0.18
7	P26 (COLLECTOR)	0.16
8	P27 (COLLECTOR)	0.16
9	P28 (COLLECTOR)	0.15
10	P29 (COLLECTOR)	0.15
11	P30 (COLLECTOR)	0.16
12	P31 (COLLECTOR)	0.14
13	P32 (COLLECTOR)	0.15
14	P33 (COLLECTOR)	0.13
15	P34 (COLLECTOR)	0.17
16	P35 (COLLECTOR)	0.14
17	P36 (COLLECTOR)	0.14

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.23
19	P39 (COLLECTOR EARTH)	0.17
20	P40 (COLLECTOR EARTH)	0.19
21	P41 (COLLECTOR EARTH)	0.18
22	P42 (COLLECTOR EARTH)	0.21
23	P43 (COLLECTOR EARTH)	0.44
24	P44 (COLLECTOR EARTH)	0.19
25	P45 (COLLECTOR EARTH)	0.19
26	P46 (COLLECTOR EARTH)	0.14
27	P47 (COLLECTOR EARTH)	0.15
28	P48 (COLLECTOR EARTH)	0.14
29	P49 (COLLECTOR EARTH)	0.34
30	P50 (COLLECTOR EARTH)	0.15
31	P51 (COLLECTOR EARTH)	0.17
32	P52 (COLLECTOR EARTH)	0.15
33	P53 (COLLECTOR EARTH)	0.14
34	P54 (COLLECTOR EARTH)	0.14
35	P55 (FRAME)	0.14
36	EARTH	0.15

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 15/07/2025
Witnessed by: (Name of AMMIV)	Name: Tam Wing Kit	Signature: [Signature]	Date: 15 JUL 2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033290 A
- Buildings, Electrical and Mechanical Works Date: 23 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 3
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form

Sub-assembly : A

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 090896
2)	1	2	0388002324 090874
3)	1	3	0388002324 080759
4)	1	4	0388002324 080780
5)	1	5	0388002324 080835
6)	1	6	0388002324 080792
7)	2	1	0388002324 080811
8)	2	2	0388002324 080801
9)	2	3	0388002324 080868
10)	2	4	0388002324 080819
11)	2	5	0388002324 080773
12)	2	6	0388002324 090871
13)	3	1	0388002324 080821
14)	3	2	0388002324 080802
15)	3	3	0388002324 080793
16)	3	4	0388002324 080772
17)	3	5	0388002324 090898
18)	3	6	0388002324 090893

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny Kwong</u>	Signature: <u>[Signature]</u>	Date: <u>23/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>23/10/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond L</u>	Signature: <u>[Signature]</u>	Date: <u>23/10/25</u>
Witnessed by: (Name of <u>ANM JV</u>)	Name: <u>Arthur SAM</u>	Signature: <u>[Signature]</u>	Date: <u>23/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033290 A
- Buildings, Electrical and Mechanical Works Date: 23 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 3
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : B
Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 080855
2)	1	2	0388002324 090887
3)	1	3	0388002324 080765
4)	1	4	0388002324 080815
5)	1	5	0388002324 080768
6)	1	6	0388002324 080798
7)	2	1	0388002324 080864
8)	2	2	0388002324 080769
9)	2	3	0388002324 080760
10)	2	4	0388002324 090895
11)	2	5	0388002324 080797
12)	2	6	0388002324 090894
13)	3	1	0388002324 080844
14)	3	2	0388002324 090883
15)	3	3	0388002324 080767
16)	3	4	0388002324 080830
17)	3	5	0388002324 080823
18)	3	6	0388002324 080805

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Johnny King</u>	Signature: <u>[Signature]</u>	Date: <u>23/10/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>23/10/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>23/10/25</u>
Witnessed by: (Name of <u>AMSV</u>)	Name: <u>Arthur Chan</u>	Signature: <u>[Signature]</u>	Date: <u>23/10/25</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033290
- Buildings, Electrical and Mechanical Works Date: 23 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 3
Location: YVB / HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : C
Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 101023
2)	1	2	0388002324 090931
3)	1	3	0388002324 090987
4)	1	4	0388002324 090975
5)	1	5	0388002324 090934
6)	1	6	0388002324 090969
7)	2	1	0388002324 090967
8)	2	2	0388002324 090993
9)	2	3	0388002324 090964
10)	2	4	0388002324 090962
11)	2	5	0388002324 090976
12)	2	6	0388002324 090946
13)	3	1	0388002324 090944
14)	3	2	0388002324 090906
15)	3	3	0388002324 080851
16)	3	4	0388002324 090963
17)	3	5	0388002324 090985
18)	3	6	0388002324 090950

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Johnny Kwok	Signature: [Signature]	Date: 23/10/25
Witnessed by: (Name of JEC Representative)	Name: J. Im Chen	Signature: [Signature]	Date: 23/10/25
Witnessed by: (Name of BCL)	Name: Raymond L	Signature: [Signature]	Date: 23/10/25
Witnessed by: (Name of AMHSV)	Name: Arthur Lam	Signature: [Signature]	Date: 23/10/25
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033290
- Buildings, Electrical and Mechanical Works Date: 23 Oct 2025
APS Sub-System : ESP Filter System * Room Name : Plenum 3
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : D

Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 080847
2)	1	2	0388002324 090888
3)	1	3	0388002324 080843
4)	1	4	0388002324 080794
5)	1	5	0388002324 080758
6)	1	6	0388002324 080795
7)	2	1	0388002324 090902
8)	2	2	0388002324 090879
9)	2	3	0388002324 080818
10)	2	4	0388002324 080796
11)	2	5	0388002324 080764
12)	2	6	0388002324 090882
13)	3	1	0388002324 080775
14)	3	2	0388002324 080779
15)	3	3	0388002324 080804
16)	3	4	0388002324 080814
17)	3	5	0388002324 080826
18)	3	6	0388002324 080790

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Johnny Kwong	Signature: [Signature]	Date: 23/10/25
Witnessed by: (Name of JEC Representative)	Name: John Chu	Signature: [Signature]	Date: 23/10/25
Witnessed by: (Name of [Signature])	Name: Raymond L	Signature: [Signature]	Date: 23/10/25
Witnessed by: (Name of [Signature])	Name: Arthur [Signature]	Signature: [Signature]	Date: 23/10/25
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: 033290 **A**
- Buildings, Electrical and Mechanical Works Date: **23 Oct 2025**
APS Sub-System : ESP Filter System * Room Name : Plenum 3
Location: **YVB / HVB / ~~KVB~~ ***
T&C Plan Ref. No.: J3883-TVS-S-02893
Reference drawing: J3883-TVS-D-01839

A. ESP Cells Serial No. test form Sub-assembly : **E**

Brand Name : **CTA** Model No.: **CTA ESP**

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002324 090886
2)	1	2	0388002324 080800
3)	1	3	0388002324 090870
4)	1	4	0388002324 080756
5)	1	5	0388002324 090901
6)	1	6	0388002324 080787
7)	2	1	0388002324 080777
8)	2	2	0388002324 080832
9)	2	3	0388002324 090889
10)	2	4	0388002324 080786
11)	2	5	0388002324 080817
12)	2	6	0388002324 080861
13)	3	1	0388002324 090877
14)	3	2	0388002324 080803
15)	3	3	0388002324 080812
16)	3	4	0388002324 080808
17)	3	5	0388002324 080854
18)	3	6	0388002324 080828

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Johnny Kuong	Signature: 	Date: 23/10/25
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 23/10/25
Witnessed by: (Name of Bel C)	Name: Raymond C	Signature: 	Date: 23/10/25
Witnessed by: (Name of AMM JV)	Name: Arthur Lam	Signature: 	Date: 23/10/25
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: 35148A
 Date: 15/07/2025
 APS Sub-System: ESP Filter System *
 Room Name: plenum 3
 Sub-assembly: ESP filter
 Location: TVB / HVB / KVB
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	<u>200C-8</u> <u>KEW 6010B</u>	<u>E0233486</u>	<u>CSC248859</u>	<u>15/11/2024</u>

B. Commissioning Tests

 APS Plenum 3 ESP Sub-assembly: 1

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	<u>0.37</u>	N.A.	N.A.
2	P5 (IONIZER)	N.A.	<u>0.33</u>	N.A.
3	P6 (IONIZER)	N.A.	N.A.	<u>0.49</u>
4	P7 (IONIZER)	<u>0.38</u>	N.A.	N.A.
5	P8 (IONIZER)	N.A.	<u>0.35</u>	N.A.
6	P9 (IONIZER)	N.A.	N.A.	<u>0.51</u>
7	P10 (IONIZER)	<u>0.43</u>	N.A.	N.A.
8	P11 (IONIZER)	N.A.	<u>0.42</u>	N.A.
9	P12 (IONIZER)	N.A.	N.A.	<u>0.54</u>
10	P13 (IONIZER)	<u>0.47</u>	N.A.	N.A.
11	P14 (IONIZER)	N.A.	<u>0.32</u>	N.A.
12	P15 (IONIZER)	N.A.	N.A.	<u>0.55</u>
13	P16 (IONIZER)	<u>0.43</u>	N.A.	N.A.
14	P17 (IONIZER)	N.A.	<u>0.37</u>	N.A.
15	P18 (IONIZER)	N.A.	N.A.	<u>0.67</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>15/07/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>John Chan</u>	Date: <u>15/07/2025</u>
Witnessed by: (Name of GCL)	Name: <u>Raymond Lau</u>	Signature: <u>Raymond Lau</u>	Date: <u>15/07/2025</u>
Witnessed by: (Name of <u>AMM JV</u>)	Name: <u>Andy Tang</u>	Signature: <u>Andy Tang</u>	Date: <u>15/07/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: **35148A**
 Date: **15/07/2025**
 APS Sub-System : ESP Filter System *
 Room Name : **plenum 3**
 Sub-assembly : **ESP filter**
 Location: ~~YVB/~~ HVB/ ~~KVB~~
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233986	CSC 248859	15/11/2024

B. Commissioning Tests

APS Plenum **3** ESP Sub-assembly: **1**

Item	Test Conductor	P19 (COLLECTOR) ohm
1	P20 (COLLECTOR)	0.32
2	P21 (COLLECTOR)	0.36
3	P22 (COLLECTOR)	0.3
4	P23 (COLLECTOR)	0.73
5	P24 (COLLECTOR)	0.36
6	P25 (COLLECTOR)	0.32
7	P26 (COLLECTOR)	0.36
8	P27 (COLLECTOR)	0.35
9	P28 (COLLECTOR)	0.32
10	P29 (COLLECTOR)	0.51
11	P30 (COLLECTOR)	0.37
12	P31 (COLLECTOR)	0.24
13	P32 (COLLECTOR)	0.39
14	P33 (COLLECTOR)	0.41
15	P34 (COLLECTOR)	0.37
16	P35 (COLLECTOR)	0.59
17	P36 (COLLECTOR)	0.26

Item	Test Conductor	P37 (COLLECTOR EARTH) ohm
18	P38 (COLLECTOR EARTH)	0.16
19	P39 (COLLECTOR EARTH)	0.17
20	P40 (COLLECTOR EARTH)	0.14
21	P41 (COLLECTOR EARTH)	0.22
22	P42 (COLLECTOR EARTH)	0.21
23	P43 (COLLECTOR EARTH)	0.21
24	P44 (COLLECTOR EARTH)	0.16
25	P45 (COLLECTOR EARTH)	0.47
26	P46 (COLLECTOR EARTH)	0.17
27	P47 (COLLECTOR EARTH)	0.15
28	P48 (COLLECTOR EARTH)	0.16
29	P49 (COLLECTOR EARTH)	0.15
30	P50 (COLLECTOR EARTH)	0.19
31	P51 (COLLECTOR EARTH)	0.18
32	P52 (COLLECTOR EARTH)	0.19
33	P53 (COLLECTOR EARTH)	0.15
34	P54 (COLLECTOR EARTH)	0.15
35	P55 (FRAME)	0.14
36	EARTH	0.14

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: John Chan	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: Raymond Lau	Date: 15/07/2025
Witnessed by: (Name of AMN JV)	Name: Andy Tang	Signature: Andy Tang	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

RISC NO.: 35148A
 Date: 15/07/2025

APS Sub-System : ESP Filter System *
 Sub-assembly : ESP filter
 Location: TVB / HVB / KVB
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing: J3883-TVS-D-01839

Room Name : plenum 3

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	2890 KEW 6010B	E0233486	CSC248859	15/11/2024

B. Commissioning Tests

 APS Plenum 3 ESP Sub-assembly: 2

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.3	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.42	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.29
4	P7 (IONIZER)	0.41	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.33	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.31
7	P10 (IONIZER)	0.38	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.31	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.37
10	P13 (IONIZER)	0.41	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.65	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.31
13	P16 (IONIZER)	0.43	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.32	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.46

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by:	Name:	Signature:	Date:
(Name of CTA Representative)	Ho Tung	Ho Tung	15/07/2025
Witnessed by:	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan	John Chan	15/07/2025
Witnessed by:	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau	Raymond Lau	15/07/2025
Witnessed by:	Name:	Signature:	Date:
(Name of AMMIV)	Andy Tang	Andy Tang	15/07/2025
Witnessed by:	Name:	Signature:	Date:
(Name of)			
Witnessed by:	Name:	Signature:	Date:
(Name of)			

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **35148A**
 - Buildings, Electrical and Mechanical Works Date: **15/07/2025**
 APS Sub-System : ESP Filter System * Room Name : **plenum³**
 Sub-assembly : **ESP filter**
 Location: **TVB / HVB / KVB**
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233986	CSC 248859	15/11/2024

B. Commissioning Tests

APS Plenum **3** ESP Sub-assembly: **2**

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.43
2	P21 (COLLECTOR)	0.45
3	P22 (COLLECTOR)	0.48
4	P23 (COLLECTOR)	0.39
5	P24 (COLLECTOR)	0.41
6	P25 (COLLECTOR)	0.41
7	P26 (COLLECTOR)	0.46
8	P27 (COLLECTOR)	0.46
9	P28 (COLLECTOR)	0.4
10	P29 (COLLECTOR)	0.81
11	P30 (COLLECTOR)	0.57
12	P31 (COLLECTOR)	0.4
13	P32 (COLLECTOR)	0.49
14	P33 (COLLECTOR)	0.53
15	P34 (COLLECTOR)	0.49
16	P35 (COLLECTOR)	0.55
17	P36 (COLLECTOR)	0.45

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.17
19	P39 (COLLECTOR EARTH)	0.26
20	P40 (COLLECTOR EARTH)	0.17
21	P41 (COLLECTOR EARTH)	0.16
22	P42 (COLLECTOR EARTH)	0.15
23	P43 (COLLECTOR EARTH)	0.23
24	P44 (COLLECTOR EARTH)	0.14
25	P45 (COLLECTOR EARTH)	0.14
26	P46 (COLLECTOR EARTH)	0.15
27	P47 (COLLECTOR EARTH)	0.14
28	P48 (COLLECTOR EARTH)	0.14
29	P49 (COLLECTOR EARTH)	0.14
30	P50 (COLLECTOR EARTH)	0.14
31	P51 (COLLECTOR EARTH)	0.16
32	P52 (COLLECTOR EARTH)	0.14
33	P53 (COLLECTOR EARTH)	0.14
34	P54 (COLLECTOR EARTH)	0.15
35	P55 (FRAME)	0.15
36	EARTH	0.31

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: John Chan	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: Raymond Lau	Date: 15/07/2025
Witnessed by: (Name of Am MDV)	Name: Andy Tang	Signature: Andy Tang	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM
T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

APS Sub-System : ESP Filter System *

Sub-assembly : **ESP filter**

Location: ~~TVS / HVB / KVB~~

T&C Plan Ref. No.: **J3883-TVS-S-06866**

Reference drawing: **J3883-TVS-D-01839**

RISC NO.: **35148A**
 Date: **15/07/2025**
 Room Name: **plenum 3**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certified No.	Date of Calibration
Multimeter	2890 KEW 6010B	E0233986	CSC 2A8859	15/11/2024

B. Commissioning Tests

 APS Plenum **3** ESP Sub-assembly: **3**

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.39	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.5	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.75
4	P7 (IONIZER)	0.62	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.29	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.98
7	P10 (IONIZER)	0.42	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.38	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.78
10	P13 (IONIZER)	0.93	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.28	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.86
13	P16 (IONIZER)	0.31	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.36	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.77

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by:	Name:	Signature:	Date:
(Name of CTA Representative)	Ho Tung	Ho Tung	15/07/2025
Witnessed by:	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan	John Chan	15/07/2025
Witnessed by:	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau	Raymond Lau	15/07/2025
Witnessed by:	Name:	Signature:	Date:
(Name of Amn JV)	Andy Tang	Andy Tang	15/07/2025
Witnessed by:	Name:	Signature:	Date:
(Name of)			
Witnessed by:	Name:	Signature:	Date:
(Name of)			

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: **35148A**
 Date: **15/07/2025**
 APS Sub-System : ESP Filter System *
 Room Name : **plenum 3**
 Sub-assembly : **ESP filter**
 Location: **YVB / HVB / KVB**
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C <i>Kew 6010B</i>	E0233986	CSC248859	15/11/2024

B. Commissioning Tests

APS Plenum **3** ESP Sub-assembly: **3**

Item	Test Conductor	P19 (COLLECTOR) <i>ohm</i>
1	P20 (COLLECTOR)	0.28
2	P21 (COLLECTOR)	0.24
3	P22 (COLLECTOR)	0.22
4	P23 (COLLECTOR)	0.51
5	P24 (COLLECTOR)	0.37
6	P25 (COLLECTOR)	0.81
7	P26 (COLLECTOR)	0.54
8	P27 (COLLECTOR)	0.49
9	P28 (COLLECTOR)	0.6
10	P29 (COLLECTOR)	0.38
11	P30 (COLLECTOR)	0.32
12	P31 (COLLECTOR)	0.24
13	P32 (COLLECTOR)	0.43
14	P33 (COLLECTOR)	0.31
15	P34 (COLLECTOR)	0.64
16	P35 (COLLECTOR)	0.3
17	P36 (COLLECTOR)	0.21

Item	Test Conductor	P37 (COLLECTOR EARTH) <i>ohm</i>
18	P38 (COLLECTOR EARTH)	0.18
19	P39 (COLLECTOR EARTH)	0.17
20	P40 (COLLECTOR EARTH)	0.17
21	P41 (COLLECTOR EARTH)	0.19
22	P42 (COLLECTOR EARTH)	0.15
23	P43 (COLLECTOR EARTH)	0.18
24	P44 (COLLECTOR EARTH)	0.16
25	P45 (COLLECTOR EARTH)	0.19
26	P46 (COLLECTOR EARTH)	0.16
27	P47 (COLLECTOR EARTH)	0.16
28	P48 (COLLECTOR EARTH)	0.16
29	P49 (COLLECTOR EARTH)	0.16
30	P50 (COLLECTOR EARTH)	0.16
31	P51 (COLLECTOR EARTH)	0.15
32	P52 (COLLECTOR EARTH)	0.15
33	P53 (COLLECTOR EARTH)	0.16
34	P54 (COLLECTOR EARTH)	0.17
35	P55 (FRAME)	0.2
36	EARTH	0.14

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.5 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Ho Tung</i>	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>John Chan</i>	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 15/07/2025
Witnessed by: (Name of Amniv)	Name: Andy Tang	Signature: <i>Andy Tang</i>	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

APS Sub-System : ESP Filter System *

Sub-assembly : **ESP filter**

Location: ~~TVB / HVB / KVB~~

T&C Plan Ref. No.: **J3883-TVS-S-06866**

Reference drawing: **J3883-TVS-D-01839**

RISC NO.: **35148A**
 Date: **15/07/2025**
 Room Name : **plenum 3**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certified No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233986	CSC248859	15/11/2024

B. Commissioning Tests

 APS Plenum **3** ESP Sub-assembly: **4**

Item	Test Conductor	P1 (IONIZER) ohm	P2 (IONIZER) ohm	P3 (IONIZER) ohm
1	P4 (IONIZER)	0.24	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.2	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.57
4	P7 (IONIZER)	0.38	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.42	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.32
7	P10 (IONIZER)	0.36	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.32	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.72
10	P13 (IONIZER)	0.37	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.41	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.30
13	P16 (IONIZER)	0.37	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.32	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.33

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: John Chan	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: Raymond Lau	Date: 15/07/2025
Witnessed by: (Name of AMMIV)	Name: Andy Tong	Signature: Andy Tong	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: **35148A**
 Date: **15/07/2025**
 Room Name: **plenum3**
 APS Sub-System: ESP Filter System *
 Sub-assembly: **ESP filter**
 Location: ~~YVB/ HVB/ KVB~~
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C 2 KEW 600R	E0233A86	CSC248859	15/11/2024

B. Commissioning Tests

APS Plenum **3** ESP Sub-assembly: **4**

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.48
2	P21 (COLLECTOR)	0.31
3	P22 (COLLECTOR)	0.36
4	P23 (COLLECTOR)	0.48
5	P24 (COLLECTOR)	0.74
6	P25 (COLLECTOR)	0.95
7	P26 (COLLECTOR)	0.3
8	P27 (COLLECTOR)	0.35
9	P28 (COLLECTOR)	0.27
10	P29 (COLLECTOR)	0.31
11	P30 (COLLECTOR)	0.34
12	P31 (COLLECTOR)	0.34
13	P32 (COLLECTOR)	0.29
14	P33 (COLLECTOR)	0.59
15	P34 (COLLECTOR)	0.35
16	P35 (COLLECTOR)	0.31
17	P36 (COLLECTOR)	0.64

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.2
19	P39 (COLLECTOR EARTH)	0.22
20	P40 (COLLECTOR EARTH)	0.35
21	P41 (COLLECTOR EARTH)	0.18
22	P42 (COLLECTOR EARTH)	0.2
23	P43 (COLLECTOR EARTH)	0.17
24	P44 (COLLECTOR EARTH)	0.19
25	P45 (COLLECTOR EARTH)	0.18
26	P46 (COLLECTOR EARTH)	0.16
27	P47 (COLLECTOR EARTH)	0.17
28	P48 (COLLECTOR EARTH)	0.18
29	P49 (COLLECTOR EARTH)	0.15
30	P50 (COLLECTOR EARTH)	0.15
31	P51 (COLLECTOR EARTH)	0.18
32	P52 (COLLECTOR EARTH)	0.14
33	P53 (COLLECTOR EARTH)	0.14
34	P54 (COLLECTOR EARTH)	0.17
35	P55 (FRAME)	0.15
36	EARTH	0.13

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: John Chan	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: Raymond Lau	Date: 15/07/2025
Witnessed by: (Name of AMMIV)	Name: Andy Tang	Signature: Andy Tang	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works

RISC NO.: **35148A**
 Date: **15/07/2025**

APS Sub-System : ESP Filter System *
 Sub-assembly : **ESP filter**
 Location: **TVS / HVB / KVB**
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233986	CSC24885a	15/11/2024

B. Commissioning Tests

 APS Plenum **3** ESP Sub-assembly: **5**

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.4	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.34	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.58
4	P7 (IONIZER)	0.71	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.36	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.27
7	P10 (IONIZER)	0.44	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.36	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.32
10	P13 (IONIZER)	0.35	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.35	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.32
13	P16 (IONIZER)	0.36	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.37	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.38

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: John Chan	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: Raymond Lau	Date: 15/07/2025
Witnessed by: (Name of AMM/V)	Name: Andy Tong	Signature: Andy Tong	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: **35148A**
 Date: **15/07/2025**
 APS Sub-System: ESP Filter System *
 Room Name: **plenum3**
 Sub-assembly: **ESP filter**
 Location: ~~YVB/~~ HVB/ ~~KVB~~
 T&C Plan Ref. No.: **J3883-TVS-S-06866**
 Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C KEW 6010B	E0233A86	CSC248859	15/11/2024

B. Commissioning Tests

 APS Plenum **3** ESP Sub-assembly: **5**

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	1.01
2	P21 (COLLECTOR)	0.9
3	P22 (COLLECTOR)	0.53
4	P23 (COLLECTOR)	0.46
5	P24 (COLLECTOR)	0.53
6	P25 (COLLECTOR)	0.65
7	P26 (COLLECTOR)	0.59
8	P27 (COLLECTOR)	0.48
9	P28 (COLLECTOR)	0.42
10	P29 (COLLECTOR)	0.45
11	P30 (COLLECTOR)	0.43
12	P31 (COLLECTOR)	0.36
13	P32 (COLLECTOR)	0.47
14	P33 (COLLECTOR)	0.50
15	P34 (COLLECTOR)	0.42
16	P35 (COLLECTOR)	0.45
17	P36 (COLLECTOR)	0.38

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.39
19	P39 (COLLECTOR EARTH)	0.46
20	P40 (COLLECTOR EARTH)	0.42
21	P41 (COLLECTOR EARTH)	0.32
22	P42 (COLLECTOR EARTH)	0.32
23	P43 (COLLECTOR EARTH)	0.51
24	P44 (COLLECTOR EARTH)	0.32
25	P45 (COLLECTOR EARTH)	0.29
26	P46 (COLLECTOR EARTH)	0.27
27	P47 (COLLECTOR EARTH)	0.26
28	P48 (COLLECTOR EARTH)	0.31
29	P49 (COLLECTOR EARTH)	0.34
30	P50 (COLLECTOR EARTH)	0.51
31	P51 (COLLECTOR EARTH)	0.26
32	P52 (COLLECTOR EARTH)	0.34
33	P53 (COLLECTOR EARTH)	0.25
34	P54 (COLLECTOR EARTH)	0.26
35	P55 (FRAME)	0.24
36	EARTH	0.13

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <i>Ho Tin</i>	Signature: <i>Ho Tin</i>	Date: 15/07/2025
Witnessed by: (Name of JEC Representative)	Name: <i>John Chan</i>	Signature: <i>John Chan</i>	Date: 15/07/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 15/07/2025
Witnessed by: (Name of <i>AmnTV</i>)	Name: <i>Andy Tang</i>	Signature: <i>Andy Tang</i>	Date: 15/07/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Appendix C3 – Site Acceptance Test (SAT) Reports for KVB ESP Filters



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030992**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System: ESP Filter System * Room Name: **Plenum 1**
Location: ~~YVB / HVB~~ KVB *
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form Sub-assembly: Section 1
Brand Name: CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 010660
2)	1	2	0388002323 010629
3)	1	3	0388002323 010608
4)	1	4	0388002323 010620
5)	1	5	0388002323 010671
6)	1	6	0388002323 010713
7)	2	1	0388002323 010737
8)	2	2	0388002323 010605
9)	2	3	0388002323 010614
10)	2	4	0388002323 120479
11)	2	5	0388002323 010676
12)	2	6	0388002323 010656
13)	3	1	0388002323 010663
14)	3	2	0388002323 010627
15)	3	3	0388002323 010618
16)	3	4	0388002323 010630
17)	3	5	0388002323 010658
18)	3	6	0388002323 010715

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMMTV)	Name: SSHO	Signature: <i>[Signature]</i>	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030992**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System : ESP Filter System * Room Name : **Plenum 1**
Location: ~~TVB / HVB~~ KVB *
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly : Section 2

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 010716
2)	1	2	0388002323 120489
3)	1	3	0388002323 120502
4)	1	4	0388002323 010644
5)	1	5	0388002323 010740
6)	1	6	0388002323 010688
7)	2	1	0388002323 120515
8)	2	2	0388002323 120483
9)	2	3	0388002323 120488
10)	2	4	0388002323 010661
11)	2	5	0388002323 010702
12)	2	6	0388002323 010706
13)	3	1	0388002323 120554
14)	3	2	0388002323 120487
15)	3	3	0388002323 120541
16)	3	4	0388002323 010646
17)	3	5	0388002323 010682
18)	3	6	0388002323 010669

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMM JV)	Name: SSHO	Signature: <i>[Signature]</i>	Date: 13/1/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030992**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System : ESP Filter System * Room Name : **Plenum 1**
Location: ~~TVS / HVB~~ / KVB *
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly : Section 3

Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 010728
2)	1	2	0388002323 120589
3)	1	3	0388002323 010611
4)	1	4	0388002323 010725
5)	1	5	0388002323 010691
6)	1	6	0388002323 010634
7)	2	1	0388002323 120542
8)	2	2	0388002323 010613
9)	2	3	0388002323 010698
10)	2	4	0388002323 010734
11)	2	5	0388002323 120590
12)	2	6	0388002323 010633
13)	3	1	0388002323 120529
14)	3	2	0388002323 120586
15)	3	3	0388002323 010689
16)	3	4	0388002323 010652
17)	3	5	0388002323 120509
18)	3	6	0388002323 120503

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMMTV)	Name: SSHO	Signature: <i>[Signature]</i>	Date: 13/1/25
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030992**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System : ESP Filter System * Room Name : **Plenum 1**
Location: ~~YVB / HVB / KVB *~~
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly : Section 4

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 010735
2)	1	2	0388002323 010655
3)	1	3	0388002323 010714
4)	1	4	0388002323 010684
5)	1	5	0388002323 010704
6)	1	6	0388002323 010649
7)	2	1	0388002323 010736
8)	2	2	0388002323 010721
9)	2	3	0388002323 010730
10)	2	4	0388002323 010709
11)	2	5	0388002323 010642
12)	2	6	0388002323 010712
13)	3	1	0388002323 010699
14)	3	2	0388002323 010692
15)	3	3	0388002323 010710
16)	3	4	0388002323 010672
17)	3	5	0388002323 010678
18)	3	6	0388002323 120583

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMMOU)	Name: SSHO	Signature: <i>[Signature]</i>	Date: 13/1/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030992**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System : ESP Filter System * Room Name : **Plenum 1**
Location: ~~TVB / HVB~~ KVB *
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly : Section 5

Brand Name : CTA Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 010654
2)	1	2	0388002323 120478
3)	1	3	0388002323 120480
4)	1	4	0388002323 010671
5)	1	5	0388002323 010683
6)	1	6	0388002323 010739
7)	2	1	0388002323 010705
8)	2	2	0388002323 120498
9)	2	3	0388002323 010729
10)	2	4	0388002323 010670
11)	2	5	0388002323 010694
12)	2	6	0388002323 010708
13)	3	1	0388002323 010690
14)	3	2	0388002323 120492
15)	3	3	0388002323 120495
16)	3	4	0388002323 010719
17)	3	5	0388002323 010650
18)	3	6	0388002323 010731

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMMJV)	Name: SSHO	Signature: <i>[Signature]</i>	Date: 13/1/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC/SI/030995
Date: 6/2/2025
Room Name: Plenum 1
APS Sub-System: ESP Filter System *
Sub-assembly: ESP Filter
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	284C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 1

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.09.	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.11	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.22
4	P7 (IONIZER)	0.1	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.14	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.34
7	P10 (IONIZER)	0.11	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.24.	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.13
10	P13 (IONIZER)	0.11	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.12.	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.13
13	P16 (IONIZER)	0.15	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.14	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.13

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chae Wong	Signature: [Signature]	Date: 6/2/25
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 6/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 6/2/2025
Witnessed by: (Name of AMTV)	Name: SIM Tsz TUNG (R10W)	Signature: [Signature]	Date: 6/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC/SI/030995
- Buildings, Electrical and Mechanical Works Date: 6/2/2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Sub-assembly : ESP Filter
Location: YVB/HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 1

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.57
2	P21 (COLLECTOR)	0.25
3	P22 (COLLECTOR)	0.07
4	P23 (COLLECTOR)	0.07
5	P24 (COLLECTOR)	0.12
6	P25 (COLLECTOR)	0.12
7	P26 (COLLECTOR)	0.09
8	P27 (COLLECTOR)	0.09
9	P28 (COLLECTOR)	0.29
10	P29 (COLLECTOR)	0.10
11	P30 (COLLECTOR)	0.10
12	P31 (COLLECTOR)	0.15
13	P32 (COLLECTOR)	0.65
14	P33 (COLLECTOR)	0.11
15	P34 (COLLECTOR)	0.10
16	P35 (COLLECTOR)	0.11
17	P36 (COLLECTOR)	0.27

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.02
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.02
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.02
29	P49 (COLLECTOR EARTH)	0.02
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.03
32	P52 (COLLECTOR EARTH)	0.03
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.02
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chase Wong</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chen</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of <u>AMMTU</u>)	Name: <u>Siu Tsz Tung (Riow)</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**



T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC/SI/030995
Date: 6/2/2025
APS Sub-System : ESP Filter System *
Room Name : Plenum 1
Sub-assembly : ESP Filter
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 2

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.09	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.23	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.11
4	P7 (IONIZER)	0.13	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.28	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.11
7	P10 (IONIZER)	0.11	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.17	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.23
10	P13 (IONIZER)	0.12	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.17	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.12
13	P16 (IONIZER)	0.14	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.24	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.17

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chak Wong</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chen</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of GCL)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of AMMIS)	Name: <u>Siu Tai Tung (Row)</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.:	RISC/SI/030995
	- Buildings, Electrical and Mechanical Works	Date:	
APS Sub-System :	ESP Filter System *	Room Name :	Plenum 1
Sub-assembly :	ESP Filter		
Location:	VVB / HVB / KVB *		
T&C Plan Ref. No.:	J3883-TVS-S-06866		
Reference drawing:	J3883-TVS-D-01839		

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	28ac	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 2

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.07
2	P21 (COLLECTOR)	0.09
3	P22 (COLLECTOR)	0.37
4	P23 (COLLECTOR)	0.14
5	P24 (COLLECTOR)	0.09
6	P25 (COLLECTOR)	0.33
7	P26 (COLLECTOR)	0.12
8	P27 (COLLECTOR)	0.11
9	P28 (COLLECTOR)	0.09
10	P29 (COLLECTOR)	0.23
11	P30 (COLLECTOR)	0.62
12	P31 (COLLECTOR)	0.10
13	P32 (COLLECTOR)	0.27
14	P33 (COLLECTOR)	0.13
15	P34 (COLLECTOR)	0.10
16	P35 (COLLECTOR)	0.19
17	P36 (COLLECTOR)	0.14

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.02
20	P40 (COLLECTOR EARTH)	0.02
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.02
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.02
29	P49 (COLLECTOR EARTH)	0.02
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chase Wong</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of <u>AMMFW</u>)	Name: <u>Siu Tsz Tung (R10W)</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM



T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC/SI/030995
- Buildings, Electrical and Mechanical Works Date: 6/2/2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Sub-assembly : ESP Filter
Location: YVB/HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 3

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.11	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.11	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.09
4	P7 (IONIZER)	0.11	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.11	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.10
7	P10 (IONIZER)	0.12	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.12	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.10
10	P13 (IONIZER)	0.13	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.13	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.11
13	P16 (IONIZER)	0.59	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.15	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.12

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chak Wong	Signature: [Signature]	Date: 6/2/25
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 6/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 6/2/2025
Witnessed by: (Name of AMMIV)	Name: Siu TSUNG (RLOW)	Signature: [Signature]	Date: 6/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.:	RISC/SI/030995
	- Buildings, Electrical and Mechanical Works	Date:	6/2/2025
APS Sub-System :	ESP Filter System *	Room Name :	Plenum 1
Sub-assembly :	ESP Filter		
Location:	YVB / HVB / KVB *		
T&C Plan Ref. No.:	J3883-TVS-S-06866		
Reference drawing:	J3883-TVS-D-01839		

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 3

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.08
2	P21 (COLLECTOR)	L1 0.37 0.37
3	P22 (COLLECTOR)	0.08
4	P23 (COLLECTOR)	0.08
5	P24 (COLLECTOR)	L1 0.33 0.33
6	P25 (COLLECTOR)	0.08
7	P26 (COLLECTOR)	0.09
8	P27 (COLLECTOR)	0.17
9	P28 (COLLECTOR)	0.17
10	P29 (COLLECTOR)	0.18
11	P30 (COLLECTOR)	0.17
12	P31 (COLLECTOR)	0.13
13	P32 (COLLECTOR)	0.38
14	P33 (COLLECTOR)	0.17
15	P34 (COLLECTOR)	0.19
16	P35 (COLLECTOR)	0.12
17	P36 (COLLECTOR)	0.26

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.02
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.02
29	P49 (COLLECTOR EARTH)	0.02
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.02
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.
The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Char Wong</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of <u>AMM</u>)	Name: <u>Siu Ts2 Tung (R10w)</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC/SI/030995
Date: 6/2/2025
Room Name: Plenum 1
APS Sub-System: ESP Filter System *
Sub-assembly: ESP Filter
Location: YVB/HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	284C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 4

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.09	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.57	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.1
4	P7 (IONIZER)	0.10	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.57	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.1
7	P10 (IONIZER)	0.12	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.59	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.11
10	P13 (IONIZER)	0.13	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.6	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.81
13	P16 (IONIZER)	0.13	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.6	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.23

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chou Wong	Signature: [Signature]	Date: 6/2/25
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 6/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 6/2/2025
Witnessed by: (Name of AMM)	Name: SIM TSZ TUNG (R10W)	Signature: [Signature]	Date: 6/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)**

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.:	RISC/SI/030995
	- Buildings, Electrical and Mechanical Works	Date:	6/2/2025
APS Sub-System :	ESP Filter System *	Room Name :	Plenum 1
Sub-assembly :	ESP Filter		
Location:	YVB / HVB / KVB *		
T&C Plan Ref. No.:	J3883-TVS-S-06866		
Reference drawing:	J3883-TVS-D-01839		

Electrical Test - Continuity Test**A. Test instruments**

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning TestsAPS Plenum 1 ESP Sub-assembly: 4

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.07
2	P21 (COLLECTOR)	0.09
3	P22 (COLLECTOR)	0.49
4	P23 (COLLECTOR)	0.93
5	P24 (COLLECTOR)	0.09
6	P25 (COLLECTOR)	0.18
7	P26 (COLLECTOR)	0.09
8	P27 (COLLECTOR)	0.10
9	P28 (COLLECTOR)	0.47
10	P29 (COLLECTOR)	0.18
11	P30 (COLLECTOR)	0.10
12	P31 (COLLECTOR)	0.10
13	P32 (COLLECTOR)	0.77
14	P33 (COLLECTOR)	0.63
15	P34 (COLLECTOR)	0.35
16	P35 (COLLECTOR)	0.15
17	P36 (COLLECTOR)	0.14

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.02
19	P39 (COLLECTOR EARTH)	0.02
20	P40 (COLLECTOR EARTH)	0.02
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.02
24	P44 (COLLECTOR EARTH)	0.02
25	P45 (COLLECTOR EARTH)	0.02
26	P46 (COLLECTOR EARTH)	0.02
27	P47 (COLLECTOR EARTH)	0.02
28	P48 (COLLECTOR EARTH)	0.03
29	P49 (COLLECTOR EARTH)	0.03
30	P50 (COLLECTOR EARTH)	0.03
31	P51 (COLLECTOR EARTH)	0.03
32	P52 (COLLECTOR EARTH)	0.02
33	P53 (COLLECTOR EARTH)	0.03
34	P54 (COLLECTOR EARTH)	0.05
35	P55 (FRAME)	0.02
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chase Wong</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of <u>AMMJU</u>)	Name: <u>Siu Ts2 Tung (R10W)</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM



T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC/SI/030995
- Buildings, Electrical and Mechanical Works Date: 6/2/2025
APS Sub-System: ESP Filter System * Room Name: Plenum 1
Sub-assembly: ESP Filter
Location: YVB/HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 5

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.10	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.12	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.11
4	P7 (IONIZER)	0.12	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.12	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.18
7	P10 (IONIZER)	0.16	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.13	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.14
10	P13 (IONIZER)	0.13	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.15	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.64
13	P16 (IONIZER)	0.22	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.35	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.23

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chae Wong	Signature: [Signature]	Date: 6/2/25
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 6/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 6/2/2025
Witnessed by: (Name of AMMTU)	Name: Siu TSZ TUNG (R10W)	Signature: [Signature]	Date: 6/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM



T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC/SI/030995
- Buildings, Electrical and Mechanical Works Date: 6/2/2025
APS Sub-System : ESP Filter System * Room Name : Plenum 1
Sub-assembly : ESP Filter
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 1 ESP Sub-assembly: 5

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.23
2	P21 (COLLECTOR)	0.17
3	P22 (COLLECTOR)	0.13
4	P23 (COLLECTOR)	0.35
5	P24 (COLLECTOR)	0.45
6	P25 (COLLECTOR)	0.13
7	P26 (COLLECTOR)	0.17
8	P27 (COLLECTOR)	0.17
9	P28 (COLLECTOR)	0.19
10	P29 (COLLECTOR)	0.22
11	P30 (COLLECTOR)	0.23
12	P31 (COLLECTOR)	0.22
13	P32 (COLLECTOR)	0.15
14	P33 (COLLECTOR)	0.57
15	P34 (COLLECTOR)	0.16
16	P35 (COLLECTOR)	0.53
17	P36 (COLLECTOR)	0.28

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.02
23	P43 (COLLECTOR EARTH)	0.02
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.02
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.02
32	P52 (COLLECTOR EARTH)	0.02
33	P53 (COLLECTOR EARTH)	0.03
34	P54 (COLLECTOR EARTH)	0.02
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chak Wong</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of <u>AMMTJ</u>)	Name: <u>Siu Tsz Tung (Rlow)</u>	Signature: <u>[Signature]</u>	Date: <u>6/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC/SE/030946
Date: 24/01/2025
APS Sub-System: ESP Filter System *
Room Name: Plenum 2
Sub-assembly: 01 ESP filter
Location: YVB / HVB / ~~KVB~~
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
<u>MULTIMETER</u>	<u>289C</u>	<u>60100020</u>	<u>AA-SBBH-102</u>	<u>2024-03-20</u>

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 01

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	<u>0.14</u>	N.A.	N.A.
2	P5 (IONIZER)	N.A.	<u>0.19</u>	N.A.
3	P6 (IONIZER)	N.A.	N.A.	<u>0.21</u>
4	P7 (IONIZER)	<u>0.44</u>	N.A.	N.A.
5	P8 (IONIZER)	N.A.	<u>0.20</u>	N.A.
6	P9 (IONIZER)	N.A.	N.A.	<u>0.17</u>
7	P10 (IONIZER)	<u>0.55</u>	N.A.	N.A.
8	P11 (IONIZER)	N.A.	<u>0.20</u>	N.A.
9	P12 (IONIZER)	N.A.	N.A.	<u>0.17</u>
10	P13 (IONIZER)	<u>0.46</u>	N.A.	N.A.
11	P14 (IONIZER)	N.A.	<u>0.21</u>	N.A.
12	P15 (IONIZER)	N.A.	N.A.	<u>0.29</u>
13	P16 (IONIZER)	<u>0.47</u>	N.A.	N.A.
14	P17 (IONIZER)	N.A.	<u>0.21</u>	N.A.
15	P18 (IONIZER)	N.A.	N.A.	<u>0.20</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMM JV</u>)	Name: <u>Siu Tsz Tung (R10W)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC/SE/030996
 Date: 24/01/2025
 APS Sub-System: ESP Filter System *
 Room Name: Plenum 2
 Sub-assembly: • 1 ESP filter
 Location: YVB / HVB / KVB*
 T&C Plan Ref. No.: J3883-TVS-S-06866
 Reference drawing:

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
MULTIMETER	28PC	60100020	AQ-SPBH-102	2024/03/20

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 0 1

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.13
2	P21 (COLLECTOR)	0.15
3	P22 (COLLECTOR)	0.20
4	P23 (COLLECTOR)	0.14
5	P24 (COLLECTOR)	0.15
6	P25 (COLLECTOR)	0.14
7	P26 (COLLECTOR)	0.15
8	P27 (COLLECTOR)	0.20
9	P28 (COLLECTOR)	0.21
10	P29 (COLLECTOR)	0.16
11	P30 (COLLECTOR)	0.19
12	P31 (COLLECTOR)	0.16
13	P32 (COLLECTOR)	0.16
14	P33 (COLLECTOR)	0.17
15	P34 (COLLECTOR)	0.17
16	P35 (COLLECTOR)	0.18
17	P36 (COLLECTOR)	0.22

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.07
19	P39 (COLLECTOR EARTH)	0.07
20	P40 (COLLECTOR EARTH)	0.07
21	P41 (COLLECTOR EARTH)	0.07
22	P42 (COLLECTOR EARTH)	0.07
23	P43 (COLLECTOR EARTH)	0.08
24	P44 (COLLECTOR EARTH)	0.07
25	P45 (COLLECTOR EARTH)	0.07
26	P46 (COLLECTOR EARTH)	0.08
27	P47 (COLLECTOR EARTH)	0.07
28	P48 (COLLECTOR EARTH)	0.07
29	P49 (COLLECTOR EARTH)	0.07
30	P50 (COLLECTOR EARTH)	0.07
31	P51 (COLLECTOR EARTH)	0.07
32	P52 (COLLECTOR EARTH)	0.08
33	P53 (COLLECTOR EARTH)	0.08
34	P54 (COLLECTOR EARTH)	0.08
35	P55 (FRAME)	0.08
36	EARTH	0.07

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tommy Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>ACL</u>)	Name: <u>Raymond Law</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMMJV</u>)	Name: <u>Siu TSZ TUNG (Riow)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RISC/ST/030946
Date: 24/01/2025
APS Sub-System: ESP Filter System *
Room Name: Plenum 2
Sub-assembly: 02 ESP filter
Location: YVB / HVB / KVB *
T&C Plan Ref. No.: 53883-TU-5-06866
Reference drawing:

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
<u>MULTI METER</u>	<u>28PC</u>	<u>60100020</u>	<u>AE-SBP4-102</u>	<u>2024/03/20</u>

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 02

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	<u>0.27</u>	N.A.	N.A.
2	P5 (IONIZER)	N.A.	<u>0.55</u>	N.A.
3	P6 (IONIZER)	N.A.	N.A.	<u>0.21</u>
4	P7 (IONIZER)	<u>0.24</u>	N.A.	N.A.
5	P8 (IONIZER)	N.A.	<u>0.18</u>	N.A.
6	P9 (IONIZER)	N.A.	N.A.	<u>0.16</u>
7	P10 (IONIZER)	<u>0.26</u>	N.A.	N.A.
8	P11 (IONIZER)	N.A.	<u>0.19</u>	N.A.
9	P12 (IONIZER)	N.A.	N.A.	<u>0.18</u>
10	P13 (IONIZER)	<u>0.27</u>	N.A.	N.A.
11	P14 (IONIZER)	N.A.	<u>0.21</u>	N.A.
12	P15 (IONIZER)	N.A.	N.A.	<u>0.17</u>
13	P16 (IONIZER)	<u>0.30</u>	N.A.	N.A.
14	P17 (IONIZER)	N.A.	<u>0.23</u>	N.A.
15	P18 (IONIZER)	N.A.	N.A.	<u>0.25</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>H. Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tung Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMM JV</u>)	Name: <u>Siu Tsz Tung (R10w)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC/51/03092-1
 - Buildings, Electrical and Mechanical Works Date: 24/01/2025
 APS Sub-System : ESP Filter System * Room Name : Plenum C
 Sub-assembly : 02 ESP filter
 Location: YVB / HVB/ KVB*
 T&C Plan Ref. No.: J3882-TVS-5-06866
 Reference drawing:

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
MULTI-METER	2881	60100020	AQ-SBBH-102	2024/03/28

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 02

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.44
2	P21 (COLLECTOR)	0.22
3	P22 (COLLECTOR)	0.23
4	P23 (COLLECTOR)	0.16
5	P24 (COLLECTOR)	0.23
6	P25 (COLLECTOR)	0.16
7	P26 (COLLECTOR)	0.16
8	P27 (COLLECTOR)	0.17
9	P28 (COLLECTOR)	0.17
10	P29 (COLLECTOR)	0.19
11	P30 (COLLECTOR)	0.21
12	P31 (COLLECTOR)	0.20
13	P32 (COLLECTOR)	0.39
14	P33 (COLLECTOR)	0.30
15	P34 (COLLECTOR)	0.26
16	P35 (COLLECTOR)	0.23
17	P36 (COLLECTOR)	0.20

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.08
19	P39 (COLLECTOR EARTH)	0.08
20	P40 (COLLECTOR EARTH)	0.08
21	P41 (COLLECTOR EARTH)	0.08
22	P42 (COLLECTOR EARTH)	0.07
23	P43 (COLLECTOR EARTH)	0.07
24	P44 (COLLECTOR EARTH)	0.08
25	P45 (COLLECTOR EARTH)	0.07
26	P46 (COLLECTOR EARTH)	0.08
27	P47 (COLLECTOR EARTH)	0.08
28	P48 (COLLECTOR EARTH)	0.08
29	P49 (COLLECTOR EARTH)	0.08
30	P50 (COLLECTOR EARTH)	0.08
31	P51 (COLLECTOR EARTH)	0.08
32	P52 (COLLECTOR EARTH)	0.08
33	P53 (COLLECTOR EARTH)	0.08
34	P54 (COLLECTOR EARTH)	0.08
35	P55 (FRAME)	0.07
36	EARTH	0.07

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>H. Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tomy Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>ACL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMMIV</u>)	Name: <u>Siu Tsz Tung (Rlow)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC/ST/1030996
 Date: 24/01/2025
 APS Sub-System: ESP Filter System *
 Sub-assembly: 03 ESP Filter
 Room Name: Plenum 2
 Location: YVB / HVB / KVB *
 T&C Plan Ref. No.: T3881-TVS-5-06866
 Reference drawing:

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
MULTIMETER	281C	60100020	AA-5881-102	2024/07/20

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 03

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.3	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.34	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.17
4	P7 (IONIZER)	0.3	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.36	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.17
7	P10 (IONIZER)	0.23	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.35	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.19
10	P13 (IONIZER)	0.24	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.37	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.19
13	P16 (IONIZER)	0.24	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.37	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.34

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth, plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tsz</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMMISU</u>)	Name: <u>Siu Tsz Tung (Riow)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC/ST/1030996
 Date: 24/01/2025
 APS Sub-System : ESP Filter System *
 Room Name : Plenum 2
 Sub-assembly : 03 ESP filter
 Location: YVB / HVB / RVB *
 T&C Plan Ref. No.: 73883-TVS-5-06866
 Reference drawing:

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
<u>MULTIMETER</u>	<u>287C</u>	<u>60100020</u>	<u>HQ-SBBH-102</u>	<u>2024/03/30</u>

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 03

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	<u>0.13</u>
2	P21 (COLLECTOR)	<u>0.25</u>
3	P22 (COLLECTOR)	<u>0.21</u>
4	P23 (COLLECTOR)	<u>0.24</u>
5	P24 (COLLECTOR)	<u>0.19</u>
6	P25 (COLLECTOR)	<u>0.13</u>
7	P26 (COLLECTOR)	<u>0.17</u>
8	P27 (COLLECTOR)	<u>0.16</u>
9	P28 (COLLECTOR)	<u>0.16</u>
10	P29 (COLLECTOR)	<u>0.16</u>
11	P30 (COLLECTOR)	<u>0.18</u>
12	P31 (COLLECTOR)	<u>0.15</u>
13	P32 (COLLECTOR)	<u>0.17</u>
14	P33 (COLLECTOR)	<u>0.19</u>
15	P34 (COLLECTOR)	<u>0.21</u>
16	P35 (COLLECTOR)	<u>0.24</u>
17	P36 (COLLECTOR)	<u>0.20</u>

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	<u>0.08</u>
19	P39 (COLLECTOR EARTH)	<u>0.08</u>
20	P40 (COLLECTOR EARTH)	<u>0.07</u>
21	P41 (COLLECTOR EARTH)	<u>0.08</u>
22	P42 (COLLECTOR EARTH)	<u>0.08</u>
23	P43 (COLLECTOR EARTH)	<u>0.08</u>
24	P44 (COLLECTOR EARTH)	<u>0.08</u>
25	P45 (COLLECTOR EARTH)	<u>0.08</u>
26	P46 (COLLECTOR EARTH)	<u>0.07</u>
27	P47 (COLLECTOR EARTH)	<u>0.08</u>
28	P48 (COLLECTOR EARTH)	<u>0.08</u>
29	P49 (COLLECTOR EARTH)	<u>0.08</u>
30	P50 (COLLECTOR EARTH)	<u>0.08</u>
31	P51 (COLLECTOR EARTH)	<u>0.08</u>
32	P52 (COLLECTOR EARTH)	<u>0.08</u>
33	P53 (COLLECTOR EARTH)	<u>0.08</u>
34	P54 (COLLECTOR EARTH)	<u>0.09</u>
35	P55 (FRAME)	<u>0.07</u>
36	EARTH	<u>0.07</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
 The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tomy Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMM JV</u>)	Name: <u>Siu TSZ TUNG (R10W)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route _____ RISC NO.: RISC/SS/030996
 - Buildings, Electrical and Mechanical Works _____ Date: 24/01/2025
 APS Sub-System: ESP Filter System * _____ Room Name: Plenum 2
 Sub-assembly: 08 ESP filter
 Location: YVB / HVB/ KVB * _____
 T&C Plan Ref. No.: 0309 J3883-PLS-S-06866
 Reference drawing: _____

Electrical Test - Continuity Test
A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
MULTIMETER	24PC	60100020	AR-585H-102	2024/03/22

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 08

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.19	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.18	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.15
4	P7 (IONIZER)	0.24	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.17	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.18
7	P10 (IONIZER)	0.25	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.18	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.16
10	P13 (IONIZER)	0.21	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.19	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.23
13	P16 (IONIZER)	0.27	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.2	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.19

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell x 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Do Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMMIV</u>)	Name: <u>Siu Tin TUNG (R10W)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed by: (Name of _____)	Name: _____	Signature: _____	Date: _____



AIR PURIFICATION SYSTEM (APS)

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: RJSZ/ST/030996
Date: 24/01/2025
APS Sub-System: ESP Filter System *
Room Name: Plenum 2
Sub-assembly: 04 ESP filter
Location: YVB / HVB / ~~YVB~~ *
T&C Plan Ref. No.: J383-TVS-S-06866
Reference drawing:

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
<u>MULTIMETER</u>	<u>18PC</u>	<u>00100020</u>	<u>AA-SBBH-102</u>	<u>2024/03/20</u>

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 04

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	<u>0.23</u>
2	P21 (COLLECTOR)	<u>0.17</u>
3	P22 (COLLECTOR)	<u>0.13</u>
4	P23 (COLLECTOR)	<u>0.23</u>
5	P24 (COLLECTOR)	<u>0.23</u>
6	P25 (COLLECTOR)	<u>0.13</u>
7	P26 (COLLECTOR)	<u>0.26</u>
8	P27 (COLLECTOR)	<u>0.25</u>
9	P28 (COLLECTOR)	<u>0.16</u>
10	P29 (COLLECTOR)	<u>0.16</u>
11	P30 (COLLECTOR)	<u>0.19</u>
12	P31 (COLLECTOR)	<u>0.16</u>
13	P32 (COLLECTOR)	<u>0.16</u>
14	P33 (COLLECTOR)	<u>0.17</u>
15	P34 (COLLECTOR)	<u>0.16</u>
16	P35 (COLLECTOR)	<u>0.23</u>
17	P36 (COLLECTOR)	<u>0.19</u>

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	<u>0.07</u>
19	P39 (COLLECTOR EARTH)	<u>0.09</u>
20	P40 (COLLECTOR EARTH)	<u>0.08</u>
21	P41 (COLLECTOR EARTH)	<u>0.09</u>
22	P42 (COLLECTOR EARTH)	<u>0.09</u>
23	P43 (COLLECTOR EARTH)	<u>0.08</u>
24	P44 (COLLECTOR EARTH)	<u>0.08</u>
25	P45 (COLLECTOR EARTH)	<u>0.09</u>
26	P46 (COLLECTOR EARTH)	<u>0.09</u>
27	P47 (COLLECTOR EARTH)	<u>0.09</u>
28	P48 (COLLECTOR EARTH)	<u>0.08</u>
29	P49 (COLLECTOR EARTH)	<u>0.08</u>
30	P50 (COLLECTOR EARTH)	<u>0.08</u>
31	P51 (COLLECTOR EARTH)	<u>0.09</u>
32	P52 (COLLECTOR EARTH)	<u>0.09</u>
33	P53 (COLLECTOR EARTH)	<u>0.09</u>
34	P54 (COLLECTOR EARTH)	<u>0.09</u>
35	P55 (FRAME)	<u>0.08</u>
36	EARTH	<u>0.07</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMMJI</u>)	Name: <u>Siu TSZ TUNG (R10W)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)
T&C for ESP Filter
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route
 - Buildings, Electrical and Mechanical Works
 RISC NO.: RISC/51/030926
 Date: 2024/01/2025
 Room Name: Plenum 2
 APS Sub-System: ESP Filter System *
 Sub-assembly: 05 ESP filter
 Location: YVB / HVB / KVB
 T&C Plan Ref. No.: SBK 3-145-C-86866
 Reference drawing:

Electrical Test - Continuity Test
A. Test Instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
MULTIMETER	289C	60100020	AO-SBBH-102	2024/03/20

B. Commissioning Tests

APS Plenum 2 ESP Sub-assembly: 05

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.15	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.17	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.28
4	P7 (IONIZER)	0.26	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.18	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.17
7	P10 (IONIZER)	0.26	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.18	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.18
10	P13 (IONIZER)	0.19	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.19	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.19
13	P16 (IONIZER)	0.19	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.23	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.20

According to the manufacturer's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>Tung Ho</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Law</u>	Signature: <u>[Signature]</u>	Date: <u>24/01/2025</u>
Witnessed by: (Name of <u>AMM JV</u>)	Name: <u>Siu Tsz Tung (R10w)</u>	Signature: <u>[Signature]</u>	Date: <u>24/1/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project: Contract No. HY/2019/13 Central Kowloon Route

RISC NO.: RISC/SS/1030946

- Buildings, Electrical and Mechanical Works

Date: 24/01/2025

APS Sub-System: ESP Filter System *

Room Name: P/Comm 2

Sub-assembly: as ESP filter

Location: YVB / HVB / KVB*

T&C Plan Ref. No.: J383-TVS-5-06860

Reference drawing:

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
MULTIMETER	241C	00100020	HA-SBPA-102	2024/07/20

B. Commissioning Tests

APS Plenum _____ ESP Sub-assembly: _____

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.14
2	P21 (COLLECTOR)	0.16
3	P22 (COLLECTOR)	0.13
4	P23 (COLLECTOR)	0.15
5	P24 (COLLECTOR)	0.16
6	P25 (COLLECTOR)	0.16
7	P26 (COLLECTOR)	0.15
8	P27 (COLLECTOR)	0.17
9	P28 (COLLECTOR)	0.16
10	P29 (COLLECTOR)	0.17
11	P30 (COLLECTOR)	0.18
12	P31 (COLLECTOR)	0.16
13	P32 (COLLECTOR)	0.31
14	P33 (COLLECTOR)	0.18
15	P34 (COLLECTOR)	0.17
16	P35 (COLLECTOR)	0.25
17	P36 (COLLECTOR)	0.19

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.08
19	P39 (COLLECTOR EARTH)	0.08
20	P40 (COLLECTOR EARTH)	0.08
21	P41 (COLLECTOR EARTH)	0.08
22	P42 (COLLECTOR EARTH)	0.09
23	P43 (COLLECTOR EARTH)	0.09
24	P44 (COLLECTOR EARTH)	0.08
25	P45 (COLLECTOR EARTH)	0.08
26	P46 (COLLECTOR EARTH)	0.09
27	P47 (COLLECTOR EARTH)	0.09
28	P48 (COLLECTOR EARTH)	0.10
29	P49 (COLLECTOR EARTH)	0.09
30	P50 (COLLECTOR EARTH)	0.08
31	P51 (COLLECTOR EARTH)	0.09
32	P52 (COLLECTOR EARTH)	0.13
33	P53 (COLLECTOR EARTH)	0.08
34	P54 (COLLECTOR EARTH)	0.09
35	P55 (FRAME)	0.08
36	EARTH	0.0

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 24/01/2025
Witnessed by: (Name of JEC Representative)	Name: [Signature]	Signature: [Signature]	Date: 24/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 24/01/2025
Witnessed by: (Name of ANMJU)	Name: Sin Tsz Tung (Rlow)	Signature: [Signature]	Date: 24/1/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030994**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System : ESP Filter System * Room Name : **Plenum 3**
Location: ~~YVB / HWB / KVB *~~
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly : Section 1

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 120578
2)	1	2	0388002323 010659
3)	1	3	0388002323 010665
4)	1	4	0388002323 120550
5)	1	5	0388002323 070742
6)	1	6	0388002323 010664
7)	2	1	0388002323 010657
8)	2	2	0388002323 120545
9)	2	3	0388002323 010701
10)	2	4	0388002323 010697
11)	2	5	0388002323 120477
12)	2	6	0388002323 120494
13)	3	1	0388002323 120505
14)	3	2	0388002323 120533
15)	3	3	0388002323 010625
16)	3	4	0388002323 120539
17)	3	5	0388002323 120490
18)	3	6	0388002323 010674

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMMJV)	Name: S S Ho	Signature: <i>[Signature]</i>	Date: 13/1/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030994**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System : ESP Filter System * Room Name : **Plenum 3**
Location: ~~TVB / TVB / KVB *~~
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly : Section 2

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 120517
2)	1	2	0388002323 120484
3)	1	3	0388002323 010624
4)	1	4	0388002323 120535
5)	1	5	0388002323 120548
6)	1	6	0388002323 120549
7)	2	1	0388002323 120476
8)	2	2	0388002323 010693
9)	2	3	0388002323 120518
10)	2	4	0388002323 120514
11)	2	5	0388002323 010738
12)	2	6	0388002323 010616
13)	3	1	0388002323 120540
14)	3	2	0388002323 010695
15)	3	3	0388002323 010651
16)	3	4	0388002323 120504
17)	3	5	0388002323 010733
18)	3	6	0388002323 120574

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMM JV)	Name: S S HO	Signature: <i>[Signature]</i>	Date: 13/1/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030994**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System: ESP Filter System * Room Name: **Plenum 3**
Location: ~~YVB / HVB / KVB~~ *
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly: Section 3

Brand Name: CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 120562
2)	1	2	0388002323 120474
3)	1	3	0388002323 010645
4)	1	4	0388002323 120547
5)	1	5	0388002323 120499
6)	1	6	0388002323 120510
7)	2	1	0388002323 120588
8)	2	2	0388002323 010626
9)	2	3	0388002323 120572
10)	2	4	0388002323 120563
11)	2	5	0388002323 120567
12)	2	6	0388002323 010640
13)	3	1	0388002323 070743
14)	3	2	0388002323 120580
15)	3	3	0388002323 010639
16)	3	4	0388002323 120551
17)	3	5	0388002323 120555
18)	3	6	0388002323 120564

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMM JV)	Name: S S Ho	Signature: <i>[Signature]</i>	Date: 13/1/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030994**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System : ESP Filter System * Room Name : **Plenum 3**
Location: ~~TVS / HVB / KVB *~~
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly : Section 4

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 010700
2)	1	2	0388002323 120501
3)	1	3	0388002323 010622
4)	1	4	0388002323 120577
5)	1	5	0388002323 120530
6)	1	6	0388002323 120486
7)	2	1	0388002323 120493
8)	2	2	0388002323 010685
9)	2	3	0388002323 070741
10)	2	4	0388002323 120482
11)	2	5	0388002323 010592
12)	2	6	0388002323 010696
13)	3	1	0388002323 010641
14)	3	2	0388002323 120491
15)	3	3	0388002323 010720
16)	3	4	0388002323 120584
17)	3	5	0388002323 010717
18)	3	6	0388002323 010632

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMM JV)	Name: S S HO	Signature: <i>[Signature]</i>	Date: 13/1/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER 1ST FIXING INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: **RISC/SI/030994**
- Buildings, Electrical and Mechanical Works Date: **13/01/2025**
APS Sub-System : ESP Filter System * Room Name : **Plenum 3**
Location: ~~TVB / HVB / KVB *~~
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

A. ESP Cells Serial No. test form

Sub-assembly : Section 5

Brand Name : CTA

Model No.: CTA ESP

Items	Location		ESP Cell Serial no.
	Column	Row	
1)	1	1	0388002323 010596
2)	1	2	0388002323 120510
3)	1	3	0388002323 120481
4)	1	4	0388002323 120472
5)	1	5	0388002323 010653
6)	1	6	0388002323 120471
7)	2	1	0388002323 010727
8)	2	2	0388002323 120485
9)	2	3	0388002323 120496
10)	2	4	0388002323 120475
11)	2	5	0388002323 010631
12)	2	6	0388002323 010718
13)	3	1	0388002323 010598
14)	3	2	0388002323 120511
15)	3	3	0388002323 120497
16)	3	4	0388002323 120543
17)	3	5	0388002323 010599
18)	3	6	0388002323 010591

B. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Robert Ho</i>	Date: 13/01/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 13/01/2025
Witnessed by: (Name of AMM JV)	Name: SS HO	Signature: <i>[Signature]</i>	Date: 13/11/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: **RISC/SI/030997**
Date: **5/2/2025**
Room Name: **Plenum 3**
APS Sub-System: ESP Filter System *
Sub-assembly: **ESP Filter 1**
Location: **AVB / HVV / KVB ***
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	23PC	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum **3** ESP Sub-assembly: **1**

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.29	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.308	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.25
4	P7 (IONIZER)	0.10	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.09	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.1
7	P10 (IONIZER)	0.14	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.1	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.11
10	P13 (IONIZER)	0.11	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.11	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.12
13	P16 (IONIZER)	0.13	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.11	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.12

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chare Wong	Signature:	Date: 5-2-2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature:	Date: 5-2-2025
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature:	Date: 5/2/2025
Witnessed by: (Name of AMMJV)	Name: Siu TS2 Tung (Rlow)	Signature:	Date: 5/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.:	RISC/SI/030997
	- Buildings, Electrical and Mechanical Works	Date:	5/2/2025
APS Sub-System :	ESP Filter System *	Room Name :	Plenum 3
Sub-assembly :	ESP Filter 1		
Location:	AVB / HVB / KVB *		
T&C Plan Ref. No.:	J3883-TVS-S-06866		
Reference drawing:	J3883-TVS-D-01839		

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289c	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 1

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.06
2	P21 (COLLECTOR)	0.07
3	P22 (COLLECTOR)	0.07
4	P23 (COLLECTOR)	0.22
5	P24 (COLLECTOR)	0.17
6	P25 (COLLECTOR)	0.06
7	P26 (COLLECTOR)	0.07
8	P27 (COLLECTOR)	0.41
9	P28 (COLLECTOR)	0.32
10	P29 (COLLECTOR)	0.10
11	P30 (COLLECTOR)	0.16
12	P31 (COLLECTOR)	0.27
13	P32 (COLLECTOR)	0.1
14	P33 (COLLECTOR)	0.21
15	P34 (COLLECTOR)	0.31
16	P35 (COLLECTOR)	0.18
17	P36 (COLLECTOR)	0.1

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.02
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.61
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chap Wong</u>	Signature: <u>[Signature]</u>	Date: <u>5-2-2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/25</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of <u>AMMTJ</u>)	Name: <u>Siu TS2 TUNG (R/OW)</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**



T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works RISC NO.: RISC/SI/030997
Date: 5/2/2025
APS Sub-System : ESP Filter System * Room Name : Plenum 3
Sub-assembly : ESP Filter 2
Location: AVB/HVB/ KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	284C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 2

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.09	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.09	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.09
4	P7 (IONIZER)	0.08	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.09	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.10
7	P10 (IONIZER)	0.1	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.11	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.15
10	P13 (IONIZER)	0.11	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.11	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.13
13	P16 (IONIZER)	0.12	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.22	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.11

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer /collector continuity test is under 1.1 ohm.
The passing criteria between frame plate /collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chase Wong</u>	Signature: <u>[Signature]</u>	Date: <u>5-2-2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/25</u>
Witnessed by: (Name of GCL)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of AMM JV)	Name: <u>Siu Tsz Tung (Rlow)</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)**

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.:	RISC/SI/030997
	- Buildings, Electrical and Mechanical Works	Date:	5/2/2025
APS Sub-System :	ESP Filter System *	Room Name :	Plenum 3
Sub-assembly :	ESP Filter 2		
Location:	YVB / HVB / KVB *		
T&C Plan Ref. No.:	J3883-TVS-S-06866		
Reference drawing:	J3883-TVS-D-01839		

Electrical Test - Continuity Test**A. Test instruments**

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	289C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning TestsAPS Plenum 3 ESP Sub-assembly: 2

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.27
2	P21 (COLLECTOR)	0.27
3	P22 (COLLECTOR)	0.31
4	P23 (COLLECTOR)	0.25
5	P24 (COLLECTOR)	0.4
6	P25 (COLLECTOR)	0.61
7	P26 (COLLECTOR)	0.43
8	P27 (COLLECTOR)	0.37
9	P28 (COLLECTOR)	0.27
10	P29 (COLLECTOR)	0.33
11	P30 (COLLECTOR)	0.5
12	P31 (COLLECTOR)	0.3
13	P32 (COLLECTOR)	0.47
14	P33 (COLLECTOR)	0.40
15	P34 (COLLECTOR)	0.52
16	P35 (COLLECTOR)	0.33
17	P36 (COLLECTOR)	0.31

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.02
29	P49 (COLLECTOR EARTH)	0.02
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.02
32	P52 (COLLECTOR EARTH)	0.02
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.02
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chase Wong</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of <u>AMM JV</u>)	Name: <u>Siu TS2 TUNG (R10W)</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



**AIR PURIFICATION SYSTEM (APS)
ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route
- Buildings, Electrical and Mechanical Works
RISC NO.: **RISC/SI/030997**
Date: **5/2/2025**
Room Name: **Plenum 3**
APS Sub-System: ESP Filter System *
Sub-assembly: **ESP Filter 3**
Location: **YVB / HVB / KVB ***
T&C Plan Ref. No.: **J3883-TVS-S-06866**
Reference drawing: **J3883-TVS-D-01839**

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	280C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum **3** ESP Sub-assembly: **3**

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.51	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.09	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.52
4	P7 (IONIZER)	0.11	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.09	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.52
7	P10 (IONIZER)	0.12	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.11	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.54
10	P13 (IONIZER)	0.13	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.22	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.56
13	P16 (IONIZER)	0.14	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.26	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.57

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm. The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chare Wong	Signature:	Date: 5-2-2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature:	Date: 5/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature:	Date: 5/2/2025
Witnessed by: (Name of AMMSU)	Name: Siu TSZ TUNG (Riow)	Signature:	Date: 5/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.:	RISC/SI/030997
	- Buildings, Electrical and Mechanical Works	Date:	5/2/2025
APS Sub-System :	ESP Filter System *	Room Name :	Plenum 3
Sub-assembly :	ESP Filter 3		
Location:	AVB / HVB / KVB *		
T&C Plan Ref. No.:	J3883-TVS-S-06866		
Reference drawing:	J3883-TVS-D-01839		

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	28pc	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 3

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.18
2	P21 (COLLECTOR)	0.21
3	P22 (COLLECTOR)	0.4
4	P23 (COLLECTOR)	0.6
5	P24 (COLLECTOR)	0.16
6	P25 (COLLECTOR)	0.38
7	P26 (COLLECTOR)	0.15
8	P27 (COLLECTOR)	0.44
9	P28 (COLLECTOR)	0.23
10	P29 (COLLECTOR)	0.16
11	P30 (COLLECTOR)	0.17
12	P31 (COLLECTOR)	0.15
13	P32 (COLLECTOR)	0.25
14	P33 (COLLECTOR)	0.21
15	P34 (COLLECTOR)	0.25
16	P35 (COLLECTOR)	0.13
17	P36 (COLLECTOR)	0.23

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.02
29	P49 (COLLECTOR EARTH)	0.02
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.02
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chae Wong	Signature: [Signature]	Date: 5-2-2025
Witnessed by: (Name of JEC Representative)	Name: John Chen	Signature: [Signature]	Date: 3/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of AMMTU)	Name: SU TSZ TUNG (R10W)	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)****ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM**

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC/SI/030997
- Buildings, Electrical and Mechanical Works Date: 5/2/2025
APS Sub-System : ESP Filter System * Room Name : Plenum 3
Sub-assembly : ESP Filter 4
Location: Y/B / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test**A. Test instruments**

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	<u>280C</u>	<u>60100020</u>	<u>AQ-SBBH-102</u>	<u>2024-03-20</u>

B. Commissioning TestsAPS Plenum 3 ESP Sub-assembly: 4

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	<u>0.10</u>	N.A.	N.A.
2	P5 (IONIZER)	N.A.	<u>0.11</u>	N.A.
3	P6 (IONIZER)	N.A.	N.A.	<u>0.09</u>
4	P7 (IONIZER)	<u>0.08</u>	N.A.	N.A.
5	P8 (IONIZER)	N.A.	<u>0.10</u>	N.A.
6	P9 (IONIZER)	N.A.	N.A.	<u>0.09</u>
7	P10 (IONIZER)	<u>0.1</u>	N.A.	N.A.
8	P11 (IONIZER)	N.A.	<u>0.16</u>	N.A.
9	P12 (IONIZER)	N.A.	N.A.	<u>0.46</u>
10	P13 (IONIZER)	<u>0.28</u>	N.A.	N.A.
11	P14 (IONIZER)	N.A.	<u>0.12</u>	N.A.
12	P15 (IONIZER)	N.A.	N.A.	<u>0.11</u>
13	P16 (IONIZER)	<u>0.11</u>	N.A.	N.A.
14	P17 (IONIZER)	N.A.	<u>0.83</u>	N.A.
15	P18 (IONIZER)	N.A.	N.A.	<u>0.13</u>

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: <u>Chase Wong</u>	Signature: <u>[Signature]</u>	Date: <u>5-2-2025</u>
Witnessed by: (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/25</u>
Witnessed by: (Name of GCL)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of AMMJV)	Name: <u>Siu Tsz Tung (R10W)</u>	Signature: <u>[Signature]</u>	Date: <u>5/2/2025</u>
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.:	RISC/SI/030997
	- Buildings, Electrical and Mechanical Works	Date:	5/2/2025
APS Sub-System :	ESP Filter System *	Room Name:	Plenum 3
Sub-assembly :	ESP Filter 4		
Location:	YVB / HVB / KVB *		
T&C Plan Ref. No.:	J3883-TVS-S-06866		
Reference drawing:	J3883-TVS-D-01839		

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	28PC	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 4

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.17
2	P21 (COLLECTOR)	0.19
3	P22 (COLLECTOR)	0.24
4	P23 (COLLECTOR)	0.20
5	P24 (COLLECTOR)	0.24
6	P25 (COLLECTOR)	0.39
7	P26 (COLLECTOR)	0.22
8	P27 (COLLECTOR)	0.70
9	P28 (COLLECTOR)	0.20
10	P29 (COLLECTOR)	0.30
11	P30 (COLLECTOR)	0.23
12	P31 (COLLECTOR)	0.51
13	P32 (COLLECTOR)	0.43
14	P33 (COLLECTOR)	0.35
15	P34 (COLLECTOR)	0.19
16	P35 (COLLECTOR)	0.28
17	P36 (COLLECTOR)	0.19

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.02
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.02
35	P55 (FRAME)	0.01
36	EARTH	0.0

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.

The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chare Wang	Signature: [Signature]	Date: 5-2-2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 5/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of AMMTJ)	Name: Siu TSL TUNG (R10W)	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:



AIR PURIFICATION SYSTEM (APS)

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

T&C for ESP Filter

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: RISC/SI/030997
- Buildings, Electrical and Mechanical Works Date: 5/2/2025
APS Sub-System : ESP Filter System * Room Name : Plenum 3
Sub-assembly : ESP Filter 5
Location: YWB / HVB / KVB *
T&C Plan Ref. No.: J3883-TVS-S-06866
Reference drawing: J3883-TVS-D-01839

Electrical Test - Continuity Test

A. Test instruments

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	280C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 5

Item	Test Conductor	P1 (IONIZER)	P2 (IONIZER)	P3 (IONIZER)
1	P4 (IONIZER)	0.09	N.A.	N.A.
2	P5 (IONIZER)	N.A.	0.08	N.A.
3	P6 (IONIZER)	N.A.	N.A.	0.28
4	P7 (IONIZER)	0.09	N.A.	N.A.
5	P8 (IONIZER)	N.A.	0.09	N.A.
6	P9 (IONIZER)	N.A.	N.A.	0.49
7	P10 (IONIZER)	0.1	N.A.	N.A.
8	P11 (IONIZER)	N.A.	0.20	N.A.
9	P12 (IONIZER)	N.A.	N.A.	0.28
10	P13 (IONIZER)	0.1	N.A.	N.A.
11	P14 (IONIZER)	N.A.	0.11	N.A.
12	P15 (IONIZER)	N.A.	N.A.	0.26
13	P16 (IONIZER)	0.12	N.A.	N.A.
14	P17 (IONIZER)	N.A.	0.49	N.A.
15	P18 (IONIZER)	N.A.	N.A.	0.36

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chace Wong	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 5/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of AMM JV)	Name: Siu Ts2 Tung (R10W)	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

**AIR PURIFICATION SYSTEM (APS)**

T&C for ESP Filter

ESP FILTER ELECTRICAL TEST INSPECTION CHECK FORM

Project:	Contract No. HY/2019/13 Central Kowloon Route	RISC NO.:	RISC/SI/030997
	- Buildings, Electrical and Mechanical Works	Date:	5/2/2025
APS Sub-System :	ESP Filter System *	Room Name :	Plenum 3
Sub-assembly :	ESP Filter 5		
Location:	YVB / HVB / KVB *		
T&C Plan Ref. No.:	J3883-TVS-S-06866		
Reference drawing:	J3883-TVS-D-01839		

Electrical Test - Continuity Test**A. Test instruments**

Type	Model	Serial No. of Instrument	Calibration Certificated No.	Date of Calibration
Multimeter	280C	60100020	AQ-SBBH-102	2024-03-20

B. Commissioning Tests

APS Plenum 3 ESP Sub-assembly: 5

Item	Test Conductor	P19 (COLLECTOR)
1	P20 (COLLECTOR)	0.09
2	P21 (COLLECTOR)	0.09
3	P22 (COLLECTOR)	0.35
4	P23 (COLLECTOR)	0.15
5	P24 (COLLECTOR)	0.11
6	P25 (COLLECTOR)	0.35
7	P26 (COLLECTOR)	0.23
8	P27 (COLLECTOR)	0.15
9	P28 (COLLECTOR)	0.30
10	P29 (COLLECTOR)	0.16
11	P30 (COLLECTOR)	0.3
12	P31 (COLLECTOR)	0.67
13	P32 (COLLECTOR)	0.13
14	P33 (COLLECTOR)	0.16
15	P34 (COLLECTOR)	0.12
16	P35 (COLLECTOR)	0.33
17	P36 (COLLECTOR)	0.18

Item	Test Conductor	P37 (COLLECTOR EARTH)
18	P38 (COLLECTOR EARTH)	0.01
19	P39 (COLLECTOR EARTH)	0.01
20	P40 (COLLECTOR EARTH)	0.01
21	P41 (COLLECTOR EARTH)	0.01
22	P42 (COLLECTOR EARTH)	0.01
23	P43 (COLLECTOR EARTH)	0.01
24	P44 (COLLECTOR EARTH)	0.01
25	P45 (COLLECTOR EARTH)	0.01
26	P46 (COLLECTOR EARTH)	0.01
27	P47 (COLLECTOR EARTH)	0.01
28	P48 (COLLECTOR EARTH)	0.01
29	P49 (COLLECTOR EARTH)	0.01
30	P50 (COLLECTOR EARTH)	0.01
31	P51 (COLLECTOR EARTH)	0.01
32	P52 (COLLECTOR EARTH)	0.01
33	P53 (COLLECTOR EARTH)	0.01
34	P54 (COLLECTOR EARTH)	0.01
35	P55 (FRAME)	0.01
36	EARTH	0.01

According to the manufacture's QC report, the resistance of each ESP cell collector or ionizer (from collector/ionizer plate to busbar terminal) should be less than 0.5 ohm, and the APS ESP busbar resistance should be less than or equal to 0.1 ohm. The total passing resistance for ionizer / collector would be the sum of the resistance of two cells (2 cell * 0.5 ohm) and the resistance of the busbar (0.1 ohm). Therefore, the passing criteria of ionizer / collector continuity test is under 1.1 ohm.
The passing criteria between frame plate / collector earth plate and earth is under 0.6 ohm.

C. Comment

Tested / Checked by: (Name of CTA Representative)	Name: Chae Wong	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 5/2/25
Witnessed by: (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of AMM JV)	Name: Siu TS2 TUNG (R10W)	Signature: [Signature]	Date: 5/2/2025
Witnessed by: (Name of)	Name:	Signature:	Date:
Witnessed by: (Name of)	Name:	Signature:	Date:

Appendix D – Site Acceptance Test (SAT) Reports for ESP HV Power Supply Units

Appendix D1 – Site Acceptance Test (SAT) Reports for YVB ESP HV Power Supply Units

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32045
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB/HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3885-TVS-5-06253	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	YVB-APS1-ESP-PSC-01	Main Switch Rating:	30 M 63A
Location:	ESP HV Switch Room 01/02	Supply Fed From:	YVB-DB-ESP01
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	P / F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	P / F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	P / F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	P / F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	P / F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	P / F / NA	
c.	Check the exhaust louver of the cabinet cooling unit to ensure no obstructions or blockages	P / F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	P / F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	P / F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: (Name of CTA Representative)	Name: H. Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSV)	Name: Sam Lui	Signature: 	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32045
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	plenum 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	(P) F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	(P) F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	(P) F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	(P) F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>H. Tung</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG IP</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : <i>GCL</i>) (Name of)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : <i>AMJ</i>) (Name of)	Name: <i>Som Lu</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32045
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plehum 1
T&C Plan Ref. No:	J388 3-TLS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	YVB-APS -ESP-PSC-02	Main Switch Rating:	63A
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	YVB-DB-ESPO1
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) F / NA	
b.	Check clearance space (≥1400mm front, ≥600mm rear) per EMSD CoP	(P) F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: KOTUNG	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG IP	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of AMSC)	Name: Sam Lui	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32045
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-5-06253	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	P / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	P / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	P / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>He Tung</i>	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG P</i>	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>GCL</i>) (Name of <i>AMASU</i>)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMASU</i>) (Name of)	Name: <i>Sam Lui</i>	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032040
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured w/ (item 0)	Measured w/o (item 0)	Passing Criteria	
0	Spare Cable (C)			N/A	N/A	N/A
1	YVB-APS 1-HVC-1 Ionizer 1	21.1m	0.67	0.33	0.52	P / F / NA
2	YVB-APS 1-HVC-2 Ionizer 2	20.8m	0.58	0.29	0.51	P / F / NA
3	YVB-APS 1-HVC-3 Ionizer 3	20.2m	0.58	0.29	0.49	P / F / NA
4	YVB-APS 1-HVC-4 Collector	21.9m	0.67	0.34	0.54	P / F / NA

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620CF	C242921984	AC202502220127	22/02/2025
Cable fault test	LCT268-2(km)	250219005	AC202502220090	22/02/2025
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be $>1000M\Omega$, Continuity Resistance shall be $<0.0245\Omega/m$ (B)				
Comment:				

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>H. Tung</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>CHUNG TP</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Arnold Lau</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of <u>AMMSU</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TV5-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured w/ (item 0)	Measured w/o (item 0)	Passing Criteria	
0	Spare Cable (C)			N/A	N/A	N/A
1	YVB-APS 1-HVC-5 Ionizer 1	23.4m	0.89	0.44	0.57	P / F / NA
2	YVB-APS 1-HVC-6 Ionizer 2	23.1m	0.80	0.41	0.57	P / F / NA
3	YVB-APS 1-HVC-7 Ionizer 3	22.2m	0.80	0.39	0.54	P / F / NA
4	YVB-APS 1-HVC-8 Collector	24m	0.89	0.45	0.59	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620 CT	C242921984	AC2202502220127	22/02/2025		
Cable fault test	LCT268-2(km)	250219005	AC2202502220090	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be $>1000M\Omega$, Continuity Resistance shall be $<0.0245\Omega/m$ (B)						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>CHUNG</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of <u>Amey</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	3383-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured w/ (item 0)	Measured w/o (item 0)	Passing Criteria	
0	Spare Cable (C)			N/A	N/A	N/A
1	Y VB-APS 1 -HVC- 9 Ionizer 1	24.9m	0.88	0.43	0.61	P / F / NA
2	Y VB-APS 1 -HVC- 10 Ionizer 2	25.2m	0.84	0.43	0.62	P / F / NA
3	Y VB-APS 1 -HVC- 11 Ionizer 3	24m	0.84	0.41	0.59	P / F / NA
4	Y VB-APS 1 -HVC- 12 Collector	25.7m	0.86	0.45	0.63	P / F / NA

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital/Micro Ohmmeter	UT620C+	C242921984	AC2202502220127	22/02/2025
Cable fault test	LCT268-2(km)	250219005	AC2202502220090	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $>1000M\Omega$, Continuity Resistance shall be $<0.0245\Omega/m$ (B)

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMNSV)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured w/ (item 0)	Measured w/o (item 0)	Passing Criteria	
0	Spare Cable (C)			N/A	N/A	N/A
1	Y VB-APS 1 -HVC-13 Ionizer 1	26.9m	1.00	0.49	0.66	P / F / NA
2	Y VB-APS 1 -HVC-14 Ionizer 2	26.3m	0.91	0.46	0.64	P / F / NA
3	Y VB-APS 1 -HVC-15 Ionizer 3	25.2m	0.91	0.45	0.62	P / F / NA
4	Y VB-APS 1 -HVC-16 Collector	27.8m	1.00	0.51	0.68	P / F / NA


C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	DT620C+	6242921984	AC2202502220127	22/02/2025
Cable fault test	LCT268-2(km)	250249005	AC2202502220090	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $>1000\text{M}\Omega$, Continuity Resistance shall be $<0.0245\Omega/\text{m}$ (B)

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG IP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of Annju)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	13883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D (E)			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured w/ (item 0)	Measured w/o (item 0)	Passing Criteria	
0	Spare Cable (C)			N/A	N/A	N/A
1	YVB-APS1-HVC-17 Ionizer 1	28.4m	1.11	0.55	0.70	(P) F / NA
2	YVB-APS1-HVC-18 Ionizer 2	28.4m	1.08	0.55	0.70	(P) F / NA
3	YVB-APS1-HVC-19 Ionizer 3	27.8m	1.05	0.53	0.68	(P) F / NA
4	YVB-APS1-HVC-20 Collector	29.3m	1.11	0.56	0.72	(P) F / NA

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620CT	C242921984	AC2202502220127	22/02/2025
Cable Fault test	LET268-2(km)	250219005	AC2202502220090	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $>1000M\Omega$, Continuity Resistance shall be $<0.0245\Omega/m$ (B)

Comment:

Test / Checked By: REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By: (Name of JEC Representative)	Name: CHUNG P	Signature: 	Date: 25/03/2025
Witnessed By: (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By: (Name of AMNSU)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By: (Name of)	Name:	Signature:	Date:
Witnessed By: (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	73883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 1 -HVC-3 Ionizer 3	20.2 m	500G Ω	130G Ω	P / F / NA
2	Y VB-APS 1 -HVC-2 Ionizer 2	20.8 m	500G Ω	400G Ω	P / F / NA
3	Y VB-APS 1 -HVC-1 Ionizer 1	21.1 m	500G Ω	400G Ω	P / F / NA
4	Y VB-APS 1 -HVC-4 Collector	21.9 m	74G Ω	100G Ω	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	Y VB-APS 1 -HVC-3 Ionizer 3	20	1	20.3 kV
2	Y VB-APS 1 -HVC-2 Ionizer 2	20	1	20.3 kV
3	Y VB-APS 1 -HVC-1 Ionizer 1	20	1	20.3 kV
4	Y VB-APS 1 -HVC-4 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable, *ml*
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ZP</i>	Signature: <i>[Signature]</i>	Date: 25/03/2025
Witnessed By : (Name of <i>GCL</i>)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: 25/03/2025
Witnessed By : (Name of <i>AMMSU</i>)	Name: <i>Sam Lui</i>	Signature: <i>[Signature]</i>	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	VVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	53883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 1 -HVC- 7 Ionizer 3	22.2m	500GΩ	400GΩ	P / F / NA
2	Y VB-APS 1 -HVC- 6 Ionizer 2	23.1m	300GΩ	270GΩ	P / F / NA
3	Y VB-APS 1 -HVC- 5 Ionizer 1	23.4 m	400GΩ	400GΩ	P / F / NA
4	Y VB-APS 1 -HVC- 8 Collector	24m	400GΩ	400GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	Y VB-APS 1 -HVC- 7 Ionizer 3	20	1	20.3 kV
2	Y VB-APS 1 -HVC- 6 Ionizer 2	20	1	20.3 kV
3	Y VB-APS 1 -HVC- 5 Ionizer 1	20	1	20.3 kV
4	Y VB-APS 1 -HVC- 8 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR312S	6819355	KSB250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202503030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tsz	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG IP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMNSV)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	3383-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 1 -HVC-11 Ionizer 3	24m	400G Ω	400G Ω	(P) F / NA
2	Y VB-APS 1 -HVC-10 Ionizer 2	25.2m	400G Ω	400G Ω	(P) F / NA
3	Y VB-APS 1 -HVC-9 Ionizer 1	24.9m	400G Ω	400G Ω	(P) F / NA
4	Y VB-APS 1 -HVC-12 Collector	25.7m	400G Ω	400G Ω	(P) F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS 1-HVC-11 Ionizer 3	20	1	20.3 kV
2	YVB-APS 1-HVC-10 Ionizer 2	20	1	20.3 kV
3	YVB-APS 1-HVC-9 Ionizer 1	20	1	20.3 kV
4	YVB-APS 1-HVC-12 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS250212780001	26/02/2025
HV DC Voltage Meter	HVP-400M	20240071	ACZ202503030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By: REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 24/03/2025
Witnessed By: (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By: (Name of)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By: (Name of)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By: (Name of)	Name:	Signature:	Date:
Witnessed By: (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	33883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 1 -HVC-15 Ionizer 3	25.2m	400GΩ	400GΩ	P / F / NA
2	Y VB-APS 1 -HVC-14 Ionizer 2	26.3m	400GΩ	130GΩ	P / F / NA
3	Y VB-APS 1 -HVC-13 Ionizer 1	26.9m	400GΩ	100GΩ	P / F / NA
4	Y VB-APS 1 -HVC-16 Collector	27.8m	400GΩ	400GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS 1-HVC-15 Ionizer 3	20	1	20.3 kV
2	YVB-APS 1-HVC-14 Ionizer 2	20	1	20.3 kV
3	YVB-APS 1-HVC-13 Ionizer 1	20	1	20.3 kV
4	YVB-APS 1-HVC-16 Collector	20	1	20.3 kV


E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZ5250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG TP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMHSV)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01/ 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 1 -HVC-19 Ionizer 3	27.8m	400GΩ	400GΩ	P / F / NA
2	Y VB-APS 1 -HVC-18 Ionizer 2	28.4m	400GΩ	400GΩ	P / F / NA
3	Y VB-APS 1 -HVC-17 Ionizer 1	28.4m	400GΩ	400GΩ	P / F / NA
4	Y VB-APS 1 -HVC-20 Collector	29.3m	400GΩ	400GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS 1-HVC-19 Ionizer 3	20	1	20.3 kV
2	YVB-APS 1-HVC-18 Ionizer 2	20	1	20.3 kV
3	YVB-APS 1-HVC-17 Ionizer 1	20	1	20.3 kV
4	YVB-APS 1-HVC-20 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202503030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
 The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
 The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: I-lo Tung	Signature: 	Date: 25/3/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lee	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 1 of 10)		
Items	Description of Inspection	Test Result
A) Visual Inspection (ASD TCP-EE, COP Code 21A/C and COP Appendix 13) - Working Space and Facilities (L.V.)		
a.	Adequacy working space and safe access provided for switch room / electrical facilities.	P / F / NA
b.	Entrance / exit to switch room and/or electrical facilities are free of obstruction.	P / F / NA
c.	Suitable locking facilities provided for switch room and /or electrical facilities.	P / F / NA
d.	Suitable lighting provision provided for switch room and /or electrical facilities.	P / F / NA
e.	Suitable ventilation provision provided for switch room and /or electrical facilities.	P / F / NA
f.	A warning notice 'DANGER — ELECTRICITY, UNAUTHORISED ENTRY PROHIBITED' and '危險 —— 有電，未經授權不得內進' provided at every entrance of switch room.	P / F / NA
g.	Danger notices, warning notices, schematic diagrams, instructions and similar information are correctly and adequately provided.	P / F / NA
h.	Warning notices for Switch Rooms provided in compliance with EMSD CoP Code 17.	P / F / NA
i.	Warning notices for earthing and main bonding connections provided in compliance with EMSD CoP Code 17.	P / F / NA
j.	All switchgears, distribution boards and electrical equipment properly labelled in compliance with EMSD CoP Code 4D(1).	P / F / NA
k.	Continuity of protective conductors especially the bonding of all exposed conductive parts are satisfactory.	P / F / NA
l.	Logbook provided and work done properly recorded.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG CP</i>	Signature: <i>G</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMMIV</i> (Name of)	Name: <i>Eric Tung</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	3266 3
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS01-ESP-PSC-01	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	YVB-DB-ESP01		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	YVB-APS01-PSU-01 A Subassembly I1	RCBO	16A SP	0.10	P / F / NA
2	YVB-APS01-PSU-02 A Subassembly I2	RCBO	16A SP	0.12	P / F / NA
3	YVB-APS01-PSU-03 A Subassembly I3	RCBO	16A SP	0.14	P / F / NA
4	YVB-APS01-PSU-04 A Subassembly C	RCBO	16A SP	0.13	P / F / NA
5	YVB-APS01-PSU-05 B Subassembly I1	RCBO	16A SP	0.12	P / F / NA
6	YVB-APS01-PSU-06 B Subassembly I2	RCBO	16A SP	0.13	P / F / NA
7	YVB-APS01-PSU-07 B Subassembly I3	RCBO	16A SP	0.13	P / F / NA
8	YVB-APS01-PSU-08 B Subassembly C	RCBO	16A SP	0.14	P / F / NA
9	YVB-APS01-PSU-09 C Subassembly I1	RCBO	16A SP	0.14	P / F / NA
10	YVB-APS01-PSU-10 C Subassembly I2	RCBO	16A SP	0.15	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Impedance shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: Chung 2P	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of AMMS)	Name: Sam Lau	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Pleum 1
T&C Plan Ref. No:	J3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS01-ESP-PSC-02	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02	Supply Fed From:	YVB-DB-ESP 01		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	YVB-APS01-PSU-11 C Subassembly I3	RCBO	16A SP	0.10	P/F/NA
2	YVB-APS01-PSU-12 C Subassembly C	RCBO	16A SP	0.11	P/F/NA
3	YVB-APS01-PSU-13 D Subassembly I1	RCBO	16A SP	0.11	P/F/NA
4	YVB-APS01-PSU-14 D Subassembly I2	RCBO	16A SP	0.12	P/F/NA
5	YVB-APS01-PSU-15 D Subassembly I3	RCBO	16A SP	0.13	P/F/NA
6	YVB-APS01-PSU-16 D Subassembly C	RCBO	16A SP	0.13	P/F/NA
7	YVB-APS01-PSU-17 E Subassembly I1	RCBO	16A SP	0.15	P/F/NA
8	YVB-APS01-PSU-18 E Subassembly I2	RCBO	16A SP	0.14	P/F/NA
9	YVB-APS01-PSU-19 E Subassembly I3	RCBO	16A SP	0.14	P/F/NA
10	YVB-APS01-PSU-20 E Subassembly C	RCBO	16A SP	0.15	P/F/NA

Remark: P / F / NA = Pass / Fail / Not Applicable
 The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG IP	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of AMYSU)	Name: Sam Lui	Signature: [Signature]	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No.:	J3883-TV5-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)


D) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS01-ESP-PSC-01		Main Switch Rating:		80 A 63A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		YVB-DB-ESP01	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	37.4	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	26.9	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	37.0	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	36.3	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	37.0	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.7	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	26.6	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
 Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG EP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSV)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21 March 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-01676, J3883-TVS-D-01762		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

D) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APSOI-ESP-PSC-02		Main Switch Rating:		80A ²⁴ 63A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		YVB-DB-ESP01	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.9	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.9	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.0	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	26.5	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMJSU)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21 March 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-01676, J3883-TVS-D-01762		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

E) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APSOI-ESP-PSC-01		Main Switch Rating:		80-63A	
Location:	ESP HV Switch Room 01 02		Supply Fed From:		YVB-DB-ESP01	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	MCB RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Zy	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMSU)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plehum 1
T&C Plan Ref. No:	J3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

E) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APSOI-ESP-PSC-02		Main Switch Rating:		80 63A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		YVB-DB-ESP01	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	RCBO MCB	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	HV Switch Rm 01
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)

A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location: ESP HV Switch Room 01 02

Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APS 1 - PSC01		
1 L1	0.03	P / F / NA
2 L1	0.02	P / F / NA
3 L1	0.02	P / F / NA
4 L1	0.02	P / F / NA
5 L2	0.03	P / F / NA
6 L2	0.01	P / F / NA
7 L2	0.02	P / F / NA
8 L2	0.03	P / F / NA
9 L3	0.02	P / F / NA
10 L3	0.04	P / F / NA
		P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for Reading of Continuity test should be $<1\Omega$

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: Chung Ip	Date: 9/10/25
Witnessed By : (Name of GCL)	Name: Gang Tung	Signature: Gang Tung	Date: 9/10/25
Witnessed By : (Name of Amn JV)	Name: Andy Tang	Signature: Andy Tang	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	SI/32663A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	ESP HV Switch Rm 01
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)

A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location: ESP HV Switch Room 01/02

Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APS1 - PSC02		
1L1	0.03	P / F / NA
2L1	0.02	P / F / NA
3L1	0.01	P / F / NA
4L1	0.02	P / F / NA
1L2	0.02	P / F / NA
2L2	0.03	P / F / NA
3L2	0.01	P / F / NA
4L2	0.03	P / F / NA
1L3	0.02	P / F / NA
2L3	0.02	P / F / NA
		P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for Reading of Continuity test should be $<1\Omega$

Comment:

Test / Checked By : REW No.: W133561 Grade B+H1 (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 9/10/2025
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: Chung Ip	Date: 9/10/2025
Witnessed By : (Name of GCL)	Name: Gong Zep	Signature: Gong Zep	Date: 9/10/2025
Witnessed By : (Name of AMMIV)	Name: Andy Tang	Signature: Andy Tang	Date: 9/10/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	HV Switch Rm 1
T&C Plan Ref. No.:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)

A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location:		ESP HV Switch Room 01/02 (H. Tng)	
Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result	
CABLE TRAY AT APS 1	0.05	P / F / NA	
PSU CABINET 1	0.04	P / F / NA	
		P / F / NA	
CABLE TRAY AT APS 3	0.07	P / F / NA	
PSU CABINET 3	0.05	P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
		P / F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for Reading of Continuity test should be $<1\Omega$			
Comment:			

Test / Checked By : REW No.: W133567 Grade B+H1 (Name of CTA Representative)	Name: H. Tng	Signature: H. Tng	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: Chung Ip	Date: 9/10/25
Witnessed By : (Name of GEC)	Name: Gary Ip	Signature: Gary Ip	Date: 9/10/25
Witnessed By : (Name of AMMIV)	Name: Andy Tng	Signature: Andy Tng	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	ESP HV Switch Rm 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			




Part 3: Inspection and Test for Electrical Installations (Sheet 5 of 5)

E) Bonding Continuity Test

Equipment Description	Equipotential Bonding (Ω)	Supplementary Bonding (Ω)	Test Result
OV AT APS 1	0.12		P / F / NA
ESP DC EARTH AT APS 1	0.12		P / F / NA
			P / F / NA
			P / F / NA
OV AT APS 3	0.12		P / F / NA
ESP DC EARTH AT APS 3	0.12		P / F / NA
			P / F / NA
			P / F / NA
UT FENCING WALL AT ESP APS HV ROOM 1		0.05	P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria of the Reading of Continuity test should be $<1\Omega$.

Comment:

Test / Checked By : REW No.: W133507 Grade B+M (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: 	Date: 9/10/25
Witnessed By : (Name of GREL)	Name: Gray Zep	Signature: 	Date: 9/10/25
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 2 of 10)		
Items	Description of Inspection	Test Result
B) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Distribution Board (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	No fuse installed in the neutral circuit.	P / F / NA
c.	All live parts screened with an insulating plate or earthed metal	P / F / NA
d.	All exposed metal parts effectively earthed.	P / F / NA
e.	A warning notice 'DANGER' and '危險' provided on the front panel of every distribution board.	P / F / NA
f.	A notice of periodic testing provided at or near the main distribution board incorporating a residual current device.	P / F / NA
g.	Safe access & adequate clearance space provided in compliance with EMSD CoP Code 4E.	P / F / NA
h.	Distribution boards securely mounted on suitable supports.	P / F / NA
i.	A suitable switch provided to control each distribution board.	P / F / NA
j.	Phase Identification for distribution board provided.	P / F / NA
k.	Check the breaking capacity of MCB / RCBO (6kA) in compliance with EMSD CoP Code 9.	P / F / NA
l.	Circuits connected to MCB / RCBO in accordance with the schematic diagram.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By : (Name of JEC Representative)	CHANG 24	g	21/03/2025
Witnessed By : (Name of GCL)	Raymond Lau	ML	21/03/2025
Witnessed By : AMPV (Name of)	Eric Tang	z	21/3/25
Witnessed By : (Name of)			
Witnessed By : (Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 3 of 10)		
Items	Description of Inspection	Test Result
C) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Conductors, Cables and Wirings (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All live conductors and their methods of insulation, in relation to design currents of circuits and to the operating currents of the protective devices, are properly selected and erected.	P / F / NA
c.	All cables, flexible cords, switches, plugs and socket outlets, accessories and equipment are found to be in good working conditions.	P / F / NA
d.	All conductors are correctly and securely connected and identified.	P / F / NA
e.	Armoured cables properly terminated by proper cable glands.	P / F / NA
f.	Non-sheathed cables protected by conduit, trunking, ducting or approved mechanical protective means.	P / F / NA
g.	Cables and cable containments, such as tray, ladder, ducting, trunking, conduit, etc., adequately supported.	P / F / NA
h.	Suitable cable lugs used for terminating cables, including termination at distribution board.	P / F / NA
i.	Main cables connected up with correct polarity.	P / F / NA
j.	Cables protected against mechanical damage and suitably supported.	P / F / NA
k.	All exposed metal parts including the armour effectively earthed.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Q-UNG ZP	Q	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau	MT	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMMGV)	Eric Tang	z	21/03/25
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 4 of 10)		
Items	Description of Inspection	Test Result
D) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	All non-armoured cables susceptible to damage protected with steel conduit / trunking Bushing and rubber gromment, where necessary, provided.	P / F / NA
c.	Conductor sized to suit the rating of the fuse/ MCB protecting the circuit.	P / F / NA
d.	No cable joint in final circuit.	P / F / NA
e.	All joints of metal conduits or trunking to be mechanically sound, electrically continuous and protected against corrosion.	P / F / NA
f.	All metal conduits, trunking, switch boxes and exposed metal parts effectively earth.	P / F / NA
g.	Earth fault loop impedance and polarities of every outlet checked.	P / F / NA
h.	All fuses and single/double pole switches connected to the phase conductors only with correct polarity.	P / F / NA
i.	Low voltage circuits segregated from extra low voltage circuits.	P / F / NA
j.	Exposed insulated non-sheathed cables with mechanically protected.	P / F / NA
k.	No 2-pin sockets installed. All socket outlets connected with protective conductors and live conductors terminated at correct terminals.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG CP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 21/03/2025
Witnessed By : <i>AMM JV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>Eric Tang</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 5 of 10)		
Items	Description of Inspection	Test Result
E) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
l.	Final circuits using 13A socket outlets in compliance with EMSD Code 6E.	P / F / NA
m.	Where circuit protective conductor is formed by the metallic cable containment enclosure, a separate protective conductor between the earthing terminal of socket outlet and its associated metal box being provided.	P / F / NA
n.	Where circuit protective conductor is not formed by the metallic cable containment enclosure, a separate protective conductor to the earthing terminal of socket outlet being provided.	P / F / NA
o.	Residual current device having a rated residual operating current not exceeding 30mA provided for all socket outlets.	P / F / NA
p.	Minimum sizes of protective conductors are provided as per requirement in EMSD COP Code 11 for limitation of protective conductor impedance.	P / F / NA
q.	Means of isolation provided for every fixed appliance.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ZP</i>	Signature: <i>G</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMTV</i> (Name of)	Name: <i>Eric Tong</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 6 of 10)		
Items	Description of Inspection	Test Result
F) Visual Inspection (ASD TCP-EE, COP Code 21A&C and COP Appendix 13) - Earthing and Bonding (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All exposed conductive parts of the wiring installation connected to the earthing terminal with appropriate protective conductor.	P / F / NA
c.	Minimum size of protective conductor used in compliance with EMSD CoP Table 11(1).	P / F / NA
d.	Protective conductor up to and including 6mm ² with green and yellow insulation sheath used throughout its length.	P / F / NA
e.	Copper links provided at joints of metallic trunking, forms part of a protective conductor	P / F / NA
f.	A warning notice 'SAFETY ELECTRICAL CONNECTION—DO NOT REMOVE and '安全接 地 終端——切勿移去' provided at all main earthing and bonding connections.	P / F / NA
g.	Supplementary equipotential bonding effectively provided between exposed conductive parts and extraneous conductive parts.	P / F / NA
h.	Exposed conductive parts of fixed equipment installed outside equipotential zone effectively earthed for 0.4 sec. disconnection.	P / F / NA
i.	Exposed conductive parts of fixed equipment installed within equipotential zone effectively earthed for 5 sec. disconnection.	P / F / NA
j.	Effectiveness of the main equipotential bonding connection to the main earthing terminal.	P / F / NA
k.	Earthing conductors of adequate size.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG SP</i>	Signature: <i>CHUNG</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 21/03/2025
Witnessed By : <i>AMWJV</i> (Name of)	Name: <i>Eric Tong</i>	Signature: <i>Eric Tong</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5) Statutory Inspection and Test for LV and HV DC Installation (Sheet 7 of 10)		
Items	Description of Inspection	Test Result
G) Conductor Continuity (ASD TCP-EE, COP Code 21B(3) and (4))		
a.	All protective conductors used for equipotential bonding have been tested for continuity.	P / F / NA
b.	All final ring circuit conductors including the protective conductors have been tested for continuity.	P / F / NA
c.	Conductor continuity test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG TP</i>	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>ANMOV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: 21/03/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 8 of 10)		
Items	Description of Inspection	Test Result
H) Insulation Resistance (ASD TCP-EE, COP Code 21B(5))		
a.	The insulation resistance to earth is NOT less than 1 mega ohm.	P / F / NA
b.	The insulation resistance between phase/poles is NOT less than 1 mega ohm.	P / F / NA
c.	The insulation resistance of equipment between the exposed conductive parts and all live parts is NOT less than 1 mega ohm when tested individually and separately (EMSD COP Code 21B(5)(f)).	P / F / NA
d.	Insulation resistance test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ZP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMM JV</i> (Name of)	Name: <i>Eric Tong</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 9 of 10)		
Items	Description of Inspection	Test Result
i) Polarity (ASD TCP-EE, COP Code 21B(6))		
a.	All fuses and single-poles devices are connected in the phase conductors only.	P / F / NA
b.	All wiring has been correctly connected to socket outlets and, etc.	P / F / NA
c.	Polarity Check results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG TP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>RL</i>	Date: 21/03/2025
Witnessed By : <i>AMM JV</i> (Name of)	Name: <i>Eric Tai</i>	Signature: <i>ET</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / +HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 10 of 10)		
Items	Description of Inspection	Test Result
J) Functional Testing of All Devices Including Protective Devices (ASD TCP-EE, COP Code 21B(9))		
a.	Simulation tests on the operation of devices for earth fault protection are satisfactory.	P / F / NA
b.	50% of the rated tripping current shall not cause the residual current circuit breaker to open.	P / F / NA
c.	100% of the rated tripping current shall cause the residual current circuit breaker to open within 300ms or at any delay time declared by the manufacture of the devices.	P / F / NA
d.	Where the residual current circuit breaker has a rated tripping current not exceeding 30mA and has been installed to reduce the risk associated with direct contact, a residual current of 150mA should cause the circuit breaker to open within 40ms.	P / F / NA
e.	In no event should the test current be applied for a period exceeding one second	P / F / NA
f.	Breakers, moulded case circuit breakers, air circuit breakers, fused switches, switch-fuses and protective relays, etc. are satisfactory.	P / F / NA
g.	Hand operation on all items of equipment such as isolators, switch and protective relays, etc. are satisfactory.	P / F / NA
h.	Hand operation on all items of equipment such as isolators, switches and indicative devices are satisfactory.	P / F / NA
i.	Functional test of all devices including protective devices had been recorded in relevant Test Form.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ip</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>RL</i>	Date: 21/03/2025
Witnessed By : <i>AMMGV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>E</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	35274
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB/ HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1) ① 2 3 4 5					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	203	205	134	68.9
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	208	207	128	77.4
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	235	218	197	87.5
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	77.6	78.6	74.8	69.1
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)
					(3 rd Col.)
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	19.99	P / F / NA	
2	20 (Ionizer)		19.73	P / F / NA	
3	20 (Ionizer)		19.57	P / F / NA	
4	8 (Collector)	1	7.22	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV Insulation Tester	AR3125	6819355	KS250212780001	26/02/2025	
HV DC Voltage Meter	HVP - 400M	20240071	AC2202505030801	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable					
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.					
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade	Ho Tung		16/4/2025
(Name of CIA Representative)			
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Lucy Li	Li	16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of Bel)	Crystal Cheung		16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AAMSU)	Sam Lee		16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Before
 Lower Upper
 1st Col. 30.2
 2nd Col.
 3rd Col. 31.6
 After
 NA

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	35287
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB/ HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No 01 / 02 / 03 Sub-assembly A (B) / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	204 / 228 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	71.1 / 88.2 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	211 / 223 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	169 / 89.3 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	216 / 227 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	188 / 87.4 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	42.3 / 87.6 / 51.4 (1 st Col.) (2 nd Col.) (3 rd Col.)	49 / 87.8 / 52.5 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.61 19.82	P / F / NA
2	20 (Ionizer)		19.73 19.97	P / F / NA
3	20 (Ionizer)		2. 19.02 20.04 20.03	P / F / NA
4	8 (Collector)	1	7.22	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR 3125	6819355	KS2525021218D001	26/02/2025
HV DC Voltage Meter	HVP-401DM	2024007121	ACZ202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
 The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
 The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: 1/10 Tung	Signature: 	Date: 16/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lung Li	Signature: 	Date: 16/4/2025
Witnessed By : (Name of)	Name: Crystal Cheung	Signature: 	Date: 16/4/2025
Witnessed By : (Name of)	Name: Sam Lui	Signature: 	Date: 16/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Before After
 Lower Upper Lower Upper
 1st Col.
 2nd Col.
 3rd Col.
 } NA Cd

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB / HVB / KVB	Room Name:	APS Plenum 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	202	219	111	84.1
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	203	228	71.4	99.7
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	214	215	126	80
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	59.1	88.2	63.5	90.4
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.59	P / F / NA
2	20 (Ionizer)		19.92	P / F / NA
3	20 (Ionizer)		19.86	P / F / NA
4	8 (Collector)	1	7.22	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR 3125	6819355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-400M	20240071	AC2202503030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 16/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lung Li	Signature: [Signature]	Date: 16/4/2025
Witnessed By : (Name of [Signature])	Name: Crystal Cheung	Signature: [Signature]	Date: 16/4/2025
Witnessed By : (Name of [Signature])	Name: Sam Lau	Signature: [Signature]	Date: 16/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Before After
Lower Upper Lower Upper
1st Col. 30.3
2nd Col. 30.3
3rd Col. 40.9
NA Lt

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33274
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB / HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1) 1 2 3 4 5					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	256	228	217	87
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	229	228	142	73.3
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	222	233	121	99.6
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	30.4	41.8	102	67.4
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)
			35.2		39.9
			(3 rd Col.)		(3 rd Col.)
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	19.85	P / F / NA	
2	20 (Ionizer)		19.70	P / F / NA	
3	20 (Ionizer)		19.86	P / F / NA	
4	8 (Collector)	1	7.23	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV Insulation Tester	AR3125	6819355	52525021278D001	26/02/2025	
HV DC Voltage Meter	HVP-40DM	20240071	AC2202503030801	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable					
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.					
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade	H. Tung		15/4/2025
(Name of CTA Representative)			
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Lucy Li		15/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Crystal Cheung		15/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMMSU)	Sam Lui		16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Before After
Lower Upper Lower Upper } NA Lk
1st Col. 42
2nd Col. 43.5
3rd Col.

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33274
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB / HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)						
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)						
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D (E)			
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test						
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)				
		Before Max. Withstand Tests		After Max. Withstand Tests		
1	(1 st Col. Ionizer to Earth)	227 (Lower 3 ESP Cell)	380 (Upper 3 ESP Cell)	180 (Lower 3 ESP Cell)	73.7 (Upper 3 ESP Cell)	
2	(2 nd Col. Ionizer to Earth)	224 (Lower 3 ESP Cell)	256 (Upper 3 ESP Cell)	164 (Lower 3 ESP Cell)	75.2 (Upper 3 ESP Cell)	
3	(3 rd Col. Ionizer to Earth)	270 (Lower 3 ESP Cell)	254 (Upper 3 ESP Cell)	726.159 (Lower 3 ESP Cell)	86.9 (Upper 3 ESP Cell)	
4	(1 st to 3 rd Col. Collector the Earth)	29.4 (1 st Col.)	15.4 (2 nd Col.)	41.1 (3 rd Col.)	55.8 (1 st Col.)	82.6 (2 nd Col.)
				42.2 (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test						
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)		Test Result	
1	20 (Ionizer)	1	Upper 19.56	Lower 20.08	(P) F / NA	
2	20 (Ionizer)		19.87	19.68	(P) F / NA	
3	20 (Ionizer)		20.18	19.72	(P) F / NA	
4	8 (Collector)	1	7.22		(P) F / NA	
B) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
HV Insulation Tester	AR3125	6819355	KS2525021278 D001	26/02/2025		
HV DC Voltage Meter	HVP-40DM	20240071	AC2202503030801	03/03/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable						
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.						
The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell						
Comment:						

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	[Signature]	16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Lucy Li	[Signature]	16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Crystal Cheung	[Signature]	16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMJ)	Sam Lui	[Signature]	16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Before After

1st Col. Lower Upper 46 MΩ

2nd Col. 31.4 MΩ 63 MΩ

3rd Col. 35.2 MΩ

NA

[Signature]

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	35274
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB / HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1) ① 2 3 4 5

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	--

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	203	205	134	68.9
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	208	207	128	77.4
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	235	218	197	87.5
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	77.6	78.6	74.8	69.1
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)
			(3 rd Col.)		(3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.99	P / F / NA
2	20 (Ionizer)		19.73	P / F / NA
3	20 (Ionizer)		19.57	P / F / NA
4	8 (Collector)	1	7.22	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	K2S25021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
 The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
 The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>16/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Lucy Li</u>	Signature: <u>[Signature]</u>	Date: <u>16/4/2025</u>
Witnessed By : (Name of <u>BEL</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>[Signature]</u>	Date: <u>16/4/2025</u>
Witnessed By : (Name of <u>AMMSU</u>)	Name: <u>Sam Lee</u>	Signature: <u>[Signature]</u>	Date: <u>16/4/2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

~~Before~~ ~~Lower~~ ~~Upper~~ ~~After~~

1st Col. 30.2
 2nd Col.
 3rd Col. 31.6

} NA Lh

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	35297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	HVB / HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E	1 2 3 4 5	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	204	228	71.1	88.2
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	211	223	169	89.3
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	216	227	188	87.4
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	42.3	87.6	51.4	49
		(1 st Col.)	(2 nd Col.)	(3 rd Col.)	(1 st Col.)
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)		Test Result
1	20 (Ionizer)	1	19.61	19.82	P / F / NA
2	20 (Ionizer)		19.73	19.97	P / F / NA
3	20 (Ionizer)		20.02	20.04	20.03
4	8 (Collector)	1	7.22		P / F / NA
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV Insulation Tester	AR 3125	6819355	KS2525021278D001	26/02/2025	
HV DC Voltage Meter	HVP-401DM	2024007124	ACZ202505030801	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade	1/0 Tung		16/4/2025
(Name of CTA Representative)			
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Lung Li		16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	Crystal Cheung		16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	Sam Lui		16/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Before
 Lower Upper Lower Upper
 1st Col.
 2nd Col.
 3rd Col.

NA

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33237
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB / HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E	12345	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	202 / 219 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	111 / 84.1 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	(2 nd Col. Ionizer to Earth)	203 / 228 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	71.4 / 99.7 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	(3 rd Col. Ionizer to Earth)	214 / 215 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	126 / 80 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	(1 st to 3 rd Col. Collector the Earth)	59.1 / 88.2 / 33.9 (1 st Col.) (2 nd Col.) (3 rd Col.)	63.5 / 90.4 / 68.7 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	19.59 / 19.76	P / F / NA	
2	20 (Ionizer)		19.92 / 19.97	P / F / NA	
3	20 (Ionizer)		19.86 / 19.84	P / F / NA	
4	8 (Collector)	1	7.22	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV Insulation Tester	AR 3125	6819355	KS25250212780001	26/02/2025	
HV DC Voltage Meter	HVP-40DM	20240071	AC2202503030801	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable					
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.					
The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell					
Comment:					

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 16/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lung Li	Signature: [Signature]	Date: 16/4/2025
Witnessed By : (Name of [Signature])	Name: Crystal Cheung	Signature: [Signature]	Date: 16/4/2025
Witnessed By : (Name of [Signature])	Name: Sam Lui	Signature: [Signature]	Date: 16/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Before
 Lower Upper Lower Upper
 1st Col. 30.3
 2nd Col. 30.3
 3rd Col. 40.9
 NA Lt

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33274
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB / HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	256	228	217	87
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	229	228	142	73.3
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	222	233	121	99.6
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	30.4	41.8	102	67.4
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.85	P / F / NA
2	20 (Ionizer)	1	19.70	P / F / NA
3	20 (Ionizer)	1	19.86	P / F / NA
4	8 (Collector)	1	7.23	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR325	681935	52525021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202503030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: H. Tung	Signature: 	Date: 15/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: 	Date: 15/4/2025
Witnessed By : (Name of GCL)	Name: Crystal Cheung	Signature: 	Date: 15/4/2025
Witnessed By : (Name of AMSC)	Name: Sam Lui	Signature: 	Date: 16/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Before After
Lower Upper Lower Upper } NA
1st Col. 42
2nd Col. 43.5
3rd Col.

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB/ HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	227 / 380 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	180 / 73.7 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	224 / 256 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	164 / 75.2 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	270 / 254 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	226 / 159 / 86.9 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	29.4 / 15.4 / 41.1 (1 st Col.) (2 nd Col.) (3 rd Col.)	55.8 / 82.6 / 42.2 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	Upper 19.56 Lower 20.08	P / F / NA
2	20 (Ionizer)		19.87 19.68	P / F / NA
3	20 (Ionizer)		20.18 19.72	P / F / NA
4	8 (Collector)	1	7.22	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ202503030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
 The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
 The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:


Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 16/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: 	Date: 16/4/2025
Witnessed By : (Name of GCL)	Name: Crystal Cheung	Signature: 	Date: 16/4/2025
Witnessed By : (Name of Aum S)	Name: Sam Lui	Signature: 	Date: 16/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Before After
 1st Col. Lower Upper 46 MΩ
 2nd Col. 31.4 MΩ 63 MΩ
 3rd Col. 35.2 MΩ
 NA
 Ld

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33247A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16 APR 2025
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			




Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2A of 5)

C) ESP HV Power Supply Cabinets Information					
Cabinets ID:	Y VB-APS -ESP-PSC-01	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 02	Fed From:	YVB-DB-ESP01-1		
D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)					
Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	Y VB-APS -PSU-01A Subassembly 14 kV (I1)	14	70.3	14	P F
2	Y VB-APS -PSU-02A Subassembly 14 kV (I2)	14	69.1	14	P F
3	Y VB-APS -PSU-03A Subassembly 14 kV (I3)	14	68.5	14	P F
4	Y VB-APS -PSU-04A Subassembly 6.5kV (C)	6.5	11	6.5	P F
5	Y VB-APS -PSU-05B Subassembly 14 kV (I1)	14	70.2	14	P F
6	Y VB-APS -PSU-06B Subassembly 14 kV (I2)	14	69.3	14	P F
7	Y VB-APS -PSU-07B Subassembly 14 kV (I3)	14	68.4	14	P F
8	Y VB-APS -PSU-08B Subassembly 6.5kV (C)	6.5	11.5	6.5	P F
9	Y VB-APS -PSU-09C Subassembly 14 kV (I1)	14	71.3	14	P F
10	Y VB-APS -PSU-10C Subassembly 14 kV (I2)	14	68.7	14	P F
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025	
Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$					
Comment:					

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of AMMIV)	Name: Tam Wing Kit	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16 APR 2025
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2B of 5)					
C) ESP HV Power Supply Cabinets Information					
Cabinets ID:	Y VB-APS -ESP-PSC-02	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Fed From:	YVB-DB-ZSP01-2		
D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)					
Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	Y VB-APS -PSU-11C Subassembly 14 kV (I3)	14	69.5	14	P / F
2	Y VB-APS -PSU-12C Subassembly 6.5kV (C)	6.5	10.5	6.5	P / F
3	Y VB-APS -PSU-13D Subassembly 14 kV (I1)	14	70.2	14	P / F
4	Y VB-APS -PSU-14D Subassembly 14 kV (I2)	14	71.5	14	P / F
5	Y VB-APS -PSU-15D Subassembly 14 kV (I3)	14	70.9	14	P / F
6	Y VB-APS -PSU-16D Subassembly 6.5kV (C)	6.5	10.8	6.5	P / F
7	Y VB-APS -PSU-17E Subassembly 14 kV (I1)	14	72.1	14	P / F
8	Y VB-APS -PSU-18E Subassembly 14 kV (I2)	14	70.9	14	P / F
9	Y VB-APS -PSU-19E Subassembly 14 kV (I3)	14	69.8	14	P / F
10	Y VB-APS -PSU-20E Subassembly 6.5kV (C)	6.5	10.5	6.5	P / F
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
DC Voltage Meter	HVP-40DM	20230668 20240071	ZD202508111226	11/08/2025	
			ACZ202503030801	03/03/2025	
Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$					
Comment:					

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of AMMIV)	Name: Tam Wing Kit	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16 APR 2025
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4A of 5)

G) Functional Test for the Constant Current Control Mode

Cabinets ID: Y VB-APS 1-ESP-PSC-0 1





(TCP Section 4.6.4)

Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	Y VB-APS__-PSU-11C Subassembly 14kV (I3)	(P) F	70.1 mA	(P) F	0 mA	(P) F
2	Y VB-APS__-PSU-12C Subassembly 6.5kV (C)	(P) F	10.9 mA	(P) F	0 mA	(P) F
3	Y VB-APS__-PSU-13D Subassembly 14kV (I1)	(P) F	71.2 mA	(P) F	0 mA	(P) F
4	Y VB-APS__-PSU-14D Subassembly 14kV (I2)	(P) F	69.5 mA	(P) F	0 mA	(P) F
5	Y VB-APS__-PSU-15D Subassembly 14kV (I3)	(P) F	70.5 mA	(P) F	0 mA	(P) F
6	Y VB-APS__-PSU-16D Subassembly 6.5kV (C)	(P) F	11.1 mA	(P) F	0 mA	(P) F
7	Y VB-APS__-PSU-17E Subassembly 14kV (I1)	(P) F	71.4 mA	(P) F	0 mA	(P) F
8	Y VB-APS__-PSU-18E Subassembly 14kV (I2)	(P) F	71.6 mA	(P) F	0 mA	(P) F
9	Y VB-APS__-PSU-19E Subassembly 14kV (I3)	(P) F	70.8 mA	(P) F	0 mA	(P) F
10	Y VB-APS__-PSU-20E Subassembly 6.5kV (C)	(P) F	10.8 mA	(P) F	0 mA	(P) F

Remarks: P / F = Pass / Fail,

* Acceptance Criteria for Output Current during the Earth Fault Simulation is $\pm 5\%$ of before the Fault

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of AMMJV)	Name: Tam Wing kit	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of EM&D)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16 APR 2025
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4B of 5)

G) Functional Test for the Constant Current Control Mode

Cabinets ID X VB-APS 1-ESP-PSC-0 2




(TCP Section 4.6.4)

Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	<u>Y</u> VB-APS__-PSU- <u>01A</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>(P)</u> F	<u>71.3</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
2	<u>Y</u> VB-APS__-PSU- <u>02A</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>(P)</u> F	<u>70.2</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
3	<u>Y</u> VB-APS__-PSU- <u>03A</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>(P)</u> F	<u>69.8</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
4	<u>Y</u> VB-APS__-PSU- <u>04A</u> Subassembly <u>6.5</u> kV (<u>C</u>)	<u>(P)</u> F	<u>10.5</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
5	<u>Y</u> VB-APS__-PSU- <u>05B</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>(P)</u> F	<u>68.9</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
6	<u>Y</u> VB-APS__-PSU- <u>06B</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>(P)</u> F	<u>70.5</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
7	<u>Y</u> VB-APS__-PSU- <u>07B</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>(P)</u> F	<u>71.2</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
8	<u>Y</u> VB-APS__-PSU- <u>08B</u> Subassembly <u>6.5</u> kV (<u>C</u>)	<u>(P)</u> F	<u>10.7</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
9	<u>Y</u> VB-APS__-PSU- <u>09C</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>(P)</u> F	<u>69.8</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F
10	<u>Y</u> VB-APS__-PSU- <u>10C</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>(P)</u> F	<u>70.5</u> mA	<u>(P)</u> F	<u>0</u> mA	<u>(P)</u> F

Remarks: P / F = Pass / Fail,

* Acceptance Criteria for Output Current during the Earth Fault Simulation is ± 5% of before the Fault

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of )	Name: Tam Wai Kit	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: 	Date: 16 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32049
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	T3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	YVB-APS2-ESP-PSC-01	Main Switch Rating:	30 63A
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	YVB-DB-ESPO2
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) / F / NA	
b.	Check clearance space (≥1400mm front, ≥600mm rear) per EMSD CoP	(P) / F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) / F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) / F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) / F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) / F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) / F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) / F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) / F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: (Name of CTA Representative)	Name: I-lo Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG IP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32049
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	(P) F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	(P) F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	(P) F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	(P) F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG AP</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : <i>BCL</i>) (Name of _____)	Name: <i>Raymond Lam</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : <i>AMMJC</i>) (Name of _____)	Name: <i>Sam Lui</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32049
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	YVB-APS2-ESP-PSC-01	Main Switch Rating:	80 63A ul
Location:	ESP HV Switch Room 01 (02)	Supply Fed From:	YVB-DB-ESP02
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	P / F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	P / F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	P / F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	P / F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	P / F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	P / F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	P / F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	P / F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	P / F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <u>H. Tung</u>	Signature: <u>[Signature]</u>	Date: <u>21/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>CHUNG TP</u>	Signature: <u>[Signature]</u>	Date: <u>21/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>21/03/2025</u>
Witnessed By : (Name of <u>Amis</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>21/03/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32049
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3833-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	P / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	P / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	P / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG P	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of Ann JV)	Name: Sam Lui	Signature: 	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB/ HVB/ KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	33883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured w/ (item 0)	Measured w/o (item 0)	Passing Criteria	
0	Spare Cable (C)			N/A	N/A	N/A
1	YVB-APS2-HVC-01 Ionizer 1	26.3m	0.78	0.39	0.64	P / F / NA
2	YVB-APS2-HVC-02 Ionizer 2	26.0m	0.71	0.36	0.64	P / F / NA
3	YVB-APS2-HVC-03 Ionizer 3	25.2m	0.71	0.35	0.62	P / F / NA
4	YVB-APS2-HVC-04 Collector	26.9m	0.78	0.39	0.66	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620C+	C242921989	AC2202502220127	22/02/2025		
Cable Fault Tester	LC7268-2(KM)	250219005	AC2202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: Lb Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMUSV)	Name: Sam Lui	Signature: 	Date: 25/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	032050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured w/ (item 0)	Measured w/o (item 0)	Passing Criteria	
0	Spare Cable (C)			N/A	N/A	N/A
1	Y VB-APS 2-HVC-5 Ionizer 1	28.7m	0.94	0.46	0.70	(P) F / NA
2	Y VB-APS 2-HVC-6 Ionizer 2	27.8m	0.80	0.41	0.68	(P) F / NA
3	Y VB-APS 2-HVC-7 Ionizer 3	26.6m	0.80	0.39	0.65	(P) F / NA
4	Y VB-APS 2-HVC-8 Collector	24.5m	0.94	0.48	0.72	(P) F / NA


C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620CT	C242921984	AC2202502220127	22/02/2025
Cable fault test	LCT208-2(KM)	250219005	AC2202505030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $> 1000M\Omega$, Continuity Resistance shall be $< 0.0245\Omega/m$ (B)

Comment:

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 24/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG TP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 25/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	032050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 (02)	To:	APS Plenum No.01 (02) 03 Sub-assembly A / B (C) / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured w/ (item 0)	Measured w/o (item 0)	Passing Criteria	
0	Spare Cable (C)			N/A	N/A	N/A
1	Y VB-APS2-HVC-9 Ionizer 1	24.5m	1.00	0.49	0.72	(P) / F / NA
2	Y VB-APS2-HVC-10 Ionizer 2	30.1m	0.99	0.50	0.74	(P) / F / NA
3	Y VB-APS2-HVC-11 Ionizer 3	29.5m	0.99	0.49	0.72	(P) / F / NA
4	Y VB-APS2-HVC-12 Collector	30.4m	1.00	0.51	0.74	(P) / F / NA


C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620C+	C242921984	AC2202502220127	22/02/2025
Cable fault test	LCT268-2(KM)	250219005	AC2202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $> 1000M\Omega$, Continuity Resistance shall be $< 0.0245\Omega/m$ (B)

Comment:

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: Ho Tim	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSV)	Name: Sam Lee	Signature: 	Date: 25/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	VVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	TS883-TV5-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	VB-APS 2-HVC-15 Ionizer 3	30.7m	1.05	0.51	0.75	P / F / NA
2	VB-APS 2-HVC-14 Ionizer 2	31.9m		0.54	0.78	P / F / NA
3	VB-APS 2-HVC-13 Ionizer 1	32.8m	1.05	0.53	0.80	P / F / NA
4	VB-APS 2-HVC-16 Collector	32.8m		0.53	0.80	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620 Ct	C242921984	ACZ202502220127	22/02/2025		
Cable fault test	LCT2682(KM)	250219005	ACZ202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be $>1000M\Omega$, Continuity Resistance shall be $<0.0245\Omega/m$ (B)						
Comment:						

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Teng	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHANG ZP	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lau	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TV5-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	Y VB-APS ² -HVC-1 ⁹ Ionizer 3	32.5m	1.24	0.61	0.80	P / F / NA
2	Y VB-APS ² -HVC-1 ⁸ Ionizer 2	33.3m		0.63	0.82	P / F / NA
3	Y VB-APS ² -HVC-1 ⁷ Ionizer 1	34.5m	1.37	0.68	0.85	P / F / NA
4	Y VB-APS ² -HVC-2 ⁰ Collector	35.1m		0.69	0.86	P / F / NA

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620CT	C242921984	AC202502220127	22/02/2025
Cable Fault Test	LCT268-2(KM)	250219005	AC202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	[Signature]	25/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	CHUNG ZP	[Signature]	25/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau	[Signature]	25/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMSC)	Sam Lui	[Signature]	25/3/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 02	To:	APS Plenum No.01 02 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result	
			before Step 2	after Step 2		
1	Y VB-APS2-HVC-3 Ionizer 3	25.2m	300 GΩ	400 GΩ	P / F / NA	
2	Y VB-APS2-HVC-2 Ionizer 2	26.0m	340 GΩ	400 GΩ	P / F / NA	
3	Y VB-APS2-HVC-1 Ionizer 1	26.3m	400 GΩ	450 GΩ	P / F / NA	
4	Y VB-APS2-HVC-4 Collector	26.9m	400 GΩ	450 GΩ	P / F / NA	

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	Y VB-APS2-HVC-3 Ionizer 3	20	1	20.3 kV
2	Y VB-APS2-HVC-2 Ionizer 2	20	1	20.3 kV
3	Y VB-APS2-HVC-1 Ionizer 1	20	1	20.3 kV
4	Y VB-APS2-HVC-4 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	K525250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	202400711	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: Chung CP	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of AMUSV)	Name: Sam Lui	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	53883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 2-HVC-7 Ionizer 3	26.6m	400GΩ	400GΩ	P / F / NA
2	Y VB-APS 2-HVC-6 Ionizer 2	27.8m	340GΩ	400GΩ	P / F / NA
3	Y VB-APS 2-HVC-5 Ionizer 1	28.7m	340GΩ	400GΩ	P / F / NA
4	Y VB-APS 2-HVC-8 Collector	24.5m	400GΩ	400GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS2-HVC-7 Ionizer 3	20	1	20.3 kV
2	YVB-APS2-HVC-6 Ionizer 2	20	1	20.3 kV
3	YVB-APS2-HVC-5 Ionizer 1	20	1	20.3 kV
4	YVB-APS2-HVC-8 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Luk	Signature: 	Date: 25/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	3583-T&C-S-06223	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 /02	To:	APS Plenum No.01 /02 / 03 Sub-assembly A / B /C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 2-HVC-11 Ionizer 3	29.5m	130GΩ	400GΩ	P / F / NA
2	Y VB-APS 2-HVC-10 Ionizer 2	30.1m	340GΩ	400GΩ	P / F / NA
3	Y VB-APS 2-HVC-9 Ionizer 1	29.5m	130GΩ	300GΩ	P / F / NA
4	Y VB-APS 2-HVC-12 Collector	30.4m	300GΩ	150GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	Y VB-APS 2-HVC-11 Ionizer 3	20	1	20.3 kV
2	Y VB-APS 2-HVC-10 Ionizer 2	20	1	20.3 kV
3	Y VB-APS 2-HVC-9 Ionizer 1	20	1	20.3 kV
4	Y VB-APS 2-HVC-12 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	K525250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG TP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lee	Signature: 	Date: 25/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 2-HVC-15 Ionizer 3	30.7m	200 GΩ	250 GΩ	P / F / NA
2	Y VB-APS 2-HVC-14 Ionizer 2	31.9m	260 GΩ	300 GΩ	P / F / NA
3	Y VB-APS 2-HVC-13 Ionizer 1	32.8m	200 GΩ	250 GΩ	P / F / NA
4	Y VB-APS 2-HVC-16 Collector	32.8m	220 GΩ	250 GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	Y VB-APS 2-HVC-15 Ionizer 3	20	1	20.3 kV
2	Y VB-APS 2-HVC-14 Ionizer 2	20	1	20.3 kV
3	Y VB-APS 2-HVC-13 Ionizer 1	20	1	20.3 kV
4	Y VB-APS 2-HVC-16 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC220250503 0801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
 The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
 The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 25/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32050
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	JSS83-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result	
			before Step 2	after Step 2		
1	YVB-APS ² -HVC-19 Ionizer 3	32.5m	220G	200G	P / F / NA	
2	YVB-APS ² -HVC-18 Ionizer 2	33.3m	220G	130G	P / F / NA	
3	YVB-APS ² -HVC-17 Ionizer 1	34.5m	220G	200G	P / F / NA	
4	YVB-APS ² -HVC-20 Collector	35.1m	200G	200G	P / F / NA	

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS 2-HVC-19 Ionizer 3	20	1	20.3 kV
2	YVB-APS 2-HVC-18 Ionizer 2	20	1	20.3 kV
3	YVB-APS 2-HVC-17 Ionizer 1	20	1	20.3 kV
4	YVB-APS 2-HVC-20 Collector	20	1	20.3 kV


E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	K525250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	A62225503 0801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32667
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	TS883-TV5-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)


B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS2-ESP-PSC-01	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	YVB-DB-ESP02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	YVB-APS02-PSU-01 A Subassembly I1	RCBO	16A SP	0.10	P / F / NA
2	YVB-APS02-PSU-02 A Subassembly I2	RCBO	16A SP	0.10	P / F / NA
3	YVB-APS02-PSU-03 A Subassembly I3	RCBO	16A SP	0.12	P / F / NA
4	YVB-APS02-PSU-04 A Subassembly C	RCBO	16A SP	0.14	P / F / NA
5	YVB-APS02-PSU-05 B Subassembly I1	RCBO	16A SP	0.11	P / F / NA
6	YVB-APS02-PSU-06 B Subassembly I2	RCBO	16A SP	0.13	P / F / NA
7	YVB-APS02-PSU-07 B Subassembly I3	RCBO	16A SP	0.12	P / F / NA
8	YVB-APS02-PSU-08 B Subassembly C	RCBO	16A SP	0.13	P / F / NA
9	YVB-APS02-PSU-09 C Subassembly I1	RCBO	16A SP	0.13	P / F / NA
10	YVB-APS02-PSU-10 C Subassembly I2	RCBO	16A SP	0.14	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for the Max Earth Fault Loop Impedance shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tuna	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lau	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32667
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No.:	J3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)


ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS2-ESP-PSC-02	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	YVB-DB-ESP02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	YVB-APS2-PSU-11 C Subassembly I3	RCBO	16A SP	0.10	P / F / NA
2	YVB-APS2-PSU-12 C Subassembly C	RCBO	16A SP	0.09	P / F / NA
3	YVB-APS2-PSU-13 D Subassembly I1	RCBO	16A SP	0.10	P / F / NA
4	YVB-APS2-PSU-14 D Subassembly I2	RCBO	16A SP	0.11	P / F / NA
5	YVB-APS2-PSU-15 D Subassembly I3	RCBO	16A SP	0.11	P / F / NA
6	YVB-APS2-PSU-16 D Subassembly C	RCBO	16A SP	0.12	P / F / NA
7	YVB-APS2-PSU-17 E Subassembly I1	RCBO	16A SP	0.14	P / F / NA
8	YVB-APS2-PSU-18 E Subassembly I2	RCBO	16A SP	0.12	P / F / NA
9	YVB-APS2-PSU-19 E Subassembly I3	RCBO	16A SP	0.14	P / F / NA
10	YVB-APS2-PSU-20 E Subassembly C	RCBO	16A SP	0.13	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMASU)	Name: Sam Lau	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32667
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21 March 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-01676, J3883-TVS-D-01762		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

D) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS2-ESP-PSC-01		Main Switch Rating:		80 th 63A	
Location:	ESP HV Switch Room 01 (02)		Supply Fed From:		YVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	27.5	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	28.4	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.8	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	37.0	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSV)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32667
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21 March 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-01676, J3883-TVS-D-01762		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)


D) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS2-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	YVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.5	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	37.3	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
 Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of Ammsu)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32667
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21 March 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-01676, J3883-TVS-D-01762		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

E) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS2-ESP-PSC-01		Main Switch Rating:		800A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		YVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	RCBO - MCB	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lee	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMSC)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32667
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21 March 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-01676, J3883-TVS-D-01762		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

E) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS2-ESP-PSC-01		Main Switch Rating:		80 63A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		YVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	RCBO - MCB	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lee	Signature: 	Date: 21/03/2025
Witnessed By : (Name of Amy)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32667A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/25
Location:	YVB / HVB / KVB	Room Name:	HV Switch Rm 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)




A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location: ESP HV Switch Room 01 / 02

Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APS2-PSC01		
1 1L1	0.03	P / F / NA
2 2L2	0.02	P / F / NA
3 3L1	0.02	P / F / NA
4 4L1	0.03	P / F / NA
5 1L2	0.01	P / F / NA
6 2L2	0.02	P / F / NA
7 3L2	0.04	P / F / NA
8 4L2	0.02	P / F / NA
9 1L3	0.03	P / F / NA
10 2L3	0.03	P / F / NA
		P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for Reading of Continuity test should be $<1\Omega$

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: 	Date: 9/10/25
Witnessed By : (Name of GLL)	Name: Gang Ip	Signature: 	Date: 9/10/25
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32667A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	HV Switch Rm 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)




A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location:	ESP HV Switch Room 01 / 02	
Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APSO2 - PSC 02		
1L1	0.02	P / F / NA
2L1	0.03	P / F / NA
3L1	0.02	P / F / NA
4L1	0.01	P / F / NA
1L2	0.03	P / F / NA
2L2	0.02	P / F / NA
3L2	0.02	P / F / NA
4L2	0.03	P / F / NA
1L3	0.01	P / F / NA
2L3	0.03	P / F / NA
		P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for Reading of Continuity test should be $<1\Omega$		
Comment:		

Test / Checked By: (H. Tung)	Name:	Signature:	Date:
REW No.: W133567# Grade B+H	H. Tung	H. Tung	9/10/25
Witnessed By: (Name of JEC Representative)	Name: Ghung Ip	Signature: Ghung Ip	Date: 9/10/25
Witnessed By: (Name of)	Name: Gary Ip	Signature: Gary Ip	Date: 9/10/25
Witnessed By: (Name of)	Name: Andy Tang	Signature: Andy Tang	Date: 9/10/25
Witnessed By: (Name of)	Name:	Signature:	Date:
Witnessed By: (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32667A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	ESP HV Switch Rm 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)		
A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)		
Location:	ESP HV Switch Room 01 / 02	
Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
CABLE TRAY ATAPS 2	0.05	P / F / NA
		P / F / NA
PSU CABINET 2	0.03	P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for Reading of Continuity test should be $<1\Omega$		
Comment:		

Test / Checked By : REW No.: W133567 Grade B+H1 (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung ZP	Signature: 	Date: 9/10/25
Witnessed By : (Name of GICL)	Name: Gang ZP	Signature: 	Date: 9/10/25
Witnessed By : (Name of AMMTV)	Name: Andy Tong	Signature: 	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32667A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	HV Switch Rm 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 5 of 5)

E) Bonding Continuity Test

Equipment Description	Equipotential Bonding (Ω)	Supplementary Bonding (Ω)	Test Result
DU AT APS 2	0.12		P / F / NA
ESP DC EARTH AT APS 2	0.12		P / F / NA
			P / F / NA
FENCING WALL AT ESP HV Switch Rm 2		0.05	P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria of the Reading of Continuity test should be $<1\Omega$.

Comment:

Test / Checked By : REW No.: WB3567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: [Signature]	Date: 9/10/25
Witnessed By : (Name of GCL)	Name: Gary Ip	Signature: [Signature]	Date: 9/10/25
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: [Signature]	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33274
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	16/4/2025
Location:	YVB / HVB / KVB	Room Name:	APS Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	256	228	217	87
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	229	228	142	73.3
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	222	233	121	99.6
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	30.4	41.8	102	67.4
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.85	P / F / NA
2	20 (Ionizer)	1	19.70	P / F / NA
3	20 (Ionizer)	1	19.86	P / F / NA
4	8 (Collector)	1	7.23	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR325	681935	52525021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202503030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: H. Tung	Signature: 	Date: 15/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: 	Date: 15/4/2025
Witnessed By : (Name of GCL)	Name: Crystal Cheung	Signature: 	Date: 15/4/2025
Witnessed By : (Name of AMSC)	Name: Sam Lui	Signature: 	Date: 16/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Before After
Lower Upper Lower Upper } NA
1st Col. 42
2nd Col. 43.5
3rd Col.

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 1 of 10)		
Items	Description of Inspection	Test Result
A) Visual Inspection (ASD TCP-EE, COP Code 21A/C and COP Appendix 13) - Working Space and Facilities (L.V.)		
a.	Adequacy working space and safe access provided for switch room / electrical facilities.	P / F / NA
b.	Entrance / exit to switch room and/or electrical facilities are free of obstruction.	P / F / NA
c.	Suitable locking facilities provided for switch room and /or electrical facilities.	P / F / NA
d.	Suitable lighting provision provided for switch room and /or electrical facilities.	P / F / NA
e.	Suitable ventilation provision provided for switch room and /or electrical facilities.	P / F / NA
f.	A warning notice 'DANGER — ELECTRICITY, UNAUTHORISED ENTRY PROHIBITED' and '危險 —— 有電，未經授權不得內進' provided at every entrance of switch room.	P / F / NA
g.	Danger notices, warning notices, schematic diagrams, instructions and similar information are correctly and adequately provided.	P / F / NA
h.	Warning notices for Switch Rooms provided in compliance with EMSD CoP Code 17.	P / F / NA
i.	Warning notices for earthing and main bonding connections provided in compliance with EMSD CoP Code 17.	P / F / NA
j.	All switchgears, distribution boards and electrical equipment properly labelled in compliance with EMSD CoP Code 4D(1).	P / F / NA
k.	Continuity of protective conductors especially the bonding of all exposed conductive parts are satisfactory.	P / F / NA
l.	Logbook provided and work done properly recorded.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ZP</i>	Signature: <i>G</i>	Date: <i>21/03/2024</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMNDV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 2 of 10)		
Items	Description of Inspection	Test Result
B) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Distribution Board (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	No fuse installed in the neutral circuit.	P / F / NA
c.	All live parts screened with an insulating plate or earthed metal	P / F / NA
d.	All exposed metal parts effectively earthed.	P / F / NA
e.	A warning notice 'DANGER' and '危險' provided on the front panel of every distribution board.	P / F / NA
f.	A notice of periodic testing provided at or near the main distribution board incorporating a residual current device.	P / F / NA
g.	Safe access & adequate clearance space provided in compliance with EMSD CoP Code 4E.	P / F / NA
h.	Distribution boards securely mounted on suitable supports.	P / F / NA
i.	A suitable switch provided to control each distribution board.	P / F / NA
j.	Phase Identification for distribution board provided.	P / F / NA
k.	Check the breaking capacity of MCB / RCBO (6kA) in compliance with EMSD CoP Code 9.	P / F / NA
l.	Circuits connected to MCB / RCBO in accordance with the schematic diagram.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	H. Turt	Ho Tung	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Chun Y	g	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau	Raymond Lau	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMMSV)	Eric Tang	Eric Tang	21/03/25
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 3 of 10)		
Items	Description of Inspection	Test Result
C) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Conductors, Cables and Wirings (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All live conductors and their methods of insulation, in relation to design currents of circuits and to the operating currents of the protective devices, are properly selected and erected.	P / F / NA
c.	All cables, flexible cords, switches, plugs and socket outlets, accessories and equipment are found to be in good working conditions.	P / F / NA
d.	All conductors are correctly and securely connected and identified.	P / F / NA
e.	Armoured cables properly terminated by proper cable glands.	P / F / NA
f.	Non-sheathed cables protected by conduit, trunking, ducting or approved mechanical protective means.	P / F / NA
g.	Cables and cable containments, such as tray, ladder, ducting, trunking, conduit, etc., adequately supported.	P / F / NA
h.	Suitable cable lugs used for terminating cables, including termination at distribution board.	P / F / NA
i.	Main cables connected up with correct polarity.	P / F / NA
j.	Cables protected against mechanical damage and suitably supported.	P / F / NA
k.	All exposed metal parts including the armour effectively earthed.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG CP</i>	Signature: <i>9</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMMJV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>4</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 4 of 10)		
Items	Description of Inspection	Test Result
D) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	All non-armoured cables susceptible to damage protected with steel conduit / trunking Bushing and rubber grommet, where necessary, provided.	P / F / NA
c.	Conductor sized to suit the rating of the fuse/ MCB protecting the circuit.	P / F / NA
d.	No cable joint in final circuit.	P / F / NA
e.	All joints of metal conduits or trunking to be mechanically sound, electrically continuous and protected against corrosion.	P / F / NA
f.	All metal conduits, trunking, switch boxes and exposed metal parts effectively earth.	P / F / NA
g.	Earth fault loop impedance and polarities of every outlet checked.	P / F / NA
h.	All fuses and single/double pole switches connected to the phase conductors only with correct polarity.	P / F / NA
i.	Low voltage circuits segregated from extra low voltage circuits.	P / F / NA
j.	Exposed insulated non-sheathed cables with mechanically protected.	P / F / NA
k.	No 2-pin sockets installed. All socket outlets connected with protective conductors and live conductors terminated at correct terminals.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG -P</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>ARM JV</i> (Name of)	Name: <i>Eric Tung</i>	Signature: <i>A</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 5 of 10)		
Items	Description of Inspection	Test Result
E) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
l.	Final circuits using 13A socket outlets in compliance with EMSD Code 6E.	P / F / NA
m.	Where circuit protective conductor is formed by the metallic cable containment enclosure, a separate protective conductor between the earthing terminal of socket outlet and its associated metal box being provided.	P / F / NA
n.	Where circuit protective conductor is not formed by the metallic cable containment enclosure, a separate protective conductor to the earthing terminal of socket outlet being provided.	P / F / NA
o.	Residual current device having a rated residual operating current not exceeding 30mA provided for all socket outlets.	P / F / NA
p.	Minimum sizes of protective conductors are provided as per requirement in EMSD COP Code 11 for limitation of protective conductor impedance.	P / F / NA
q.	Means of isolation provided for every fixed appliance.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG IP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of <i>AMM JV</i>)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 6 of 10)		
Items	Description of Inspection	Test Result
F) Visual Inspection (ASD TCP-EE, COP Code 21A&C and COP Appendix 13) - Earthing and Bonding (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All exposed conductive parts of the wiring installation connected to the earthing terminal with appropriate protective conductor.	P / F / NA
c.	Minimum size of protective conductor used in compliance with EMSD CoP Table 11(1).	P / F / NA
d.	Protective conductor up to and including 6mm ² with green and yellow insulation sheath used throughout its length.	P / F / NA
e.	Copper links provided at joints of metallic trunking, forms part of a protective conductor	P / F / NA
f.	A warning notice 'SAFETY ELECTRICAL CONNECTION—DO NOT REMOVE and '安全接 地 終端——切勿移去' provided at all main earthing and bonding connections.	P / F / NA
g.	Supplementary equipotential bonding effectively provided between exposed conductive parts and extraneous conductive parts.	P / F / NA
h.	Exposed conductive parts of fixed equipment installed outside equipotential zone effectively earthed for 0.4 sec. disconnection.	P / F / NA
i.	Exposed conductive parts of fixed equipment installed within equipotential zone effectively earthed for 5 sec. disconnection.	P / F / NA
j.	Effectiveness of the main equipotential bonding connection to the main earthing terminal.	P / F / NA
k.	Earthing conductors of adequate size.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Chung</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>ml</i>	Date: 21/03/2025
Witnessed By : (Name of <i>AMM JV</i>)	Name: <i>Eric Tang</i>	Signature: <i>et</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 7 of 10)		
Items	Description of Inspection	Test Result
G) Conductor Continuity (ASD TCP-EE, COP Code 21B(3) and (4))		
a.	All protective conductors used for equipotential bonding have been tested for continuity.	P / F / NA
b.	All final ring circuit conductors including the protective conductors have been tested for continuity.	P / F / NA
c.	Conductor continuity test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ZP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>RL</i>	Date: 21/03/2025
Witnessed By : <i>AMNOV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>ET</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 8 of 10)		
Items	Description of Inspection	Test Result
H) Insulation Resistance (ASD TCP-EE, COP Code 21B(5))		
a.	The insulation resistance to earth is NOT less than 1 mega ohm.	P / F / NA
b.	The insulation resistance between phase/poles is NOT less than 1 mega ohm.	P / F / NA
c.	The insulation resistance of equipment between the exposed conductive parts and all live parts is NOT less than 1 mega ohm when tested individually and separately (EMSD COP Code 21B(5)(f)).	P / F / NA
d.	Insulation resistance test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Ho Tung</i>	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG	Signature: <i>g</i>	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 21/03/2025
Witnessed By : (Name of AMJV)	Name: Eric Tong	Signature: <i>#</i>	Date: 21/03/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5) Statutory Inspection and Test for LV and HV DC Installation (Sheet 9 of 10)		
Items	Description of Inspection	Test Result
I) Polarity (ASD TCP-EE, COP Code 21B(6))		
a.	All fuses and single-poles devices are connected in the phase conductors only.	P / F / NA
b.	All wiring has been correctly connected to socket outlets and, etc.	P / F / NA
c.	Polarity Check results recorded in relevant Test Form.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG CP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of AMM JV)	Name: <i>Eric Tong</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32051
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 10 of 10)		
Items	Description of Inspection	Test Result
J) Functional Testing of All Devices Including Protective Devices (ASD TCP-EE, COP Code 21B(9))		
a.	Simulation tests on the operation of devices for earth fault protection are satisfactory.	P / F / NA
b.	50% of the rated tripping current shall not cause the residual current circuit breaker to open.	P / F / NA
c.	100% of the rated tripping current shall cause the residual current circuit breaker to open within 300ms or at any delay time declared by the manufacture of the devices.	P / F / NA
d.	Where the residual current circuit breaker has a rated tripping current not exceeding 30mA and has been installed to reduce the risk associated with direct contact, a residual current of 150mA should cause the circuit breaker to open within 40ms.	P / F / NA
e.	In no event should the test current be applied for a period exceeding one second	P / F / NA
f.	Breakers, moulded case circuit breakers, air circuit breakers, fused switches, switch-fuses and protective relays, etc. are satisfactory.	P / F / NA
g.	Hand operation on all items of equipment such as isolators, switch and protective relays, etc. are satisfactory.	P / F / NA
h.	Hand operation on all items of equipment such as isolators, switches and indicative devices are satisfactory.	P / F / NA
i.	Functional test of all devices including protective devices had been recorded in relevant Test Form.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Chen ZP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>ml</i>	Date: 21/03/2025
Witnessed By : (Name of AMJV)	Name: <i>Eric Tang</i>	Signature: <i>z</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/04/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3833-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	57.5	49.5	45.0	55.7
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	78.1	55.3	99	178
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	71.8	57.7	56.0	51.4
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	30.3	33.1	32.3	39.4
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)
			(3 rd Col.)		(3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.94 / 20.08	P / F / NA
2	20 (Ionizer)		19.92 / 19.89	P / F / NA
3	20 (Ionizer)		19.91 / 20.14	P / F / NA
4	8 (Collector)	1	7.22	P / F / NA


B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/04/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG	Signature: 	Date: 17/04/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 17/4/2025
Witnessed By : (Name of AMMIV)	Name: Ben Lau	Signature: 	Date: 17/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	115	90.1	91.6	82.3
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	107	78	217	69.9
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	97.2	59.9	80.1	55.3
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	60.1	38.2	75.3	47.9
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)
			62.4		63.3
			(3 rd Col.)		(3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.83 / 20.05	P / F / NA
2	20 (Ionizer)		19.75 / 19.96	P / F / NA
3	20 (Ionizer)		19.96 / 20.17	P / F / NA
4	8 (Collector)	1	7.23	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-400M	20740071	AC220250503 0801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/04/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 17/04/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 17/4/2025
Witnessed By : (Name of AMM JV)	Name: Sam Lee	Signature: 	Date: 17/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)				
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)				
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test				
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)		
		Before Max. Withstand Tests	After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	324 / 89.5 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	117 / 90.2 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
2	(2 nd Col. Ionizer to Earth)	212 / 99.6 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	162 / 85.1 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
3	(3 rd Col. Ionizer to Earth)	101.6 / 95.1 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	134 / 98.2 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
4	(1 st to 3 rd Col. Collector the Earth)	76.9 / 49.5 / 43.4 (1 st Col.) (2 nd Col.) (3 rd Col.)	102 / 52.4 / 41.7 (1 st Col.) (2 nd Col.) (3 rd Col.)	
Step 2 - Maximum Voltage Withstand Test				
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.94 / 20.04	P / F / NA
2	20 (Ionizer)		19.85 / 20.14	P / F / NA
3	20 (Ionizer)		19.81 / 20.21	P / F / NA
4	8 (Collector)	1	7.22	P / F / NA
B) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	K5252502128D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ202505030801	03/03/2025
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:				

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>17/04/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>CHUNG ZP</u>	Signature: <u>[Signature]</u>	Date: <u>17/04/2025</u>
Witnessed By : (Name of <u>BCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>17/4/2025</u>
Witnessed By : (Name of <u>AMIS</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>17/4/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/4/2025
Location:	YVB HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	33833-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	118	159.8	110	156.6
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	79.6	170.6	75.3	164.5
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	95	182.4	102.2	184.3
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	43.7	41.0	51.2	59.1
		(1 st Col.)	(3 rd Col.)	(1 st Col.)	(3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.70 / 19.68	P / F / NA
2	20 (Ionizer)		19.74 / 19.92	P / F / NA
3	20 (Ionizer)		19.80 / 20.06	P / F / NA
4	8 (Collector)	1	7.22	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-40PM	2024007	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 17/04/2025
Witnessed By : (Name of JEC Representative)	Name: Chung IP	Signature: [Signature]	Date: 17/04/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 17/4/2025
Witnessed By : (Name of AMMIS)	Name: Sam Lee	Signature: [Signature]	Date: 17/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No.:	J3883-TVS-9-06253	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	76.1	67.3	81.8	66.6
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	58.7	65.9	65.1	62.0
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	55.3	63.3	64.2	73.4
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	33.9	45.4	42.7	61.7
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.83	P / F / NA
2	20 (Ionizer)		19.84	P / F / NA
3	20 (Ionizer)		19.99	P / F / NA
4	8 (Collector)	1	7.23	P / F / NA


B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/04/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 17/04/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 17/4/2025
Witnessed By : (Name of AMN)	Name: Sam Lau	Signature: 	Date: 17/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/4/25
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2A of 5)

C) ESP HV Power Supply Cabinets Information

Cabinets ID:	Y VB-APS 2-ESP-PSC-01	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01 02	Fed From:	

D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)


Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	Y VB-APS 2-PSU-01A Subassembly 14 kV (I1)	14	72.2	14	(P) F
2	Y VB-APS 2-PSU-02A Subassembly 14 kV (I2)	14	71.4	14	(P) F
3	Y VB-APS 2-PSU-03A Subassembly 14 kV (I3)	14	71.8	14	(P) F
4	Y VB-APS 2-PSU-04A Subassembly 6.5 kV (C)	6.5	10.5	6.5	(P) F
5	Y VB-APS 2-PSU-05B Subassembly 14 kV (I1)	14	72.1	14	(P) F
6	Y VB-APS 2-PSU-06B Subassembly 14 kV (I2)	14	72.6	14	(P) F
7	Y VB-APS 2-PSU-07B Subassembly 14 kV (I3)	14	71.5	14	(P) F
8	Y VB-APS 2-PSU-08B Subassembly 6.5 kV (C)	6.5	10.8	6.5	(P) F
9	Y VB-APS 2-PSU-09C Subassembly 14 kV (I1)	14	69.4	14	(P) F
10	Y VB-APS 2-PSU-10C Subassembly 14 kV (I2)	14	70.8	14	(P) F

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
DC Voltage Meter	HVP-40DM	20230668	7D202508111226	11/08/2025
		20240071	ACZ.202503030801	03/03/2025



Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of AMMJV)	Name: Tam Wing Kit	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/4/25
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2B of 5)					
C) ESP HV Power Supply Cabinets Information					
Cabinets ID:	Y VB-APS 2-ESP-PSC-02		Main Switch Rating:	80A	
Location:	ESP HV Switch Room 01 / 02		Fed From:		
D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)					
Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	Y VB-APS 2-PSU-11C Subassembly 14 kV (I3)	14	71.8	14	(P) / F
2	Y VB-APS 2-PSU-12C Subassembly 6.5kV (C)	6.5	10.7	6.5	(P) / F
3	Y VB-APS 2-PSU-13D Subassembly 14 kV (I1)	14	72.4	14	(P) / F
4	Y VB-APS 2-PSU-14D Subassembly 14 kV (I2)	14	69.8	14	(P) / F
5	Y VB-APS 2-PSU-15D Subassembly 14 kV (I3)	14	69.2	14	(P) / F
6	Y VB-APS 2-PSU-16D Subassembly 6.5kV (C)	6.5	10.5	6.5	(P) / F
7	Y VB-APS 2-PSU-17E Subassembly 14 kV (I1)	14	71.6	14	(P) / F
8	Y VB-APS 2-PSU-18E Subassembly 14 kV (I2)	14	72.3	14	(P) / F
9	Y VB-APS 2-PSU-19E Subassembly 14 kV (I3)	14	70.4	14	(P) / F
10	Y VB-APS 2-PSU-20E Subassembly 6.5kV (C)	6.5	10.9	6.5	(P) / F
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025	
		20240071 (4)	ACB202503030801	03/03/2025	
Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$					
Comment:					

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of AMMIV)	Name: Tam Wing Kit	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/4/25
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4A of 5)

G) Functional Test for the Constant Current Control Mode





Cabinets ID: Y VB-APS 2-ESP-PSC-0 2

(TCP Section 4.6.4)

Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	Y VB-APS 2-PSU-11C Subassembly 14kV (I3)	(P) F	91.6 mA	(P) F	0 mA	(P) F
2	Y VB-APS 2-PSU-12C Subassembly 6.5kV (C)	(P) F	10.5 mA	(P) F	0 mA	(P) F
3	Y VB-APS 2-PSU-13D Subassembly 14kV (I1)	(P) F	92.3 mA	(P) F	0 mA	(P) F
4	Y VB-APS 2-PSU-14D Subassembly 14kV (I2)	(P) F	69.8 mA	(P) F	0 mA	(P) F
5	Y VB-APS 2-PSU-15D Subassembly 14kV (I3)	(P) F	92.1 mA	(P) F	0 mA	(P) F
6	Y VB-APS 2-PSU-16D Subassembly 6.5kV (C)	(P) F	10.7 mA	(P) F	0 mA	(P) F
7	Y VB-APS 2-PSU-17E Subassembly 14kV (I1)	(P) F	72.6 mA	(P) F	0 mA	(P) F
8	Y VB-APS 2-PSU-18E Subassembly 14kV (I2)	(P) F	69.4 mA	(P) F	0 mA	(P) F
9	Y VB-APS 2-PSU-19E Subassembly 14kV (I3)	(P) F	90.2 mA	(P) F	0 mA	(P) F
10	Y VB-APS 2-PSU-20E Subassembly 6.5kV (C)	(P) F	10.9 mA	(P) F	0 mA	(P) F




Remarks: P / F = Pass / Fail,
* Acceptance Criteria for Output Current during the Earth Fault Simulation is ± 5% of before the Fault

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of AMMTV)	Name: Tam Wing Kit	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33300A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/4/25
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4B of 5)						
G) Functional Test for the Constant Current Control Mode (TCP Section 4.6.4)			Cabinets ID: <u>Y</u> VB-APS <u>2</u> -ESP-PSC-0 <u>1</u>			
Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	<u>Y</u> VB-APS <u>2</u> -PSU- <u>01A</u> Subassembly <u>14</u> kV (<u>I1</u>)	(P) F	<u>70.4</u> mA	(P) F	0 mA	(P) F
2	<u>Y</u> VB-APS <u>2</u> -PSU- <u>02A</u> Subassembly <u>14</u> kV (<u>I2</u>)	(P) F	<u>71.6</u> mA	(P) F	0 mA	(P) F
3	<u>Y</u> VB-APS <u>2</u> -PSU- <u>03A</u> Subassembly <u>14</u> kV (<u>I3</u>)	(P) F	<u>69.2</u> mA	(P) F	0 mA	(P) F
4	<u>Y</u> VB-APS <u>2</u> -PSU- <u>04A</u> Subassembly <u>6.5</u> kV (<u>C</u>)	(P) F	<u>10.5</u> mA	(P) F	0 mA	(P) F
5	<u>Y</u> VB-APS <u>2</u> -PSU- <u>05B</u> Subassembly <u>14</u> kV (<u>I1</u>)	(P) F	<u>72.5</u> mA	(P) F	0 mA	(P) F
6	<u>Y</u> VB-APS <u>2</u> -PSU- <u>06B</u> Subassembly <u>14</u> kV (<u>I2</u>)	(P) F	<u>70.9</u> mA	(P) F	0 mA	(P) F
7	<u>Y</u> VB-APS <u>2</u> -PSU- <u>07B</u> Subassembly <u>14</u> kV (<u>I3</u>)	(P) F	<u>69.5</u> mA	(P) F	0 mA	(P) F
8	<u>Y</u> VB-APS <u>2</u> -PSU- <u>08B</u> Subassembly <u>6.5</u> kV (<u>C</u>)	(P) F	<u>10.9</u> mA	(P) F	0 mA	(P) F
9	<u>Y</u> VB-APS <u>2</u> -PSU- <u>09C</u> Subassembly <u>14</u> kV (<u>I1</u>)	(P) F	<u>72.1</u> mA	(P) F	0 mA	(P) F
10	<u>Y</u> VB-APS <u>2</u> -PSU- <u>10C</u> Subassembly <u>14</u> kV (<u>I2</u>)	(P) F	<u>70.3</u> mA	(P) F	0 mA	(P) F
Remarks: P / F = Pass / Fail, * Acceptance Criteria for Output Current during the Earth Fault Simulation is ± 5% of before the Fault						
Comment:						

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of AMM JV)	Name: Tam Wing Kit	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: 	Date: 17 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32045
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No.:	T3883- TVS- S- 06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	YVB-APS3-ESP-PSC-01	Main Switch Rating:	63A
Location:	ESP HV Switch Room 01/02	Supply Fed From:	YVB-DB-ESP03
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	P / F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	P / F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	P / F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	P / F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	P / F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	P / F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	P / F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	P / F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	P / F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG IP	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of AMN JV)	Name: Sam Lui	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32045
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plehu 3
T&C Plan Ref. No:	JSS83-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	P / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	P / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	P / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG CP	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of Amur)	Name: Sam Lui	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32045
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883- TVS-S- 06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	YVB-APS3 -ESP-PSC-02	Main Switch Rating:	63A
Location:	ESP HV Switch Room 01/ 02	Supply Fed From:	YVB-DB-ESP03
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	P / F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	P / F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	P / F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	P / F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	P / F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	P / F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	P / F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	P / F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	P / F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG IP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of Amnsv)	Name: Sam Lui	Signature: 	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32045
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YWB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	P / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	P / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	P / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	[Signature]	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Chung CP	[Signature]	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau	[Signature]	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMJ)	Sam Lui	[Signature]	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-8-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A B C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	Y VB-APS3 -HVC-7 Ionizer 3	26.9m	0.56	0.28	0.66	P / F / NA
2	Y VB-APS3 -HVC-6 Ionizer 2	26.6m		0.28	0.65	P / F / NA
3	Y VB-APS3 -HVC-5 Ionizer 1	26.3m	0.50	0.25	0.64	P / F / NA
4	Y VB-APS3 -HVC-8 Collector	25.4m		0.25	0.62	P / F / NA


C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620CT	C242921984	AC220250220127	22/02/2025
Cable Fault Tester	LCT268-2CKM	250219005	AC2202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $>1000\text{M}\Omega$, Continuity Resistance shall be $<0.0245\Omega/\text{m}$ (B)

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	33883-TLS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	Y VB-APS 3 -HVC-11 Ionizer 3	29.5m	0.71	0.36	0.72	P / F / NA
2	Y VB-APS 3 -HVC-10 Ionizer 2	29.0m		0.35	0.71	P / F / NA
3	Y VB-APS 3 -HVC-9 Ionizer 1	27.5m	0.59	0.30	0.61	P / F / NA
4	Y VB-APS 3 -HVC-12 Collector	26.0m		0.29	0.66	P / F / NA

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620C+	C242921984	AC220250220127	22/02/2025
Cable Fault test	LCT268-2(KM)	250219005	AC2202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $>1000\text{M}\Omega$, Continuity Resistance shall be $<0.0245\Omega/\text{m}$ (B)

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of Amysu)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	TVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	55883-TV5-S-06293	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	YVB-APS3 -HVC-15 Ionizer 3	31.9m	0.89	0.45	0.78	P / F / NA
2	YVB-APS3 -HVC-14 Ionizer 2	31.3m		0.44	0.77	P / F / NA
3	YVB-APS3 -HVC-13 Ionizer 1	29.8m	0.77	0.39	0.73	P / F / NA
4	YVB-APS3 -HVC-16 Collector	29.8m		0.39	0.73	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620 C+	C242921984	AC220250320127	22/02/2025		
Cable fault test	LCT268-2CKM	250219005	AC2202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG AP	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: [Signature]	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	VVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	Y VB-APS3-HVC-19 Ionizer 3	33.1m	0.94	0.48	0.81	P / F / NA
2	Y VB-APS3-HVC-18 Ionizer 2	32.2m		0.46	0.79	P / F / NA
3	Y VB-APS3-HVC-17 Ionizer 1	32.5m	0.94	0.47	0.80	P / F / NA
4	Y VB-APS3-HVC-20 Collector	32.2m		0.47	0.79	P / F / NA


C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620 Ct	C242921984	AC220250222 0127	22/02/2025
Cable Fault test	LC268-2(km)	250219005	AC2202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $>1000M\Omega$, Continuity Resistance shall be $<0.0245\Omega/m$ (B)

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 28/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG TP	Signature: 	Date: 25/02/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 25/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 25/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/3/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883 - TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 3 -HVC- 3 Ionizer 3	25.4m	400GΩ	400GΩ	P / F / NA
2	Y VB-APS 3 -HVC- 2 Ionizer 2	24.9m	400GΩ	400GΩ	P / F / NA
3	Y VB-APS 3 -HVC- 1 Ionizer 1	24.6m	400GΩ	400GΩ	P / F / NA
4	Y VB-APS 3 -HVC- 4 Collector	24.0m	400GΩ	400GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS 3 -HVC- 3 Ionizer 3	20	1	20.19 kV
2	YVB-APS 3 -HVC- 2 Ionizer 2	20	1	20.19 kV
3	YVB-APS 3 -HVC- 1 Ionizer 1	20	1	20.08 kV
4	YVB-APS 3 -HVC- 4 Collector	20	1	20.19 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: H. Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG IP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/3/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No.:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 3 -HVC-7 Ionizer 3	26.9m	270GΩ	300GΩ	P / F / NA
2	Y VB-APS 3 -HVC-6 Ionizer 2	26.6m	400GΩ	400GΩ	P / F / NA
3	Y VB-APS 3 -HVC-5 Ionizer 1	26.3m	400GΩ	400GΩ	P / F / NA
4	Y VB-APS 3 -HVC-8 Collector	25.4m	400GΩ	400GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS 3 -HVC-7 Ionizer 3	20	1	20.19 kV
2	YVB-APS 3 -HVC-6 Ionizer 2	20	1	20.17 kV
3	YVB-APS 3 -HVC-5 Ionizer 1	20	1	20.18 kV
4	YVB-APS 3 -HVC-8 Collector	20	1	20.19 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KS25021280001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC220250503001	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
 The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
 The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZD	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 03 Sub-assembly A / B C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	YVB-APS 3 -HVC-11 Ionizer 3	29.5m	400 GΩ	400 GΩ	P / F / NA
2	YVB-APS 3 -HVC-10 Ionizer 2	29.0m	400 GΩ	400 GΩ	P / F / NA
3	YVB-APS 3 -HVC-9 Ionizer 1	27.5m	200 GΩ	300 GΩ	P / F / NA
4	YVB-APS 3 -HVC-12 Collector	26.9m	200 GΩ	300 GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS 3 -HVC-11 Ionizer 3	20	1	20.18 kV
2	YVB-APS 3 -HVC-10 Ionizer 2	20	1	20.18 kV
3	YVB-APS 3 -HVC-9 Ionizer 1	20	1	20.19 kV
4	YVB-APS 3 -HVC-12 Collector	20	1	20.18 kV


E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR 3125	6819355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC220250503 0801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By: REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By: (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By: (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By: (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 21/03/2025
Witnessed By: (Name of)	Name:	Signature:	Date:
Witnessed By: (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	13833-TV5-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	Y VB-APS 3 -HVC-15 Ionizer 3	31.9m	200GΩ	300GΩ	P / F / NA
2	Y VB-APS 3 -HVC-14 Ionizer 2	31.3m	200GΩ	300GΩ	P / F / NA
3	Y VB-APS 3 -HVC-13 Ionizer 1	29.8m	200GΩ	300GΩ	P / F / NA
4	Y VB-APS 3 -HVC-16 Collector	29.8m	300GΩ	300GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	Y VB-APS 3 -HVC-15 Ionizer 3	20	1	20.19 kV
2	Y VB-APS 3 -HVC-14 Ionizer 2	20	1	20.18 kV
3	Y VB-APS 3 -HVC-13 Ionizer 1	20	1	20.17 kV
4	Y VB-APS 3 -HVC-16 Collector	20	1	20.18 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2025050308D1	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Lm	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG SP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/3/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	JS883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	YVB-APS 3 -HVC-19 Ionizer 3	33.1m	300 GΩ	300 GΩ	P / F / NA
2	Y VB-APS 3 -HVC-18 Ionizer 2	32.2m	300 GΩ	300 GΩ	P / F / NA
3	Y VB-APS 3 -HVC-17 Ionizer 1	32.5m	300 GΩ	300 GΩ	P / F / NA
4	Y VB-APS 3 -HVC-20 Collector	32.2m	300 GΩ	300 GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	YVB-APS 3 -HVC-19 Ionizer 3	20	1	20.18 kV
2	YVB-APS 3 -HVC-18 Ionizer 2	20	1	20.18 kV
3	YVB-APS 3 -HVC-17 Ionizer 1	20	1	20.18 kV
4	YVB-APS 3 -HVC-20 Collector	20	1	20.18 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR312S	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-400M	20240071	AC22025050308D1	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
 The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
 The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Turr	Signature: 	Date: 21/3/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG CP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/3/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TV5-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS3-ESP-PSC-01	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01/02	Supply Fed From:	YVB-DB-ESP03-1		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	YVB-APS03-PSU-01 E Subassembly I3	RCBO	16A SP	0.12	P / F / NA
2	YVB-APS03-PSU-02 E Subassembly I2	RCBO	16A SP	0.13	P / F / NA
3	YVB-APS03-PSU-03 E Subassembly I1	RCBO	16A SP	0.18	P / F / NA
4	YVB-APS03-PSU-04 E Subassembly C	RCBO	16A SP	0.14	P / F / NA
5	YVB-APS03-PSU-05 D Subassembly I3	RCBO	16A SP	0.13	P / F / NA
6	YVB-APS03-PSU-06 D Subassembly I2	RCBO	16A SP	0.16	P / F / NA
7	YVB-APS03-PSU-07 D Subassembly I1	RCBO	16A SP	0.16	P / F / NA
8	YVB-APS03-PSU-08 D Subassembly C	RCBO	16A SP	0.18	P / F / NA
9	YVB-APS03-PSU-09 C Subassembly I3	RCBO	16A SP	0.18	P / F / NA
10	YVB-APS03-PSU-10 C Subassembly I2	RCBO	16A SP	0.19	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: Choi TP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of Amnsv)	Name: Sam Lau	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)


B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS3-ESP-PSC-02	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01/ 02	Supply Fed From:	YVB-DB - ESP03-2		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	YVB-APS03-PSU-04 C Subassembly I1	RCBO	16A SP	0.15	P / F / NA
2	YVB-APS03-PSU-12 C Subassembly C	RCBO	16A SP	0.12	P / F / NA
3	YVB-APS03-PSU-13 B Subassembly I3	RCBO	16A SP	0.14	P / F / NA
4	YVB-APS03-PSU-14 B Subassembly I2	RCBO	16A SP	0.15	P / F / NA
5	YVB-APS03-PSU-15 B Subassembly I1	RCBO	16A SP	0.13	P / F / NA
6	YVB-APS03-PSU-16 B Subassembly C	RCBO	16A SP	0.14	P / F / NA
7	YVB-APS03-PSU-17 A Subassembly I3	RCBO	16A SP	0.15	P / F / NA
8	YVB-APS03-PSU-18 A Subassembly I2	RCBO	16A SP	0.18	P / F / NA
9	YVB-APS03-PSU-19 A Subassembly I1	RCBO	16A SP	0.15	P / F / NA
10	YVB-APS03-PSU-20 A Subassembly C	RCBO	16A SP	0.16	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for the Max Earth Fault Loop Impedance shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG 2P	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMMSV)	Name: Sam Lau	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	MeHum 3
T&C Plan Ref. No:	TS893-TLS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)


C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS3-ESP-PSC-01		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01/02		Supply Fed From:		YVB-DB-ESP03 MW	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	27.0	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.3	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	35.8	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG EP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of Ammsc)	Name: Sam Lau	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB/ HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)


C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	Y VB-APS } -ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02		Supply Fed From:	YVB-DB-ESP03		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	26.6	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	27.4	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	36.9	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.7	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
 Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG 2P	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of AMYSU)	Name: Sam Lau	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)


D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS } -ESP-PSC-01		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		YVB-DB-ESP03	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	MCB RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By: REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By: (Name of JEC Representative)	Name: CHUNG IP	Signature: 	Date: 21/03/2025
Witnessed By: (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By: (Name of Ammsu)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By: (Name of)	Name:	Signature:	Date:
Witnessed By: (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3853-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	YVB-APS3 -ESP-PSC-02		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01/02		Supply Fed From:		YVB-DB-ESP03	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	MCB RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG ZP	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : (Name of Ammsu)	Name: Sam Lui	Signature: 	Date: 21/3/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:





Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032046
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	25/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TLS-5-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	YVB-APS3-HVC-3 Ionizer 3	25.4m	0.45	0.23	0.62	P / F / NA
2	YVB-APS3-HVC-2 Ionizer 2	24.9m		0.22	0.61	P / F / NA
3	YVB-APS3-HVC-1 Ionizer 1	24.6m	0.39	0.20	0.60	P / F / NA
4	YVB-APS3-HVC-4 Collector	24.0m		0.19	0.59	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620C+	C242921984	ACZ202503220127	22/02/2025		
Cable fault test	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>CHUNG ZP</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of <u>AMMSU</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>25/03/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	HV Switch Rm 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)		
A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)		
Location:	ESP HV Switch Room 01 / 02	
Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APS 3 - PSC 01		
1L1	0.03	P / F / NA
2L1	0.02	P / F / NA
3L1	0.01	P / F / NA
4L1	0.02	P / F / NA
(Ho Tung) 1L2	0.02	P / F / NA
2L2	0.03	P / F / NA
3L2	0.04	P / F / NA
4L2	0.02	P / F / NA
1L3	0.01	P / F / NA
2L3	0.02	P / F / NA
		P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for Reading of Continuity test should be $<1\Omega$		
Comment:		

Test / Checked By : REW No.: W133507 Grade 3+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: 	Date: 9/10/25
Witnessed By : (Name of GCL)	Name: Gung Ip	Signature: 	Date: 9/10/25
Witnessed By : (Name of AMMIV)	Name: Andy Tang	Signature: 	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/25
Location:	YVB / HVB / KVB	Room Name:	HV Switch Room
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)



A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location: ESP HV Switch Room 01/02

Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APS3-PS02		
1L1	0.03	P/F/NA
2L1	0.01	P/F/NA
3L1	0.02	P/F/NA
4L1	0.02	P/F/NA
0L1 (Ty) 1L2	0.03	P/F/NA
2L2	0.01	P/F/NA
3L2	0.02	P/F/NA
4L2	0.03	P/F/NA
1L3	0.02	P/F/NA
2L3	0.02	P/F/NA
		P/F/NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for Reading of Continuity test should be $<1\Omega$

Comment:

Test / Checked By : REW No.: W133567 Grade B+H1 (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Ghung Ip	Signature: 	Date: 9/10/25
Witnessed By : (Name of GCL)	Name: Gang Ip	Signature: 	Date: 9/10/25
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	HV Switch Rm 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)		
A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)		
Location:	ESP HV Switch Room 01/02 (H. Tng)	
Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
CABLE TRAY AT APS 1	0.05	P / F / NA
PSU CABINET 1	0.04	P / F / NA
		P / F / NA
CABLE TRAY AT APS 3	0.07	P / F / NA
PSU CABINET 3	0.05	P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for Reading of Continuity test should be $<1\Omega$		
Comment:		

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: H. Tng	Signature: H. Tng	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: Chung Ip	Date: 9/10/25
Witnessed By : (Name of)	Name: Gary Ip	Signature: Gary Ip	Date: 9/10/25
Witnessed By : (Name of)	Name: Andy Tng	Signature: Andy Tng	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32663A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	9/10/2025
Location:	YVB / HVB / KVB	Room Name:	ESP HV Switch Rm 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			




Part 3: Inspection and Test for Electrical Installations (Sheet 5 of 5)

E) Bonding Continuity Test

Equipment Description	Equipotential Bonding (Ω)	Supplementary Bonding (Ω)	Test Result
OV AT APS 1	0.12		P / F / NA
ESP DC EARTH AT APS 1	0.12		P / F / NA
			P / F / NA
			P / F / NA
OV AT APS 3	0.12		P / F / NA
ESP DC EARTH AT APS 3	0.12		P / F / NA
			P / F / NA
			P / F / NA
UT FENCING WALL AT ESP APS HV ROOM 1		0.05	P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria of the Reading of Continuity test should be $<1\Omega$.

Comment:

Test / Checked By : REW No.: W133507 Grade B+M (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 9/10/25
Witnessed By : (Name of JEC Representative)	Name: Chung Ip	Signature: 	Date: 9/10/25
Witnessed By : (Name of GREL)	Name: Gray Zep	Signature: 	Date: 9/10/25
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 9/10/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 1 of 10)		
Items	Description of Inspection	Test Result
A) Visual Inspection (ASD TCP-EE, COP Code 21A/C and COP Appendix 13) - Working Space and Facilities (L.V.)		
a.	Adequacy working space and safe access provided for switch room / electrical facilities.	P / F / NA
b.	Entrance / exit to switch room and/or electrical facilities are free of obstruction.	P / F / NA
c.	Suitable locking facilities provided for switch room and /or electrical facilities.	P / F / NA
d.	Suitable lighting provision provided for switch room and /or electrical facilities.	P / F / NA
e.	Suitable ventilation provision provided for switch room and /or electrical facilities.	P / F / NA
f.	A warning notice 'DANGER — ELECTRICITY, UNAUTHORISED ENTRY PROHIBITED' and '危險 —— 有電，未經授權不得內進' provided at every entrance of switch room.	P / F / NA
g.	Danger notices, warning notices, schematic diagrams, instructions and similar information are correctly and adequately provided.	P / F / NA
h.	Warning notices for Switch Rooms provided in compliance with EMSD CoP Code 17.	P / F / NA
i.	Warning notices for earthing and main bonding connections provided in compliance with EMSD CoP Code 17.	P / F / NA
j.	All switchgears, distribution boards and electrical equipment properly labelled in compliance with EMSD CoP Code 4D(1).	P / F / NA
k.	Continuity of protective conductors especially the bonding of all exposed conductive parts are satisfactory.	P / F / NA
l.	Logbook provided and work done properly recorded.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: Ho Tung	Signature: Ho Tung	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: CHUNG CP	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 21/03/2025
Witnessed By : AMMJV (Name of)	Name: Eric Tung	Signature: [Signature]	Date: 21/03/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 2 of 10)		
Items	Description of Inspection	Test Result
B) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Distribution Board (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	No fuse installed in the neutral circuit.	P / F / NA
c.	All live parts screened with an insulating plate or earthed metal	P / F / NA
d.	All exposed metal parts effectively earthed.	P / F / NA
e.	A warning notice 'DANGER' and '危險' provided on the front panel of every distribution board.	P / F / NA
f.	A notice of periodic testing provided at or near the main distribution board incorporating a residual current device.	P / F / NA
g.	Safe access & adequate clearance space provided in compliance with EMSD CoP Code 4E.	P / F / NA
h.	Distribution boards securely mounted on suitable supports.	P / F / NA
i.	A suitable switch provided to control each distribution board.	P / F / NA
j.	Phase Identification for distribution board provided.	P / F / NA
k.	Check the breaking capacity of MCB / RCBO (6kA) in compliance with EMSD CoP Code 9.	P / F / NA
l.	Circuits connected to MCB / RCBO in accordance with the schematic diagram.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By : (Name of JEC Representative)	CHANG 24	g	21/03/2025
Witnessed By : (Name of GCL)	Raymond Lau	ML	21/03/2025
Witnessed By : AMPV (Name of)	Eric Tang	z	21/3/25
Witnessed By : (Name of)			
Witnessed By : (Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 3 of 10)		
Items	Description of Inspection	Test Result
C) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Conductors, Cables and Wirings (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All live conductors and their methods of insulation, in relation to design currents of circuits and to the operating currents of the protective devices, are properly selected and erected.	P / F / NA
c.	All cables, flexible cords, switches, plugs and socket outlets, accessories and equipment are found to be in good working conditions.	P / F / NA
d.	All conductors are correctly and securely connected and identified.	P / F / NA
e.	Armoured cables properly terminated by proper cable glands.	P / F / NA
f.	Non-sheathed cables protected by conduit, trunking, ducting or approved mechanical protective means.	P / F / NA
g.	Cables and cable containments, such as tray, ladder, ducting, trunking, conduit, etc., adequately supported.	P / F / NA
h.	Suitable cable lugs used for terminating cables, including termination at distribution board.	P / F / NA
i.	Main cables connected up with correct polarity.	P / F / NA
j.	Cables protected against mechanical damage and suitably supported.	P / F / NA
k.	All exposed metal parts including the armour effectively earthed.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By : (Name of JEC Representative)	Q-ANG ZP	G	21/03/2025
Witnessed By : (Name of GCL)	Raymond Lau	MT	21/03/2025
Witnessed By : AMMGV (Name of)	Eric Tang	2	21/03/25
Witnessed By : (Name of)			
Witnessed By : (Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 4 of 10)		
Items	Description of Inspection	Test Result
D) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	All non-armoured cables susceptible to damage protected with steel conduit / trunking Bushing and rubber gromment, where necessary, provided.	P / F / NA
c.	Conductor sized to suit the rating of the fuse/ MCB protecting the circuit.	P / F / NA
d.	No cable joint in final circuit.	P / F / NA
e.	All joints of metal conduits or trunking to be mechanically sound, electrically continuous and protected against corrosion.	P / F / NA
f.	All metal conduits, trunking, switch boxes and exposed metal parts effectively earth.	P / F / NA
g.	Earth fault loop impedance and polarities of every outlet checked.	P / F / NA
h.	All fuses and single/double pole switches connected to the phase conductors only with correct polarity.	P / F / NA
i.	Low voltage circuits segregated from extra low voltage circuits.	P / F / NA
j.	Exposed insulated non-sheathed cables with mechanically protected.	P / F / NA
k.	No 2-pin sockets installed. All socket outlets connected with protective conductors and live conductors terminated at correct terminals.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG CP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 21/03/2025
Witnessed By : <i>AMM JV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>Eric Tang</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 5 of 10)		
Items	Description of Inspection	Test Result
E) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
l.	Final circuits using 13A socket outlets in compliance with EMSD Code 6E.	P / F / NA
m.	Where circuit protective conductor is formed by the metallic cable containment enclosure, a separate protective conductor between the earthing terminal of socket outlet and its associated metal box being provided.	P / F / NA
n.	Where circuit protective conductor is not formed by the metallic cable containment enclosure, a separate protective conductor to the earthing terminal of socket outlet being provided.	P / F / NA
o.	Residual current device having a rated residual operating current not exceeding 30mA provided for all socket outlets.	P / F / NA
p.	Minimum sizes of protective conductors are provided as per requirement in EMSD COP Code 11 for limitation of protective conductor impedance.	P / F / NA
q.	Means of isolation provided for every fixed appliance.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ZP</i>	Signature: <i>G</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMTV</i> (Name of)	Name: <i>Eric Tong</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 6 of 10)		
Items	Description of Inspection	Test Result
F) Visual Inspection (ASD TCP-EE, COP Code 21A&C and COP Appendix 13) - Earthing and Bonding (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All exposed conductive parts of the wiring installation connected to the earthing terminal with appropriate protective conductor.	P / F / NA
c.	Minimum size of protective conductor used in compliance with EMSD CoP Table 11(1).	P / F / NA
d.	Protective conductor up to and including 6mm ² with green and yellow insulation sheath used throughout its length.	P / F / NA
e.	Copper links provided at joints of metallic trunking, forms part of a protective conductor	P / F / NA
f.	A warning notice 'SAFETY ELECTRICAL CONNECTION—DO NOT REMOVE and '安全接 地 終端——切勿移去' provided at all main earthing and bonding connections.	P / F / NA
g.	Supplementary equipotential bonding effectively provided between exposed conductive parts and extraneous conductive parts.	P / F / NA
h.	Exposed conductive parts of fixed equipment installed outside equipotential zone effectively earthed for 0.4 sec. disconnection.	P / F / NA
i.	Exposed conductive parts of fixed equipment installed within equipotential zone effectively earthed for 5 sec. disconnection.	P / F / NA
j.	Effectiveness of the main equipotential bonding connection to the main earthing terminal.	P / F / NA
k.	Earthing conductors of adequate size.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG EP</i>	Signature: <i>CHUNG EP</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 21/03/2025
Witnessed By : <i>AMWJV</i> (Name of)	Name: <i>Eric Tong</i>	Signature: <i>Eric Tong</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 7 of 10)		
Items	Description of Inspection	Test Result
G) Conductor Continuity (ASD TCP-EE, COP Code 21B(3) and (4))		
a.	All protective conductors used for equipotential bonding have been tested for continuity.	P / F / NA
b.	All final ring circuit conductors including the protective conductors have been tested for continuity.	P / F / NA
c.	Conductor continuity test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG TP</i>	Signature: <i>g</i>	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>RL</i>	Date: 21/03/2025
Witnessed By : <i>ANMOV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>ET</i>	Date: 21/03/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVDB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 8 of 10)		
Items	Description of Inspection	Test Result
H) Insulation Resistance (ASD TCP-EE, COP Code 21B(5))		
a.	The insulation resistance to earth is NOT less than 1 mega ohm.	P / F / NA
b.	The insulation resistance between phase/poles is NOT less than 1 mega ohm.	P / F / NA
c.	The insulation resistance of equipment between the exposed conductive parts and all live parts is NOT less than 1 mega ohm when tested individually and separately (EMSD COP Code 21B(5)(f)).	P / F / NA
d.	Insulation resistance test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ZP</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMM JV</i> (Name of)	Name: <i>Eric Tong</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5) Statutory Inspection and Test for LV and HV DC Installation (Sheet 9 of 10)		
Items	Description of Inspection	Test Result
i) Polarity (ASD TCP-EE, COP Code 21B(6))		
a.	All fuses and single-poles devices are connected in the phase conductors only.	P / F / NA
b.	All wiring has been correctly connected to socket outlets and, etc.	P / F / NA
c.	Polarity Check results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG TP</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMM JV</i> (Name of)	Name: <i>Eric Tai</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32048
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / +HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 10 of 10)		
Items	Description of Inspection	Test Result
J) Functional Testing of All Devices Including Protective Devices (ASD TCP-EE, COP Code 21B(9))		
a.	Simulation tests on the operation of devices for earth fault protection are satisfactory.	P / F / NA
b.	50% of the rated tripping current shall not cause the residual current circuit breaker to open.	P / F / NA
c.	100% of the rated tripping current shall cause the residual current circuit breaker to open within 300ms or at any delay time declared by the manufacture of the devices.	P / F / NA
d.	Where the residual current circuit breaker has a rated tripping current not exceeding 30mA and has been installed to reduce the risk associated with direct contact, a residual current of 150mA should cause the circuit breaker to open within 40ms.	P / F / NA
e.	In no event should the test current be applied for a period exceeding one second	P / F / NA
f.	Breakers, moulded case circuit breakers, air circuit breakers, fused switches, switch-fuses and protective relays, etc. are satisfactory.	P / F / NA
g.	Hand operation on all items of equipment such as isolators, switch and protective relays, etc. are satisfactory.	P / F / NA
h.	Hand operation on all items of equipment such as isolators, switches and indicative devices are satisfactory.	P / F / NA
i.	Functional test of all devices including protective devices had been recorded in relevant Test Form.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ip</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>RL</i>	Date: 21/03/2025
Witnessed By : <i>AMMGV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>E</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	170 (Lower 3 ESP Cell)	194 (Upper 3 ESP Cell)	91.4 (Lower 3 ESP Cell)	160 (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	179 (Lower 3 ESP Cell)	309 (Upper 3 ESP Cell)	72.8 (Lower 3 ESP Cell)	72 (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	133 (Lower 3 ESP Cell)	136 (Upper 3 ESP Cell)	62.6 (Lower 3 ESP Cell)	64.6 (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	71.3 (1 st Col.)	50.1 (2 nd Col.)	105 (1 st Col.)	76.7 (2 nd Col.)
			50.7 (3 rd Col.)		79.3 (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.16 / 20.15	P / F / NA
2	20 (Ionizer)		20.16 / 20.17	P / F / NA
3	20 (Ionizer)		20.16 / 20.17	P / F / NA
4	8 (Collector)	1	7.53	P / F / NA


B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071-	AC2202505030805	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 15/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: 	Date: 15/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 15/4/2025
Witnessed By : (Name of Amuse)	Name: Sam Lui	Signature: 	Date: 15/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	230 / 127 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	111 / 80.3 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	249 / 183 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	147 / 122 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	244 / 265 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	139 / 172 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	80.3 / 68.4 / 53.4 (1 st Col.) (2 nd Col.) (3 rd Col.)	98.3 / 155 / 89.7 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.16 / 20.17	P / F / NA
2	20 (Ionizer)		20.16 / 20.16	P / F / NA
3	20 (Ionizer)		20.17 / 20.17	P / F / NA
4	8 (Collector)	1	7.52	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR312S	6819355	KS250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	AC220505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: _____ Grade _____ (Name of CIA Representative)	Name: <u>Ho Tuiy</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Lung Li</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>AMW</u>)	Name: <u>Sam Li</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	53883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	150 / 273 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	123 / 157 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	(2 nd Col. Ionizer to Earth)	233 / 319 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	150 / 137 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	(3 rd Col. Ionizer to Earth)	273 / 379 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	191 / 176 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	(1 st to 3 rd Col. Collector the Earth)	48.0 / 98.3 / 40.6 (1 st Col.) (2 nd Col.) (3 rd Col.)	51.8 / 149 / 56.3 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20.17 / 20.17	P / F / NA	
2	20 (Ionizer)		20.17 / 20.17	P / F / NA	
3	20 (Ionizer)		20.17 / 20.17	P / F / NA	
4	8 (Collector)	1	7.52	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV Insulation Tester	AR3125	6819355	KS2525021278D001	26/02/2025	
HV DC Voltage Meter	HVP-400M	20240671	AC2202505030801	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Lung Li</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Rogmond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>AMSL</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3083-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	142 / 150 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	126 / 92.4 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	162 / 325 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	143 / 169 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	176 / 157 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	141 / 126 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	60.3 / 55.4 / 51.6 (1 st Col.) (2 nd Col.) (3 rd Col.)	45.7 / 75.2 / 61.3 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.17 / 20.18	P / F / NA
2	20 (Ionizer)		20.17 / 20.17	P / F / NA
3	20 (Ionizer)		20.17 / 20.17	P / F / NA
4	8 (Collector)	1	7.42	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR312S	6814355	KS2525021278D001	26/02/2025
HV DC Voltage Meter	HVP-400M	20240021	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: \$	Date: 15/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: L.	Date: 15/4/2025
Witnessed By : (Name of)	Name: Raymond Lam	Signature: R.	Date: 15/4/2025
Witnessed By : (Name of)	Name: Sam Lui	Signature: S.	Date: 15/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	264 / 350 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		237 / 196 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
2	(2 nd Col. Ionizer to Earth)	259 / 50.3 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		191 / 712 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
3	(3 rd Col. Ionizer to Earth)	389 / 156 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		390 / 136 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
4	(1 st to 3 rd Col. Collector the Earth)	33.4 / 34.9 / 54.4 (1 st Col.) (2 nd Col.) (3 rd Col.)		81.0 / 69.3 / 93.2 (1 st Col.) (2 nd Col.) (3 rd Col.)	

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.15 / 20.18	P / F / NA
2	20 (Ionizer)		20.17 / 20.17	P / F / NA
3	20 (Ionizer)		20.17 / 20.18	P / F / NA
4	8 (Collector)	1	7.52	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR312S	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071-	ACZ202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 15/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lung L.	Signature: 	Date: 15/4/2025
Witnessed By : (Name of)	Name: Raymond Lam	Signature: 	Date: 15/4/2025
Witnessed By : (Name of)	Name: Sam Lui	Signature: 	Date: 15/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	170 / 194 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	91.4 / 160 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	(2 nd Col. Ionizer to Earth)	179 / 309 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	72.8 / 72 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	(3 rd Col. Ionizer to Earth)	133 / 136 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	62.6 / 64.6 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	(1 st to 3 rd Col. Collector the Earth)	71.3 / 50.1 / 50.7 (1 st Col.) (2 nd Col.) (3 rd Col.)	105 / 76.7 / 79.3 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20.16 / 20.15	P / F / NA	
2	20 (Ionizer)		20.16 / 20.17	P / F / NA	
3	20 (Ionizer)		20.16 / 20.17	P / F / NA	
4	8 (Collector)	1	7.53	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV Insulation Tester	AR3125	6819355	KS2525021278001	26/02/2025	
HV DC Voltage Meter	HVP-400M	20240071-	AC2202505030805	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Lucy Li</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>AMM</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	2	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	230 / 127 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	111 / 80.3 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	(2 nd Col. Ionizer to Earth)	249 / 183 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	147 / 122 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	(3 rd Col. Ionizer to Earth)	244 / 265 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	139 / 172 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	(1 st to 3 rd Col. Collector the Earth)	80.3 / 68.4 / 53.4 (1 st Col.) (2 nd Col.) (3 rd Col.)	98.3 / 155 / 89.7 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20.16 / 20.17	P / F / NA	
2	20 (Ionizer)		20.16 / 20.16	P / F / NA	
3	20 (Ionizer)		20.17 / 20.17	P / F / NA	
4	8 (Collector)	1	7.52	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV Insulation Tester	AR312S	6819355	KS2025021278D001	26/02/2025	
HV DC Voltage Meter	HVP-40DM	20240071	ACZ202505030801	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tuiy</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Lung Li</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>AMW</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-00283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	150 / 273 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	123 / 157 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	(2 nd Col. Ionizer to Earth)	233 / 319 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	150 / 137 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	(3 rd Col. Ionizer to Earth)	273 / 379 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	191 / 176 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	(1 st to 3 rd Col. Collector the Earth)	48.0 / 98.3 / 40.6 (1 st Col.) (2 nd Col.) (3 rd Col.)	51.8 / 149 / 56.3 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20.17 / 20.17	P / F / NA	
2	20 (Ionizer)		20.17 / 20.17	P / F / NA	
3	20 (Ionizer)		20.17 / 20.17	P / F / NA	
4	8 (Collector)	1	7.52	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV insulation tester	AR3125	6819355	K52525021278D001	26/02/2025	
HV DC Voltage Meter	HVP-400M	20240671	AC2202505030801	08/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell					
Comment:					

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <u>Ho Tuiy</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Lung Li</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of <u>AMSL</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>15/4/2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3083-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)				
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)				
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test				
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)		
		Before Max. Withstand Tests	After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	142 / 150 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	126 / 92.4 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
2	(2 nd Col. Ionizer to Earth)	162 / 325 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	143 / 169 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
3	(3 rd Col. Ionizer to Earth)	176 / 157 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	141 / 126 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
4	(1 st to 3 rd Col. Collector the Earth)	60.3 / 55.4 / 51.6 (1 st Col.) (2 nd Col.) (3 rd Col.)	95.7 / 75.2 / 61.3 (1 st Col.) (2 nd Col.) (3 rd Col.)	
Step 2 - Maximum Voltage Withstand Test				
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.17 / 20.18	P / F / NA
2	20 (Ionizer)		20.17 / 20.17	P / F / NA
3	20 (Ionizer)		20.17 / 20.17	P / F / NA
4	8 (Collector)	1	7.42	P / F / NA
B) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZS25021278D001	26/02/2025
HV DC Voltage Meter	HVP-400M	20240021	AC2202505030801	03/03/2025
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:				

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		15/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Lucy Li		15/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lam		15/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMSC)	Sam Li		15/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	264	350	237	196
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	259	50.3	191	712
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	389	156	390	136
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	33.4	34.9	81.0	69.3
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)
			(3 rd Col.)		(3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.15 / 20.18	P / F / NA
2	20 (Ionizer)		20.17 / 20.17	P / F / NA
3	20 (Ionizer)		20.17 / 20.18	P / F / NA
4	8 (Collector)	1	7.52	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	26/02/2025
HV DC High Voltage Meter	HVP-40DM	20240071	AC2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CIA Representative)	Name: Ho Tully	Signature: 	Date: 15/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lung Li	Signature: 	Date: 15/4/2025
Witnessed By : (Name of)	Name: Raymond Lau	Signature: 	Date: 15/4/2025
Witnessed By : (Name of)	Name: Sam Lui	Signature: 	Date: 15/4/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/2025
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2A of 5)

C) ESP HV Power Supply Cabinets Information

Cabinets ID:	Y VB-APS ₃ -ESP-PSC-01	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01 / 02	Fed From:	Y VB-DB-ESP-1

D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)

Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	Y VB-APS ₃ -PSU-01A Subassembly 14 kV (I1)	14	71.2	14	P F
2	Y VB-APS ₃ -PSU-02A Subassembly 14 kV (I2)	14	69.4	14	P F
3	Y VB-APS ₃ -PSU-03A Subassembly 14 kV (I3)	14	68.1	14	P F
4	Y VB-APS ₃ -PSU-04A Subassembly 6.5kV (C)	6.5	10.2	6.5	P F
5	Y VB-APS ₃ -PSU-05B Subassembly 14 kV (I1)	14	70.1	14	P F
6	Y VB-APS ₃ -PSU-06B Subassembly 14 kV (I2)	14	69.5	14	P F
7	Y VB-APS ₃ -PSU-07B Subassembly 14 kV (I3)	14	68.2	14	P F
8	Y VB-APS ₃ -PSU-08B Subassembly 6.5kV (C)	6.5	11.2	6.5	P F
9	Y VB-APS ₃ -PSU-09C Subassembly 14 kV (I1)	14	68.3	14	P F
10	Y VB-APS ₃ -PSU-10C Subassembly 14 kV (I2)	14	71.3	14	P F

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
DC Voltage Meter	HVP-40DM	20230668 20240071	20202508111226	11/08/2025
			ACB 202503030801	03/03/2025



Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: <i>Ho Tung</i>	Date: 15/4/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: <i>John Chan</i>	Date: 15 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: <i>Boris Yan</i>	Date: 15 APR 2025
Witnessed By : (Name of AMM JV)	Name: <i>Tam Wing Kit</i>	Signature: <i>Tam Wing Kit</i>	Date: 15 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: <i>Wong Cheong Shing</i>	Date: 15 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:





Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/25
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2B of 5)					
C) ESP HV Power Supply Cabinets Information					
Cabinets ID:	Y VB-APS ₃ -ESP-PSC-0 ₂	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02	Fed From:	YVB-DB-ESP03-2		
D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)					
Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	Y VB-APS ₃ -PSU-11C Subassembly 14 kV (I3)	14	71.4	14	(P) / F
2	Y VB-APS ₃ -PSU-12C Subassembly 6.5kV (C)	6.5	68.2	6.5	(P) / F
3	Y VB-APS ₃ -PSU-13D Subassembly 14 kV (I1)	14	69.5	14	(P) / F
4	Y VB-APS ₃ -PSU-14D Subassembly 14 kV (I2)	14	68.1	14	(P) / F
5	Y VB-APS ₃ -PSU-15D Subassembly 14 kV (I3)	14	68.3	14	(P) / F
6	Y VB-APS ₃ -PSU-16D Subassembly 6.5kV (C)	6.5	10.3	6.5	(P) / F
7	Y VB-APS ₃ -PSU-17E Subassembly 14 kV (I1)	14	68.3	14	(P) / F
8	Y VB-APS ₃ -PSU-18E Subassembly 14 kV (I2)	14	68.5	14	(P) / F
9	Y VB-APS ₃ -PSU-19E Subassembly 14 kV (I3)	14	69.6	14	(P) / F
10	Y VB-APS ₃ -PSU-20E Subassembly 6.5kV (C)	6.5	11.	6.5	(P) / F
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
DC Voltage Meter	HVP-40DM	20230668- (✓)	ZD202508111226 (✓)	11/08/2025 (✓)	
		20240071	ACB202503030801	03/03/2025	
Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is ±14kV ±5% 6.5kV ±5%					
Comment:					

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of AMMIV)	Name: Tan Wing Kit	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of GMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33297A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/25
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4B of 5)						
G) Functional Test for the Constant Current Control Mode			Cabinets ID: <u>Y</u> VB-APS <u>3</u> -ESP-PSC-0 <u>2</u>			
(TCP Section 4.6.4)						
Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	<u>Y</u> VB-APS <u>3</u> -PSU- <u>01A</u> Subassembly <u>14</u> kV (<u>I1</u>)	(P) F	<u>71.5</u> mA	(P) F	<u>0</u> mA	(P) F
2	<u>Y</u> VB-APS <u>3</u> -PSU- <u>02A</u> Subassembly <u>14</u> kV (<u>I2</u>)	(P) F	<u>68.5</u> mA	(P) F	<u>0</u> mA	(P) F
3	<u>Y</u> VB-APS <u>3</u> -PSU- <u>03A</u> Subassembly <u>14</u> kV (<u>I3</u>)	(P) F	<u>68.9</u> mA	(P) F	<u>0</u> mA	(P) F
4	<u>Y</u> VB-APS <u>3</u> -PSU- <u>04A</u> Subassembly <u>6.5</u> kV (<u>C</u>)	(P) F	<u>10.3</u> mA	(P) F	<u>0</u> mA	(P) F
5	<u>Y</u> VB-APS <u>3</u> -PSU- <u>05B</u> Subassembly <u>14</u> kV (<u>I1</u>)	(P) F	<u>71.3</u> mA	(P) F	<u>0</u> mA	(P) F
6	<u>Y</u> VB-APS <u>3</u> -PSU- <u>06B</u> Subassembly <u>14</u> kV (<u>I2</u>)	(P) F	<u>68.2</u> mA	(P) F	<u>0</u> mA	(P) F
7	<u>Y</u> VB-APS <u>3</u> -PSU- <u>07B</u> Subassembly <u>14</u> kV (<u>I3</u>)	(P) F	<u>68.8</u> mA	(P) F	<u>0</u> mA	(P) F
8	<u>Y</u> VB-APS <u>3</u> -PSU- <u>08B</u> Subassembly <u>6.5</u> kV (<u>C</u>)	(P) F	<u>10.3</u> mA	(P) F	<u>0</u> mA	(P) F
9	<u>Y</u> VB-APS <u>3</u> -PSU- <u>09C</u> Subassembly <u>14</u> kV (<u>I1</u>)	(P) F	<u>69.1</u> mA	(P) F	<u>0</u> mA	(P) F
10	<u>Y</u> VB-APS <u>3</u> -PSU- <u>10C</u> Subassembly <u>14</u> kV (<u>I2</u>)	(P) F	<u>68.4</u> mA	(P) F	<u>0</u> mA	(P) F
Remarks: P / F = Pass / Fail,						
* Acceptance Criteria for Output Current during the Earth Fault Simulation is ± 5% of before the Fault						
Comment:						

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of )	Name: Tam Wing Kit	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33291A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	15/4/25
Location:	YVB HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4A of 5)

G) Functional Test for the Constant Current Control Mode




Cabinets ID: Y VB-APS ESP-PSC-01

(TCP Section 4.6.4)

Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	Y VB-APS 3-PSU-11C Subassembly 14kV (I3)	(P) F	71.5 mA	(P) F	0 mA	(P) F
2	Y VB-APS 3-PSU-12C Subassembly 6.5kV (C)	(P) F	68.5 mA	(P) F	0 mA	(P) F
3	Y VB-APS 3-PSU-13D Subassembly 14kV (I1)	(P) F	69.3 mA	(P) F	0 mA	(P) F
4	Y VB-APS 3-PSU-14D Subassembly 14kV (I2)	(P) F	69.5 mA	(P) F	0 mA	(P) F
5	Y VB-APS 3-PSU-15D Subassembly 14kV (I3)	(P) F	70.1 mA	(P) F	0 mA	(P) F
6	Y VB-APS 3-PSU-16D Subassembly 6.5kV (C)	(P) F	70.4 mA	(P) F	0 mA	(P) F
7	Y VB-APS 3-PSU-17E Subassembly 14kV (I1)	(P) F	69.8 mA	(P) F	0 mA	(P) F
8	Y VB-APS 3-PSU-18E Subassembly 14kV (I2)	(P) F	69.5 mA	(P) F	0 mA	(P) F
9	Y VB-APS 3-PSU-19E Subassembly 14kV (I3)	(P) F	71.2 mA	(P) F	0 mA	(P) F
10	Y VB-APS 3-PSU-20E Subassembly 6.5kV (C)	(P) F	70.9 mA	(P) F	0 mA	(P) F

Remarks: P / F = Pass / Fail,
* Acceptance Criteria for Output Current during the Earth Fault Simulation is ± 5% of before the Fault




Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of AMM JV)	Name: Tam Wing Kit	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of EM&D)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 15 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Appendix D2 – Site Acceptance Test (SAT) Reports for HVB ESP HV Power Supply Units



Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / HVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	H_VB-APS 1 -ESP-PSC-0 1&02	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP01-1
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) / F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	(P) / F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) / F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) / F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) / F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) / F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) / F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) / F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) / F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Raymond L.	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 14 Aug 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	Ⓟ / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	Ⓟ / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	Ⓟ / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	Ⓟ / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: W133569 Grade B+1 (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Che	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of )	Name: Raymond Law	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of )	Name: Andy Tang	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 3A of 3)					
F) Equipment List for HV Power Supply Cabinet (TCP Section 4.3.3)					
Cabinets ID: <u>H VB-APS₁ -PSU-01</u> <u>A</u> Subassembly <u>Ionizer 1</u>			Main Switch Rating: 80A		
Location : ESP HV Switch Room <u>01</u> 02			Supply Fed From: HVB-DB-ESP01-1		
Item	Equipment ID / Description	Brand / Model No.	Serial No.	Check	
1	19" Equipment Rack	Rittal	24244-02-13	☒	
2	Top Cabinet Cooling Unit	Rittal	SK 3385.500	☒	
3	<u>H VB-APS₁ -PSU-01</u> <u>A</u> Subassembly <u>Ionizer 1</u>	FUG	HCP 1600-20000 MOD	24244-01-121	☒
4	<u>H VB-APS₁ -PSU-02</u> <u>A</u> Subassembly <u>Ionizer 2</u>	FUG	HCP 1600-20000 MOD	24244-01-122	☒
5	<u>H VB-APS₁ -PSU-03</u> <u>A</u> Subassembly <u>Ionizer 3</u>	FUG	HCP 1600-20000 MOD	24244-01-123	☒
6	<u>H VB-APS₁ -PSU-04</u> <u>A</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-124	☒
7	<u>H VB-APS₁ -PSU-05</u> <u>B</u> Subassembly <u>Ionizer 1</u>	FUG	HCP 1600-20000 MOD	24244-01-125	☒
8	<u>H VB-APS₁ -PSU-06</u> <u>B</u> Subassembly <u>Ionizer 2</u>	FUG	HCP 1600-20000 MOD	24244-01-126	☒
9	<u>H VB-APS₁ -PSU-07</u> <u>B</u> Subassembly <u>Ionizer 3</u>	FUG	HCP 1600-20000 MOD	24244-01-127	☒
10	<u>H VB-APS₁ -PSU-08</u> <u>B</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-128	☒
11	<u>H VB-APS₁ -PSU-09</u> <u>C</u> Subassembly <u>Ionizer 1</u>	FUG	HCP 1600-20000 MOD	24244-01-129	☒
12	<u>H VB-APS₁ -PSU-10</u> <u>C</u> Subassembly <u>Ionizer 2</u>	FUG	HCP 1600-20000 MOD	24244-01-130	☒
Comment: 					

Test / Checked By : REW No.: <u>W133569</u> Grade <u>B+H</u> (Name of CTA Representative)	Name: <u>HO TUNG</u>	Signature: 	Date: <u>14/08/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: 	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>Glee</u>)	Name: <u>Raymond Lam</u>	Signature: 	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>Ammy</u>)	Name: <u>Andy Tang</u>	Signature: 	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 3B of 3)						
F) Equipment List for HV Power Supply Cabinet (TCP Section 4.3.3)						
Cabinets ID: <u>H</u> <u>VB-APS</u> <u>1</u> - <u>ESP-PSC-0</u> <u>2</u>			Main Switch Rating: 80A			
Location : ESP HV Switch Room <u>01</u> 02			Supply Fed From: HVB-DB-ESP01-2			
Item	Equipment ID / Description		Brand / Model No.		Serial No.	Check
1	19" Equipment Rack		Rittal		24244-02-14	☒
2	Top Cabinet Cooling Unit		Rittal	SK 3385.500	N/A	☒
3	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>11</u> <u>C</u> Subassembly <u>Ionizer 3</u>		FUG	HCP 1600-20000 MOD	24244-01-131	☒
4	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>12</u> <u>C</u> Subassembly <u>Collector</u>		FUG	HCP 1600-20000 MOD	24244-01-132	☒
5	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>13</u> <u>D</u> Subassembly <u>Ionizer 1</u>		FUG	HCP 1600-20000 MOD	24244-01-133	☒
6	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>14</u> <u>D</u> Subassembly <u>Ionizer 2</u>		FUG	HCP 1600-20000 MOD	24244-01-134	☒
7	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>15</u> <u>D</u> Subassembly <u>Ionizer 3</u>		FUG	HCP 1600-20000 MOD	24244-01-135	☒
8	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>16</u> <u>D</u> Subassembly <u>Collector</u>		FUG	HCP 1600-20000 MOD	24244-01-136	☒
9	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>17</u> <u>E</u> Subassembly <u>Ionizer 1</u>		FUG	HCP 1600-20000 MOD	24244-01-137	☒
10	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>18</u> <u>E</u> Subassembly <u>Ionizer 2</u>		FUG	HCP 1600-20000 MOD	24244-01-138	☒
11	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>19</u> <u>E</u> Subassembly <u>Ionizer 3</u>		FUG	HCP 1600-20000 MOD	24244-01-139	☒
12	<u>H</u> <u>VB-APS</u> <u>1</u> - <u>PSU-</u> <u>20</u> <u>E</u> Subassembly <u>Collector</u>		FUG	HCP 1600-20000 MOD	24244-01-140	☒
Comment:						

Test / Checked By : REW No.: <u>M33587</u> Grade <u>B+H</u> (Name of CTA Representative)	Name: <u>HO TUNG</u>	Signature: <u>Ho Tung</u>	Date: <u>14/08/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Che</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>Gee</u>)	Name: <u>Raymond La</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>Ammy</u>)	Name: <u>Andy Tang</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / <u>HVB</u> / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	<u>HVB-APS1-ESP-PSC-01</u>	Main Switch Rating:	80A		
Location:	ESP HV Switch Room <u>01/02</u>	Supply Fed From:	<u>HVB-DB-ESP01</u>		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	<u>HVB-APS1-PSU-01</u> Subassembly <u>I1</u>	RCBO	16A SP	0.15	<u>P</u> / F / NA
2	<u>HVB-APS1-PSU-02</u> Subassembly <u>I2</u>	RCBO	16A SP	0.15	<u>P</u> / F / NA
3	<u>HVB-APS1-PSU-03</u> Subassembly <u>I3</u>	RCBO	16A SP	0.14	<u>P</u> / F / NA
4	<u>HVB-APS1-PSU-04</u> Subassembly <u>C</u>	RCBO	16A SP	0.14	<u>P</u> / F / NA
5	<u>HVB-APS1-PSU-05</u> Subassembly <u>I1</u>	RCBO	16A SP	0.15	<u>P</u> / F / NA
6	<u>HVB-APS1-PSU-06</u> Subassembly <u>I2</u>	RCBO	16A SP	0.15	<u>P</u> / F / NA
7	<u>HVB-APS1-PSU-07</u> Subassembly <u>I3</u>	RCBO	16A SP	0.16	<u>P</u> / F / NA
8	<u>HVB-APS1-PSU-08</u> Subassembly <u>C</u>	RCBO	16A SP	0.15	<u>P</u> / F / NA
9	<u>HVB-APS1-PSU-09</u> Subassembly <u>I1</u>	RCBO	16A SP	0.15	<u>P</u> / F / NA
10	<u>HVB-APS1-PSU-10</u> Subassembly <u>I2</u>	RCBO	16A SP	0.16	<u>P</u> / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Impedance shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: <u>W133567</u> Grade <u>H</u> (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>17/09/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>17/09/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lam</u>	Signature: <u>[Signature]</u>	Date: <u>17/09/2025</u>
Witnessed By : (Name of <u>AMM JV</u>)	Name: <u>Patrick Yung</u>	Signature: <u>[Signature]</u>	Date: <u>17/09/2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)


ESP HV Power Supply Cabinets Information

Cabinets ID:	HVB-APS1-ESP-PSC-02	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP01		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	HVB-APS1-PSU-11 Subassembly F3	RCBO	16A SP	0.13	P / F / NA
2	HVB-APS1-PSU-12 Subassembly C	RCBO	16A SP	0.14	P / F / NA
3	HVB-APS1-PSU-13 Subassembly F1	RCBO	16A SP	0.15	P / F / NA
4	HVB-APS1-PSU-14 Subassembly F2	RCBO	16A SP	0.14	P / F / NA
5	HVB-APS1-PSU-15 Subassembly F3	RCBO	16A SP	0.14	P / F / NA
6	HVB-APS1-PSU-16 Subassembly C	RCBO	16A SP	0.16	P / F / NA
7	HVB-APS1-PSU-17 Subassembly F1	RCBO	16A SP	0.15	P / F / NA
8	HVB-APS1-PSU-18 Subassembly F2	RCBO	16A SP	0.15	P / F / NA
9	HVB-APS1-PSU-19 Subassembly F3	RCBO	16A SP	0.18	P / F / NA
10	HVB-APS1-PSU-20 Subassembly C	RCBO	16A SP	0.18	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Daniel Lau	Signature: 	Date: 17/09/2025
Witnessed By : (Name of AMM JV)	Name: Patrick Yung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS 1 -ESP-PSC-01			Main Switch Rating:	80A	
Location:	ESP HV Switch Room 01 / 02			Supply Fed From:	HVB DB - ESP 01	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	26.5	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	26.3	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	37	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	26.6	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	36.5	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: W13356 7 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Raymond Lee	Signature: 	Date: 17/09/2025
Witnessed By : (Name of AMM IV)	Name: Patrick Yung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	FLV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	VB-APS 1-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP01		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	37	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.5	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	26.4	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	26.2	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	18.3	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: W/33567 Grade H (Name of CTA Representative)	Name: He Tung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Ronald Lau	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of AMM JV)	Name: Patrick Yung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS-1-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02		Supply Fed From:	HVB-DB-ESP01		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Ronald Lan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of AMM JV)	Name: Patrick Yung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36882
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB/HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)


D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	HVB-APST-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02		Supply Fed From:	HVB-DB-ESP01		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chen	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Roginal Lin	Signature: 	Date: 17/09/2025
Witnessed By : (Name of ANMIV)	Name: Patrick Yung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855-A 36849A (A)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (A)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	(P) / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	(P) / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	(P) / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No(01) / 02 / 03 Sub-assembly(A) B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H_VB-APS_1 -HVC-_01 Ionizer	36.5	0.76	0.38	0.894	(P) / F / NA
2	H_VB-APS_1 -HVC-_02 Ionizer	36.5		0.38	0.894	(P) / F / NA
3	H_VB-APS_1 -HVC-_03 Ionizer	35.5	0.74	0.37	0.87	(P) / F / NA
4	H_VB-APS_1 -HVC-_04 Collector	35.5		0.37	0.87	(P) / F / NA



C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be $> 1000\Omega$, Continuity Resistance shall be $< 0.0245\Omega/m$ (B)

Comment: Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length
Passing Criteria = $0.0245 \times \text{Cable Length}$

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMJV)	Name: Andy Tang	Signature: 	Date: 14/8/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A 36851AG
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room①1/ 02	To:	APS Plenum No①1/ 02 / 03 Sub-assembly(A) B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS1 -HVC- 01 Ionizer	36.5	270G	256G	(P) F / NA
2	H VB-APS1 -HVC- 02 Ionizer	36.5	240G	255G	(P) F / NA
3	H VB-APS1 -HVC- 03 Ionizer	35.5	244G	224G	(P) F / NA
4	H VB-APS1 -HVC- 04 Collector	35.5	224G	273G	(P) F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₁ -HVC- ₀₁ Ionizer	20	1	20.2 kV
2	H VB-APS ₁ -HVC- ₀₂ Ionizer	20	1	20.2 kV
3	H VB-APS ₁ -HVC- ₀₃ Ionizer	20	1	20.2 kV
4	H VB-APS ₁ -HVC- ₀₄ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133569 Grade B4H (Name of CIA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AM JV)	Name: Andy Tang	Signature: me Tang	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A <i>136819A</i> (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 <i>36851A</i> (4)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection	Test Result				
a)	No visible damage to impair safety	(P) / F / NA				
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	(P) / F / NA				
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	(P) / F / NA				

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room (01) / 02	To:	APS Plenum No (01) / 02 / 03 Sub-assembly A (B) / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H _{VB} -APS ₁ -HVC- ₀₅ Ionizer	34.5	0.72	0.36	0.845	(P) / F / NA
2	H _{VB} -APS ₁ -HVC- ₀₆ Ionizer	34.5		0.36	0.845	(P) / F / NA
3	H _{VB} -APS ₁ -HVC- ₀₇ Ionizer	33.5	0.70	0.35	0.821	(P) / F / NA
4	H _{VB} -APS ₁ -HVC- ₀₈ Collector	33.5		0.35	0.821	(P) / F / NA

C) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)

Comment: Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length
Passing Criteria = 0.0245 * Cable Length

Test / Checked By : REW No.: <i>W133567</i> Grade <i>B+H</i> (Name of CTA Representative)	Name: HO TUNG	Signature: <i>[Signature]</i>	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 14/08/2025
Witnessed By : (Name of <i>AMM JV</i>)	Name: <i>Andy Tang</i>	Signature: <i>we Tang</i>	Date: <i>14/08/2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (4)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-1-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No(01) / 02 / 03 Sub-assembly A (B) C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H_VB-APS_1_-HVC-_05 Ionizer	34.5	273G	235G	(P) F / NA
2	H_VB-APS_1_-HVC-_06 Ionizer	34.5	245G	254G	(P) F / NA
3	H_VB-APS_1_-HVC-_07 Ionizer	33.5	254G	265G	(P) F / NA
4	H_VB-APS_1_-HVC-_08 Collector	33.5	224G	235G	(P) F / NA

Step 2 - Maximum Voltage Withstand Test




Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₁ -HVC- ₀₁ Ionizer	20	1	20.2 kV
2	H VB-APS ₁ -HVC- ₀₂ Ionizer	20	1	20.2 kV
3	H VB-APS ₁ -HVC- ₀₃ Ionizer	20	1	20.2 kV
4	H VB-APS ₁ -HVC- ₀₄ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade H+B (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMM JV)	Name: Andy Tong	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A (✓)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (✓)
Location:	HVB / HVB / HVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	(P) / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	(P) / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	(P) / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No(01) / 02 / 03 Sub-assembly A / B / (C) D / E			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H_VB-APS_1 -HVC- 09 Ionizer	32.5	0.68	0.34	0.796	(P) / F / NA
2	H_VB-APS_1 -HVC- 10 Ionizer	32.5		0.34	0.796	(P) / F / NA
3	H_VB-APS_1 -HVC- 11 Ionizer	31.5	0.66	0.33	0.772	(P) / F / NA
4	H_VB-APS_1 -HVC- 12 Collector	31.5		0.33	0.772	(P) / F / NA

C) List of Testing Equipment / Instruments


Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be > 1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)

Comment:

Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length
Passing Criteria = 0.0245 * Cable Length

Test / Checked By : REW No.: WB3567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of PM JV)	Name: Andy Tang	Signature: Andy Tang	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855-A 36851AG
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No(01) / 02 / 03 Sub-assembly A / B (C) / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H_VB-APS ¹ _HVC- ⁰⁹ Ionizer	32.5	220G	235G	(P) F / NA
2	H_VB-APS ¹ _HVC- ¹⁰ Ionizer	32.5	235G	245G	(P) F / NA
3	H_VB-APS ¹ _HVC- ¹¹ Ionizer	31.5	225G	246G	(P) F / NA
4	H_VB-APS ¹ _HVC- ¹² Collector	31.5	235G	264G	(P) F / NA

Step 2 - Maximum Voltage Withstand Test



Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₁ -HVC- ₀₉ Ionizer	20	1	20.2 kV
2	H VB-APS ₁ -HVC- ₁₀ Ionizer	20	1	20.2 kV
3	H VB-APS ₁ -HVC- ₁₁ Ionizer	20	1	20.2 kV
4	H VB-APS ₁ -HVC- ₁₂ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CIA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of 4MADV)	Name: Andy Tang	Signature: we Tang	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A (✓)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (✓)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					Ⓟ / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					Ⓟ / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					Ⓟ / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C Ⓟ / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H ₁ VB-APS ₁ -HVC- ₁₃ Ionizer	30.5	0.64	0.32	0.747	Ⓟ / F / NA
2	H ₁ VB-APS ₁ -HVC- ₁₄ Ionizer	30.5		0.32	0.747	Ⓟ / F / NA
3	H ₁ VB-APS ₁ -HVC- ₁₅ Ionizer	29.5	0.62	0.31	0.723	Ⓟ / F / NA
4	H ₁ VB-APS ₁ -HVC- ₁₆ Collector	29.5		0.31	0.723	Ⓟ / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025		
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)						
Comment:		Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length Passing Criteria = 0.0245 * Cable Length				

Test / Checked By : REW No.: W133569 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature:	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature:	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature:	Date: 14/08/2025
Witnessed By : (Name of Amm JV)	Name: Andy Tung	Signature:	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No(01) / 02 / 03 Sub-assembly A / B / C (D) E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS ₁ -HVC- ₁₃ Ionizer	30.5	225G	246G	(P) F / NA
2	H VB-APS ₁ -HVC- ₁₄ Ionizer	30.5	235G	257G	(P) F / NA
3	H VB-APS ₁ -HVC- ₁₅ Ionizer	29.5	235G	267G	(P) F / NA
4	H VB-APS ₁ -HVC- ₁₆ Collector	29.5	233G	246G	(P) F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₁ -HVC- ₁₃ Ionizer	20	1	20.2 kV
2	H VB-APS ₁ -HVC- ₁₄ Ionizer	20	1	20.2 kV
3	H VB-APS ₁ -HVC- ₁₅ Ionizer	20	1	20.2 kV
4	H VB-APS ₁ -HVC- ₁₆ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell

Comment:

Test / Checked By : REW No.: W133507 Grade RHB (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A (✓)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (✓)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	Ⓟ / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	Ⓟ / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	Ⓟ / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No(01) / 02 / 03 Sub-assembly A / B / C / D / (E)			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H_VB-APS_1 -HVC- 17 Ionizer	28.5	0.60	0.30	0.698	(P) / F / NA
2	H_VB-APS_1 -HVC- 18 Ionizer	28.5		0.30	0.698	(P) / F / NA
3	H_VB-APS_1 -HVC- 19 Ionizer	27.5	0.58	0.29	0.674	(P) / F / NA
4	H_VB-APS_1 -HVC- 20 Collector	27.5		0.29	0.674	(P) / F / NA

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)

Comment: Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length
Passing Criteria = 0.0245 * Cable Length

Test / Checked By : REW No.: W133507 Grade B+M (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMNDV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A (F)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (F)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No(01) / 02 / 03 Sub-assembly A / B / C / D / (E)		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H_VB-APS_1_-HVC-_17 Ionizer	28.5	224G	236G	(P) F / NA
2	H_VB-APS_1_-HVC-_18 Ionizer	28.5	235G	254G	(P) F / NA
3	H_VB-APS_1_-HVC-_19 Ionizer	27.5	243G	225G	(P) F / NA
4	H_VB-APS_1_-HVC-_20 Collector	27.5	274G	246G	(P) F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₁ -HVC- ₁₇ Ionizer	20	1	20.2 kV
2	H VB-APS ₁ -HVC- ₁₈ Ionizer	20	1	20.2 kV
3	H VB-APS ₁ -HVC- ₁₉ Ionizer	20	1	20.2 kV
4	H VB-APS ₁ -HVC- ₂₀ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W33567 Grade 3+1 (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: we Tang	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/8/2025
Location:	YVB HVB KVB	Room Name:	HV Switch Room 1
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883-MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations

Testing Equipment / Instrument 01:

Type:	Insulation-Continuity	Serial No. of Instrument:	E8430370
Model:	3005A	Calibration Certificate No.:	C5C248876
Date of Calibration:	19/11/2024		

Testing Equipment / Instrument 02:

Type:		Serial No. of Instrument:	
Model:		Calibration Certificate No.:	
Date of Calibration:			

Testing Equipment / Instrument 03:




Type:		Serial No. of Instrument:	
Model:		Calibration Certificate No.:	
Date of Calibration:			

Testing Equipment / Instrument 04:

Type:		Serial No. of Instrument:	
Model:		Calibration Certificate No.:	
Date of Calibration:			

Testing Equipment / Instrument 05:

Type:		Serial No. of Instrument:	
Model:		Calibration Certificate No.:	
Date of Calibration:			



Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AMATV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	XVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVR/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)

A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location:	ESP HV Switch Room 01/ 02	
Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APSI-PSC-01 Main Earthing	0.1	P / F / NA
APSI-PSC-01 0V Earthing	0.1	P / F / NA
APSI-PSC-02 Main Earthing	0.1	P / F / NA
APSI-PSC-02 0V Earthing	0.1	P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for Reading of Continuity test should be $<1\Omega$		
Comment:		

Test / Checked By : REW No.: W133569 Grade BTH (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMSV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:




Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS_1-ESP-PSC-0_1	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP01-1		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	H_VB-APS_1-PSU-01_A Subassembly Ionizer 1	RCBO	16A SP	0.12	P / F / NA
2	H_VB-APS_1-PSU-02_A Subassembly Ionizer 2	RCBO	16A SP	0.12	P / F / NA
3	H_VB-APS_1-PSU-03_A Subassembly Ionizer 3	RCBO	16A SP	0.13	P / F / NA
4	H_VB-APS_1-PSU-04_A Subassembly Collector	RCBO	16A SP	0.12	P / F / NA
5	H_VB-APS_1-PSU-05_B Subassembly Ionizer 1	RCBO	16A SP	0.14	P / F / NA
6	H_VB-APS_1-PSU-06_B Subassembly Ionizer 2	RCBO	16A SP	0.12	P / F / NA
7	H_VB-APS_1-PSU-07_B Subassembly Ionizer 3	RCBO	16A SP	0.13	P / F / NA
8	H_VB-APS_1-PSU-08_B Subassembly Collector	RCBO	16A SP	0.14	P / F / NA
9	H_VB-APS_1-PSU-09_C Subassembly Ionizer 1	RCBO	16A SP	0.13	P / F / NA
10	H_VB-APS_1-PSU-10_C Subassembly Ionizer 2	RCBO	16A SP	0.12	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Impedance shall refer to EMSD COP.					
Comment:					

Test / Checked By : REW No.: W133567 Grade BTH (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amaru)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36868 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No.:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS_1-ESP-PSC-0_2	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP01-2		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	H_VB-APS_1-PSU-11_C Subassembly Ionizer 3	RCBO	16A SP	0.12	Ⓟ / F / NA
2	H_VB-APS_1-PSU-12_C Subassembly Collector	RCBO	16A SP	0.13	Ⓟ / F / NA
3	H_VB-APS_1-PSU-13_D Subassembly Ionizer 1	RCBO	16A SP	0.13	Ⓟ / F / NA
4	H_VB-APS_1-PSU-14_D Subassembly Ionizer 2	RCBO	16A SP	0.13	Ⓟ / F / NA
5	H_VB-APS_1-PSU-15_D Subassembly Ionizer 3	RCBO	16A SP	0.14	Ⓟ / F / NA
6	H_VB-APS_1-PSU-16_D Subassembly Collector	RCBO	16A SP	0.13	Ⓟ / F / NA
7	H_VB-APS_1-PSU-17_E Subassembly Ionizer 1	RCBO	16A SP	0.13	Ⓟ / F / NA
8	H_VB-APS_1-PSU-18_E Subassembly Ionizer 2	RCBO	16A SP	0.14	Ⓟ / F / NA
9	H_VB-APS_1-PSU-19_E Subassembly Ionizer 3	RCBO	16A SP	0.13	Ⓟ / F / NA
10	H_VB-APS_1-PSU-20_E Subassembly Collector	RCBO	16A SP	0.12	Ⓟ / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.					
Comment: 					

Test / Checked By : REW No.: 133507 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amm JV)	Name: Andy Tong	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)



C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS ¹ -ESP-PSC-0 ¹		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP01-1		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	37.3	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	33.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	33.3	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	33.1	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	32.1	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: W133587 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Ann JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:



Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS 1 -ESP-PSC-0 2		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/ 02		Supply Fed From:	HVB-DB-ESP01-2		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	23.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	28.3	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	37.4	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.5	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	33.1	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.8	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	32.1	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: W133567 Grade 3H1 (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMIV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:





Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS1-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP01-1		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
A/C Unit	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: <u>W133567</u> Grade <u>B+M</u> (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of <u>AMM JV</u>)	Name: <u>Andy Tang</u>	Signature: 	Date: <u>14/08/2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:



Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS ¹ -ESP-PSC-0 ²		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	IIVB-DB-ESP01-2		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
A/C Unit	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: W133567 Grade B1H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		




Part 3: Inspection and Test for Electrical Installations (Sheet 5 of 5)

E) Bonding Continuity Test

Equipment Description	Equipotential Bonding (Ω)	Supplementary Bonding (Ω)	Test Result
Main Earthing Terminal	0.1	N/A	P / F / NA
Cabinet Door	N/A	0.1	P / F / NA
Trunking	N/A	0.1	P / F / NA
Cable Tray	N/A	0.1	P / F / NA
PSU case	N/A	0.1	P / F / NA
			P / F / NA
Main Earthing Terminal	0.1	N/A	P / F / NA
Cabinet Door	N/A	0.1	P / F / NA
Trunking	N/A	0.1	P / F / NA
Cable Tray	N/A	0.1	P / F / NA
PSU case	N/A	0.1	P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria of the Reading of Continuity test should be $<1\Omega$.			
Comment:			

APS1-
PSC-01

APS1-
PSC-02

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / HVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-117	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly A (1 st Col. Ionizer to Earth)	261 G / 268 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	258 G / 267 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly A (2 nd Col. Ionizer to Earth)	259 G / 270 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	277 G / 265 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly A (3 rd Col. Ionizer to Earth)	240 G / 255 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	263 G / 273 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly A (1 st to 3 rd Col. Collector the Earth)	255 G / 258 G / 269 G (1 st Col.) (2 nd Col.) (3 rd Col.)	273 G / 270 G / 253 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA





B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B41 (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AmmJV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	30854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVD / HVB / KVD	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-I17	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly A (1 st Col. Ionizer to Earth)	265G / 273G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	255G / 267G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly B (2 nd Col. Ionizer to Earth)	248G / 257G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	288G / 278G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly A (3 rd Col. Ionizer to Earth)	249G / 265G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	260G / 269G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly B (1 st to 3 rd Col. Collector the Earth)	215G / 223G / 234G (1 st Col.) (2 nd Col.) (3 rd Col.)	240G / 255G / 271G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test





Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MOhm (*) for HV DC Cable and 30MOhm for ESP Cell

Comment:

Test / Checked By : REW No.: W132569 Grade B4H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AmmTV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	AVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-117	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly C (1 st Col. Ionizer to Earth)	237 G / 244 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	256 G / 268 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly C (2 nd Col. Ionizer to Earth)	260 G / 273 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	244 G / 258 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly C (3 rd Col. Ionizer to Earth)	263 G / 262 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	266 G / 273 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly C (1 st to 3 rd Col. Collector the Earth)	221 G / 235 G / 246 G (1 st Col.) (2 nd Col.) (3 rd Col.)	250 G / 256 G / 263 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA




B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade: 24H (Name of CIA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	368548
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-I17	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly D (1 st Col. Ionizer to Earth)	256 G / 267 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	277 G / 290 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly D (2 nd Col. Ionizer to Earth)	248 G / 255 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	261 G / 266 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly D (3 rd Col. Ionizer to Earth)	273 G / 265 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	285 G / 271 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly D (1 st to 3 rd Col. Collector the Earth)	216 G / 223 G / 229 G (1 st Col.) (2 nd Col.) (3 rd Col.)	230 G / 260 G / 260 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA




B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B4H1 (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AM JV)	Name: Andy Tong	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / HVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-I17	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	--

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly E (1 st Col. Ionizer to Earth)	255G / 241G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	263G / 270G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly B (2 nd Col. Ionizer to Earth)	245G / 265G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	266G / 268G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly C (3 rd Col. Ionizer to Earth)	219G / 238G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	277G / 280G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly B (1 st to 3 rd Col. Collector the Earth)	273G / 265G / 250G (1 st Col.) (2 nd Col.) (3 rd Col.)	246G / 256G / 266G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA




B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133569 Grade BH (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No.:	3883-APS-5-I-17	Page:	
Ref. Dwg. No.:	3883/MSP/APS/HVB/1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2A of 5)

C) ESP HV Power Supply Cabinets Information			
Cabinets ID:	H VB-APS 1-ESP-PSC-01	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01/02	Fed From:	HVB-DB-ESP01-1

D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)					
Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	H VB-APS 1-PSU-01 A Subassembly 14kV (I1)	14.0	68.5	14.2	P / F
2	H VB-APS 1-PSU-02 A Subassembly 14kV (I2)	14.0	67.5	14.2	P / F
3	H VB-APS 1-PSU-03 A Subassembly 14kV (I2)	14.0	68.5	14.2	P / F
4	H VB-APS 1-PSU-04 A Subassembly 6.5kV (C)	6.5	16.7	6.7	P / F
5	H VB-APS 1-PSU-05 B Subassembly 14kV (I1)	14.0	68.5	14.1	P / F
6	H VB-APS 1-PSU-06 B Subassembly 14kV (I2)	14.0	68.7	14.1	P / F
7	H VB-APS 1-PSU-07 B Subassembly 14kV (I3)	14.0	68.8	14.1	P / F
8	H VB-APS 1-PSU-08 B Subassembly 6.5kV (C)	6.5	15.2	6.6	P / F
9	H VB-APS 1-PSU-09 C Subassembly 14kV (I1)	14.0	67.1	14.1	P / F
10	H VB-APS 1-PSU-10 C Subassembly 14kV (I2)	14.0	70.1	14.1	P / F

E) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HVX				
HVX voltagemeter	HVP-40PM	20230668	20250811126	11/08/2025
Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14kV \pm 5\%$ $6.5kV \pm 5\%$				
Comment:				

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AmMDV)	Name: Andy Tang	Signature: Andy Tang	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-5-Z-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/16046/16056/1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2B of 5)					
C) ESP HV Power Supply Cabinets Information					
Cabinets ID:	HVB-APS1-ESP-PSC-02	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Fed From:	HVB-DB-ESP-1-Z		
D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)					
Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	HVB-APS1-PSU-11C Subassembly 14kV (I3)	14.06	71.1	14.1	P / F
2	HVB-APS1-PSU-12C Subassembly 6.5kV (C)	6.5	11.1	6.6	P / F
3	HVB-APS1-PSU-13B Subassembly 14kV (I1)	14.0	71.2	14.1	P / F
4	HVB-APS1-PSU-14D Subassembly 14kV (I2)	14.0	76.8	14.1	P / F
5	HVB-APS1-PSU-15P Subassembly 14kV (I3)	14.0	69.5	14.1	P / F
6	HVB-APS1-PSU-16D Subassembly 6.5kV (C)	6.5	10.4	6.5	P / F
7	HVB-APS1-PSU-17E Subassembly 14kV (I1)	14.0	71.8	14.1	P / F
8	HVB-APS1-PSU-18E Subassembly 14kV (I2)	14.0	69.2	14.1	P / F
9	HVB-APS1-PSU-19E Subassembly 14kV (I3)	14.0	63.4	14.1	P / F
10	HVB-APS1-PSU-20E Subassembly 6.5kV (C)	6.5	12.5	6.5	P / F
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
Dc voltage meter	HVP-602M	20230668	20250811226	11/08/2025	
Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is ±14kV ±5% 6.5kV ±5%					
Comment:					

Test / Checked By : REW No.: V133567 Grade BTH (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of AMMRV)	Name: Andy Tang	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	25883-APS-S-I-17	Page:	
Ref. Dwg. No.:	25883/MEP/APS/HVB/1604&1605&1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4A of 5)						
G) Functional Test for the Constant Current Control Mode			Cabinets ID: <u>1</u> - <u>VB-APS</u> <u>1</u> - <u>ESP-PSC-02</u>			
(TCP Section 4.6.4)						
Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	<u>H</u> VB-APS <u>1</u> -PSU- <u>11C</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>P</u> / <u>F</u>	<u>68.5</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
2	<u>H</u> VB-APS <u>1</u> -PSU- <u>12C</u> Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / <u>F</u>	<u>71.1</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
3	<u>H</u> VB-APS <u>1</u> -PSU- <u>13D</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>P</u> / <u>F</u>	<u>68.6</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
4	<u>H</u> VB-APS <u>1</u> -PSU- <u>14D</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / <u>F</u>	<u>71.2</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
5	<u>H</u> VB-APS <u>1</u> -PSU- <u>15D</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>P</u> / <u>F</u>	<u>71.3</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
6	<u>H</u> VB-APS <u>1</u> -PSU- <u>16D</u> Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / <u>F</u>	<u>10.5</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
7	<u>H</u> VB-APS <u>1</u> -PSU- <u>17E</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>P</u> / <u>F</u>	<u>68.6</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
8	<u>H</u> VB-APS <u>1</u> -PSU- <u>18E</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / <u>F</u>	<u>68.8</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
9	<u>H</u> VB-APS <u>1</u> -PSU- <u>19E</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>P</u> / <u>F</u>	<u>71.2</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
10	<u>H</u> VB-APS <u>1</u> -PSU- <u>20E</u> Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / <u>F</u>	<u>10.1</u> mA	<u>P</u> / <u>F</u>	<u>0</u> mA	<u>P</u> / <u>F</u>
Remarks: P / F = Pass / Fail, * Acceptance Criteria for Output Current during the Earth Fault Simulation is $\pm$ 5% of before the Fault						
Comment:						



Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of AMNR)	Name: Andy Tang	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	3883-APS-SEA-17	Page:	
Ref. Dwg. No.:	3883/MEP/APS/HVB/1604/1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4B of 5)						
G) Functional Test for the Constant Current Control Mode			Cabinets ID: <u>H</u> -VB-APS <u>I</u> -ESP-PSC-0 <u>I</u>			
(TCP Section 4.6.4)						
Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	<u>H</u> VB-APS <u>I</u> -PSU- <u>01</u> A Subassembly <u>14</u> kV (<u>21</u>)	<u>P</u> / F	<u>65.1</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
2	<u>H</u> VB-APS <u>I</u> -PSU- <u>02</u> A Subassembly <u>14</u> kV (<u>22</u>)	<u>P</u> / F	<u>67.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
3	<u>H</u> VB-APS <u>I</u> -PSU- <u>03</u> A Subassembly <u>14</u> kV (<u>23</u>)	<u>P</u> / F	<u>67.7</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
4	<u>H</u> VB-APS <u>I</u> -PSU- <u>04</u> A Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / F	<u>1.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
5	<u>H</u> VB-APS <u>I</u> -PSU- <u>05</u> B Subassembly <u>14</u> kV (<u>21</u>)	<u>P</u> / F	<u>67.4</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
6	<u>H</u> VB-APS <u>I</u> -PSU- <u>06</u> B Subassembly <u>14</u> kV (<u>22</u>)	<u>P</u> / F	<u>71.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
7	<u>H</u> VB-APS <u>I</u> -PSU- <u>07</u> B Subassembly <u>14</u> kV (<u>23</u>)	<u>P</u> / F	<u>72.1</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
8	<u>H</u> VB-APS <u>I</u> -PSU- <u>08</u> B Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / F	<u>12.3</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
9	<u>H</u> VB-APS <u>I</u> -PSU- <u>09</u> C Subassembly <u>14</u> kV (<u>21</u>)	<u>P</u> / F	<u>77.1</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
10	<u>H</u> VB-APS <u>I</u> -PSU- <u>10</u> C Subassembly <u>14</u> kV (<u>22</u>)	<u>P</u> / F	<u>70.1</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F

Remarks: P / F = Pass / Fail,
* Acceptance Criteria for Output Current during the Earth Fault Simulation is $\pm 5\%$ of before the Fault

Comment:

Test / Checked By : REW No.: W13367 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB I-1	Room Name:	
T&C Plan Ref. No:	J2881-APS-5-107	Page:	
Ref. Dwg. No.:	J2881/MB/APS/HVB/1604k/1605 & 1606		


Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 5 of 5)

H) Functional Test for Build-in Door Limit and Door Limit Switches (TCP Section 4.6.8 & 4.6.9)

Items	Circuit No. or Details of Equipment	Build-in Door Limit Switch Front and Rear			Limit Switch Signal at Rear of Cabinet Door correctly to APS PLC	Result
		Cooling Unit switch off ~15s when opened cabinet door	Cooling Unit Switch On ~15s after closed cabinet door	Condenser Fan & Compressor switch on after ~3 mins closed cabinet door		
1	Build-in Door Limit Switch at Cabinet Front Door	N/A	N/A	N/A	N/A	P/F
2	Build-in Door Limit Switch at Cabinet Rear Door	N/A	N/A	N/A	N/A	P/F
3	Limit Switch at Rear of Cabinet Door	N/A	N/A	N/A	✓	P/F



Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By: REW No.: W133567 Grade Bf/H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of AMMV)	Name: Andy Tang	Signature: 	Date: 14 Aug 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:




Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / HVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	H VB-APS ² -ESP-PSC-0 1&02	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP02-1
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) F / NA	
b.	Check clearance space (≥1400mm front, ≥600mm rear) per EMSD CoP	(P) F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: W133567 Grade W BTH (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Raymond Lan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	WVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	Ⓟ F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	Ⓟ F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	Ⓟ F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	Ⓟ F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: 	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of )	Name: 	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of )	Name: 	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 3A of 3)
F) Equipment List for HV Power Supply Cabinet (TCP Section 4.3.3)

Cabinets ID: <u>H VB-APS₂ -PSU-01</u> ¹			Main Switch Rating: 80A		
Location : ESP HV Switch Room <u>01</u> 02			Supply Fed From: HVB-DB-ESP02-1		
Item	Equipment ID / Description	Brand / Model No.		Serial No.	Check
1	19" Equipment Rack	Rittal		24244-02-15	☒
2	Top Cabinet Cooling Unit	Rittal	SK 3385.500	N/A	☒
3	<u>H VB-APS₂ -PSU-01</u> <u>A</u> Subassembly <u>Ionizer 1</u>	FUG	HCP 1600-20000 MOD	24244-01-141	☒
4	<u>H VB-APS₂ -PSU-02</u> <u>A</u> Subassembly <u>Ionizer 2</u>	FUG	HCP 1600-20000 MOD	24244-01-142	☒
5	<u>H VB-APS₂ -PSU-03</u> <u>A</u> Subassembly <u>Ionizer 3</u>	FUG	HCP 1600-20000 MOD	24244-01-143	☒
6	<u>H VB-APS₂ -PSU-04</u> <u>A</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-144	☒
7	<u>H VB-APS₂ -PSU-05</u> <u>B</u> Subassembly <u>Ionizer 1</u>	FUG	HCP 1600-20000 MOD	24244-01-145	☒
8	<u>H VB-APS₂ -PSU-06</u> <u>B</u> Subassembly <u>Ionizer 2</u>	FUG	HCP 1600-20000 MOD	24244-01-146	☒
9	<u>H VB-APS₂ -PSU-07</u> <u>B</u> Subassembly <u>Ionizer 3</u>	FUG	HCP 1600-20000 MOD	24244-01-147	☒
10	<u>H VB-APS₂ -PSU-08</u> <u>B</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-148	☒
11	<u>H VB-APS₂ -PSU-09</u> <u>C</u> Subassembly <u>Ionizer 1</u>	FUG	HCP 1600-20000 MOD	24244-01-149	☒
12	<u>H VB-APS₂ -PSU-10</u> <u>C</u> Subassembly <u>Ionizer 2</u>	FUG	HCP 1600-20000 MOD	24244-01-150	☒
Comment:					

Test / Checked By : REW No.: <u>W133567</u> Grade <u>B+H</u> (Name of CTA Representative)	Name: <u>HO TUNG</u>	Signature: <u>Ho Tung</u>	Date: <u>14/08/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>Gee</u>)	Name: <u>Raymond Law</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>Ammy</u>)	Name: <u>Andy Tang</u>	Signature: <u>me Tang</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 3B of 3)					
F) Equipment List for HV Power Supply Cabinet (TCP Section 4.3.3)					
Cabinets ID: <u>H_VB-APS</u> ² -ESP-PSC-0 ²			Main Switch Rating: 80A		
Location : ESP HV Switch Room <u>01</u> 02			Supply Fed From: HVB-DB-ESP02-2		
Item	Equipment ID / Description	Brand / Model No.		Serial No.	Check
1	19" Equipment Rack	Rittal		24244-02-16	☒
2	Top Cabinet Cooling Unit	Rittal	SK 3385.500	N/A	☒
3	<u>H_VB-APS</u> ² -PSU- <u>11</u> <u>C</u> Subassembly <u>Ionizer</u> ³	FUG	HCP 1600-20000 MOD	24244-01-151	☒
4	<u>H_VB-APS</u> ² -PSU- <u>12</u> <u>C</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-152	☒
5	<u>H_VB-APS</u> ² -PSU- <u>13</u> <u>D</u> Subassembly <u>Ionizer</u> ¹	FUG	HCP 1600-20000 MOD	24244-01-153	☒
6	<u>H_VB-APS</u> ² -PSU- <u>14</u> <u>D</u> Subassembly <u>Ionizer</u> ²	FUG	HCP 1600-20000 MOD	24244-01-154	☒
7	<u>H_VB-APS</u> ² -PSU- <u>15</u> <u>D</u> Subassembly <u>Ionizer</u> ³	FUG	HCP 1600-20000 MOD	24244-01-155	☒
8	<u>H_VB-APS</u> ² -PSU- <u>16</u> <u>D</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-156	☒
9	<u>H_VB-APS</u> ² -PSU- <u>17</u> <u>E</u> Subassembly <u>Ionizer</u> ¹	FUG	HCP 1600-20000 MOD	24244-01-157	☒
10	<u>H_VB-APS</u> ² -PSU- <u>18</u> <u>E</u> Subassembly <u>Ionizer</u> ²	FUG	HCP 1600-20000 MOD	24244-01-158	☒
11	<u>H_VB-APS</u> ² -PSU- <u>19</u> <u>E</u> Subassembly <u>Ionizer</u> ³	FUG	HCP 1600-20000 MOD	24244-01-159	☒
12	<u>H_VB-APS</u> ² -PSU- <u>20</u> <u>E</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-160	☒
Comment:					

Test / Checked By : REW No.: <u>N/133567</u> Grade <u>BTH</u> (Name of CTA Representative)	Name: <u>HO TUNG</u>	Signature: <u>Ho Tung</u>	Date: <u>14/08/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>Bel</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>Ammy</u>)	Name: <u>Andy Tong</u>	Signature: <u>meTung</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB/HVB/KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	HVB-APS2-ESP-PSC-01	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02	Supply Fed From:	HVB-DB-ESP 02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	HVB-APS2-PSU-01 Subassembly I1	RCBO	16A SP	0.12	P / F / NA
2	HVB-APS2-PSU-02 Subassembly I2	RCBO	16A SP	0.14	P / F / NA
3	HVB-APS2-PSU-03 Subassembly I3	RCBO	16A SP	0.15	P / F / NA
4	HVB-APS2-PSU-04 Subassembly C	RCBO	16A SP	0.15	P / F / NA
5	HVB-APS2-PSU-05 Subassembly I1	RCBO	16A SP	0.14	P / F / NA
6	HVB-APS2-PSU-06 Subassembly I2	RCBO	16A SP	0.15	P / F / NA
7	HVB-APS2-PSU-07 Subassembly I3	RCBO	16A SP	0.17	P / F / NA
8	HVB-APS2-PSU-08 Subassembly C	RCBO	16A SP	0.14	P / F / NA
9	HVB-APS2-PSU-09 Subassembly I1	RCBO	16A SP	0.13	P / F / NA
10	HVB-APS2-PSU-10 Subassembly I2	RCBO	16A SP	0.16	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of GLL)	Name: Raymond Lam	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of AMM JV)	Name: Patrick Yung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / <u>HVB</u> / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	<u>HVB-APS2-ESP-PSC-02</u>	Main Switch Rating:	80A		
Location:	ESP HV Switch Room <u>01</u> / 02	Supply Fed From:	<u>HVB-DB-ESP 02</u>		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	<u>HVB-APS2-PSU-11</u> Subassembly <u>I3</u>	RCBO	16A SP	0.13	<u>P</u> /F/NA
2	<u>HVB-APS2-PSU-12</u> Subassembly <u>C</u>	RCBO	16A SP	0.14	<u>P</u> /F/NA
3	<u>HVB-APS2-PSU-13</u> Subassembly <u>I1</u>	RCBO	16A SP	0.14	<u>P</u> /F/NA
4	<u>HVB-APS2-PSU-14</u> Subassembly <u>I2</u>	RCBO	16A SP	0.14	<u>P</u> /F/NA
5	<u>HVB-APS2-PSU-15</u> Subassembly <u>I3</u>	RCBO	16A SP	0.14	<u>P</u> /F/NA
6	<u>HVB-APS2-PSU-16</u> Subassembly <u>C</u>	RCBO	16A SP	0.14	<u>P</u> /F/NA
7	<u>HVB-APS2-PSU-17</u> Subassembly <u>I1</u>	RCBO	16A SP	0.15	<u>P</u> /F/NA
8	<u>HVB-APS2-PSU-18</u> Subassembly <u>I2</u>	RCBO	16A SP	0.14	<u>P</u> /F/NA
9	<u>HVB-APS2-PSU-19</u> Subassembly <u>I3</u>	RCBO	16A SP	0.17	<u>P</u> /F/NA
10	<u>HVB-APS2-PSU-20</u> Subassembly <u>C</u>	RCBO	16A SP	0.16	<u>P</u> /F/NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for the Max Earth Fault Loop Impedance shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: <u>W133567</u> Grade <u>H</u> (Name of CTA Representative)	Name: <u>H-to try</u>	Signature: 	Date: <u>17/09/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: 	Date: <u>17/09/2025</u>
Witnessed By : (Name of <u>GUL</u>)	Name: <u>Reginal Lam</u>	Signature: 	Date: <u>17/09/2025</u>
Witnessed By : (Name of <u>AMM IV</u>)	Name: <u>Patrick Yung</u>	Signature: 	Date: <u>17/09/2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / <u>HVB</u> / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS ² -ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room (01)/ 02		Supply Fed From:	HVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	37	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.5	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.6	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.5	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Bryan Lam	Signature: 	Date: 17/09/2025
Witnessed By : (Name of ANMJV)	Name: Patrick Yung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS2 -ESP-PSC-02			Main Switch Rating:	80A	
Location:	ESP HV Switch Room 01 / 02			Supply Fed From:	HVB-DB-ESP02 HVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	27	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	26.9	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.5	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.3	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	26.8	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.9	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	26.8	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	26.2	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of ANM JV)	Name: Patrick Yung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36882
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	HVB-APS2-ESP-PSC-01		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01/02		Supply Fed From:		HVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: W133567 Grade H (Name of CIA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of GLL)	Name: Raymond Lam	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of AMNTV)	Name: Patrick Yung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36852
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB KVB	Room Name:	HV Room 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)


ESP HV Power Supply Cabinets Information

Cabinets ID:		HVB-APS 2-ESP-PSC-02		Main Switch Rating:		80A	
Location:		ESP HV Switch Room 01/02		Supply Fed From:		HVB-DB-ESP 02	
Circuit No. or Details of Equipment		Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable							
Comment:							

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Rozal Lam	Signature: 	Date: 17/09/2025
Witnessed By : (Name of AMNTV)	Name: Patrick Yung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855-A 36849A (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (4)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					Ⓟ / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					Ⓟ / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					Ⓟ / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch RoomⓉ/ 02		To:	APS Plenum No.01 / Ⓣ/ 03 Sub-assemblyⓐ B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H _{VB} -APS ₂ -HVC- ₀₁ Ionizer	39.5	0.79	0.395	0.968	Ⓟ / F / NA
2	H _{VB} -APS ₂ -HVC- ₀₂ Ionizer	39.5		0.395	0.968	Ⓟ / F / NA
3	H _{VB} -APS ₂ -HVC- ₀₃ Ionizer	38.5	0.77	0.385	0.943	Ⓟ / F / NA
4	H _{VB} -APS ₂ -HVC- ₀₄ Collector	38.5		0.385	0.943	Ⓟ / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025		
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)						
Comment:	Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length Passing Criteria = 0.0245*Cable Length					

Test / Checked By : REW No.: W133561 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMT JV)	Name: Andy Tong	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A (P)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (P)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room① / 02	To:	APS Plenum No.01 / ② / 03 Sub-assembly③ B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS ² -HVC- ⁰¹ Ionizer	39.5	220G	266G	④ F / NA
2	H VB-APS ² -HVC- ⁰² Ionizer	39.5	250G	245G	④ F / NA
3	H VB-APS ² -HVC- ⁰³ Ionizer	38.5	245G	225G	④ F / NA
4	H VB-APS ² -HVC- ⁰⁴ Collector	38.5	244G	233G	④ F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₂ -HVC- ₀₁ Ionizer	20	1	20.2 kV
2	H VB-APS ₂ -HVC- ₀₂ Ionizer	20	1	20.2 kV
3	H VB-APS ₂ -HVC- ₀₃ Ionizer	20	1	20.2 kV
4	H VB-APS ₂ -HVC- ₀₄ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Ann JV)	Name: Andy Tong	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855-A <i>36849A</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 <i>36851A</i>
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	(P) / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	(P) / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	(P) / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room (01) / 02	To:	APS Plenum No.01 / (02) / 03 Sub-assembly A (B) / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H VB-APS ₂ -HVC- ₀₅ Ionizer	37.5	0.75	0.375	0.919	(P) / F / NA
2	H VB-APS ₂ -HVC- ₀₆ Ionizer	37.5		0.375	0.919	(P) / F / NA
3	H VB-APS ₂ -HVC- ₀₇ Ionizer	36.5	0.74	0.37	0.894	(P) / F / NA
4	H VB-APS ₂ -HVC- ₀₈ Collector	36.5		0.37	0.894	(P) / F / NA


C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)

Comment: Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length
 Passing Criteria = 0.0245 * Cable Length

Test / Checked By : REW No.: <i>W133567</i> Grade <i>B+H</i> (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of <i>AMNDV</i>)	Name: <i>Andy Tang</i>	Signature: <i>me Tang</i>	Date: <i>14/08/2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36849A (P)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A (P)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room01/ 02	To:	APS Plenum No.01 / 02/ 03 Sub-assembly A / B C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS 2 -HVC- 05 Ionizer	37.5	243G	235G	P F / NA
2	H VB-APS 2 -HVC- 06 Ionizer	37.5	245G	214G	P F / NA
3	H VB-APS 2 -HVC- 07 Ionizer	36.5	234G	235G	P F / NA
4	H VB-APS 2 -HVC- 08 Collector	36.5	224G	235G	P F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₂ -HVC- ₀₁ Ionizer	20	1	20.2 kV
2	H VB-APS ₂ -HVC- ₀₂ Ionizer	20	1	20.2 kV
3	H VB-APS ₂ -HVC- ₀₃ Ionizer	20	1	20.2 kV
4	H VB-APS ₂ -HVC- ₀₄ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade 3+17 (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMNJV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A <i>36851A</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 <i>36851A</i>
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					(P) / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					(P) / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					(P) / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room (01) / 02		To:	APS Plenum No.01 / (02) / 03 Sub-assembly A / B / (C) D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H _{VB} -APS ₂ -HVC- ₀₉ Ionizer	35.5	0.72	0.36	0.87	(P) / F / NA
2	H _{VB} -APS ₂ -HVC- ₁₀ Ionizer	35.5		0.36	0.87	(P) / F / NA
3	H _{VB} -APS ₂ -HVC- ₁₁ Ionizer	34.5	0.70	0.33	0.845	(P) / F / NA
4	H _{VB} -APS ₂ -HVC- ₁₂ Collector	34.5		0.33	0.845	(P) / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025		
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)						
Comment: Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length Passing Criteria = 0.0245 * Cable Length						

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMJV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36851A (✓)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No.01 / (02) / 03 Sub-assembly A / B (C) / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS ² -HVC- ⁰⁹ Ionizer	35.5	230G	215G	(P) F / NA
2	H VB-APS ² -HVC- ¹⁰ Ionizer	35.5	255G	225G	(P) F / NA
3	H VB-APS ² -HVC- ¹¹ Ionizer	34.5	224G	256G	(P) F / NA
4	H VB-APS ² -HVC- ¹² Collector	34.5	265G	224G	(P) F / NA

Step 2 - Maximum Voltage Withstand Test



Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ² -HVC- ⁰⁹ Ionizer	20	1	20.2 kV
2	H VB-APS ² -HVC- ¹⁰ Ionizer	20	1	20.2 kV
3	H VB-APS ² -HVC- ¹¹ Ionizer	20	1	20.2 kV
4	H VB-APS ² -HVC- ¹² Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CIA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMJV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855-A-36849A7
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	36851A7
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					Ⓟ / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					Ⓟ / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					Ⓟ / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch RoomⓈ / 02		To:	APS Plenum No.01 / Ⓢ / 03 Sub-assembly A / B / C / Ⓢ E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H VB-APS ² -HVC- ¹³ Ionizer	30.5	0.64	0.32	0.747	Ⓟ / F / NA
2	H VB-APS ² -HVC- ¹⁴ Ionizer	30.5		0.32	0.747	Ⓟ / F / NA
3	H VB-APS ² -HVC- ¹⁵ Ionizer	29.5	0.62	0.31	0.723	Ⓟ / F / NA
4	H VB-APS ² -HVC- ¹⁶ Collector	29.5		0.31	0.723	Ⓟ / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025		
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)						
Comment:	Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length Passing Criteria = 0.0245 * Cable Length					

Test / Checked By : REW No.: W133567 Grade B+M (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMM JV)	Name: Andy Tong	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36851A (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)					
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)					
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D E	
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS 2 -HVC- 13 Ionizer	30.5	235G	266G	P / F / NA
2	H VB-APS 2 -HVC- 14 Ionizer	30.5	232G	253G	P / F / NA
3	H VB-APS 2 -HVC- 15 Ionizer	29.5	252G	267G	P / F / NA
4	H VB-APS 2 -HVC- 16 Collector	29.5	238G	247G	P / F / NA
Step 2 - Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage	
1	H VB-APS 2 -HVC- 13 Ionizer	20	1	20.2 kV	
2	H VB-APS 2 -HVC- 14 Ionizer	20	1	20.2 kV	
3	H VB-APS 2 -HVC- 15 Ionizer	20	1	20.2 kV	
4	H VB-APS 2 -HVC- 16 Collector	20	1	20.2 kV	
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025	
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MOhm (*) for HV DC Cable and 30MOhm for ESP Cell					
Comment:					

Test / Checked By : REW No.: W133507 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amm JV)	Name: Andy Tong	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855-H-36851A(4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 36851A(4)
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	(P) / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	(P) / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	(P) / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room(01) / 02	To:	APS Plenum No.01 / (02) / 03 Sub-assembly A / B / C / D / (E)			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H VB-APS ² -HVC- ¹⁷ Ionizer	28.5	0.60	0.30	0.698	(P) / F / NA
2	H VB-APS ² -HVC- ¹⁸ Ionizer	28.5		0.30	0.698	(P) / F / NA
3	H VB-APS ² -HVC- ¹⁹ Ionizer	27.5	0.58	0.29	0.674	(P) / F / NA
4	H VB-APS ² -HVC- ²⁰ Collector	27.5		0.29	0.674	(P) / F / NA


C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)

Comment:	Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length Passing Criteria = 0.0245 * Cable Length
----------	---

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMN)	Name: Andy Tang	Signature: we Tang	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A <i>36849A (✓)</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025 <i>36851A (✓)</i>
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room①/ 02	To:	APS Plenum No.01 / ②/ 03 Sub-assembly A / B / C / D / ⑤		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS ₂ -HVC- ₁₇ Ionizer	28.5	254G	239G	⑤ F / NA
2	H VB-APS ₂ -HVC- ₁₈ Ionizer	28.5	237G	234G	⑤ F / NA
3	H VB-APS ₂ -HVC- ₁₉ Ionizer	27.5	293G	255G	⑤ F / NA
4	H VB-APS ₂ -HVC- ₂₀ Collector	27.5	234G	267G	⑤ F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₂ -HVC- ₁₇ Ionizer	20	1	20.2 kV
2	H VB-APS ₂ -HVC- ₁₈ Ionizer	20	1	20.2 kV
3	H VB-APS ₂ -HVC- ₁₉ Ionizer	20	1	20.2 kV
4	H VB-APS ₂ -HVC- ₂₀ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6818355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: <i>W133507</i> Grade <i>B+H</i> (Name of CTA Representative)	Name: HO TUNG	Signature: <i>[Signature]</i>	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: <i>[Signature]</i>	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 14/08/2025
Witnessed By : (Name of <i>AMM JV</i>)	Name: <i>Andy Tong</i>	Signature: <i>me Tong</i>	Date: <i>14/08/2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MRP/APS/HVR/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)

A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location:	ESP HV Switch Room 01/ 02	
Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APS2-PSC-01 Main Earthing	0.1	P / F / NA
APS2-PSC-01 0V Earthing	0.1	P / F / NA
APS2-PSC-02 Main Earthing	0.1	P / F / NA
APS2-PSC-02 0V Earthing	0.1	P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for Reading of Continuity test should be $<1\Omega$		
Comment:		

Test / Checked By : REW No.: <u>W133569</u> Grade <u>BTH</u> (Name of CTA Representative)	Name: <u>HO TUNG</u>	Signature: <u>[Signature]</u>	Date: <u>14/08/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>14/08/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Boris Yan</u>	Signature: <u>[Signature]</u>	Date: <u>14/08/2025</u>
Witnessed By : (Name of <u>AMMTR</u>)	Name: <u>Andy Tang</u>	Signature: <u>[Signature]</u>	Date: <u>14/08/2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)



ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS_2-ESP-PSC-01	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP02-1		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	H_VB-APS_2-PSU-01 A Subassembly Ionizer 1	RCBO	16A SP	0.13	Ⓟ / F / NA
2	H_VB-APS_2-PSU-02 A Subassembly Ionizer 2	RCBO	16A SP	0.14	Ⓟ / F / NA
3	H_VB-APS_2-PSU-03 A Subassembly Ionizer 3	RCBO	16A SP	0.12	Ⓟ / F / NA
4	H_VB-APS_2-PSU-04 A Subassembly Collector	RCBO	16A SP	0.14	Ⓟ / F / NA
5	H_VB-APS_2-PSU-05 B Subassembly Ionizer 1	RCBO	16A SP	0.14	Ⓟ / F / NA
6	H_VB-APS_2-PSU-06 B Subassembly Ionizer 2	RCBO	16A SP	0.12	Ⓟ / F / NA
7	H_VB-APS_2-PSU-07 B Subassembly Ionizer 3	RCBO	16A SP	0.13	Ⓟ / F / NA
8	H_VB-APS_2-PSU-08 B Subassembly Collector	RCBO	16A SP	0.12	Ⓟ / F / NA
9	H_VB-APS_2-PSU-09 C Subassembly Ionizer 1	RCBO	16A SP	0.13	Ⓟ / F / NA
10	H_VB-APS_2-PSU-10 C Subassembly Ionizer 2	RCBO	16A SP	0.12	Ⓟ / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Impedance shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: W133587 Grade BTH (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMIV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:



Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS_2-ESP-PSC-0_2	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP02-2		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	H_VB-APS_2-PSU-11_C Subassembly Ionizer 3	RCBO	16A SP	0.15	Ⓟ / F / NA
2	H_VB-APS_2-PSU-12_C Subassembly Collector	RCBO	16A SP	0.13	Ⓟ / F / NA
3	II_VB-APS_2-PSU-13_D Subassembly Ionizer 1	RCBO	16A SP	0.12	Ⓟ / F / NA
4	H_VB-APS_2-PSU-14_D Subassembly Ionizer 2	RCBO	16A SP	0.13	Ⓟ / F / NA
5	H_VB-APS_2-PSU-15_D Subassembly Ionizer 3	RCBO	16A SP	0.14	Ⓟ / F / NA
6	H_VB-APS_2-PSU-16_D Subassembly Collector	RCBO	16A SP	0.13	Ⓟ / F / NA
7	H_VB-APS_2-PSU-17_E Subassembly Ionizer 1	RCBO	16A SP	0.14	Ⓟ / F / NA
8	H_VB-APS_2-PSU-18_E Subassembly Ionizer 2	RCBO	16A SP	0.12	Ⓟ / F / NA
9	II_VB-APS_2-PSU-19_E Subassembly Ionizer 3	RCBO	16A SP	0.13	Ⓟ / F / NA
10	II_VB-APS_2-PSU-20_E Subassembly Collector	RCBO	16A SP	0.12	Ⓟ / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.					
Comment:					

Test / Checked By : REW No.: W133587 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Am M JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)





C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS ² -ESP-PSC-0 ¹		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02		Supply Fed From:	HVB-DB-ESP02-1		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	33.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	37.3	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	35.1	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	32.1	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
 Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: W133567 Grade BTH (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)



C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS ² -ESP-PSC-0 ²		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP02-2		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	37.3	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	23.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	28.5	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.4	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.5	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	34.5	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.8	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	32.1	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: W133507 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:




Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS ² -ESP-PSC-01		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		11VB-DB-ESP02-1	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
A/C Unit	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: W133587 Grade B+M (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMJV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:




Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No.:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS ² -ESP-PSC-0 ²		Main Switch Rating:		80A	
Location:	ESP HV Switch Room01 / 02		Supply Fed From:		IIVB-DB-ESP02-2	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
A/C Unit	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: W133587 Grade BTH (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Am MIV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 5 of 5)

E) Bonding Continuity Test

Equipment Description	Equipotential Bonding (Ω)	Supplementary Bonding (Ω)	Test Result
APS2-PSC-01 Main Earthing Terminal	0.1	N/A	(P) / F / NA
Cabinet Door	N/A	0.1	(P) / F / NA
Trunking	N/A	0.1	(P) / F / NA
Cable Tray	N/A	0.1	(P) / F / NA
PSU case	N/A	0.1	(P) / F / NA
			P / F / NA
APS2-PSC-02 Main Earthing Terminal	0.1	N/A	(P) / F / NA
Cabinet Door	N/A	0.1	(P) / F / NA
Trunking	N/A	0.1	(P) / F / NA
Cable Tray	N/A	0.1	(P) / F / NA
PSU case	N/A	0.1	(P) / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria of the Reading of Continuity test should be $<1\Omega$.			
Comment:			

Test / Checked By : REW No.: <i>w133567</i> Grade <i>B+</i> (Name of CTA Representative)	Name: HO TUNG	Signature: <i>Ho Tung</i>	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: <i>John Chan</i>	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: <i>Boris Yan</i>	Date: 14/08/2025
Witnessed By : (Name of <i>Amn JV</i>)	Name: <i>Andy Tong</i>	Signature: <i>Andy Tong</i>	Date: <i>14/08/2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	AVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-117	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	--

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly A (1 st Col. Ionizer to Earth)	237 G / 255 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	262 G / 275 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly A (2 nd Col. Ionizer to Earth)	234 G / 245 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	288 G / 270 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly A (3 rd Col. Ionizer to Earth)	250 G / 260 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	270 G / 266 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly A (1 st to 3 rd Col. Collector the Earth)	250 G / 236 G / 255 G (1 st Col.) (2 nd Col.) (3 rd Col.)	284 G / 275 G / 228 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA





B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade PA-1 (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AM JV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / HVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-I17	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 02	To:	APS Plenum No.01 02 / 03 Sub-assembly A / B / C / D / E
-------	--------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly B (1 st Col. Ionizer to Earth)	233G / 248G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	20G / 260G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly B (2 nd Col. Ionizer to Earth)	233G / 250G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	266G / 250G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly B (3 rd Col. Ionizer to Earth)	277G / 267G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	250G / 263G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly B (1 st to 3 rd Col. Collector the Earth)	212G / 233G / 256G (1 st Col.) (2 nd Col.) (3 rd Col.)	205G / 253G / 249G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA




B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B+H1 (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AMMJV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report

Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	AVD / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-117	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly C (1 st Col. Ionizer to Earth)	231 G / 234 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	241 G / 253 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly C (2 nd Col. Ionizer to Earth)	266 G / 261 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	232 G / 242 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly C (3 rd Col. Ionizer to Earth)	260 G / 273 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	265 G / 268 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly C (1 st to 3 rd Col. Collector the Earth)	212 G / 218 G / 222 G (1 st Col.) (2 nd Col.) (3 rd Col.)	230 G / 241 G / 258 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA



B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133569 Grade BH (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AMMJV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36834A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / HVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-I17	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	--

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly D (1 st Col. Ionizer to Earth)	213 G / 215 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	248 G / 256 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly D (2 nd Col. Ionizer to Earth)	267 G / 260 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	273 G / 275 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly D (3 rd Col. Ionizer to Earth)	280 G / 271 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	277 G / 265 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly D (1 st to 3 rd Col. Collector the Earth)	232 G / 222 G / 222 G (1 st Col.) (2 nd Col.) (3 rd Col.)	240 G / 226 G / 233 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA




B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade BTH (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	WVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-117	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly E (1 st Col. Ionizer to Earth)	220 G / 235 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	236 G / 247 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly B (2 nd Col. Ionizer to Earth)	226 G / 233 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	225 G / 260 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly E (3 rd Col. Ionizer to Earth)	245 G / 277 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	256 G / 272 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly B (1 st to 3 rd Col. Collector the Earth)	246 G / 230 G / 249 G (1 st Col.) (2 nd Col.) (3 rd Col.)	265 G / 266 G / 251 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA




B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AMMDV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No.:	J883-APS-S-I-II	Page:	
Ref. Dwg. No.:	J883/MEP/APS/HVB/604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2A of 5)

C) ESP HV Power Supply Cabinets Information

Cabinets ID:	HVB-APS2-ESP-PSC-01	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01/02	Fed From:	HVB-DB-ZSP2-1

D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)



Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	HVB-APS2-PSU-01A Subassembly 14 kV (I1)	14.0	71.2	14.1	P / F
2	HVB-APS2-PSU-02A Subassembly 14 kV (I2)	14.0	73.9	14.1	P / F
3	HVB-APS2-PSU-03A Subassembly 14 kV (I3)	14.0	75.1	14.1	P / F
4	HVB-APS2-PSU-04A Subassembly 6.5 kV (C)	6.5	17.1	6.6	P / F
5	HVB-APS2-PSU-05B Subassembly 14 kV (I1)	14.0	75.2	14.1	P / F
6	HVB-APS2-PSU-06B Subassembly 14 kV (I2)	14.0	74.1	14.1	P / F
7	HVB-APS2-PSU-07B Subassembly 14 kV (I3)	14.0	77.7	14.1	P / F
8	HVB-APS2-PSU-08B Subassembly 6.5 kV (C)	6.5	13.9	6.6	P / F
9	HVB-APS2-PSU-09C Subassembly 14 kV (I1)	14.0	75.1	14.0	P / F
10	HVB-APS2-PSU-10C Subassembly 14 kV (I2)	14.0	71.2	14.0	P / F

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
DC Voltage Meter	HVP-40DM	20230668	202025 of 11/1226	11/08/2025

Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$

Comment:

Test / Checked By : REW No.: WBS567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of AMMTV)	Name: Andy Tong	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J383-APS-S-I-17	Page:	
Ref. Dwg. No.:	J383/MEP/APS/HVB/1605 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2B of 5)					
C) ESP HV Power Supply Cabinets Information					
Cabinets ID:	HVB-APS2-ESP-PSC-02	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02	Fed From:	HVB-DB-ESP02-2		
D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)					
Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	HVB-APS2-PSU-11 Subassembly 1kV (I1)	14.0	71.2	14.0	P / F
2	HVB-APS2-PSU-12 Subassembly 1.5kV (I2)	6.5	12.3	6.5	P / F
3	HVB-APS2-PSU-13 Subassembly 1kV (I1)	14.0	75.4	14.0	P / F
4	HVB-APS2-PSU-14 Subassembly 1kV (I2)	14.0	77.1	14.0	P / F
5	HVB-APS2-PSU-15 Subassembly 1kV (I3)	14.0	74.2	14.0	P / F
6	HVB-APS2-PSU-16 Subassembly 6.5kV (C)	6.5	12.1	6.5	P / F
7	HVB-APS2-PSU-17 Subassembly 1kV (I1)	14.0	74.5	14.0	P / F
8	HVB-APS2-PSU-18 Subassembly 1kV (I2)	14.0	77.2	14.0	P / F
9	HVB-APS2-PSU-19 Subassembly 1kV (I3)	14.0	75.3	14.0	P / F
10	HVB-APS2-PSU-20 Subassembly 6.5kV (C)	6.5	12.2	6.5	P / F
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
DC Voltage Meter	HVP-40PM	20230668	20250811226	11/08/2025	
Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$					
Comment:					

Test / Checked By : REW No.: W135517 Grade BTH (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AMMOV)	Name: Andy Tong	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	3685410
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	72883 APS-G2-17	Page:	
Ref. Dwg. No.:	72883 MED/APS/LNB/1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4A of 5)

G) Functional Test for the Constant Current Control Mode

Cabinets ID: HVB-APS2-ESP-PSC-01

(TCP Section 4.6.4)

Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	HVB-APS2-PSU-01A Subassembly 16 kV (Z1)	P / F	71.1 mA	P / F	0 mA	P / F
2	HVB-APS2-PSU-02A Subassembly 16 kV (Z2)	P / F	72.8 mA	P / F	0 mA	P / F
3	HVB-APS2-PSU-03A Subassembly 16 kV (Z3)	P / F	73.6 mA	P / F	0 mA	P / F
4	HVB-APS2-PSU-04A Subassembly 16 kV (C)	P / F	12.1 mA	P / F	0 mA	P / F
5	HVB-APS2-PSU-05B Subassembly 16 kV (Z1)	P / F	71.2 mA	P / F	0 mA	P / F
6	HVB-APS2-PSU-06B Subassembly 16 kV (Z2)	P / F	77.1 mA	P / F	0 mA	P / F
7	HVB-APS2-PSU-07B Subassembly 16 kV (Z3)	P / F	77.2 mA	P / F	0 mA	P / F
8	HVB-APS2-PSU-08B Subassembly 16 kV (C)	P / F	11.4 mA	P / F	0 mA	P / F
9	HVB-APS2-PSU-09C Subassembly 16 kV (Z1)	P / F	75.2 mA	P / F	0 mA	P / F
10	HVB-APS2-PSU-10C Subassembly 16 kV (Z2)	P / F	77.1 mA	P / F	0 mA	P / F

Remarks: P / F = Pass / Fail,

* Acceptance Criteria for Output Current during the Earth Fault Simulation is $\pm 5\%$ of before the Fault

Comment:

Test / Checked By : REW No.: WB3567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AMNDV)	Name: Andy Tong	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3183-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4B of 5)						
G) Functional Test for the Constant Current Control Mode			Cabinets ID: <u>HVB-APS2-ESP-PSC-02</u>			
(TCP Section 4.6.4)						
Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	<u>HVB-APS2-PSU-01</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>P</u> / F	<u>71.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
2	<u>HVB-APS2-PSU-12</u> Subassembly <u>6.5</u> kV (<u>C</u>)	<u>P</u> / F	<u>12.3</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
3	<u>HVB-APS2-PSU-13</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>P</u> / F	<u>76.9</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
4	<u>HVB-APS2-PSU-14</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / F	<u>64.5</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
5	<u>HVB-APS2-PSU-15</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>P</u> / F	<u>64.3</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
6	<u>HVB-APS2-PSU-16</u> Subassembly <u>6.5</u> kV (<u>C</u>)	<u>P</u> / F	<u>12.3</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
7	<u>HVB-APS2-PSU-17</u> Subassembly <u>10</u> kV (<u>I1</u>)	<u>P</u> / F	<u>71.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
8	<u>HVB-APS2-PSU-18</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / F	<u>65.4</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
9	<u>HVB-APS2-PSU-19</u> Subassembly <u>14</u> kV (<u>I5</u>)	<u>P</u> / F	<u>69.7</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
10	<u>HVB-APS2-PSU-20</u> Subassembly <u>6.5</u> kV (<u>C</u>)	<u>P</u> / F	<u>10.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F

Remarks: P / F = Pass / Fail,
* Acceptance Criteria for Output Current during the Earth Fault Simulation is $\pm 5\%$ of before the Fault

Comment:

Test / Checked By : REW No.: W13567 Grade: B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36854A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	13883-APS-G2-17	Page:	
Ref. Dwg. No.:	1815/MZP/APS/HVB/1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 5 of 5)

H) Functional Test for Build-in Door Limit and Door Limit Switches (TCP Section 4.6.8 & 4.6.9)

Items	Circuit No. or Details of Equipment	Build-in Door Limit Switch Front and Rear			Limit Switch Signal at Rear of Cabinet Door correctly to APS PLC	Result
		Cooling Unit switch off ~15s when opened cabinet door	Cooling Unit Switch On ~15s after closed cabinet door	Condenser Fan & Compressor switch on after ~3 mins closed cabinet door		
1	Build-in Door Limit Switch at Cabinet Front Door	N/A	N/A	N/A	N/A	P / F
2	Build-in Door Limit Switch at Cabinet Rear Door	N/A	N/A	N/A	N/A	P / F
3	Limit Switch at Rear of Cabinet Door	N/A	N/A	N/A	✓	P / F





Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: W13567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AMMOV)	Name: Andy Tang	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849A 36855A 4
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	H VB-APS ³ -ESP-PSC-0 1&02	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP03-1
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) F / NA	
b.	Check clearance space (≥1400mm front, ≥600mm rear) per EMSD CoP	(P) F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: 	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of )	Name: 	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of )	Name: 	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:





Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36819 A 36855A (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	Ⓟ / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	Ⓟ / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	Ⓟ / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	Ⓟ / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of )	Name: Raymond Law	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 4
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 3A of 3)				
F) Equipment List for HV Power Supply Cabinet (TCP Section 4.3.3)				
Cabinets ID: H VB-APS ³ -ESP-PSC-0 ¹		Main Switch Rating: 80A		
Location : ESP HV Switch Room 01 / 02		Supply Fed From: HVB-DB-ESP03-1		
Item	Equipment ID / Description	Brand / Model No.	Serial No.	Check
1	19" Equipment Rack	Rittal	24244-02-17	☒
2	Top Cabinet Cooling Unit	Rittal	SK 3385.500	☒
3	H VB-APS ³ -PSU- 01 A Subassembly Ionizer 1	FUG	HCP 1600-20000 MOD	☒
4	H VB-APS ³ -PSU- 02 A Subassembly Ionizer 2	FUG	HCP 1600-20000 MOD	☒
5	H VB-APS ³ -PSU- 03 A Subassembly Ionizer 3	FUG	HCP 1600-20000 MOD	☒
6	H VB-APS ³ -PSU- 04 A Subassembly Collector	FUG	HCP 1600-20000 MOD	☒
7	H VB-APS ³ -PSU- 05 B Subassembly Ionizer 1	FUG	HCP 1600-20000 MOD	☒
8	H VB-APS ³ -PSU- 06 B Subassembly Ionizer 2	FUG	HCP 1600-20000 MOD	☒
9	H VB-APS ³ -PSU- 07 B Subassembly Ionizer 3	FUG	HCP 1600-20000 MOD	☒
10	H VB-APS ³ -PSU- 08 B Subassembly Collector	FUG	HCP 1600-20000 MOD	☒
11	H VB-APS ³ -PSU- 09 C Subassembly Ionizer 1	FUG	HCP 1600-20000 MOD	☒
12	H VB-APS ³ -PSU- 10 C Subassembly Ionizer 2	FUG	HCP 1600-20000 MOD	☒
Comment:				

Test / Checked By : REW No.: W133587 Grade BTH (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of BCL)	Name: Raymond Lan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of AMMDV)	Name: Andy Tang	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36849-A-36855A (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/3203 & 3204		

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 3B of 3)					
F) Equipment List for HV Power Supply Cabinet (TCP Section 4.3.3)					
Cabinets ID: <u>H VB-APS³ -ESP-PSC-0²</u>			Main Switch Rating: 80A		
Location : ESP HV Switch Room 01 / <u>02</u>			Supply Fed From: HVB-DB-ESP03-2		
Item	Equipment ID / Description	Brand / Model No.		Serial No.	Check
1	19" Equipment Rack	Rittal		24244-02-18	☒
2	Top Cabinet Cooling Unit	Rittal	SK 3385.500	N/A	☒
3	<u>H VB-APS³ -PSU- 11 C</u> Subassembly <u>Ionizer 3</u>	FUG	HCP 1600-20000 MOD	24244-01-171	☒
4	<u>H VB-APS³ -PSU- 12 C</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-172	☒
5	<u>H VB-APS³ -PSU- 13 D</u> Subassembly <u>Ionizer 1</u>	FUG	HCP 1600-20000 MOD	24244-01-173	☒
6	<u>H VB-APS³ -PSU- 14 D</u> Subassembly <u>Ionizer 2</u>	FUG	HCP 1600-20000 MOD	24244-01-174	☒
7	<u>H VB-APS³ -PSU- 15 D</u> Subassembly <u>Ionizer 3</u>	FUG	HCP 1600-20000 MOD	24244-01-175	☒
8	<u>H VB-APS³ -PSU- 16 D</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-176	☒
9	<u>H VB-APS³ -PSU- 17 E</u> Subassembly <u>Ionizer 1</u>	FUG	HCP 1600-20000 MOD	24244-01-177	☒
10	<u>H VB-APS³ -PSU- 18 E</u> Subassembly <u>Ionizer 2</u>	FUG	HCP 1600-20000 MOD	24244-01-178	☒
11	<u>H VB-APS³ -PSU- 19 E</u> Subassembly <u>Ionizer 3</u>	FUG	HCP 1600-20000 MOD	24244-01-179	☒
12	<u>H VB-APS³ -PSU- 20 E</u> Subassembly <u>Collector</u>	FUG	HCP 1600-20000 MOD	24244-01-180	☒
Comment:					

Test / Checked By : REW No.: <u>W133587</u> Grade <u>B+H</u> (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>John Chan</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>GCC</u>)	Name: <u>Raymond Law</u>	Signature: <u>Raymond Law</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>AMM JV</u>)	Name: <u>Andy Tang</u>	Signature: <u>Andy Tang</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36857
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS3-ESP-PSC-01	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESPO3		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	H VB-APS3-PSU-01 Subassembly I1	RCBO	16A SP	0.16	P / F / NA
2	H VB-APS3-PSU-02 Subassembly I2	RCBO	16A SP	0.16	P / F / NA
3	H VB-APS3-PSU-03 Subassembly I3	RCBO	16A SP	0.15	P / F / NA
4	H VB-APS3-PSU-04 Subassembly C	RCBO	16A SP	0.14	P / F / NA
5	H VB-APS3-PSU-05 Subassembly I1	RCBO	16A SP	0.14	P / F / NA
6	H VB-APS3-PSU-06 Subassembly I2	RCBO	16A SP	0.16	P / F / NA
7	H VB-APS3-PSU-07 Subassembly I3	RCBO	16A SP	0.16	P / F / NA
8	H VB-APS3-PSU-08 Subassembly C	RCBO	16A SP	0.18	P / F / NA
9	H VB-APS3-PSU-09 Subassembly I1	RCBO	16A SP	0.17	P / F / NA
10	H VB-APS3-PSU-10 Subassembly I2	RCBO	16A SP	0.15	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 17/09/2025
Witnessed By : (Name of AMM JV)	Name: Patrick Kung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36857
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	HVB-APS3-ESP-PSC-02	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02	Supply Fed From:	HVB-DB-ESP03		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	HVB-APS3-PSU-11 Subassembly I3	RCBO	16A SP	0.14	P/F/NA
2	HVB-APS3-PSU-12 Subassembly C	RCBO	16A SP	0.14	P/F/NA
3	HVB-APS3-PSU-13 Subassembly I1	RCBO	16A SP	0.14	P/F/NA
4	HVB-APS3-PSU-14 Subassembly I2	RCBO	16A SP	0.13	P/F/NA
5	HVB-APS3-PSU-15 Subassembly I3	RCBO	16A SP	0.15	P/F/NA
6	HVB-APS3-PSU-16 Subassembly C	RCBO	16A SP	0.16	P/F/NA
7	HVB-APS3-PSU-17 Subassembly I1	RCBO	16A SP	0.16	P/F/NA
8	HVB-APS3-PSU-18 Subassembly I2	RCBO	16A SP	0.15	P/F/NA
9	HVB-APS3-PSU-19 Subassembly I3	RCBO	16A SP	0.15	P/F/NA
10	HVB-APS3-PSU-20 Subassembly C	RCBO	16A SP	0.16	P/F/NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 17/09/2025
Witnessed By : (Name of AMMIV)	Name: Patrick Yung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36857
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS -ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP-03		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	26.9	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	28	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	26.5	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.3	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 17/09/2025
Witnessed By : (Name of ANM JV)	Name: Patrick Yung	Signature: 	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36857
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	HVB-APS3-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP03		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	27.6	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	26.9	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	26.4	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	27	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	28	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
 Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Ryan Lam	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of AMM JV)	Name: Patrick Yung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36857
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / <u>HVB</u> / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)						
D) Functional Test and Circuitry Check (TCP Section 4.5.3)						
ESP HV Power Supply Cabinets Information						
Cabinets ID:	H VB-APS3-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP03		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: W133567 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of AMNTV)	Name: Patrick Yung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36857
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	17/09/2025
Location:	YVB / <u>HVB</u> / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)						
D) Functional Test and Circuitry Check (TCP Section 4.5.3)						
ESP HV Power Supply Cabinets Information						
Cabinets ID:	HVB-APS3-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 (02)		Supply Fed From:	HVB-DB-ESP03		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Air conditioner	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: W133367 Grade H (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of AMM JV)	Name: Patrick Yung	Signature: [Signature]	Date: 17/09/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36856A 36856A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	(P) / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	(P) / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	(P) / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result	
			Measured	Calculated	Passing Criteria		
1	H VB-APS ₃ -HVC- 01 Ionizer	46.5	0.98	0.49	1.14	P / F / NA	
2	H VB-APS ₃ -HVC- 02 Ionizer	46.5		0.49	1.14	P / F / NA	
3	H VB-APS ₃ -HVC- 03 Ionizer	45.5	0.96	0.48	1.11	P / F / NA	
4	H VB-APS ₃ -HVC- 04 Collector	45.5		0.48	1.11	P / F / NA	

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)

Comment: Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length
Passing Criteria = 0.0245 * Cable Length

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amn JV)	Name: Andy Tang	Signature: me Tang	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A (✓)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS 3 -HVC- 01 Ionizer	46.5	250G	226G	P / F / NA
2	H VB-APS 3 -HVC- 02 Ionizer	46.5	245G	255G	P / F / NA
3	H VB-APS 3 -HVC- 03 Ionizer	45.5	275G	225G	P / F / NA
4	H VB-APS 3 -HVC- 04 Collector	45.5	300G	300G	P / F / NA

Step 2 - Maximum Voltage Withstand Test



Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₃ -HVC- 01 Ionizer	20	1	20.2 kV
2	H VB-APS ₃ -HVC- 02 Ionizer	20	1	20.2 kV
3	H VB-APS ₃ -HVC- 03 Ionizer	20	1	20.2 kV
4	H VB-APS ₃ -HVC- 04 Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A 14
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	(P) / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	(P) / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	(P) / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A (B) / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H_VB-APS_3_-HVC-_05 Ionizer	44.5	0.94	0.47	1.09	(P) / F / NA
2	H_VB-APS_3_-HVC-_06 Ionizer	44.5		0.47	1.09	(P) / F / NA
3	H_VB-APS_3_-HVC-_07 Ionizer	43.5	0.92	0.46	1.066	(P) / F / NA
4	H_VB-APS_3_-HVC-_08 Collector	43.5		0.46	1.066	(P) / F / NA

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)

Comment:

Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length
Passing Criteria = 0.0245 * Cable Length

Test / Checked By : REW No.: W133507 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Ann JV)	Name: Andy Tang	Signature: we Tang	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A (B) C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS ₃ -HVC- ₀₅ Ionizer	44.5	243G	295G	(P) F / NA
2	H VB-APS ₃ -HVC- ₀₆ Ionizer	44.5	265G	284G	(P) F / NA
3	H VB-APS ₃ -HVC- ₀₇ Ionizer	43.5	244G	275G	(P) F / NA
4	H VB-APS ₃ -HVC- ₀₈ Collector	43.5	234G	235G	(P) F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₃ -HVC- ₀₁ Ionizer	20	1	20.2 kV
2	H VB-APS ₃ -HVC- ₀₂ Ionizer	20	1	20.2 kV
3	H VB-APS ₃ -HVC- ₀₃ Ionizer	20	1	20.2 kV
4	H VB-APS ₃ -HVC- ₀₄ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025




Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133507 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Am/MDV)	Name: Andy Tong	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection	Test Result				
a)	No visible damage to impair safety	(P) / F / NA				
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	(P) / F / NA				
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	(P) / F / NA				
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02 (4)	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H VB-APS ³ -HVC- ⁰⁹ Ionizer	42.5	0.90	0.45	1.041	(P) / F / NA
2	H VB-APS ³ -HVC- ¹⁰ Ionizer	42.5		0.45	1.041	(P) / F / NA
3	H VB-APS ³ -HVC- ¹¹ Ionizer	41.5	0.88	0.44	1.018	(P) / F / NA
4	H VB-APS ³ -HVC- ¹² Collector	41.5		0.44	1.018	(P) / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025		
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)						
Comment: Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length Passing Criteria = 0.0245 * Cable Length						

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amy JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS ³ -HVC- ⁰⁹ Ionizer	42.5	220G	245G	P / F / NA
2	H VB-APS ³ -HVC- ¹⁰ Ionizer	42.5	255G	265G	P / F / NA
3	H VB-APS ³ -HVC- ¹¹ Ionizer	41.5	275G	286G	P / F / NA
4	H VB-APS ³ -HVC- ¹² Collector	41.5	295G	254G	P / F / NA

Step 2 - Maximum Voltage Withstand Test




Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₃ -HVC- ₀₉ Ionizer	20	1	20.2 kV
2	H VB-APS ₃ -HVC- ₁₀ Ionizer	20	1	20.2 kV
3	H VB-APS ₃ -HVC- ₁₁ Ionizer	20	1	20.2 kV
4	H VB-APS ₃ -HVC- ₁₂ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMJV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)



A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					(P) / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					(P) / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					(P) / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H VB-APS ₃ -HVC- ₁₃ Ionizer	40.5	0.86	0.43	0.993	(P) / F / NA
2	H VB-APS ₃ -HVC- ₁₄ Ionizer	40.5		0.43	0.993	(P) / F / NA
3	H VB-APS ₃ -HVC- ₁₅ Ionizer	39.5	0.84	0.42	0.968	(P) / F / NA
4	H VB-APS ₃ -HVC- ₁₆ Collector	39.5		0.42	0.968	(P) / F / NA

C) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)

Comment: Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length
Passing Criteria = 0.0245 * Cable Length

Test / Checked By : REW No.: W133567 Grade B+M (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMM JV)	Name: Andy Tong	Signature: weTong	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A (4)
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS ₃ -HVC- ₁₃ Ionizer	40.5	295G	286G	(P) F / NA
2	H VB-APS ₃ -HVC- ₁₄ Ionizer	40.5	275G	267G	(P) F / NA
3	H VB-APS ₃ -HVC- ₁₅ Ionizer	39.5	255G	247G	(P) F / NA
4	H VB-APS ₃ -HVC- ₁₆ Collector	39.5	233G	226G	(P) F / NA

Step 2 - Maximum Voltage Withstand Test




Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₃ -HVC- ₁₃ Ionizer	20	1	20.2 kV
2	H VB-APS ₃ -HVC- ₁₄ Ionizer	20	1	20.2 kV
3	H VB-APS ₃ -HVC- ₁₅ Ionizer	20	1	20.2 kV
4	H VB-APS ₃ -HVC- ₁₆ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MOhm (*) for HV DC Cable and 30MOhm for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMDV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					Ⓟ / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					Ⓟ / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					Ⓟ / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	H VB-APS ³ -HVC- ¹⁷ Ionizer	38.5	0.82	0.41	0.943	Ⓟ / F / NA
2	H VB-APS ³ -HVC- ¹⁸ Ionizer	38.5		0.41	0.943	Ⓟ / F / NA
3	H VB-APS ³ -HVC- ¹⁹ Ionizer	37.5	0.90	0.40	0.919	Ⓟ / F / NA
4	H VB-APS ³ -HVC- ²⁰ Collector	37.5		0.40	0.919	Ⓟ / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	VT620C+	C242921984	ACZ202502220127	22/02/2025		
Cable Fault Tester	LCT268-2(KM)	250219005	ACZ202503030802	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000MΩ, Continuity Resistance shall be < 0.0245Ω/m (B)						
Comment:		Calculation Formula = (Cable Length x Measured Resistance) / Total Cable Length Passing Criteria = 0.0245 * Cable Length				

Test / Checked By : REW No.: W133507 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature:	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature:	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature:	Date: 14/08/2025
Witnessed By : (Name of Amy JV)	Name: Andy Tang	Signature:	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36855A 36856A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length (m)	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	H VB-APS 3 -HVC- 17 Ionizer	38.5	214G	226G	P / F / NA
2	H VB-APS 3 -HVC- 18 Ionizer	38.5	335G	244G	P / F / NA
3	H VB-APS 3 -HVC- 19 Ionizer	37.5	253G	265G	P / F / NA
4	H VB-APS 3 -HVC- 20 Collector	37.5	274G	276G	P / F / NA

Step 2 - Maximum Voltage Withstand Test


Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	H VB-APS ₃ -HVC- ₁₇ Ionizer	20	1	20.2 kV
2	H VB-APS ₃ -HVC- ₁₈ Ionizer	20	1	20.2 kV
3	H VB-APS ₃ -HVC- ₁₉ Ionizer	20	1	20.2 kV
4	H VB-APS ₃ -HVC- ₂₀ Collector	20	1	20.2 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240071	ACZ2202505030801	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade 3+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amy JV)	Name: Andy Tang	Signature: me Tang	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MRP/APS/HVR/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 1 of 5)




A) Continuity Test of ESP DC Earthing Conductor and 0V conductor (TCP Section 4.5.3)

Location: ESP HV Switch Room 01 / (02)

Circuit No. or Details of Equipment	Continuity of Conductor (ohm)	Test Result
APS3-PSC-01 Main Earthing	0.1	Ⓟ / F / NA
APS3-PSC-01 0V Earthing	0.1	Ⓟ / F / NA
APS3-PSC-02 Main Earthing	0.1	Ⓟ / F / NA
APS3-PSC-02 0V Earthing	0.1	Ⓟ / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA
		P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
 The Passing Criteria for Reading of Continuity test should be $<1\Omega$

Comment:

Test / Checked By : REW No.: W133567 Grade 3+1 (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858 A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)




B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS_3-ESP-PSC-0_1	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	HVB-DB-ESP03-1		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	H_VB-APS_3-PSU-01_A Subassembly Ionizer 1	RCBO	16A SP	0.14	Ⓟ / F / NA
2	H_VB-APS_3-PSU-02_A Subassembly Ionizer 2	RCBO	16A SP	0.15	Ⓟ / F / NA
3	H_VB-APS_3-PSU-03_A Subassembly Ionizer 3	RCBO	16A SP	0.13	Ⓟ / F / NA
4	H_VB-APS_3-PSU-04_A Subassembly Collector	RCBO	16A SP	0.12	Ⓟ / F / NA
5	H_VB-APS_3-PSU-05_B Subassembly Ionizer 1	RCBO	16A SP	0.14	Ⓟ / F / NA
6	H_VB-APS_3-PSU-06_B Subassembly Ionizer 2	RCBO	16A SP	0.14	Ⓟ / F / NA
7	H_VB-APS_3-PSU-07_B Subassembly Ionizer 3	RCBO	16A SP	0.13	Ⓟ / F / NA
8	H_VB-APS_3-PSU-08_B Subassembly Collector	RCBO	16A SP	0.12	Ⓟ / F / NA
9	H_VB-APS_3-PSU-09_C Subassembly Ionizer 1	RCBO	16A SP	0.13	Ⓟ / F / NA
10	H_VB-APS_3-PSU-10_C Subassembly Ionizer 2	RCBO	16A SP	0.12	Ⓟ / F / NA




Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria for the Max Earth Fault Loop Impedance shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: w133587 Grade B#1 (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	38854
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)					
B) Earth Loop Impedance Test (TCP Section 4.5.3)					
<u>ESP HV Power Supply Cabinets Information</u>					
Cabinets ID:	H_VB-APS ₃ -ESP-PSC-0 ₂	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	IIVB-DB-ESP03-2		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	H_VB-APS ₃ -PSU- <u>11</u> C Subassembly Ionizer 3	RCBO	16A SP	0.15	Ⓟ / F / NA
2	H_VB-APS ₃ -PSU- <u>12</u> C Subassembly Collector	RCBO	16A SP	0.12	Ⓟ / F / NA
3	I ₁ VB-APS ₃ -PSU- <u>13</u> D Subassembly Ionizer 1	RCBO	16A SP	0.12	Ⓟ / F / NA
4	H_VB-APS ₃ -PSU- <u>14</u> D Subassembly Ionizer 2	RCBO	16A SP	0.13	Ⓟ / F / NA
5	H_VB-APS ₃ -PSU- <u>15</u> D Subassembly Ionizer 3	RCBO	16A SP	0.12	Ⓟ / F / NA
6	H_VB-APS ₃ -PSU- <u>16</u> D Subassembly Collector	RCBO	16A SP	0.13	Ⓟ / F / NA
7	H_VB-APS ₃ -PSU- <u>17</u> E Subassembly Ionizer 1	RCBO	16A SP	0.12	Ⓟ / F / NA
8	H_VB-APS ₃ -PSU- <u>18</u> E Subassembly Ionizer 2	RCBO	16A SP	0.14	Ⓟ / F / NA
9	I ₁ VB-APS ₃ -PSU- <u>19</u> E Subassembly Ionizer 3	RCBO	16A SP	0.12	Ⓟ / F / NA
10	I ₁ VB-APS ₃ -PSU- <u>20</u> E Subassembly Collector	RCBO	16A SP	0.12	Ⓟ / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.					
Comment:					

Test / Checked By : REW No.: <u>W133567</u> Grade <u>3+4</u> (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of <u>Amey JV</u>)	Name: <u>Anly Tang</u>	Signature: 	Date: <u>14/08/2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)




C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS ³ -ESP-PSC-0 ¹		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP03-1		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	37.3	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	33.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	33.3	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.5	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.4	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	35.1	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	32.1	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: <u>W133567</u> Grade <u>5th</u> (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of <u>AMM JV</u>)	Name: <u>Andy Tang</u>	Signature: 	Date: <u>14/08/2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:



Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H_VB-APS ³ -ESP-PSC-0 ²		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP03-2		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	25.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	38.3	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	25.1	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	37.4	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.5	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	33.6	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.8	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	32.1	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: W133507 Grade B+H1 (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMMR)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS ³ -ESP-PSC-0 ¹		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	HVB-DB-ESP03-I		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
A/C Unit	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: <i>W133869</i> Grade <i>B/H</i> (Name of CTA Representative)	Name: HO TUNG	Signature: <i>Ho Tung</i>	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: <i>John Chan</i>	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: <i>Boris Yan</i>	Date: 14/08/2025
Witnessed By : (Name of <i>Amur JV</i>)	Name: <i>Andy Tung</i>	Signature: <i>me Tung</i>	Date: <i>14/08/2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:




Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36258A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	VVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-1-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/1603&1604&1605		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	H VB-APS ³ -ESP-PSC-0 ²		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		HVB-DB-ESP03-2	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
A/C Unit	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: W153587 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36858A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/HVB/16J3&16J4&16J5		

Part 3: Inspection and Test for Electrical Installations (Sheet 5 of 5)

E) Bonding Continuity Test

APS3-
PSC-01



Equipment Description	Equipotential Bonding (Ω)	Supplementary Bonding (Ω)	Test Result
Main Earthing Terminal	0.1	N/A	(P) / F / NA
Cabinet Door	N/A	0.1	(P) / F / NA
Trunking	N/A	0.1	(P) / F / NA
Cable Tray	N/A	0.1	(P) / F / NA
PSU case	N/A	0.1	(P) / F / NA
			P / F / NA

APS3-
PSC-02

Main Earthing Terminal	0.1	N/A	(P) / F / NA
Cabinet Door	N/A	0.1	(P) / F / NA
Trunking	N/A	0.1	(P) / F / NA
Cable Tray	N/A	0.1	(P) / F / NA
PSU case	N/A	0.1	(P) / F / NA
			P / F / NA
			P / F / NA
			P / F / NA
			P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
The Passing Criteria of the Reading of Continuity test should be $<1\Omega$.

Comment:

Test / Checked By : REW No.: W133857 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/08/2025
Witnessed By : (Name of AMP JV)	Name: Andy Tong	Signature: 	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	AVD / HVB / KVD	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-117	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 03 Sub-assembly A B / C / D / E
-------	----------------------------	-----	--

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly A (1 st Col. Ionizer to Earth)	262G / 243G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	272G / 278G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly A (2 nd Col. Ionizer to Earth)	250G / 263G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	265G / 266G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly A (3 rd Col. Ionizer to Earth)	248G / 255G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	267G / 266G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly A (1 st to 3 rd Col. Collector the Earth)	281G / 271G / 256G (1 st Col.) (2 nd Col.) (3 rd Col.)	271G / 255G / 240G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test





Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade BAH (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AmmTV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / HVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-I17	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	Sub-Assembly B (1 st Col. Ionizer to Earth)	255G / 243G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	262G / 270G (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	Sub-Assembly B (2 nd Col. Ionizer to Earth)	278G / 266G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	270G / 255G (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	Sub-Assembly B (3 rd Col. Ionizer to Earth)	266G / 273G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	251G / 259G (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	Sub-Assembly B (1 st to 3 rd Col. Collector the Earth)	223G / 234G / 203G (1 st Col.) (2 nd Col.) (3 rd Col.)	215G / 226G / 228G (1 st Col.) (2 nd Col.) (3 rd Col.)		

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA





B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: W133567 Grade 4 (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AMMJV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	AVD / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-117	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly C (1 st Col. Ionizer to Earth)	42 G / 25 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	238 G / 246 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly C (2 nd Col. Ionizer to Earth)	256 G / 266 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	273 G / 280 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly C (3 rd Col. Ionizer to Earth)	277 G / 263 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	268 G / 274 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly C (1 st to 3 rd Col. Collector the Earth)	250 G / 266 G / 271 G (1 st Col.) (2 nd Col.) (3 rd Col.)	219 G / 233 G / 260 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA


B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MOhm (*) for HV DC Cable and 30MOhm for ESP Cell

Comment:

Test / Checked By : REW No.: W133569 Grade 5F1H (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 14/8/25
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14/8/25
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14/8/25
Witnessed By : (Name of AMMDV)	Name: Andy Tang	Signature: 	Date: 14/8/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-I17	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly <u>D</u> (1 st Col. Ionizer to Earth)	<u>200 G</u> / <u>235 G</u> (Lower 3 ESP Cell) (Upper 3 ESP Cell)	<u>240 G</u> / <u>236 G</u> (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly <u>D</u> (2 nd Col. Ionizer to Earth)	<u>258 G</u> / <u>260 G</u> (Lower 3 ESP Cell) (Upper 3 ESP Cell)	<u>273 G</u> / <u>269 G</u> (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly <u>D</u> (3 rd Col. Ionizer to Earth)	<u>266 G</u> / <u>260 G</u> (Lower 3 ESP Cell) (Upper 3 ESP Cell)	<u>275 G</u> / <u>265 G</u> (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly <u>D</u> (1 st to 3 rd Col. Collector the Earth)	<u>279 G</u> / <u>266 G</u> / <u>266 G</u> (1 st Col.) (2 nd Col.) (3 rd Col.)	<u>270 G</u> / <u>260 G</u> / <u>251 G</u> (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	<u>20.2</u>	<u>P / F / NA</u>
2	20 (Ionizer)		<u>20.2</u>	<u>P / F / NA</u>
3	20 (Ionizer)		<u>20.2</u>	<u>P / F / NA</u>
4	8 (Collector)	1	<u>7.2</u>	<u>P / F / NA</u>

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.

The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: <u>W133567</u> Grade <u>B+H</u> (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>14/8/25</u>
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: <u>John Chan</u>	Date: <u>14/8/25</u>
Witnessed By : (Name of <u>GCL</u>)	Name: Boris Yan	Signature: <u>Boris Yan</u>	Date: <u>14/8/25</u>
Witnessed By : (Name of <u>AmMJV</u>)	Name: <u>Andy Tang</u>	Signature: <u>Andy Tang</u>	Date: <u>14/8/25</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	HVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883-TVS-S-I17	Page:	
Ref. Dwg. No.:	J3883-MEP-APS-HVB-1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	Sub-Assembly <u>E</u> (1 st Col. Ionizer to Earth)	202 G / 273 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	256 G / 258 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	Sub-Assembly <u>B</u> (2 nd Col. Ionizer to Earth)	260 G / 277 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	278 G / 261 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	Sub-Assembly <u>C</u> (3 rd Col. Ionizer to Earth)	255 G / 240 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)	249 G / 260 G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	Sub-Assembly <u>A</u> (1 st to 3 rd Col. Collector the Earth)	211 G / 279 G / 238 G (1 st Col.) (2 nd Col.) (3 rd Col.)	236 G / 249 G / 250 G (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20.2	P / F / NA
4	8 (Collector)	1	7.2	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025
DC Voltage Meter	HVP-40DM	20230668	ZD202508111226	11/08/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.

The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: <u>W133567</u> Grade <u>BH</u> (Name of CTA Representative)	Name: Ho Tung	Signature: <u>Ho Tung</u>	Date: <u>14/8/25</u>
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: <u>John Chan</u>	Date: <u>14/8/25</u>
Witnessed By : (Name of <u>GCL</u>)	Name: Boris Yan	Signature: <u>Boris Yan</u>	Date: <u>14/8/25</u>
Witnessed By : (Name of <u>Am MJV</u>)	Name: <u>Andy Tang</u>	Signature: <u>me Tang</u>	Date: <u>14/8/25</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J2883-APS-51-17	Page:	
Ref. Dwg. No.:	J2883-APS-MEP/APS/HVB/1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2A of 5)

C) ESP HV Power Supply Cabinets Information

Cabinets ID:	HVB-APS3-ESP-PSC-01	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01	Fed From:	HVB-DB-ESP03-1

D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)

Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	HVB-APS3-PSU-01A Subassembly 14kV (Z1)	14.0	71.2	14.0	P / F
2	HVB-APS3-PSU-02A Subassembly 14kV (F2)	14.0	73.4	14.0	P / F
3	HVB-APS3-PSU-03A Subassembly 14kV (Z3)	14.0	77.7	14.0	P / F
4	HVB-APS3-PSU-04A Subassembly 6.5kV (C)	6.5	11.0	6.5	P / F
5	HVB-APS3-PSU-05B Subassembly 14kV (Z1)	14.0	71.2	14.0	P / F
6	HVB-APS3-PSU-06B Subassembly 14kV (Z2)	14.0	71.3	14.0	P / F
7	HVB-APS3-PSU-07B Subassembly 14kV (Z3)	14.0	74.2	14.0	P / F
8	HVB-APS3-PSU-08B Subassembly 6.5kV (C)	6.5	10.5	6.5	P / F
9	HVB-APS3-PSU-09C Subassembly 14kV (Z1)	14.0	71.2	14.0	P / F
10	HVB-APS3-PSU-10C Subassembly 14kV (Z2)	14.0	77.2	14.0	P / F

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
DC Voltage detector	HVP-40DM	20230668	2020250811226	11/08/2025

Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$

Comment:

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AMMJV)	Name: Andy Tung	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No.:	J3803-APS-S-3-17	Page:	
Ref. Dwg. No.:	J3803/MFP/APS/HVB/1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 2B of 5)					
C) ESP HV Power Supply Cabinets Information					
Cabinets ID:	H_VB-APS3-ESP-PSC-02	Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01	Fed From:	HVB-DB-ESP02-2		
D) Output Voltage Measurement for HV Power Supply Units (TCP Section 4.6.2)					
Item	Circuit No. or Details of Equipment	Vol-meter Reading at PSU (kV)	Am-meter Reading of PSU (mA)	Measured Voltage (kV) at ESP	Result (see remark)
1	H_VB-APS3-PSU-11C Subassembly 14kV (I3)	14.0	71.1	14.0	P / F
2	H_VB-APS3-PSU-12C Subassembly 6.5kV (C)	6.5	10.5	6.5	P / F
3	H_VB-APS3-PSU-13D Subassembly 14kV (I1)	14.0	72.1	14.0	P / F
4	H_VB-APS3-PSU-14D Subassembly 14kV (I2)	14.0	69.2	14.0	P / F
5	H_VB-APS3-PSU-15D Subassembly 14kV (I3)	14.0	77.1	14.0	P / F
6	H_VB-APS3-PSU-16D Subassembly 6.5kV (C)	6.5	10.2	6.5	P / F
7	H_VB-APS3-PSU-17E Subassembly 14kV (I1)	14.0	71.2	14.0	P / F
8	H_VB-APS3-PSU-18E Subassembly 14kV (I2)	14.0	69.5	14.0	P / F
9	H_VB-APS3-PSU-19E Subassembly 14kV (I3)	14.0	67.7	14.0	P / F
10	H_VB-APS3-PSU-20E Subassembly 6.5kV (C)	6.5	10.3	6.5	P / F
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
DC Voltage meter	HVP-40DM	20230668	3D202508111226	11/08/2025	
Remark: P / F = Pass / Fail, measured output voltage for ionizer and for collector is $\pm 14\text{kV} \pm 5\%$ $6.5\text{kV} \pm 5\%$					
Comment:					

Test / Checked By : REW No.: W133567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AMMOV)	Name: Andy Tang	Signature: me Tang	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No.:	J2883-APS-5-1-17	Page:	
Ref. Dwg. No.:	J2883/MFP/APS/HVB/16062/1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 3A of 5)						
F) HV Power Supply Unit Arc Test (TCP Section 4.6.3)				Cabinets ID: H VB-APS 3-ESP-PSC-01		
Item	Circuit No. or Details of Equipment	Reading shown on arc number display	ARC Shutdown n Light Up	PSU Lower Voltage to 0V	PSU ramps up to setting voltage within 4 sec	Counter Auto reset to 0
1	H VB-APS 3-PSU-01 A Subassembly 1 kV (I1)	20	P / F	P / F	P / F	P / F
2	H VB-APS 3-PSU-02 A Subassembly 1 kV (I2)	20	P / F	P / F	P / F	P / F
3	H VB-APS 3-PSU-03 A Subassembly 1 kV (I3)	20	P / F	P / F	P / F	P / F
4	H VB-APS 3-PSU-04 A Subassembly 1 kV (C)	20	P / F	P / F	P / F	P / F
5	H VB-APS 3-PSU-05 B Subassembly 1 kV (I1)	20	P / F	P / F	P / F	P / F
6	H VB-APS 3-PSU-06 B Subassembly 1 kV (I2)	20	P / F	P / F	P / F	P / F
7	H VB-APS 3-PSU-07 B Subassembly 1 kV (I3)	20	P / F	P / F	P / F	P / F
8	H VB-APS 3-PSU-08 B Subassembly 1 kV (C)	20	P / F	P / F	P / F	P / F
9	H VB-APS 3-PSU-09 C Subassembly 1 kV (I1)	20	P / F	P / F	P / F	P / F
10	H VB-APS 3-PSU-10 L Subassembly 1 kV (I2)	20	P / F	P / F	P / F	P / F
Remarks: P / F / NA = Pass / Fail / Not Applicable Setting of ESP PSU for the Arc Test: 1. The number of allowable arcs within 30 sec. Adjustable 0-99. Set to 20 2. Wait time after ARC shutdown, adjustable 50ms-400ms. Set to 400ms 3. Ramp-up time after ARC shutdown, adjustable 0.4s-4s. Set to 4 sec.						
Comment:						

Test / Checked By : REW No.: W13557 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	15883-APS-S-I-17	Page:	
Ref. Dwg. No.:	15883-MEP/APS/I-HVB/1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 3B of 5)						
F) HV Power Supply Unit Arc Test (TCP Section 4.6.3)				Cabinets ID: H VB-APS3-ESP-PSC-0 F		
Item	Circuit No. or Details of Equipment	Reading shown on arc number display	ARC Shutdown on Light Up	PSU Lower Voltage to 0V	PSU ramps up to setting voltage within 4 sec	Counter Auto reset to 0
1	H VB-APS3-PSU-01 A Subassembly 1.5 kV (I1)	20	P / F	P / F	P / F	P / F
2	H VB-APS3-PSU-02 A Subassembly 1.5 kV (I2)	20	P / F	P / F	P / F	P / F
3	H VB-APS3-PSU-03 A Subassembly 1.5 kV (I3)	20	P / F	P / F	P / F	P / F
4	H VB-APS3-PSU-04 A Subassembly 1.5 kV (C)	20	P / F	P / F	P / F	P / F
5	H VB-APS3-PSU-05 B Subassembly 1.5 kV (I1)	20	P / F	P / F	P / F	P / F
6	H VB-APS3-PSU-06 B Subassembly 1.5 kV (I2)	20	P / F	P / F	P / F	P / F
7	H VB-APS3-PSU-07 B Subassembly 1.5 kV (I3)	20	P / F	P / F	P / F	P / F
8	H VB-APS3-PSU-08 B Subassembly 1.5 kV (C)	20	P / F	P / F	P / F	P / F
9	H VB-APS3-PSU-09 C Subassembly 1.5 kV (I1)	20	P / F	P / F	P / F	P / F
10	H VB-APS3-PSU-10 C Subassembly 1.5 kV (I2)	20	P / F	P / F	P / F	P / F
Remarks: P / F / NA = Pass / Fail / Not Applicable Setting of ESP PSU for the Arc Test: 1. The number of allowable arcs within 30 sec. Adjustable 0-99. Set to 20 2. Wait time after ARC shutdown, adjustable 50ms-400ms. Set to 400ms 3. Ramp-up time after ARC shutdown, adjustable 0.4s-4s. Set to 4 sec.						
Comment:						

Test / Checked By : REW No.: W135567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14/08/2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14/08/2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: [Signature]	Date: 14/08/2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3885-APS-5-I-17	Page:	
Ref. Dwg. No.:	J3885-MEP/APS/HVB/1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4A of 5)						
G) Functional Test for the Constant Current Control Mode				Cabinets ID: <u>H</u> VB-APS <u>3</u> -ESP-PSC-0 <u>2</u>		
(TCP Section 4.6.4)						
Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	<u>H</u> VB-APS <u>3</u> -PSU- <u>11</u> ^C Subassembly <u>14</u> kV (<u>I3</u>)	<u>P</u> / F	<u>71.1</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
2	<u>H</u> VB-APS <u>3</u> -PSU- <u>12</u> Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / F	<u>16.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
3	<u>H</u> VB-APS <u>3</u> -PSU- <u>13</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>P</u> / F	<u>71.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
4	<u>H</u> VB-APS <u>3</u> -PSU- <u>14</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / F	<u>68.4</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
5	<u>H</u> VB-APS <u>3</u> -PSU- <u>15</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>P</u> / F	<u>75.2</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
6	<u>H</u> VB-APS <u>3</u> -PSU- <u>16</u> Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / F	<u>11.1</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
7	<u>H</u> VB-APS <u>3</u> -PSU- <u>17</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>P</u> / F	<u>75.9</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
8	<u>H</u> VB-APS <u>3</u> -PSU- <u>18</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / F	<u>65.4</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
9	<u>H</u> VB-APS <u>3</u> -PSU- <u>19</u> Subassembly <u>14</u> kV (<u>I3</u>)	<u>P</u> / F	<u>78.1</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F
10	<u>H</u> VB-APS <u>3</u> -PSU- <u>20</u> Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / F	<u>12.1</u> mA	<u>P</u> / F	<u>0</u> mA	<u>P</u> / F

Remarks: P / F = Pass / Fail,
* Acceptance Criteria for Output Current during the Earth Fault Simulation is $\pm 5\%$ of before the Fault

Comment:

Test / Checked By : REW No.: W153867 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: Ho Tung	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of AMM JV)	Name: Andy Tang	Signature: [Signature]	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	-YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No.:	J3883-APS-4-2-17	Page:	
Ref. Dwg. No.:	J3883/MEP/APS/LIVB/1604 & 1605 & 1606		

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 4B of 5)						
G) Functional Test for the Constant Current Control Mode				Cabinets ID: <u>H</u> VB-APS <u>3</u> -ESP-PSC-0 <u>1</u>		
(TCP Section 4.6.4)						
Item	Equipment Description	Functional Test for Constant Current Control Mode				
		Before Earth Fault Simulation		During Earth Fault Simulation		Constant Output Current Observed on PSU *
		"CC" not light up	Output Current on PSU	"CC" light up	Output Current on PSU	
1	<u>H</u> VB-APS <u>3</u> -PSU- <u>01 A</u> Subassembly <u>14</u> kV (<u>21</u>)	<u>P</u> / F	71.2 mA	<u>P</u> / F	0 mA	<u>P</u> / F
2	<u>H</u> VB-APS <u>3</u> -PSU- <u>02 A</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / F	68.5 mA	<u>P</u> / F	0 mA	<u>P</u> / F
3	<u>H</u> VB-APS <u>3</u> -PSU- <u>03 A</u> Subassembly <u>14</u> kV (<u>23</u>)	<u>P</u> / F	68.1 mA	<u>P</u> / F	0 mA	<u>P</u> / F
4	<u>H</u> VB-APS <u>3</u> -PSU- <u>06 A</u> Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / F	10.2 mA	<u>P</u> / F	0 mA	<u>P</u> / F
5	<u>H</u> VB-APS <u>3</u> -PSU- <u>05 B</u> Subassembly <u>14</u> kV (<u>21</u>)	<u>P</u> / F	65.4 mA	<u>P</u> / F	0 mA	<u>P</u> / F
6	<u>H</u> VB-APS <u>3</u> -PSU- <u>06 B</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / F	69.9 mA	<u>P</u> / F	0 mA	<u>P</u> / F
7	<u>H</u> VB-APS <u>3</u> -PSU- <u>07 B</u> Subassembly <u>14</u> kV (<u>23</u>)	<u>P</u> / F	71.2 mA	<u>P</u> / F	0 mA	<u>P</u> / F
8	<u>H</u> VB-APS <u>3</u> -PSU- <u>08 B</u> Subassembly <u>14</u> kV (<u>C</u>)	<u>P</u> / F	73.4 mA	<u>P</u> / F	0 mA	<u>P</u> / F
9	<u>H</u> VB-APS <u>3</u> -PSU- <u>09 C</u> Subassembly <u>14</u> kV (<u>I1</u>)	<u>P</u> / F	69.4 mA	<u>P</u> / F	0 mA	<u>P</u> / F
10	<u>H</u> VB-APS <u>3</u> -PSU- <u>10 C</u> Subassembly <u>14</u> kV (<u>I2</u>)	<u>P</u> / F	71.2 mA	<u>P</u> / F	0 mA	<u>P</u> / F
Remarks: P / F = Pass / Fail, * Acceptance Criteria for Output Current during the Earth Fault Simulation is ± 5% of before the Fault						
Comment:						

Test / Checked By : REW No.: <u>V138567</u> Grade <u>B+H</u> (Name of CTA Representative)	Name: <u>HO TUNG</u>	Signature: <u>Ho Tung</u>	Date: <u>14/08/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Boris Yan</u>	Signature: <u>[Signature]</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of <u>AMMOV</u>)	Name: <u>Andy Tang</u>	Signature: <u>Andy Tang</u>	Date: <u>14 AUG 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	36860A
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	14/08/2025
Location:	YVB / HVB / KVB	Room Name:	
T&C Plan Ref. No:	J3883A-APS-S-I-17	Page:	
Ref. Dwg. No.:	J3883/NBP/APS/HVB/1604 & 1605 & 1606		



Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 5 of 5)

H) Functional Test for Build-in Door Limit and Door Limit Switches (TCP Section 4.6.8 & 4.6.9)

Items	Circuit No. or Details of Equipment	Build-in Door Limit Switch Front and Rear			Limit Switch Signal at Rear of Cabinet Door correctly to APS PLC	Result
		Cooling Unit switch off ~15s when opened cabinet door	Cooling Unit Switch On ~15s after closed cabinet door	Condenser Fan & Compressor switch on after ~3 mins closed cabinet door		
1	Build-in Door Limit Switch at Cabinet Front Door	N/A	N/A	N/A	N/A	P / F
2	Build-in Door Limit Switch at Cabinet Rear Door	N/A	N/A	N/A	N/A	P / F
3	Limit Switch at Rear of Cabinet Door	N/A	N/A	N/A	✓	P / F

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: WB3567 Grade B+H (Name of CTA Representative)	Name: HO TUNG	Signature: 	Date: 14/08/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of GCL)	Name: Boris Yan	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of Amm JV)	Name: Andy Tang	Signature: 	Date: 14 AUG 2025
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Appendix D3 – Site Acceptance Test (SAT) Reports for KVB ESP HV Power Supply Units


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32056 ⁸⁰
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	KVB-APS -ESP-PSC-01	Main Switch Rating:	80 63A
Location:	ESP HV Switch Room 01/02	Supply Fed From:	KVB-DB-ESP01
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	(P) F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: W134523 Grade A (Name of CTA Representative)	Name: LAI LEONG TAI	Signature: 	Date: 27/03/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: 	Date: 27/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 27/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 27/03/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 27 MAR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32056
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB (KVB)	Room Name:	Plenum 1
T&C Plan Ref. No:	T383-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	(P) / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	(P) / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	(P) / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	(P) / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Comment:		

Test / Checked By : REW No.: W134523 Grade A (Name of CTA Representative)	Name: LAI LEONG TAI	Signature: 	Date: 27/03/2025
Witnessed By : (Name of JEC Representative)	Name: TINY HO	Signature: 	Date: 27/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 27/03/2025
Witnessed By : (Name of AMNSU)	Name: Sam Lui	Signature: 	Date: 27/03/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: 	Date: 27 MAR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32056-24
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plehum 1
T&C Plan Ref. No:	93883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	KVB-APS 1 -ESP-PSC-0 2	Main Switch Rating:	80 63A
Location:	ESP HV Switch Room 01/02	Supply Fed From:	KVB-DB-ESA 01
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	(P) F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: N134523 Grade A (Name of CTA Representative)	Name: LAI LEONG TAN	Signature: 	Date: 27/03/2025
Witnessed By : (Name of JEC Representative)	Name: Tung Ho	Signature: 	Date: 27/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 27/03/2025
Witnessed By : (Name of AMMSV)	Name: Sam Lui	Signature: 	Date: 27/03/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 27 MAR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32056
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB (KVB)	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	P / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	P / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	P / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: N124523 Grade A (Name of CTA Representative)	Name: LOI LEONG TAI	Signature: [Signature]	Date: 27/03/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: [Signature]	Date: 27/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 27/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: [Signature]	Date: 27/03/2025
Witnessed By : (Name of ZMSP)	Name: WONG Cheong Shing CIB/TSC/I	Signature: [Signature]	Date: 27 MAR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	K_VB-APS ¹ -HVC-1 Ionizer	24.0m	0.60	0.588	0.3	P / F / NA
2	K_VB-APS ¹ -HVC-2 Ionizer	24.3m		0.585	0.3	P / F / NA
3	K_VB-APS ¹ -HVC-3 Ionizer	23.7m	0.64	0.581	0.32	P / F / NA
4	K_VB-APS ¹ -HVC-4 Collector	26.0m		0.637	0.32	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No		Date of Cert.	
Digital Micro Ohmmeter	UT620C+	C742921984	AC2202507720127		22/02/2025	
Cable Fault Tester	LCT268-2CKM	250219005	AC2202507720090		22/02/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tung Ho</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>AMMSU</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>- 7 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	<u>KVB-APSD1</u> -HVC- <u>5</u> Ionizer 1	26.3m	0.76	0.38	0.64	P / F / NA
2	<u>KVB-APSD1</u> -HVC- <u>6</u> Ionizer 2	26.9m		0.38	0.66	P / F / NA
3	<u>KVB-APSD1</u> -HVC- <u>3</u> Ionizer 3	27.0m	0.88	0.42	0.66	P / F / NA
4	<u>KVB-APSD1</u> -HVC- <u>8</u> Collector	29.0m		0.46	0.71	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620 Ct	C242921984	AC2202507220127	22/02/2025		
Cable fault tester	LCT268-2(km)	250219005	AC220250220090	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tay</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>ACL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>AMNSV</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>- 7 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB <u>KVB</u>	Room Name:	Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)							
A) Visual Inspection (TCP Section 4.4.1)							
Items	Description of Inspection						Test Result
a)	No visible damage to impair safety						P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition						P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported						P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)							
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result	
			Measured	Calculated	Passing Criteria		
1	K VB-APS 1 -HVC-9 Ionizer 1	28.7m	0.85	0.42	0.70	P / F / NA	
2	K VB-APS 1 -HVC-10 Ionizer 2	29.3m		0.43	0.72	P / F / NA	
3	K VB-APS 1 -HVC-11 Ionizer 3	29.0m	0.87	0.42	0.71	P / F / NA	
4	K VB-APS 1 -HVC-12 Collector	30.4m		0.45	0.74	P / F / NA	
C) List of Testing Equipment / Instruments							
Type	Model	Serial No	Calibration Cert. No		Date of Cert.		
Digital Micro Ohmmeter	UT620CT	C24292/984	ACZ 202507220127		22/02/2025		
Cable fault tester	LCT268-2(km)	25029005	ACZ 202507220090		22/02/2025		
Remark:	P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:							

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: 	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 7/4/2025
Witnessed By : (Name of Amnsu)	Name: Lam Luz	Signature: 	Date: 7/4/2025
Witnessed By : (Name of ZMSO)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	KVB-APS I -HVC-13 Ionizer 1	30.4m	1.06	0.52	0.74	P / F / NA
2	KVB-APS I -HVC-14 Ionizer 2	31.3m		0.54	0.77	P / F / NA
3	KVB-APS I -HVC-15 Ionizer 3	32.2m	1.18	0.58	0.79	P / F / NA
4	KVB-APS I -HVC-16 Collector	33.1m		0.60	0.81	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620 C+	C242921984	AC2202507220127	22/02/2025		
Cable Fault Tester	LCT268-2(km)	250219005	AC2202502220090	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	[Signature]	7/4/2025
Witnessed By : (Name of JEC Representative)	Name:	Signature:	Date:
[Signature]	Tung Ho	[Signature]	7/4/2025
Witnessed By : (Name of [Signature])	Name:	Signature:	Date:
[Signature]	Rejoice Lau	[Signature]	7/4/2025
Witnessed By : (Name of [Signature])	Name:	Signature:	Date:
[Signature]	Sam Lau	[Signature]	7/4/2025
Witnessed By : (Name of [Signature])	Name:	Signature:	Date:
[Signature]	WONG Cheong Shing CIE/TSC/1	[Signature]	- 7 APR 2025
Witnessed By : (Name of [Signature])	Name:	Signature:	Date:
[Signature]		[Signature]	

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	22053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No.:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D (E)		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	K VB-APS 1 -HVC-17 Ionizer 1	33.1m	1.21	0.61	0.81	P / F / NA
2	K VB-APS 1 -HVC-12 Ionizer 2	33.1m		0.61	0.81	P / F / NA
3	K VB-APS 1 -HVC-19 Ionizer 3	33.3m	1.25	0.62	0.82	P / F / NA
4	K VB-APS 1 -HVC-20 Collector	34.2m		0.63	0.84	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620 Ct	C242921984	AC2202507220127	22/02/2025		
Cable fault tester	LCT268-2(km)	250219005	AC2202502220090	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	[Signature]	7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EM&D)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032057
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	31/4/2025
Location:	VVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)					
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)					
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E	
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	K VB-APS 01 -HVC- 1 Ionizer 1	24.0m	>200GΩ	>200GΩ	P / F / NA
2	K VB-APS 01 -HVC- 2 Ionizer 2	24.3m	>200GΩ	>200GΩ	P / F / NA
3	K VB-APS 01 -HVC- 3 Ionizer 3	23.7m	469GΩ	346GΩ	P / F / NA
4	K VB-APS 01 -HVC- 4 Collector	26.0m	198GΩ	204GΩ	P / F / NA
Step 2 - Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage	
1	K VB-APS 01 -HVC- 1 Ionizer 1	20	1	20.3	kV
2	K VB-APS 01 -HVC- 2 Ionizer 2	20	1	20.3	kV
3	K VB-APS 01 -HVC- 3 Ionizer 3	20	1	20.3	kV
4	K VB-APS 01 -HVC- 4 Collector	20	1	20.3	kV
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV insulation test	AR3125	6819355	KS2525021278D002	26/02/2025	
HV DC Voltage Meter	HVP-40DM	2024 022 1	AC2202501030802	03/03/2025	
Remark:	P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	[Signature]	07 APR 2025
Witnessed By : (Name of JEC Representative)	Tung Ho	[Signature]	07/04/2025
Witnessed By : (Name of GCL)	Raymond Lam	[Signature]	07/04/2025
Witnessed By : (Name of AMM JV)	Sam Lui	[Signature]	07/4/2025
Witnessed By : (Name of ENED)	WONG Cheong Shing CIE/TSC/I	[Signature]	- 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32057
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB/KVB	Room Name:	Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01/02	To:	APS Plenum No. 01/02/03 Sub-assembly A/B/C/D/E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	KVB-APS01-HVC-5 Ionizer 1	26.3m	267GΩ	319GΩ	P / F / NA
2	KVB-APS01-HVC-6 Ionizer 2	26.9m	130GΩ	385GΩ	P / F / NA
3	KVB-APS01-HVC-7 Ionizer 3	27.0m	233GΩ	312GΩ	P / F / NA
4	KVB-APS01-HVC-8 Collector	29.0m	246GΩ	309GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	KVB-APS01-HVC-5 Ionizer 1	20	1	20.3 kV
2	KVB-APS01-HVC-6 Ionizer 2	20	1	20.3 kV
3	KVB-APS01-HVC-7 Ionizer 3	20	1	20.3 kV
4	KVB-APS01-HVC-8 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR5125	6819355	KS25250212780002	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 07/04/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: [Signature]	Date: 07/04/2025
Witnessed By : (Name of GCL)	Name: Kwong Lau	Signature: [Signature]	Date: 07/04/2025
Witnessed By : (Name of AMVSV)	Name: Sam Lau	Signature: [Signature]	Date: 07/4/2025
Witnessed By : (Name of EMS)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32057
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result	
			before Step 2	after Step 2		
1	K VB-APS 01-HVC-9 Ionizer 1	28.7m	313 GΩ	344 GΩ	(P) F / NA	
2	K VB-APS 01-HVC-10 Ionizer 2	29.3m	201 GΩ	322 GΩ	(P) F / NA	
3	K VB-APS 01-HVC-11 Ionizer 3	29.0m	255 GΩ	333 GΩ	(P) F / NA	
4	K VB-APS 01-HVC-12 Collector	30.4m	180 GΩ	292 GΩ	(P) F / NA	

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	K VB-APS 01-HVC-9 Ionizer 1	20	1	20.3 kV
2	K VB-APS 01-HVC-10 Ionizer 2	20	1	20.3 kV
3	K VB-APS 01-HVC-11 Ionizer 3	20	1	20.3 kV
4	K VB-APS 01-HVC-12 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KS2S25021218D002	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 07/04/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: [Signature]	Date: 07/04/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 07/04/2025
Witnessed By : (Name of AMHSU)	Name: Sam Lui	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EHS)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32057
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	VVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No. 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	K VB-APS 01-HVC-13 Ionizer 1	30.4m	1906 Ω	3226 Ω	P / F / NA
2	K VB-APS 01-HVC-14 Ionizer 2	31.3m	1156 Ω	3026 Ω	P / F / NA
3	K VB-APS 01-HVC-15 Ionizer 3	32.2m	1776 Ω	3496 Ω	P / F / NA
4	K VB-APS 01-HVC-16 Collector	33.1m	1806 Ω	3636 Ω	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	K VB-APS 01-HVC-13 Ionizer 1	20	1	20.3 kV
2	K VB-APS 01-HVC-14 Ionizer 2	20	1	20.3 kV
3	K VB-APS 01-HVC-15 Ionizer 3	20	1	20.3 kV
4	K VB-APS 01-HVC-16 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR 3125	6819355	KS2525022780002	26/02/2025
HV DC Voltage Meter	HVP-400M	20240221	AC2202563030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		07/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	GMY 16		07/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau		07/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMASV)	Sam Lau		07/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of EMSD)	WONG Cheong Shing CIE/TSC/I		- 7 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032057
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	3/4/2025
Location:	XVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result	
			before Step 2	after Step 2		
1	K VB-APS ⁰¹ -HVC-17 Ionizer 1	33.1m	83.86Ω	3396Ω	P / F / NA	
2	K VB-APS ⁰¹ -HVC-18 Ionizer 2	33.1m	1649Ω	3169Ω	P / F / NA	
3	K VB-APS ⁰¹ -HVC-19 Ionizer 3	33.3m	1819Ω	2726Ω	P / F / NA	
4	K VB-APS ⁰¹ -HVC-20 Collector	34.2m	2096Ω	3436Ω	P / F / NA	

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	KVB-APS ⁰¹ -HVC-17 Ionizer	20	1	20.3 kV
2	KVB-APS ⁰¹ -HVC-18 Ionizer	20	1	20.3 kV
3	KVB-APS ⁰¹ -HVC-19 Ionizer	20	1	20.3 kV
4	KVB-APS ⁰¹ -HVC-20 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KS2525021278D002	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	05/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: I-lo Tung	Signature: 	Date: 07/04/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: 	Date: 07/04/2025
Witnessed By : (Name of GCL)	Name: Rogard Law	Signature: 	Date: 07/04/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 07/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	TVB/HVB/KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 1 of 10)		
Items	Description of Inspection	Test Result
A) Visual Inspection (ASD TCP-EE, COP Code 21A/C and COP Appendix 13) - Working Space and Facilities (L.V.)		
a.	Adequacy working space and safe access provided for switch room / electrical facilities.	P / F / NA
b.	Entrance / exit to switch room and/or electrical facilities are free of obstruction.	P / F / NA
c.	Suitable locking facilities provided for switch room and /or electrical facilities.	P / F / NA
d.	Suitable lighting provision provided for switch room and /or electrical facilities.	P / F / NA
e.	Suitable ventilation provision provided for switch room and /or electrical facilities.	P / F / NA
f.	A warning notice 'DANGER — ELECTRICITY, UNAUTHORISED ENTRY PROHIBITED' and '危險 —— 有電，未經授權不得內進' provided at every entrance of switch room.	P / F / NA
g.	Danger notices, warning notices, schematic diagrams, instructions and similar information are correctly and adequately provided.	P / F / NA
h.	Warning notices for Switch Rooms provided in compliance with EMSD CoP Code 17.	P / F / NA
i.	Warning notices for earthing and main bonding connections provided in compliance with EMSD CoP Code 17.	P / F / NA
j.	All switchgears, distribution boards and electrical equipment properly labelled in compliance with EMSD CoP Code 4D(1).	P / F / NA
k.	Continuity of protective conductors especially the bonding of all exposed conductive parts are satisfactory.	P / F / NA
l.	Logbook provided and work done properly recorded.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: 27/03/2025
Witnessed By : (Name of JEC Representative)	Name: <i>Chung -p</i>	Signature: <i>[Signature]</i>	Date: 27/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 27/03/2025
Witnessed By : (Name of AMM JV)	Name: <i>Eric Tong</i>	Signature: <i>[Signature]</i>	Date: 27/03/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	TVB/HVB/KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 2 of 10)		
Items	Description of Inspection	Test Result
B) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Distribution Board (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	No fuse installed in the neutral circuit.	P / F / NA
c.	All live parts screened with an insulating plate or earthed metal	P / F / NA
d.	All exposed metal parts effectively earthed.	P / F / NA
e.	A warning notice 'DANGER' and '危險' provided on the front panel of every distribution board.	P / F / NA
f.	A notice of periodic testing provided at or near the main distribution board incorporating a residual current device.	P / F / NA
g.	Safe access & adequate clearance space provided in compliance with EMSD CoP Code 4E.	P / F / NA
h.	Distribution boards securely mounted on suitable supports.	P / F / NA
i.	A suitable switch provided to control each distribution board.	P / F / NA
j.	Phase Identification for distribution board provided.	P / F / NA
k.	Check the breaking capacity of MCB / RCBO (6kA) in compliance with EMSD CoP Code 9.	P / F / NA
l.	Circuits connected to MCB / RCBO in accordance with the schematic diagram.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>I-lo Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG Ip</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of AMMSV)	Name: <i>Eric Tong</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 3 of 10)		
Items	Description of Inspection	Test Result
C) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Conductors, Cables and Wirings (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All live conductors and their methods of insulation, in relation to design currents of circuits and to the operating currents of the protective devices, are properly selected and erected.	P / F / NA
c.	All cables, flexible cords, switches, plugs and socket outlets, accessories and equipment are found to be in good working conditions.	P / F / NA
d.	All conductors are correctly and securely connected and identified.	P / F / NA
e.	Armoured cables properly terminated by proper cable glands.	P / F / NA
f.	Non-sheathed cables protected by conduit, trunking, ducting or approved mechanical protective means.	P / F / NA
g.	Cables and cable containments, such as tray, ladder, ducting, trunking, conduit, etc., adequately supported.	P / F / NA
h.	Suitable cable lugs used for terminating cables, including termination at distribution board.	P / F / NA
i.	Main cables connected up with correct polarity.	P / F / NA
j.	Cables protected against mechanical damage and suitably supported.	P / F / NA
k.	All exposed metal parts including the armour effectively earthed.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG ZP</i>	Signature: <i>g</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of AMMJOY)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	TVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 4 of 10)		
Items	Description of Inspection	Test Result
D) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	All non-armoured cables susceptible to damage protected with steel conduit / trunking Bushing and rubber grommet, where necessary, provided.	P / F / NA
c.	Conductor sized to suit the rating of the fuse/ MCB protecting the circuit.	P / F / NA
d.	No cable joint in final circuit.	P / F / NA
e.	All joints of metal conduits or trunking to be mechanically sound, electrically continuous and protected against corrosion.	P / F / NA
f.	All metal conduits, trunking, switch boxes and exposed metal parts effectively earth.	P / F / NA
g.	Earth fault loop impedance and polarities of every outlet checked.	P / F / NA
h.	All fuses and single/double pole switches connected to the phase conductors only with correct polarity.	P / F / NA
i.	Low voltage circuits segregated from extra low voltage circuits.	P / F / NA
j.	Exposed insulated non-sheathed cables with mechanically protected.	P / F / NA
k.	No 2-pin sockets installed. All socket outlets connected with protective conductors and live conductors terminated at correct terminals.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: 27/03/2025
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG 3p</i>	Signature: <i>g</i>	Date: 27/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Al</i>	Date: 21/03/2025
Witnessed By : (Name of AMMN)	Name: <i>Eric Tung</i>	Signature: <i>g</i>	Date: 27/03/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 5 of 10)		
Items	Description of Inspection	Test Result
E) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
l.	Final circuits using 13A socket outlets in compliance with EMSD Code 6E.	P / F / NA
m.	Where circuit protective conductor is formed by the metallic cable containment enclosure, a separate protective conductor between the earthing terminal of socket outlet and its associated metal box being provided.	P / F / NA
n.	Where circuit protective conductor is not formed by the metallic cable containment enclosure, a separate protective conductor to the earthing terminal of socket outlet being provided.	P / F / NA
o.	Residual current device having a rated residual operating current not exceeding 30mA provided for all socket outlets.	P / F / NA
p.	Minimum sizes of protective conductors are provided as per requirement in EMSD COP Code 11 for limitation of protective conductor impedance.	P / F / NA
q.	Means of isolation provided for every fixed appliance.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG 2P</i>	Signature: <i>CHUNG</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 21/03/2025
Witnessed By : (Name of AMKTV)	Name: <i>Eric Tong</i>	Signature: <i>Eric Tong</i>	Date: <i>27/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 6 of 10)		
Items	Description of Inspection	Test Result
F) Visual Inspection (ASD TCP-EE, COP Code 21A&C and COP Appendix 13) - Earthing and Bonding (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All exposed conductive parts of the wiring installation connected to the earthing terminal with appropriate protective conductor.	P / F / NA
c.	Minimum size of protective conductor used in compliance with EMSD CoP Table 11(1).	P / F / NA
d.	Protective conductor up to and including 6mm ² with green and yellow insulation sheath used throughout its length.	P / F / NA
e.	Copper links provided at joints of metallic trunking, forms part of a protective conductor	P / F / NA
f.	A warning notice 'SAFETY ELECTRICAL CONNECTION—DO NOT REMOVE and '安全接 地 終端——切勿移去' provided at all main earthing and bonding connections.	P / F / NA
g.	Supplementary equipotential bonding effectively provided between exposed conductive parts and extraneous conductive parts.	P / F / NA
h.	Exposed conductive parts of fixed equipment installed outside equipotential zone effectively earthed for 0.4 sec. disconnection.	P / F / NA
i.	Exposed conductive parts of fixed equipment installed within equipotential zone effectively earthed for 5 sec. disconnection.	P / F / NA
j.	Effectiveness of the main equipotential bonding connection to the main earthing terminal.	P / F / NA
k.	Earthing conductors of adequate size.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	27/03/2025
Witnessed By : (Name of JEC Representative)	CHUNG zp	CHUNG zp	27/03/2025
Witnessed By : (Name of GCL)	Raymond Lau	Raymond Lau	21/03/2025
Witnessed By : (Name of AMMIV)	Eric Tung	Eric Tung	27/03/25
Witnessed By : (Name of)			
Witnessed By : (Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5) Statutory Inspection and Test for LV and HV DC Installation (Sheet 7 of 10)		
Items	Description of Inspection	Test Result
G) Conductor Continuity (ASD TCP-EE, COP Code 21B(3) and (4))		
a.	All protective conductors used for equipotential bonding have been tested for continuity.	P / F / NA
b.	All final ring circuit conductors including the protective conductors have been tested for continuity.	P / F / NA
c.	Conductor continuity test results recorded in relevant Test Form.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG CP</i>	Signature: <i>g</i>	Date: <i>22/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of AMJV)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YWB/HVB/ KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 8 of 10)		
Items	Description of Inspection	Test Result
H) Insulation Resistance (ASD TCP-EE, COP Code 21B(5))		
a.	The insulation resistance to earth is NOT less than 1 mega ohm.	P / F / NA
b.	The insulation resistance between phase/poles is NOT less than 1 mega ohm.	P / F / NA
c.	The insulation resistance of equipment between the exposed conductive parts and all live parts is NOT less than 1 mega ohm when tested individually and separately (EMSD COP Code 21B(5)(f)).	P / F / NA
d.	Insulation resistance test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tuiy</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG 2P</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of AMPJV)	Name: <i>Eric Tong</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB/HVB /KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 9 of 10)		
Items	Description of Inspection	Test Result
i) Polarity (ASD TCP-EE, COP Code 21B(6))		
a.	All fuses and single-poles devices are connected in the phase conductors only.	P / F / NA
b.	All wiring has been correctly connected to socket outlets and, etc.	P / F / NA
c.	Polarity Check results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG CP</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of AMNJV)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32058
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	AVB / HVB / KVB	Room Name:	HV Room 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 10 of 10)		
Items	Description of Inspection	Test Result
J) Functional Testing of All Devices Including Protective Devices (ASD TCP-EE, COP Code 21B(9))		
a.	Simulation tests on the operation of devices for earth fault protection are satisfactory.	P / F / NA
b.	50% of the rated tripping current shall not cause the residual current circuit breaker to open.	P / F / NA
c.	100% of the rated tripping current shall cause the residual current circuit breaker to open within 300ms or at any delay time declared by the manufacture of the devices.	P / F / NA
d.	Where the residual current circuit breaker has a rated tripping current not exceeding 30mA and has been installed to reduce the risk associated with direct contact, a residual current of 150mA should cause the circuit breaker to open within 40ms.	P / F / NA
e.	In no event should the test current be applied for a period exceeding one second	P / F / NA
f.	Breakers, moulded case circuit breakers, air circuit breakers, fused switches, switch-fuses and protective relays, etc. are satisfactory.	P / F / NA
g.	Hand operation on all items of equipment such as isolators, switch and protective relays, etc. are satisfactory.	P / F / NA
h.	Hand operation on all items of equipment such as isolators, switches and indicative devices are satisfactory.	P / F / NA
i.	Functional test of all devices including protective devices had been recorded in relevant Test Form.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG 2p</i>	Signature: <i>g</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : (Name of AMM JV)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31782 <i>MT</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB KVB	Room Name:	HV RM 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS01-ESP-PSC-01	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	KVB-DB-ESP01		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	KVB-APS01-PSU-01A Subassembly I1	RCBO	16A SP	0.1Ω	P / F / NA
2	KVB-APS01-PSU-02A Subassembly I2	RCBO	16A SP	0.1Ω	P / F / NA
3	KVB-APS01-PSU-03A Subassembly I3	RCBO	16A SP	0.11Ω	P / F / NA
4	KVB-APS01-PSU-04A Subassembly C	RCBO	16A SP	0.11Ω	P / F / NA
5	KVB-APS01-PSU-05B Subassembly I1	RCBO	16A SP	0.12Ω	P / F / NA
6	KVB-APS01-PSU-06B Subassembly I2	RCBO	16A SP	0.12Ω	P / F / NA
7	KVB-APS01-PSU-07B Subassembly I3	RCBO	16A SP	0.15Ω	P / F / NA
8	KVB-APS01-PSU-08B Subassembly C	RCBO	16A SP	0.14Ω	P / F / NA
9	KVB-APS01-PSU-09C Subassembly I1	RCBO	16A SP	0.17Ω	P / F / NA
10	KVB-APS01-PSU-10C Subassembly I2	RCBO	16A SP	0.17Ω	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.					
Comment:					

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2024</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Lucy Li</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Ronald Lam</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of <i>Amis</i>)	Name: <i>Sam Lee</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of <i>EMSD</i>)	Name: <i>WONG Cheong Shing</i> CIE/TSC/1	Signature: <i>[Signature]</i>	Date: <i>- 7 APR 2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31782/11
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB/KVB	Room Name:	HV RM 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS01-ESP-PSC-02	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	KVB-DB-ESP01		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	KVB-APS01-PSU-11 C Subassembly I3	RCBO	16A SP	0.10Ω	P / F / NA
2	KVB-APS01-PSU-12 C Subassembly C	RCBO	16A SP	0.11Ω	P / F / NA
3	KVB-APS01-PSU-13 D Subassembly I1	RCBO	16A SP	0.11Ω	P / F / NA
4	KVB-APS01-PSU-14 D Subassembly I2	RCBO	16A SP	0.12Ω	P / F / NA
5	KVB-APS01-PSU-15 D Subassembly I3	RCBO	16A SP	0.12Ω	P / F / NA
6	KVB-APS01-PSU-16 D Subassembly C	RCBO	16A SP	0.13Ω	P / F / NA
7	KVB-APS01-PSU-17 E Subassembly I1	RCBO	16A SP	0.13Ω	P / F / NA
8	KVB-APS01-PSU-18 E Subassembly I2	RCBO	16A SP	0.14Ω	P / F / NA
9	KVB-APS01-PSU-19 E Subassembly I3	RCBO	16A SP	0.15Ω	P / F / NA
10	KVB-APS01-PSU-20 E Subassembly C	RCBO	16A SP	0.18Ω	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMSU)	Name: Sam Zai	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31792 <i>ml</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	<u>YVB / HVB</u> / KVB	Room Name:	HV RM 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APSA-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP01		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	26.5	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	35.6	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	37.1	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	37.0	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	26.9	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	26.9	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	26.8	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <i>H. Tung</i>	Signature: <i>[Signature]</i>	Date: <i>7/8/2024</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Lucy Li</i>	Signature: <i>[Signature]</i>	Date: <i>7/14/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>7/14/2025</i>
Witnessed By : (Name of AMMS)	Name: <i>Sam Lui</i>	Signature: <i>[Signature]</i>	Date: <i>7/14/2025</i>
Witnessed By : (Name of ZH)	Name: WONG Cheong Shing CIE/TSC/1	Signature: <i>[Signature]</i>	Date: <i>- 7 APR 2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31782
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)


C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	K VB-APSO1-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP01		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	26.4	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.9	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	27.4	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.8	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.6	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.0	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tui	Signature: 	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: 	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 7/4/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 7/4/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	3182/241
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:		KVB-APS01-ESP-PSC-01		Main Switch Rating:		80A	
Location:		ESP HV Switch Room 01 / 02		Supply Fed From:		KVB-DB-ESP01	
Circuit No. or Details of Equipment		Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11		RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Chung Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of Amms)	Name: Sam Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31782
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB/KVB	Room Name:	HV RM 2
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS01-ESP-PSC-02		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		KVB-DB-ESP01	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMN)	Name: Sam Lee	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of ZMS)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33641
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB (KVB)	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TVS-5-06287	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 (02)	To:	APS Plenum No.01 (02 / 03 Sub-assembly A / B / C / D / E)
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	346 / 223 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	204 / 149 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	148 / 194 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	138 / 183 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	250 / 340 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	230 / 404 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	63.1 / 32.6 / 102 (1 st Col.) (2 nd Col.) (3 rd Col.)	74.3 / 35.8 / 12 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20/19.6	P / F / NA
2	20 (Ionizer)	1	19.8/19.6	P / F / NA
3	20 (Ionizer)	1	20/19.6	P / F / NA
4	8 (Collector)	1	7.5	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation test	AR3125	6819355	KS25250212180001	25/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC220750220090	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of AUMSC)	Name: Sam Lo	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of BMSD)	Name: WONG Cheong Shing CIET/SC/I	Signature: [Signature]	Date: 23 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33641
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	T3883-TV5-5-06287	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)				
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)				
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test				
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)		
		Before Max. Withstand Tests	After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	346 / 365 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	305 / 352 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
2	(2 nd Col. Ionizer to Earth)	332 / 325 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	286 / 360 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
3	(3 rd Col. Ionizer to Earth)	657 / 562 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	493 / 552 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
4	(1 st to 3 rd Col. Collector the Earth)	82.7 / 56.9 / 40.9 (1 st Col.) (2 nd Col.) (3 rd Col.)	128 / 78.5 / 55.2 (1 st Col.) (2 nd Col.) (3 rd Col.)	
Step 2 - Maximum Voltage Withstand Test				
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20 / 19.6	P / F / NA
2	20 (Ionizer)		19.9 / 19.6	P / F / NA
3	20 (Ionizer)		20 / 19.8	P / F / NA
4	8 (Collector)	1	19.5	P / F / NA
B) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Test	AR3125	6819355	KS2525021218D001	28/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	ACZ20250222.0090	03/03/2025
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:				

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of Amurc)	Name: Sam Lui	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of 3480)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: 23 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33641
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	T3883-TV5-S-06287	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)				
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)				
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test				
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)		
		Before Max. Withstand Tests	After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	385 / 390 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	257 / 224 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
2	(2 nd Col. Ionizer to Earth)	586 / 382 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	448 / 234 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
3	(3 rd Col. Ionizer to Earth)	460 / 313 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	260 / 208 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
4	(1 st to 3 rd Col. Collector the Earth)	101.1 / 155 / 101 (1 st Col.) (2 nd Col.) (3 rd Col.)	124 / 197 / 124 (1 st Col.) (2 nd Col.) (3 rd Col.)	
Step 2 - Maximum Voltage Withstand Test				
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.8 / 19.6	P / F / NA
2	20 (Ionizer)		19.9 / 19.8	P / F / NA
3	20 (Ionizer)		19.9 / 19.6	P / F / NA
4	8 (Collector)	1	17.5	P / F / NA
B) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation test	AR3125	6819355	KS252502178D001	25/02/2025
HV DC Voltage Meter	HVP-40D/M	20240221	AC220250220090	03/03/2025
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:				

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Hio Tung		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMM)	Sam Lee		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of 3MSD)	WONG Cheong Shing CIE/TSC/1		23 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33641
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	T3883-TVS-5-06287	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No 01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	315 / 272 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	237 / 142 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	(2 nd Col. Ionizer to Earth)	78 / 405 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	7.2G / 211 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	(3 rd Col. Ionizer to Earth)	502 / 317 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	102 / 226 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	(1 st to 3 rd Col. Collector the Earth)	153 / 101.6 / 101.9 (1 st Col.) (2 nd Col.) (3 rd Col.)	199 / 142 / 129 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20 / 19.6	P / F / NA	
2	20 (Ionizer)		20 / 19.8	P / F / NA	
3	20 (Ionizer)		20 / 19.8	P / F / NA	
4	8 (Collector)	1	7.5	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV insulation test	AR3125	6819355	KS2525021278D001	25/02/2025	
HV DC Voltage Meter	HVP-40DM	20240221	AC2202502220090	03/03/2025	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		23/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Ronald Lam		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMM36)	Sam Lau		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of ZM50)	WONG Cheong Shing CIE/TSC/I		23 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33641
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 1
T&C Plan Ref. No:	J3883-TV5-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)				
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)				
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test				
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)		
		Before Max. Withstand Tests	After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	533 / 245 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	376	275 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	300 / 349 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	257	388 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	373 / 183 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	375	170 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	99.6 / 116 / 78.6 (1 st Col.) (2 nd Col.) (3 rd Col.)	113	172 / 87.3 (1 st Col.) (2 nd Col.) (3 rd Col.)
Step 2 - Maximum Voltage Withstand Test				
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20 / 19.6	P / F / NA
2	20 (Ionizer)		19.8 / 19.7	P / F / NA
3	20 (Ionizer)		20 / 19.7	P / F / NA
4	8 (Collector)	1	7.6	P / F / NA
B) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation test	AR3125	6819355	KSZS25021278D001	25/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC220250222 0090	03/03/2025
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:				

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ito Tung	[Signature]	23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan	[Signature]	23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau	[Signature]	23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMJSC)	Sh	[Signature]	23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of EMSD)	WONG Cheong Shing CIE/TSC/I	[Signature]	23 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)		[Signature]	

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32052
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-S-0623	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	KVB-APS2-ESP-PSC-01	Main Switch Rating:	800A
Location:	ESP HV Switch Room	Supply Fed From:	KVB-DB-ESP02
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	(P) F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: N134523 Grade A (Name of CTA Representative)	Name: LAI LEUNG TAI	Signature: [Signature]	Date: 27/03/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: [Signature]	Date: 27/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 27/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: [Signature]	Date: 27/03/2025
Witnessed By : (Name of EMSP)	Name: WONG Cheong Shing CIE/TSC/1	Signature: [Signature]	Date: 27 MAR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32052 <i>ML</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / <i>KVB</i>	Room Name:	Plenum 2
T&C Plan Ref. No:	<i>33883-TVS-S-06283</i>	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	<i>P</i> / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	<i>P</i> / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	<i>P</i> / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	<i>P</i> / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: <i>W134523</i> Grade <i>A</i> (Name of CTA Representative)	Name: <i>LOI LEONG TAT</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>TONG HB</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of <i>GCL</i>)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of <i>AMNSV</i>)	Name: <i>Sam Lau</i>	Signature: <i>[Signature]</i>	Date: <i>27/03/2025</i>
Witnessed By : (Name of <i>ZMOD</i>)	Name: <i>WONG Cheong Shing</i> CIE/TSC/1	Signature: <i>[Signature]</i>	Date: <i>27 MAR 2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32052
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TVS-8-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	KVB-APS2-ESP-PSC-02	Main Switch Rating:	80A
Location:	ESP HV Switch Room 01/02	Supply Fed From:	KVB-DB-ESP02
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	(P) F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	(P) F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: HJ34523 Grade A (Name of CTA Representative)	Name: LAI LEONG JAY	Signature: 	Date: 27/03/2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: 	Date: 27/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 27/03/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: 	Date: 27/03/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 27 MAR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32052-111
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plehuu 2
T&C Plan Ref. No:	33883- TKS- S- 06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	P / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	P / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	P / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Comment:		

Test / Checked By : REW No.: <u>W134523</u> Grade <u>A</u> (Name of CTA Representative)	Name: <u>LOI LEUNG JIN</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>AMMSU</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>EMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>27 MAR 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	31/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No.:	13883 - TVS-S-6283	Page:	
Ref. Dwg. No.:	13883 - TVS-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	K VB-APS ₂ -HVC-1 Ionizer 1	35.4m	1.08	0.54	0.87	P / F / NA
2	K VB-APS ₂ -HVC-2 Ionizer 2	35.1m		0.54	0.86	P / F / NA
3	K VB-APS ₂ -HVC-3 Ionizer 3	34.5m	0.97	0.49	0.85	P / F / NA
4	K VB-APS ₂ -HVC-4 Collector	34.2m		0.48	0.84	P / F / NA

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620C+	1242921984	AC2202502220127	22/02/2025
Cable fault tester	LCT268-2(km)	250219005	AC2202502220090	22/02/2025
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)				
Comment:				

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tung Ho</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>GEL</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>AMNSU</u>)	Name: <u>Pam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>03/4/2025</u>
Witnessed By : (Name of <u>ZH3D</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>- 3 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	3/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	ISPS - TWS - S - 6283	Page:	
Ref. Dwg. No.:	ISPS - TWS - D - 2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)

A) Visual Inspection (TCP Section 4.4.1)

Items	Description of Inspection	Test Result
a)	No visible damage to impair safety	P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition	P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported	P / F / NA

B) HV DC Cable Continuity Tests (TCP Section 4.4.2)

From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result	
			Measured	Calculated	Passing Criteria		
1	K_VB-APS2-HVC-5 Ionizer 1	33.9m	0.96	0.48	0.83	P / F / NA	
2	K_VB-APS2-HVC-6 Ionizer 2	33.6m		0.48	0.82	P / F / NA	
3	K_VB-APS2-HVC-7 Ionizer 3	33.1m	0.86	0.43	0.81	P / F / NA	
4	K_VB-APS2-HVC-8 Collector	32.5m		0.43	0.80	P / F / NA	

C) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
Digital Micro Ohmmeter	UT620C+	C242921984	ACZ202502220127	22/02/2025
Cable fault tester	LC1268-2(km)	250219005	ACZ202502220090	22/02/2025

Remark: P / F / NA = Pass / Fail / Not Applicable
Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Tung Ho		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Crystal Cheung		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMMSU)	Sam Lui		03/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of EMSD)	WONG Cheong Shing CIE/TSC/I		- 3 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	3/4/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plenum 2
T&C Plan Ref. No:	<u>T3883 - TVS - S - 6283</u>	Page:	
Ref. Dwg. No.:	<u>T3883 - TVS - D - 2482</u>		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)							
A) Visual Inspection (TCP Section 4.4.1)							
Items	Description of Inspection						Test Result
a)	No visible damage to impair safety						<u>P</u> / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition						<u>P</u> / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported						<u>P</u> / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)							
From:	ESP HV Switch Room <u>01</u> / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / <u>C</u> / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result	
			Measured	Calculated	Passing Criteria		
1	<u>K</u> VB-APS <u>2</u> -HVC <u>9</u> Ionizer <u>1</u>	<u>32.2m</u>	<u>0.8</u>	<u>0.40</u>	<u>0.79</u>	<u>P</u> / F / NA	
2	<u>K</u> VB-APS <u>2</u> -HVC <u>10</u> Ionizer <u>2</u>	<u>32.2m</u>		<u>0.40</u>	<u>0.79</u>	<u>P</u> / F / NA	
3	<u>K</u> VB-APS <u>2</u> -HVC <u>11</u> Ionizer <u>3</u>	<u>29.8m</u>	<u>0.62</u>	<u>0.31</u>	<u>0.73</u>	<u>P</u> / F / NA	
4	<u>K</u> VB-APS <u>2</u> -HVC <u>12</u> Collector	<u>29.3m</u>		<u>0.31</u>	<u>0.73</u>	<u>P</u> / F / NA	
C) List of Testing Equipment / Instruments							
Type	Model	Serial No	Calibration Cert. No		Date of Cert.		
Digital Micro Ohmmeter	UT620C+	C242921984	AC2202502220127		22/02/2025		
Cable fault tester	LCT268-2(km)	250219005	AC2202502220090		22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)							
Comment:							

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tomy Ho</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>BCL</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>MMX</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>03/04/2025</u>
Witnessed By : (Name of <u>ZMSD</u>)	Name: <u>WONG Cheung Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>- 3 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	TSPP3-TVS-S-6283	Page:	
Ref. Dwg. No.:	TSPP3-TVS-D-2482		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	KVB-APS2-HVC-13 Ionizer 1	29.5m	0.6	0.30	0.72	P / F / NA
2	KVB-APS2-HVC-14 Ionizer 2	29.0m		0.30	0.71	P / F / NA
3	KVB-APS2-HVC-15 Ionizer 3	28.4m	0.55	0.28	0.70	P / F / NA
4	KVB-APS2-HVC-16 Collector	27.8m		0.27	0.68	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital/Micro Ohmmeter	UT620C+	C242921984	AC2202502220127	22/02/2025		
Cable fault tester	LCT268-2(km)	250219005	AC2202502220090	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>BEL</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>AMSL</u>)	Name: <u>Sam Loo</u>	Signature: <u>[Signature]</u>	Date: <u>03/04/2025</u>
Witnessed By : (Name of <u>BMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>- 3 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32083
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	T3883 - TVS - S - 6283	Page:	
Ref. Dwg. No.:	T3883 - TVS - D - 2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	K VB-APS ² -HVC-17 Ionizer	1 27.8m	0.6	0.30	0.68	P / F / NA
2	K VB-APS ² -HVC-18 Ionizer	2 27.5m		0.30	0.67	P / F / NA
3	K VB-APS ² -HVC-19 Ionizer	3 27.5m	0.64	0.32	0.67	P / F / NA
4	K VB-APS ² -HVC-20 Collector	27.2m		0.32	0.67	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Ohmmeter	UT620 Ct	C242921984	AC2202502220127	22/02/2025		
Cable Fault Tester	LCT48-20km	250219005	AC2202502220090	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		03 APR 2025
Witnessed By : (Name of JEC Representative)	Tony Ho	Signature:	Date:
Witnessed By : (Name of)	Crystal Cheung	Signature:	Date:
Witnessed By : (Name of)	Sam Lau	Signature:	Date:
Witnessed By : (Name of)	WONG Cheong Shing CIE/TSC/1	Signature:	Date:
Witnessed By : (Name of)		Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	3/4/2025
Location:	VB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	TSPP3-TVS-S-6283	Page:	
Ref. Dwg. No.:	TSPP3-TVS-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)					
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)					
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	K VB-APS02-HVC-1 Ionizer 1	35.4m	7.48 GΩ	704.0 GΩ	P / F / NA
2	K VB-APS02-HVC-2 Ionizer 2	35.1m	20.6 GΩ	239.0 GΩ	P / F / NA
3	K VB-APS02-HVC-3 Ionizer 3	34.5m	20.1 GΩ	235.0 GΩ	P / F / NA
4	K VB-APS02-HVC-4 Collector	34.2m	37.0 GΩ	180.0 GΩ	P / F / NA
Step 2 - Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage	
1	K VB-APS02-HVC-1 Ionizer 1	20	1	20.3 kV	
2	K VB-APS02-HVC-2 Ionizer 2	20	1	20.3 kV	
3	K VB-APS02-HVC-3 Ionizer 3	20	1	20.3 kV	
4	K VB-APS02-HVC-4 Collector	20	1	20.3 kV	
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV insulation tester	AR3125	6819355	KS2525021278D001	26/02/2025	
HV DC Voltage Meter	HVP-400M	2024 0221	AC2202503030802	03/03/2025	
Remark:	P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		03 APR 2025
Witnessed By : (Name of JEC Representative)	Name:	Signature:	Date:
	Tung Ho		03 APR 2025
Witnessed By : (Name of GCL)	Name:	Signature:	Date:
	Crystal Cheung		03 APR 2025
Witnessed By : (Name of AMMSU)	Name:	Signature:	Date:
	Sam Lee		03/04/2025
Witnessed By : (Name of ENSD)	Name:	Signature:	Date:
	WONG Cheong Shing CIE/TSC/1		- 3 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	32883-TVS-5-6283	Page:	
Ref. Dwg. No.:	32883-TVS-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)						
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)						
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test						
From:	ESP HV Switch Room 01 / 02			To:	APS Plenum No.01 02 / 03 Sub-assembly A (B) C / D / E	
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result	
			before Step 2	after Step 2		
1	K VB-APS 02-HVC-5 Ionizer	1 33.9m	33.3 GΩ	56.8 GΩ	P / F / NA	
2	K VB-APS 02-HVC-6 Ionizer	2 33.6m	35.6 GΩ	234.0 GΩ	P / F / NA	
3	K VB-APS 02-HVC-7 Ionizer	3 33.1m	23.3 GΩ	239.0 GΩ	P / F / NA	
4	K VB-APS 02-HVC-8 Collector	32.5m	12.1 GΩ	78.2 GΩ	P / F / NA	
Step 2 - Maximum Voltage Withstand Test						
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage		
1	K VB-APS 02-HVC-5 Ionizer	1 20	1	20.3	kV	
2	K VB-APS 02-HVC-6 Ionizer	2 20	1	20.3	kV	
3	K VB-APS 02-HVC-7 Ionizer	3 20	1	20.3	kV	
4	K VB-APS 02-HVC-8 Collector	20	1	20.3	kV	
E) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
HV insulation tester	AR3125	6819355	KS25250212780001	26/02/2025		
HVDC Voltage Meter	HVP-400DM	20240221	AC2202503050802	03/03/2025		
Remark:	P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell					
Comment:						

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		03 APR 2025
Witnessed By : (Name of JEC Representative)	Wong Ho	Signature:	Date: 03 APR 2025
Witnessed By : (Name of GCL)	Crisden Cheung	Signature:	Date: 03 APR 2025
Witnessed By : (Name of Amara)	Sam Lee	Signature:	Date: 03/04/2025
Witnessed By : (Name of BM&D)	WONG Cheong Shing CIE/TSC/I	Signature:	Date: - 3 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	TSAP3-TVS-S-0283	Page:	
Ref. Dwg. No.:	TSAP3-TVS-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result	
			before Step 2	after Step 2		
1	KVB-APS ⁰² -HVC-9 Ionizer 1	32.2m	29.6 GΩ	212.0 GΩ	P / F / NA	
2	KVB-APS ⁰² -HVC-10 Ionizer 2	32.2m	21.1 GΩ	227.0 GΩ	P / F / NA	
3	KVB-APS ⁰² -HVC-11 Ionizer 2	29.8m	12.9 GΩ	32.5 GΩ	P / F / NA	
4	KVB-APS ⁰² -HVC-12 Collector	29.3m	38.7 GΩ	268.0 GΩ	P / F / NA	

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	KVB-APS ⁰² -HVC-9 Ionizer 1	20	1	20.3 kV
2	KVB-APS ⁰² -HVC-10 Ionizer 2	20	1	20.3 kV
3	KVB-APS ⁰² -HVC-11 Ionizer 3	20	1	20.3 kV
4	KVB-APS ⁰² -HVC-12 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KSZ525020280001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	ACZ202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,
 The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
 The insulation resistance is over 1000MΩhm (*) for HV DC Cable and 30MΩhm for ESP Cell

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Tony Ho		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Crystal Cheung		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMUSV)	Sam Lee		03/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of 3400)	WONG Cheong Shing CIE/TSC/1		- 3 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	T3883-TN-S-6283	Page:	
Ref. Dwg. No.:	T3883-TN-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)					
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)					
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	KVB-APS ⁰² -HVC-18 Ionizer 1	29.5m	81.6 GΩ	133.0 GΩ	P / F / NA
2	KVB-APS ⁰² -HVC-18 Ionizer 2	29.0m	51.1 GΩ	266.0 GΩ	P / F / NA
3	KVB-APS ⁰² -HVC-18 Ionizer 3	28.4m	48.6 GΩ	152.0 GΩ	P / F / NA
4	KVB-APS ⁰² -HVC-16 Collector	27.8m	126.0 GΩ	224.0 GΩ	P / F / NA
Step 2 - Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage	
1	KVB-APS ⁰² -HVC-18 Ionizer 1	20	1	20.3 kV	
2	KVB-APS ⁰² -HVC-18 Ionizer 2	20	1	20.3 kV	
3	KVB-APS ⁰² -HVC-18 Ionizer 3	20	1	20.3 kV	
4	KVB-APS ⁰² -HVC-16 Collector	20	1	20.3 kV	
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV insulation tester	AR3125	6819355	KS25250212780001	26/02/2025	
HV DC Voltage Meter	HVP-400M	20240221	AC220250303 0802	03/03/2025	
Remark:	P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		03 APR 2025
Witnessed By : (Name of JEC Representative)	Tony Ho		03 APR 2025
Witnessed By : (Name of GCL)	Crystal Cheung		03 APR 2025
Witnessed By : (Name of AMMSU)	Sam Lee		04/04/2025
Witnessed By : (Name of EYMSD)	WONG Cheong Shing CIE/TSC/1		- 3 APR 2025
Witnessed By : (Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	KVB/HVB/KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	13883-TVS-S-6283	Page:	
Ref. Dwg. No.:	13883-TVS-D-2832		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)					
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)					
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
From:	ESP HV Switch Room 01/02		To:	APS Plenum No.01/02/03 Sub-assembly A / B / C / D / E	
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	KVB-APS ⁰² -HVC-17 Ionizer	27.8m	25.1 GΩ	229.0 GΩ	P / F / NA
2	KVB-APS ⁰² -HVC-18 Ionizer	27.5m	23.7 GΩ	110.0 GΩ	P / F / NA
3	KVB-APS ⁰² -HVC-19 Ionizer	27.5m	28.2 GΩ	205.0 GΩ	P / F / NA
4	KVB-APS ⁰² -HVC-20 Collector	27.2m	30.5 GΩ	165.0 GΩ	P / F / NA
Step 2 - Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage	
1	KVB-APS ⁰² -HVC-17 Ionizer	20	1	20.3 kV	
2	KVB-APS ⁰² -HVC-18 Ionizer	20	1	20.3 kV	
3	KVB-APS ⁰² -HVC-19 Ionizer	20	1	20.3 kV	
4	KVB-APS ⁰² -HVC-20 Collector	20	1	20.3 kV	
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV insulation tester	AR312S	6819355	KSZ5250212780001	26/02/2025	
HV DC Voltage Meter	HVP-40DM	20240221	ACZ202503030802	03/03/2025	
Remark:	P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tsz		03 APR 2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: 	Date: 03 APR 2025
Witnessed By : (Name of BCL)	Name: Crystal Cheung	Signature: 	Date: 03 APR 2025
Witnessed By : (Name of AMASV)	Name: Sam Lui	Signature: 	Date: 03/04/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: - 3 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 1 of 10)		
Items	Description of Inspection	Test Result
A) Visual Inspection (ASD TCP-EE, COP Code 21A/C and COP Appendix 13) - Working Space and Facilities (L.V.)		
a.	Adequacy working space and safe access provided for switch room / electrical facilities.	P / F / NA
b.	Entrance / exit to switch room and/or electrical facilities are free of obstruction.	P / F / NA
c.	Suitable locking facilities provided for switch room and /or electrical facilities.	P / F / NA
d.	Suitable lighting provision provided for switch room and /or electrical facilities.	P / F / NA
e.	Suitable ventilation provision provided for switch room and /or electrical facilities.	P / F / NA
f.	A warning notice 'DANGER — ELECTRICITY, UNAUTHORISED ENTRY PROHIBITED' and '危險 —— 有電，未經授權不得內進' provided at every entrance of switch room.	P / F / NA
g.	Danger notices, warning notices, schematic diagrams, instructions and similar information are correctly and adequately provided.	P / F / NA
h.	Warning notices for Switch Rooms provided in compliance with EMSD CoP Code 17.	P / F / NA
i.	Warning notices for earthing and main bonding connections provided in compliance with EMSD CoP Code 17.	P / F / NA
j.	All switchgears, distribution boards and electrical equipment properly labelled in compliance with EMSD CoP Code 4D(1).	P / F / NA
k.	Continuity of protective conductors especially the bonding of all exposed conductive parts are satisfactory.	P / F / NA
l.	Logbook provided and work done properly recorded.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade	Ho Tung	Ho Tung	21/03/2025
(Name of CTA Representative)			
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	CHING YI		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	Eric Tong		21/03/25
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 2 of 10)		
Items	Description of Inspection	Test Result
B) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Distribution Board (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	No fuse installed in the neutral circuit.	P / F / NA
c.	All live parts screened with an insulating plate or earthed metal	P / F / NA
d.	All exposed metal parts effectively earthed.	P / F / NA
e.	A warning notice 'DANGER' and '危險' provided on the front panel of every distribution board.	P / F / NA
f.	A notice of periodic testing provided at or near the main distribution board incorporating a residual current device.	P / F / NA
g.	Safe access & adequate clearance space provided in compliance with EMSD CoP Code 4E.	P / F / NA
h.	Distribution boards securely mounted on suitable supports.	P / F / NA
i.	A suitable switch provided to control each distribution board.	P / F / NA
j.	Phase Identification for distribution board provided.	P / F / NA
k.	Check the breaking capacity of MCB / RCBO (6kA) in compliance with EMSD CoP Code 9.	P / F / NA
l.	Circuits connected to MCB / RCBO in accordance with the schematic diagram.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of AMM JV)	Name: <i>Eric Teng</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB/HVB/KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 3 of 10)		
Items	Description of Inspection	Test Result
C) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Conductors, Cables and Wirings (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All live conductors and their methods of insulation, in relation to design currents of circuits and to the operating currents of the protective devices, are properly selected and erected.	P / F / NA
c.	All cables, flexible cords, switches, plugs and socket outlets, accessories and equipment are found to be in good working conditions.	P / F / NA
d.	All conductors are correctly and securely connected and identified.	P / F / NA
e.	Armoured cables properly terminated by proper cable glands.	P / F / NA
f.	Non-sheathed cables protected by conduit, trunking, ducting or approved mechanical protective means.	P / F / NA
g.	Cables and cable containments, such as tray, ladder, ducting, trunking, conduit, etc., adequately supported.	P / F / NA
h.	Suitable cable lugs used for terminating cables, including termination at distribution board.	P / F / NA
i.	Main cables connected up with correct polarity.	P / F / NA
j.	Cables protected against mechanical damage and suitably supported.	P / F / NA
k.	All exposed metal parts including the armour effectively earthed.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Chun</i>	Signature: <i>Chun</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMPJV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	TVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No.:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 4 of 10)		
Items	Description of Inspection	Test Result
D) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	All non-armoured cables susceptible to damage protected with steel conduit / trunking Bushing and rubber grommet, where necessary, provided.	P / F / NA
c.	Conductor sized to suit the rating of the fuse/ MCB protecting the circuit.	P / F / NA
d.	No cable joint in final circuit.	P / F / NA
e.	All joints of metal conduits or trunking to be mechanically sound, electrically continuous and protected against corrosion.	P / F / NA
f.	All metal conduits, trunking, switch boxes and exposed metal parts effectively earth.	P / F / NA
g.	Earth fault loop impedance and polarities of every outlet checked.	P / F / NA
h.	All fuses and single/double pole switches connected to the phase conductors only with correct polarity.	P / F / NA
i.	Low voltage circuits segregated from extra low voltage circuits.	P / F / NA
j.	Exposed insulated non-sheathed cables with mechanically protected.	P / F / NA
k.	No 2-pin sockets installed. All socket outlets connected with protective conductors and live conductors terminated at correct terminals.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>21/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>CHUNG CP</u>	Signature: <u>g</u>	Date: <u>21/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>21/03/2025</u>
Witnessed By : <u>AMMJSV</u> (Name of)	Name: <u>Eric Tung</u>	Signature: <u>#</u>	Date: <u>21/03/25</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 5 of 10)		
Items	Description of Inspection	Test Result
E) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
l.	Final circuits using 13A socket outlets in compliance with EMSD Code 6E.	P / F / NA
m.	Where circuit protective conductor is formed by the metallic cable containment enclosure, a separate protective conductor between the earthing terminal of socket outlet and its associated metal box being provided.	P / F / NA
n.	Where circuit protective conductor is not formed by the metallic cable containment enclosure, a separate protective conductor to the earthing terminal of socket outlet being provided.	P / F / NA
o.	Residual current device having a rated residual operating current not exceeding 30mA provided for all socket outlets.	P / F / NA
p.	Minimum sizes of protective conductors are provided as per requirement in EMSD COP Code 11 for limitation of protective conductor impedance.	P / F / NA
q.	Means of isolation provided for every fixed appliance.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	CHUNG - A	g	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMMDV)	Eric Tang		21/03/25
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	VVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 6 of 10)		
Items	Description of Inspection	Test Result
F) Visual Inspection (ASD TCP-EE, COP Code 21A&C and COP Appendix 13) - Earthing and Bonding (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All exposed conductive parts of the wiring installation connected to the earthing terminal with appropriate protective conductor.	P / F / NA
c.	Minimum size of protective conductor used in compliance with EMSD CoP Table 11(1).	P / F / NA
d.	Protective conductor up to and including 6mm ² with green and yellow insulation sheath used throughout its length.	P / F / NA
e.	Copper links provided at joints of metallic trunking, forms part of a protective conductor	P / F / NA
f.	A warning notice 'SAFETY ELECTRICAL CONNECTION—DO NOT REMOVE and '安全接 地 終端——切勿移去' provided at all main earthing and bonding connections.	P / F / NA
g.	Supplementary equipotential bonding effectively provided between exposed conductive parts and extraneous conductive parts.	P / F / NA
h.	Exposed conductive parts of fixed equipment installed outside equipotential zone effectively earthed for 0.4 sec. disconnection.	P / F / NA
i.	Exposed conductive parts of fixed equipment installed within equipotential zone effectively earthed for 5 sec. disconnection.	P / F / NA
j.	Effectiveness of the main equipotential bonding connection to the main earthing terminal.	P / F / NA
k.	Earthing conductors of adequate size.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 21/03/2025
Witnessed By : (Name of JEC Representative)	Name: Chung Y	Signature: 	Date: 21/03/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 21/03/2025
Witnessed By : AMHCV (Name of)	Name: Eric Tung	Signature: 	Date: 21/03/25
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YWB / HWB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 7 of 10)		
Items	Description of Inspection	Test Result
G) Conductor Continuity (ASD TCP-EE, COP Code 21B(3) and (4))		
a.	All protective conductors used for equipotential bonding have been tested for continuity.	P / F / NA
b.	All final ring circuit conductors including the protective conductors have been tested for continuity.	P / F / NA
c.	Conductor continuity test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG T</i>	Signature: <i>C</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMMIV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YWB/HVB/KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 8 of 10)		
Items	Description of Inspection	Test Result
H) Insulation Resistance (ASD TCP-EE, COP Code 21B(5))		
a.	The insulation resistance to earth is NOT less than 1 mega ohm.	P / F / NA
b.	The insulation resistance between phase/poles is NOT less than 1 mega ohm.	P / F / NA
c.	The insulation resistance of equipment between the exposed conductive parts and all live parts is NOT less than 1 mega ohm when tested individually and separately (EMSD COP Code 21B(5)(f)).	P / F / NA
d.	Insulation resistance test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Chung</i>	Signature: <i>Chung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 21/03/2025
Witnessed By : (Name of <i>AMM JV</i>)	Name: <i>Eric Teng</i>	Signature: <i>Eric Teng</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 9 of 10)		
Items	Description of Inspection	Test Result
I) Polarity (ASD TCP-EE, COP Code 21B(6))		
a.	All fuses and single-poles devices are connected in the phase conductors only.	P / F / NA
b.	All wiring has been correctly connected to socket outlets and, etc.	P / F / NA
c.	Polarity Check results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	CHUNG ZP		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	Eric Tang		21/03/25
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			



Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No.:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 10 of 10)		
Items	Description of Inspection	Test Result
J) Functional Testing of All Devices Including Protective Devices (ASD TCP-EE, COP Code 21B(9))		
a.	Simulation tests on the operation of devices for earth fault protection are satisfactory.	P / F / NA
b.	50% of the rated tripping current shall not cause the residual current circuit breaker to open.	P / F / NA
c.	100% of the rated tripping current shall cause the residual current circuit breaker to open within 300ms or at any delay time declared by the manufacture of the devices.	P / F / NA
d.	Where the residual current circuit breaker has a rated tripping current not exceeding 30mA and has been installed to reduce the risk associated with direct contact, a residual current of 150mA should cause the circuit breaker to open within 40ms.	P / F / NA
e.	In no event should the test current be applied for a period exceeding one second	P / F / NA
f.	Breakers, moulded case circuit breakers, air circuit breakers, fused switches, switch-fuses and protective relays, etc. are satisfactory.	P / F / NA
g.	Hand operation on all items of equipment such as isolators, switch and protective relays, etc. are satisfactory.	P / F / NA
h.	Hand operation on all items of equipment such as isolators, switches and indicative devices are satisfactory.	P / F / NA
i.	Functional test of all devices including protective devices had been recorded in relevant Test Form.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Chun-gi</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of <i>GCL</i>)	Name: <i>Raymond Lau</i>	Signature: <i>Me</i>	Date: <i>21/03/2025</i>
Witnessed By : <i>AMJUV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>E</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 sub
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)					
B) Earth Loop Impedance Test (TCP Section 4.5.3)					
ESP HV Power Supply Cabinets Information					
Cabinets ID:	K.VB-APS02-ESP-PSC-01		Main Switch Rating:	80	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02	
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	KVB-APS02-PSU-01A Subassembly I1	RCBO	16A SP	0.09	P / F / NA
2	KVB-APS02-PSU-02A Subassembly I2	RCBO	16A SP	0.1	P / F / NA
3	KVB-APS02-PSU-03A Subassembly I3	RCBO	16A SP	0.1	P / F / NA
4	KVB-APS02-PSU-04A Subassembly C	RCBO	16A SP	0.11	P / F / NA
5	KVB-APS02-PSU-05B Subassembly I1	RCBO	16A SP	0.14	P / F / NA
6	KVB-APS02-PSU-06B Subassembly I2	RCBO	16A SP	0.11	P / F / NA
7	KVB-APS02-PSU-07B Subassembly I3	RCBO	16A SP	0.13	P / F / NA
8	KVB-APS02-PSU-08B Subassembly C	RCBO	16A SP	0.12	P / F / NA
9	KVB-APS02-PSU-09C Subassembly I1	RCBO	16A SP	0.18	P / F / NA
10	KVB-APS02-PSU-10C Subassembly I2	RCBO	16A SP	0.14	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.					
Comment:					

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: 	Date: <u>7/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Lucy Li</u>	Signature: 	Date: <u>7/4/2025</u>
Witnessed By : (Name of GCL)	Name: <u>Rajivdhan</u>	Signature: 	Date: <u>7/4/2025</u>
Witnessed By : (Name of AMNJV)	Name: <u>Sam Lau</u>	Signature: 	Date: <u>7/4/2025</u>
Witnessed By : (Name of EMSD)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: 	Date: <u>- 7 APR 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ml
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV Rm 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS02-ESP-PSC-02	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01/02	Supply Fed From:	KVB-DB-ESP02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	KVB-APS02-PSU-11C Subassembly I3	RCBO	16A SP	0.14	P / F / NA
2	KVB-APS02-PSU-12C Subassembly C	RCBO	16A SP	0.1	P / F / NA
3	KVB-APS02-PSU-13D Subassembly I1	RCBO	16A SP	0.11	P / F / NA
4	KVB-APS02-PSU-14D Subassembly I2	RCBO	16A SP	0.14	P / F / NA
5	KVB-APS02-PSU-15D Subassembly I3	RCBO	16A SP	0.18	P / F / NA
6	KVB-APS02-PSU-16D Subassembly C	RCBO	16A SP	0.11	P / F / NA
7	KVB-APS02-PSU-17E Subassembly I1	RCBO	16A SP	0.13	P / F / NA
8	KVB-APS02-PSU-18E Subassembly I2	RCBO	16A SP	0.17	P / F / NA
9	KVB-APS02-PSU-19E Subassembly I3	RCBO	16A SP	0.14	P / F / NA
10	KVB-APS02-PSU-20E Subassembly C	RCBO	16A SP	0.15	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMSU)	Name: Sam Ly	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781-2L
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB/KVB	Room Name:	HVRM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	VB-APS02-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.5	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	27.6	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	26.6	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	37.0	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>7/8/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Lucy Li</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of GCL)	Name: <u>Ronald Lam</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of AMMSV)	Name: <u>Sam Lu</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of WONG Cheong Shing CIE/TSC/1)	Name: <u>WONG Cheong Shing CIE/TSC/1</u>	Signature: <u>[Signature]</u>	Date: <u>- 7 APR 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	3181 24
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APSO2-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	37.6	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	26.5	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	37.0	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	26.8	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMNSC)	Name: Sam Lau	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of TMSS)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ML
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APSD-ESP-PSC-01		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		KVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMIS)	Name: Sam Lui	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 / 2
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS02-ESP-PSC-02		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01/02		Supply Fed From:		KVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>HOTUS</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Cecy Li</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Byron Lee</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>AMUSE</u>)	Name: <u>Sam Lee</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>EMOD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>- 7 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 me
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB/ KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	K VB-APSD3-ESP-PSC-01	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01/02	Supply Fed From:	KVB-DB-ESP02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	K VB-APSD3-PSU-01A Subassembly I1	RCBO	16A SP	0.13	P / F / NA
2	K VB-APSD3-PSU-02A Subassembly I2	RCBO	16A SP	0.13	P / F / NA
3	K VB-APSD3-PSU-03A Subassembly I3	RCBO	16A SP	0.14	P / F / NA
4	K VB-APSD3-PSU-04A Subassembly C	RCBO	16A SP	0.16	P / F / NA
5	K VB-APSD3-PSU-05B Subassembly I1	RCBO	16A SP	0.13	P / F / NA
6	K VB-APSD3-PSU-06B Subassembly I2	RCBO	16A SP	0.16	P / F / NA
7	K VB-APSD3-PSU-07B Subassembly I3	RCBO	16A SP	0.14	P / F / NA
8	K VB-APSD3-PSU-08B Subassembly C	RCBO	16A SP	0.17	P / F / NA
9	K VB-APSD3-PSU-09C Subassembly I1	RCBO	16A SP	0.18	P / F / NA
10	K VB-APSD3-PSU-10C Subassembly I2	RCBO	16A SP	0.17	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.					
Comment:					

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ml
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)


ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS03-ESP-PSC-02	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	KVB-DB-ESP02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	KVB-APS03-PSU-11 C Subassembly I3	RCBO	16A SP	0.16	P / F / NA
2	KVB-APS03-PSU-12 C Subassembly C	RCBO	16A SP	0.12	P / F / NA
3	KVB-APS03-PSU-13 D Subassembly I1	RCBO	16A SP	0.14	P / F / NA
4	KVB-APS03-PSU-14 D Subassembly I2	RCBO	16A SP	0.14	P / F / NA
5	KVB-APS03-PSU-15 D Subassembly I3	RCBO	16A SP	0.16	P / F / NA
6	KVB-APS03-PSU-16 D Subassembly C	RCBO	16A SP	0.17	P / F / NA
7	KVB-APS03-PSU-17 E Subassembly I1	RCBO	16A SP	0.15	P / F / NA
8	KVB-APS03-PSU-18 E Subassembly I2	RCBO	16A SP	0.15	P / F / NA
9	KVB-APS03-PSU-19 E Subassembly I3	RCBO	16A SP	0.16	P / F / NA
10	KVB-APS03-PSU-20 E Subassembly C	RCBO	16A SP	0.17	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tury	Signature: 	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: 	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 7/4/2025
Witnessed By : (Name of AMACU)	Name: Sam Lau	Signature: 	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 <i>me</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APSO3-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.3	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.9	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.4	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.3	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: <i>[Signature]</i>	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: <i>[Signature]</i>	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 7/4/2025
Witnessed By : (Name of AMYSU)	Name: Sam Ly7	Signature: <i>[Signature]</i>	Date: 7/4/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: <i>[Signature]</i>	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ml
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS03-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	27.5	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	37.7	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.3	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	26.8	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.0	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	27.0	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Lucy Li</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Richard Lau</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of AMMS)	Name: <i>Sam Ly</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of EMS)	Name: <i>WONG Cheong Shing</i> CIE/TSC/I	Signature: <i>[Signature]</i>	Date: <i>- 7 APR 2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ML
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB/KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)						
D) Functional Test and Circuitry Check (TCP Section 4.5.3)						
ESP HV Power Supply Cabinets Information						
Cabinets ID:	KVB-APS03-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: [Signature]	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMS)	Name: [Signature]	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature: [Signature]	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 <i>ml</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS03-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Lucy Li</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Raymond Law</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of <i>AMM3</i>)	Name: <i>Sam Ly</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of <i>BM5D</i>)	Name: WONG Cheong Shing CIE/TSC/1	Signature: <i>[Signature]</i>	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-FVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	99.9 (Lower 3 ESP Cell)	1 / 100.5 (Upper 3 ESP Cell)	108 (Lower 3 ESP Cell)	137 (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	325 (Lower 3 ESP Cell)	1318 (Upper 3 ESP Cell)	343 (Lower 3 ESP Cell)	489 (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	227 (Lower 3 ESP Cell)	1229 (Upper 3 ESP Cell)	233 (Lower 3 ESP Cell)	283 (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	41 (1 st Col.)	89 / 66.7 (2 nd Col.) (3 rd Col.)	34.6 (1 st Col.)	100 / 73.8 (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.1 / 19.9	P / F / NA
2	20 (Ionizer)		20.3 / 19.8	P / F / NA
3	20 (Ionizer)		20.1 / 19.8	P / F / NA
4	8 (Collector)	1	7.5	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	25/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		23/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of Amm3u)	Sam Lui		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of 3450)	WONG Cheong Shing CIE/TSC/I		23 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	T3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A (B) C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	313 / 448 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	443 / 528 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	338 / 288 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	362 / 400 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	246 / 406 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	285 / 616 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	157 / 136 / 85.6 (1 st Col.) (2 nd Col.) (3 rd Col.)	159 / 252 / 66.5 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20 / 19.9	P / F / NA
2	20 (Ionizer)		20.1 / 19.9	P / F / NA
3	20 (Ionizer)		20.1 / 19.7	P / F / NA
4	8 (Collector)	1	7.6	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	25/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Ronald Lau		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AM4JL)	Sam Lau		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of ZMSD)	WONG Cheong Shing CIE/TSC/I		23 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	5385-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B (C) D / E
-------	----------------------------	-----	---

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	284	1.166	301	1.345
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	427	35.26	561	454
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	3.716	2.646	387	563
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	106	1.62	136	77.9
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)
			(3 rd Col.)		(3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.7	P / F / NA
2	20 (Ionizer)		20.2	P / F / NA
3	20 (Ionizer)		20	P / F / NA
4	8 (Collector)	1	7.6	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	25/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC220250303 0802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of Sam)	Name: Sam Lee	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of WONG)	Name: WONG Cheong Shing CIE/TSC/1	Signature: [Signature]	Date: 23 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TCS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	1.766	1.427	367	1.532
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	6.276	1.212	1.639	1.249
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	266	1.183	253	1.239
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	66.5	1.230	100.5	1.306
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2 / 19.9	P / F / NA
2	20 (Ionizer)		20.3 / 19.6	P / F / NA
3	20 (Ionizer)		20 / 19.8	P / F / NA
4	8 (Collector)	1	7.6	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	25/02/2025
HV DC Voltage Meter	HVP-400M	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Ryland Lam		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of Ammsu)	Sam Lee		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of BMSD)	WONG Cheong Shing CIE/TSC/I		23 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	33883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	339 / 248 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	360 / 318 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	307 / 351 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	313 / 433 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	232 / 318 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	234 / 791 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	71.9 / 73.3 / 66.5 (1 st Col.) (2 nd Col.) (3 rd Col.)	97.1 / 91.6 / 116. (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.1 / 19.8	P / F / NA
2	20 (Ionizer)		20.1 / 19.6	P / F / NA
3	20 (Ionizer)		20.1 / 19.9	P / F / NA
4	8 (Collector)	1	7.5	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KS252504278D001	25/02/2025
HV DC Voltage tester	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: <i>Ho Tsz</i>	Signature: <i>[Signature]</i>	Date: <i>23/04/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>John Chan</i>	Signature: <i>[Signature]</i>	Date: <i>23/4/2025</i>
Witnessed By : (Name of <i>GCL</i>)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>23/04/2025</i>
Witnessed By : (Name of <i>Amnsu</i>)	Name: <i>Sam Lo</i>	Signature: <i>[Signature]</i>	Date: <i>23/04/2025</i>
Witnessed By : (Name of <i>BMSD</i>)	Name: <i>WONG Cheong Shing</i> CIE/TSC/1	Signature: <i>[Signature]</i>	Date: <i>23 APR 2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-FVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	99.9 (Lower 3 ESP Cell)	1 / 100.5 (Upper 3 ESP Cell)	108 (Lower 3 ESP Cell)	137 (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	325 (Lower 3 ESP Cell)	1318 (Upper 3 ESP Cell)	343 (Lower 3 ESP Cell)	489 (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	227 (Lower 3 ESP Cell)	1229 (Upper 3 ESP Cell)	233 (Lower 3 ESP Cell)	283 (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	41 (1 st Col.)	89 / 66.7 (2 nd Col.) (3 rd Col.)	34.6 (1 st Col.)	100 / 73.8 (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.1 / 19.9	P / F / NA
2	20 (Ionizer)		20.3 / 19.8	P / F / NA
3	20 (Ionizer)		20.1 / 19.8	P / F / NA
4	8 (Collector)	1	7.5	P / F / NA


B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	25/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 23/04/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 23/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 23/4/2025
Witnessed By : (Name of Amm3u)	Name: Sam Lui	Signature: 	Date: 23/4/2025
Witnessed By : (Name of 3450)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 23 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	T3883-TVS-5-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A (B) C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	313 / 448 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	443 / 528 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	338 / 288 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	362 / 400 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	246 / 406 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	285 / 616 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	157 / 136 / 85.6 (1 st Col.) (2 nd Col.) (3 rd Col.)	159 / 252 / 66.5 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20 / 19.9	P / F / NA
2	20 (Ionizer)		20.1 / 19.9	P / F / NA
3	20 (Ionizer)		20.1 / 19.7	P / F / NA
4	8 (Collector)	1	7.6	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	25/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Ronald Lau		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AM450)	Sam Lau		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of ZMSD)	WONG Cheong Shing CIE/TSC/1		23 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	5385-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B (C) D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	284	1.166	301	1.345
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	427	1.35.26	561	1.454
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	3.716	1.2.646	387	1.563
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	106	1.62	136	1.77.9
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	19.7	P / F / NA
2	20 (Ionizer)	1	20.2	P / F / NA
3	20 (Ionizer)	1	20	P / F / NA
4	8 (Collector)	1	7.6	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	25/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC220250303 0802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of Sami)	Name: Sami	Signature: [Signature]	Date: 23/4/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: [Signature]	Date: 23 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	J3883-TCS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	(1 st Col. Ionizer to Earth)	1.766	1.427	367	1.532
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	6.276	1.212	1.639	1.249
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	266	1.183	253	1.239
		(Lower 3 ESP Cell)	(Upper 3 ESP Cell)	(Lower 3 ESP Cell)	(Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	66.5	1.230	100.5	1.306
		(1 st Col.)	(2 nd Col.)	(1 st Col.)	(2 nd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.2 / 19.9	P / F / NA
2	20 (Ionizer)		20.3 / 19.6	P / F / NA
3	20 (Ionizer)		20 / 19.8	P / F / NA
4	8 (Collector)	1	7.6	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS25250212780001	25/02/2025
HV DC Voltage Meter	HVP-400M	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Ryland Lam		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of Ammsu)	Sam Lee		23/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of BMSD)	WONG Cheong Shing CIE/TSC/I		23 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	23/4/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 2
T&C Plan Ref. No:	33883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	(1 st Col. Ionizer to Earth)	339 / 248 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	360 / 318 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	(2 nd Col. Ionizer to Earth)	307 / 351 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	313 / 433 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	(3 rd Col. Ionizer to Earth)	232 / 318 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	234 / 791 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	(1 st to 3 rd Col. Collector the Earth)	71.9 / 73.3 / 66.5 (1 st Col.) (2 nd Col.) (3 rd Col.)	97.1 / 91.6 / 116. (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.1 / 19.8	P / F / NA
2	20 (Ionizer)		20.1 / 19.6	P / F / NA
3	20 (Ionizer)		20.1 / 19.9	P / F / NA
4	8 (Collector)	1	7.5	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KS252504278D001	25/02/2025
HV DC Voltage tester	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: (Name of CTA Representative)	Name: <i>Ho Tsz</i>	Signature: <i>[Signature]</i>	Date: <i>23/04/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>John Chan</i>	Signature: <i>[Signature]</i>	Date: <i>23/4/2025</i>
Witnessed By : (Name of <i>GCL</i>)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>23/04/2025</i>
Witnessed By : (Name of <i>Amnsu</i>)	Name: <i>Sam Lo</i>	Signature: <i>[Signature]</i>	Date: <i>23/04/2025</i>
Witnessed By : (Name of <i>BMSD</i>)	Name: <i>WONG Cheong Shing</i> CIE/TSC/1	Signature: <i>[Signature]</i>	Date: <i>23 APR 2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32052
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plenum 3
T&C Plan Ref. No:	33883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	KVB-APS3-ESP-PSC-01	Main Switch Rating:	800A
Location:	ESP HV Switch Room 01/02	Supply Fed From:	KVB-DB-ESP03
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	(P) F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	(P) F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	(P) F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	(P) F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	(P) F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	(P) F / NA	
c.	Check the exhaust louver of the cabinet cooling unit to ensure no obstructions or blockages	(P) F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	(P) F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	(P) F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: <u>W134323</u> Grade <u>A</u> (Name of CTA Representative)	Name: <u>LA LEE HAI</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>AMSD</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>EMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>27 MAR 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32052
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	<u>P</u> / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	<u>P</u> / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	<u>P</u> / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	<u>P</u> / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: <u>W134528</u> Grade <u>A</u> (Name of CTA Representative)	Name: <u>LAI LEUNG TUN</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tomy Ho</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Law</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>AMMSU</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>EMOD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>27 MAR 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32052
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB <u>KVB</u>	Room Name:	Plenum 3
T&C Plan Ref. No:	55883- TV5- S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 1 of 3)			
A) ESP HV Power Supply Cabinets Information			
Cabinets ID:	KVB-APS3-ESP-PSC-02	Main Switch Rating:	50 63A
Location:	ESP HV Switch Room 01/02	Supply Fed From:	KVB-DB-ESP03
B) Visual Inspection for ESP HV Power Supply Cabinets (TCP Section 4.3.1)			
Items	Description of Inspection	Test Result	
a.	Verify cabinets are installed per the accepted ESP HV Switch Room layout and plant room details	P / F / NA	
b.	Check clearance space ($\geq 1400\text{mm}$ front, $\geq 600\text{mm}$ rear) per EMSD CoP	P / F / NA	
c.	Ensure cabinets are securely fixed, sealed, and free of damage, corrosion, wear, or dust	P / F / NA	
d.	Check that the cabinet door, door handle and lock are installed and operated properly	P / F / NA	
C) Visual Inspection for Cabinet Top Cooling Units (TCP Section 4.3.2)			
a.	Check that the cabinet top cooling units are without visual damage, corrosion or sign of wear and tear	P / F / NA	
b.	Check that the cabinet top cooling unit is securely fixed on top of the cabinets according to the accepted shop drawing and fabrication drawing	P / F / NA	
c.	Check the exhaust louvre of the cabinet cooling unit to ensure no obstructions or blockages	P / F / NA	
d.	Check the internal air duct is connected properly with the cabinet top cooling unit	P / F / NA	
e.	Check the cable connection between cabinet and cooling unit are completed properly	P / F / NA	
Remark: P / F / NA = Pass / Fail / Not Applicable			
Comment:			

Test / Checked By : REW No.: <u>W134523</u> Grade <u>A</u> (Name of CTA Representative)	Name: <u>LAI LEUNG ZAI</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>AMMIV</u>)	Name: <u>Sam Lee</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>EMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>27 MAR 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32052
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	27/03/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plenum 3
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 1 : Installation Inspection of ESP HV Power Supply Cabinets (Sheet 2 of 3)		
Items	Description of Inspection	Test Result
D) Visual Inspection for ESP HV Power Supply Units (TCP Section 4.3.3)		
a.	No visible damage to impair safety	<u>P</u> / F / NA
b.	Check that the ESP HV power supply units are securely fixed inside the Power Supply Cabinet with no physical damage, or signs of deterioration	<u>P</u> / F / NA
c.	Check and record the equipment ID, manufacturer, model number, serial number and other information, showing on the name plate for cabinet top cooling unit and ESP HV power supply units, and record it the initial installed location on the test form	<u>P</u> / F / NA
E) Visual Inspection for Accessories inside the Cabinet (TCP Section 4.3.4)		
a.	Check that the limit switch is securely fixed on rear door of the cabinet with proper cabling works	<u>P</u> / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: <u>W134523</u> Grade <u>A</u> (Name of CTA Representative)	Name: <u>Lai Leung Ho</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tom Ho</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Ronald Lam</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>AMNSU</u>)	Name: <u>Sam Lui</u>	Signature: <u>[Signature]</u>	Date: <u>27/03/2025</u>
Witnessed By : (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>27 MAR 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	TS883-TVS-S-6283	Page:	
Ref. Dwg. No.:	TS883-TVS-S-2832		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)						
A) Visual Inspection (TCP Section 4.4.1)						
Items	Description of Inspection					Test Result
a)	No visible damage to impair safety					P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition					P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported					P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result
			Measured	Calculated	Passing Criteria	
1	K VB-APS ₃ -HVC-1 Ionizer	21.4m	0.6 Ω	0.30	0.52	P / F / NA
2	K VB-APS ₃ -HVC-2 Ionizer	21.9m		0.30	0.54	P / F / NA
3	K VB-APS ₃ -HVC-3 Ionizer	22.8m	0.66 Ω	0.33	0.56	P / F / NA
4	K VB-APS ₃ -HVC-4 Collector	23.1m		0.33	0.57	P / F / NA
C) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
Digital Micro Channel	UT620ct	C242921984	AC2202502220127	22/02/2025		
Cable fault tester	LC7268-2(km)	250219005	AC2202502220096	22/02/2025		
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:						

Test / Checked By : REW No.: _____ Grade (Name of CTA Representative)	Name: <u>Ho Tsz</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>ACL</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>AMMSU</u>)	Name: <u>Bam Luu</u>	Signature: <u>[Signature]</u>	Date: <u>03/04/2025</u>
Witnessed By : (Name of <u>EMOD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>- 3 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	T3883-TVS-S-6283	Page:	4
Ref. Dwg. No.:	T3883-TVS-D-2422		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)							
A) Visual Inspection (TCP Section 4.4.1)							
Items	Description of Inspection						Test Result
a)	No visible damage to impair safety						P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition						P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported						P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)							
From:	ESP HV Switch Room 01 / 02			To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result	
			Measured	Calculated	Passing Criteria		
1	K VB-APS ³ -HVC ⁹ Ionizer 1	26.3m	0.85 Ω	0.42	0.64	P / F / NA	
2	K VB-APS ³ -HVC ¹⁰ Ionizer 2	26.6m		0.43	0.65	P / F / NA	
3	K VB-APS ³ -HVC ¹¹ Ionizer 3	26.0m	0.84 Ω	0.42	0.64	P / F / NA	
4	K VB-APS ³ -HVC ¹² Collector	26.6m		0.42	0.65	P / F / NA	
C) List of Testing Equipment / Instruments							
Type	Model	Serial No	Calibration Cert. No	Date of Cert.			
Digital Micro Ohmmeter	UT620 C+	C242921984	ACZ202502220127	22/02/2025			
Cable Fault Tester	LCT268-2(km)	250219005	ACZ202502220096	22/02/2025			
Remark: P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)							
Comment:							

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Tony Ho		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	Crystal Cheung		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	Sam Lui		03/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	WONG Cheong Shing CIE/TSC/1		- 3 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	52053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	13883-TVS-5-6283	Page:	
Ref. Dwg. No.:	13883-TVS-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)							
A) Visual Inspection (TCP Section 4.4.1)							
Items	Description of Inspection						Test Result
a)	No visible damage to impair safety						P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition						P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported						P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)							
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result	
			Measured	Calculated	Passing Criteria		
1	K VB-APS ₃ -HVC-1 ₃ Ionizer	26.9 m	0.94 Ω	0.46	0.66	P / F / NA	
2	K VB-APS ₃ -HVC-1 ₄ Ionizer	27.5 m		0.48	0.67	P / F / NA	
3	K VB-APS ₃ -HVC-1 ₅ Ionizer	28.1 m	0.99 Ω	0.49	0.69	P / F / NA	
4	K VB-APS ₃ -HVC-1 ₆ Collector	28.7 m		0.50	0.70	P / F / NA	
C) List of Testing Equipment / Instruments							
Type	Model	Serial No	Calibration Cert. No	Date of Cert.			
Digital Micro Ohmmeter	UT620 Ct	C242921984	AC2202502220127	22/02/2025			
Cable fault tester	LCT268-2(km)	250219005	AC2202502220096	22/02/2025			
Remark:	P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:							

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tur</u>	Signature: 	Date: <u>03 APR 2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tony Ho</u>	Signature: 	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>BCL</u>)	Name: <u>Crystal Cheung</u>	Signature: 	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>AMMSU</u>)	Name: <u>Sam Lui</u>	Signature: 	Date: <u>03/04/2025</u>
Witnessed By : (Name of <u>ZIM60</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: 	Date: <u>- 3 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	TS883-TW-S-6283	Page:	
Ref. Dwg. No.:	TS883-TW-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (Sheet 1 of 2)							
A) Visual Inspection (TCP Section 4.4.1)							
Items	Description of Inspection						Test Result
a)	No visible damage to impair safety						P / F / NA
b)	Ensure all cables, HV connectors, cable glands & accessories are in good condition						P / F / NA
c)	All conductors are correctly and securely connected and identified, protected against mechanical damage, and adequately supported						P / F / NA
B) HV DC Cable Continuity Tests (TCP Section 4.4.2)							
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Continuity Resistance (Ω)			Test Result	
			Measured	Calculated	Passing Criteria		
1	KVB-APS ₃ -HVC-17 Ionizer	29.5 m	1.09 Ω	0.54	0.72	P / F / NA	
2	KVB-APS ₃ -HVC-18 Ionizer	29.8 m		0.55	0.73	P / F / NA	
3	KVB-APS ₃ -HVC-19 Ionizer	30.7 m	1.14 Ω	0.56	0.75	P / F / NA	
4	KVB-APS ₃ -HVC-20 Collector	31.3 m		0.58	0.77	P / F / NA	
C) List of Testing Equipment / Instruments							
Type	Model	Serial No	Calibration Cert. No	Date of Cert.			
Digital Micro Ohmmeter	UT620C+	C242921984	ACZ202502220127	22/02/2025			
Cable fault tester	LCT268-2(km)	250219005	ACZ202502220096	22/02/2025			
Remark:	P / F / NA = Pass / Fail / Not Applicable Insulation Resistance should be >1000M Ω , Continuity Resistance shall be < 0.0245 Ω /m (B)						
Comment:							

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Tung Ho</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>BCL</u>)	Name: <u>Crystal Cheung</u>	Signature: <u>[Signature]</u>	Date: <u>03 APR 2025</u>
Witnessed By : (Name of <u>AMSC</u>)	Name: <u>Sam Lau</u>	Signature: <u>[Signature]</u>	Date: <u>03/04/2025</u>
Witnessed By : (Name of <u>EMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/1	Signature: <u>[Signature]</u>	Date: <u>- 3 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	3/4/2025
Location:	WVB/HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	TS883 - TWS - S - 6283	Page:	
Ref. Dwg. No.:	TS883 - TWS - D - 2482		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E			
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result	
			before Step 2	after Step 2		
1	K VB-APS ⁰³ -HVC-1 Ionizer 1	21.4m	13.7 GΩ	277.06 GΩ	P / F / NA	
2	K VB-APS ⁰³ -HVC-2 Ionizer 2	21.9m	14.1 GΩ	290.06 GΩ	P / F / NA	
3	K VB-APS ⁰³ -HVC-3 Ionizer 3	22.8m	26.5 GΩ	242.06 GΩ	P / F / NA	
4	K VB-APS ⁰³ -HVC-P Collector 23.1m	23.1m	56.3 GΩ	87.7 GΩ	P / F / NA	

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	KVB-APS ⁰³ -HVC-1 Ionizer 1	20	1	20.3 kV
2	KVB-APS ⁰³ -HVC-2 Ionizer 2	20	1	20.3 kV
3	KVB-APS ⁰³ -HVC-3 Ionizer 3	20	1	20.3 kV
4	KVB-APS ⁰³ -HVC-P Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR325	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of BCL)	Name: Crystal Cheung	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of AMM2V)	Name: Sam Lu	Signature: [Signature]	Date: 03/04/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 3 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	plenum 3
T&C Plan Ref. No:	13883-TVS-S-0283	Page:	
Ref. Dwg. No.:	13883-TVS-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)					
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)					
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A (B) / C / D / E	
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	KVB-APS03-HVC-5 Ionizer 1	24.3m	25.0 GΩ	238.0 GΩ	P / F / NA
2	KVB-APS03-HVC-6 Ionizer 2	24.9m	44.0 GΩ	219.0 GΩ	P / F / NA
3	KVB-APS03-HVC-7 Ionizer 3	25.7m	49.4 GΩ	227.0 GΩ	P / F / NA
4	KVB-APS03-HVC-8 Collector	26.0m	89.0 GΩ	94.0 GΩ	P / F / NA
Step 2 - Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage	
1	KVB-APS03-HVC-5 Ionizer 1	20	1	20.3	kV
2	KVB-APS03-HVC-6 Ionizer 2	20	1	20.3	kV
3	KVB-APS03-HVC-7 Ionizer 3	20	1	20.3	kV
4	KVB-APS03-HVC-8 Collector	20	1	20.3	kV
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV insulation tester	AR3125	6819355	KSZS25021278D001	26/02/2025	
HV DC Voltage Meter	HVP-40DM	20240221	AC202503030802	03/03/2025	
Remark:	P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:					

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 03 APR 2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: 	Date: 03 APR 2025
Witnessed By : (Name of)	Name: Crystal Cheung	Signature: 	Date: 03 APR 2025
Witnessed By : (Name of)	Name: Sam Lui	Signature: 	Date: 03/04/2025
Witnessed By : (Name of)	Name: WONG Cheong Shing CIE/TSC/1	Signature: 	Date: - 3 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	33883-TVS-S-6283	Page:	
Ref. Dwg. No.:	33883-TVS-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)

D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 03 Sub-assembly A / B C / D / E		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	K VB-APS 03-HVC-1 Ionizer	26.3m	96.0 GΩ	112.0 GΩ	P / F / NA
2	K VB-APS 03-HVC-10 Ionizer	26.6m	55.0 GΩ	252.0 GΩ	P / F / NA
3	K VB-APS 03-HVC-11 Ionizer	26.0m	52.2 GΩ	29.6 GΩ	P / F / NA
4	K VB-APS 03-HVC-12 Collector	26.6m	324.0 GΩ	> 999.0 GΩ	P / F / NA

Step 2 - Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage
1	K VB-APS 03-HVC-1 Ionizer	20	1	20.3 kV
2	K VB-APS 03-HVC-10 Ionizer	20	1	20.3 kV
3	K VB-APS 03-HVC-11 Ionizer	20	1	20.3 kV
4	K VB-APS 03-HVC-12 Collector	20	1	20.3 kV

E) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV insulation tester	AR3125	6819355	KS25250212780001	26/02/2025
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025

Remark: P / F / NA = Pass / Fail / Not Applicable,

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of GCL)	Name: Crystal Cheung	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of Ammju)	Name: Sam Lui	Signature: [Signature]	Date: 04/04/2025
Witnessed By : (Name of ZMOD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 3 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	03 APR 2025
Location:	VVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	TS883-TVS-S-023	Page:	
Ref. Dwg. No.:	TS883-TVS-D-2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)					
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)					
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result
			before Step 2	after Step 2	
1	K VB-APS 03-HVC-13 Ionizer 1	26.9m	91.4 GΩ	254.0 GΩ	P / F / NA
2	K VB-APS 03-HVC-14 Ionizer 2	27.5m	35.6 GΩ	799.0 GΩ	P / F / NA
3	K VB-APS 03-HVC-15 Ionizer 3	28.1m	133.0 GΩ	65.8 GΩ	P / F / NA
4	K VB-APS 03-HVC-16 Collector	28.7m	61.0 GΩ	78.7 GΩ	P / F / NA
Step 2 - Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage	
1	K VB-APS 03-HVC-13 Ionizer 1	20	1	20.3	kV
2	K VB-APS 03-HVC-14 Ionizer 2	20	1	20.3	kV
3	K VB-APS 03-HVC-15 Ionizer 3	20	1	20.3	kV
4	K VB-APS 03-HVC-16 Collector	20	1	20.3	kV
E) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HV insulation tester	AR3125	6819355	KS2525021780001	26/02/2025	
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503080802	03/03/2025	
Remark:	P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Ts		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Tony Ho		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of RCL)	Crystal Cheung		03 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMISU)	Sam Lai		03/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of ZMOO)	WONG Cheong Shing CIE/TSC/I		- 3 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	032053
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	3/4/2025
Location:	AVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:	TS883 - TWS - S - 6283	Page:	
Ref. Dwg. No.:	TS883 - TWS - D - 2432		

Part 2: Installation Inspection and Cable Tests for HV DC Cables (2 of 2)						
D) Maximum Voltage Withstand Test for HV DC Cable (TCP Section 4.4.3)						
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test						
From:	ESP HV Switch Room 01 / 02		To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D (TE)		
Items	Circuit No. or Details of Equipment	Cable Length	Insulation Resistance (MΩ)		Test Result	
			before Step 2	after Step 2		
1	K VB-APS02-HVC-17 Ionizer 1	29.5m	64.2 GΩ	154.0 GΩ	P / F / NA	
2	K VB-APS02-HVC-18 Ionizer 2	29.8m	24.5 GΩ	73.2 GΩ	P / F / NA	
3	K VB-APS02-HVC-19 Ionizer 3	30.7m	89.6 GΩ	34.7 GΩ	P / F / NA	
4	K VB-APS02-HVC-20 Collector	31.3m	86.3 GΩ	51.5 GΩ	P / F / NA	
Step 2 - Maximum Voltage Withstand Test						
Items	Circuit No. or Details of Equipment	Test Voltage (kV DC)	Duration (Min)	Measured Voltage		
1	K VB-APS03-HVC-17 Ionizer 1	20	1	20.3 kV		
2	K VB-APS03-HVC-18 Ionizer 2	20	1	20.3 kV		
3	K VB-APS03-HVC-19 Ionizer 3	20	1	20.3 kV		
4	K VB-APS03-HVC-20 Collector	20	1	20.3 kV		
E) List of Testing Equipment / Instruments						
Type	Model	Serial No	Calibration Cert. No	Date of Cert.		
HV Insulation Tester	AR3125	6819355	KS2525021280001	26/02/2025		
HV DC Voltage Meter	HVP-40DM	20240221	AC2202503030802	03/03/2025		
Remark:	P / F / NA = Pass / Fail / Not Applicable, The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:						

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tsz	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of JEC Representative)	Name: Tony Ho	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of [Name])	Name: Crystal Cheung	Signature: [Signature]	Date: 03 APR 2025
Witnessed By : (Name of [Name])	Name: Sam Lui	Signature: [Signature]	Date: 04/04/2025
Witnessed By : (Name of [Name])	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: -3 APR 2025
Witnessed By : (Name of [Name])	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 1 of 10)		
Items	Description of Inspection	Test Result
A) Visual Inspection (ASD TCP-EE, COP Code 21A/C and COP Appendix 13) - Working Space and Facilities (L.V.)		
a.	Adequacy working space and safe access provided for switch room / electrical facilities.	P / F / NA
b.	Entrance / exit to switch room and/or electrical facilities are free of obstruction.	P / F / NA
c.	Suitable locking facilities provided for switch room and /or electrical facilities.	P / F / NA
d.	Suitable lighting provision provided for switch room and /or electrical facilities.	P / F / NA
e.	Suitable ventilation provision provided for switch room and /or electrical facilities.	P / F / NA
f.	A warning notice 'DANGER — ELECTRICITY, UNAUTHORISED ENTRY PROHIBITED' and '危險 —— 有電，未經授權不得內進' provided at every entrance of switch room.	P / F / NA
g.	Danger notices, warning notices, schematic diagrams, instructions and similar information are correctly and adequately provided.	P / F / NA
h.	Warning notices for Switch Rooms provided in compliance with EMSD CoP Code 17.	P / F / NA
i.	Warning notices for earthing and main bonding connections provided in compliance with EMSD CoP Code 17.	P / F / NA
j.	All switchgears, distribution boards and electrical equipment properly labelled in compliance with EMSD CoP Code 4D(1).	P / F / NA
k.	Continuity of protective conductors especially the bonding of all exposed conductive parts are satisfactory.	P / F / NA
l.	Logbook provided and work done properly recorded.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	CHING-21		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	Eric Tong		21/03/25
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 2 of 10)		
Items	Description of Inspection	Test Result
B) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Distribution Board (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	No fuse installed in the neutral circuit.	P / F / NA
c.	All live parts screened with an insulating plate or earthed metal	P / F / NA
d.	All exposed metal parts effectively earthed.	P / F / NA
e.	A warning notice 'DANGER' and '危險' provided on the front panel of every distribution board.	P / F / NA
f.	A notice of periodic testing provided at or near the main distribution board incorporating a residual current device.	P / F / NA
g.	Safe access & adequate clearance space provided in compliance with EMSD CoP Code 4E.	P / F / NA
h.	Distribution boards securely mounted on suitable supports.	P / F / NA
i.	A suitable switch provided to control each distribution board.	P / F / NA
j.	Phase Identification for distribution board provided.	P / F / NA
k.	Check the breaking capacity of MCB / RCBO (6kA) in compliance with EMSD CoP Code 9.	P / F / NA
l.	Circuits connected to MCB / RCBO in accordance with the schematic diagram.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of AMM JV)	Name: <i>Eric Teng</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB/HVB/KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 3 of 10)		
Items	Description of Inspection	Test Result
C) Visual Inspection (ASD TCP-EE, COP Code 21A & C and COP Appendix 13) - Conductors, Cables and Wirings (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All live conductors and their methods of insulation, in relation to design currents of circuits and to the operating currents of the protective devices, are properly selected and erected.	P / F / NA
c.	All cables, flexible cords, switches, plugs and socket outlets, accessories and equipment are found to be in good working conditions.	P / F / NA
d.	All conductors are correctly and securely connected and identified.	P / F / NA
e.	Armoured cables properly terminated by proper cable glands.	P / F / NA
f.	Non-sheathed cables protected by conduit, trunking, ducting or approved mechanical protective means.	P / F / NA
g.	Cables and cable containments, such as tray, ladder, ducting, trunking, conduit, etc., adequately supported.	P / F / NA
h.	Suitable cable lugs used for terminating cables, including termination at distribution board.	P / F / NA
i.	Main cables connected up with correct polarity.	P / F / NA
j.	Cables protected against mechanical damage and suitably supported.	P / F / NA
k.	All exposed metal parts including the armour effectively earthed.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Chun</i>	Signature: <i>Chun</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMPJV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	TVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 4 of 10)		
Items	Description of Inspection	Test Result
D) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
a.	No visible damage to impair safety	P / F / NA
b.	All non-armoured cables susceptible to damage protected with steel conduit / trunking Bushing and rubber grommet, where necessary, provided.	P / F / NA
c.	Conductor sized to suit the rating of the fuse/ MCB protecting the circuit.	P / F / NA
d.	No cable joint in final circuit.	P / F / NA
e.	All joints of metal conduits or trunking to be mechanically sound, electrically continuous and protected against corrosion.	P / F / NA
f.	All metal conduits, trunking, switch boxes and exposed metal parts effectively earth.	P / F / NA
g.	Earth fault loop impedance and polarities of every outlet checked.	P / F / NA
h.	All fuses and single/double pole switches connected to the phase conductors only with correct polarity.	P / F / NA
i.	Low voltage circuits segregated from extra low voltage circuits.	P / F / NA
j.	Exposed insulated non-sheathed cables with mechanically protected.	P / F / NA
k.	No 2-pin sockets installed. All socket outlets connected with protective conductors and live conductors terminated at correct terminals.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>Ho Tung</u>	Date: <u>21/03/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>CHUNG CP</u>	Signature: <u>g</u>	Date: <u>21/03/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Raymond Lau</u>	Signature: <u>[Signature]</u>	Date: <u>21/03/2025</u>
Witnessed By : <u>AMMJSV</u> (Name of)	Name: <u>Eric Tung</u>	Signature: <u>#</u>	Date: <u>21/03/25</u>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 5 of 10)		
Items	Description of Inspection	Test Result
E) Visual Inspection (ASD TCP-EE, COP Code 21A and COP Appendix 13) - Final Circuits (L.V.)		
l.	Final circuits using 13A socket outlets in compliance with EMSD Code 6E.	P / F / NA
m.	Where circuit protective conductor is formed by the metallic cable containment enclosure, a separate protective conductor between the earthing terminal of socket outlet and its associated metal box being provided.	P / F / NA
n.	Where circuit protective conductor is not formed by the metallic cable containment enclosure, a separate protective conductor to the earthing terminal of socket outlet being provided.	P / F / NA
o.	Residual current device having a rated residual operating current not exceeding 30mA provided for all socket outlets.	P / F / NA
p.	Minimum sizes of protective conductors are provided as per requirement in EMSD COP Code 11 for limitation of protective conductor impedance.	P / F / NA
q.	Means of isolation provided for every fixed appliance.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG - A</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMMDV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	VVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 6 of 10)		
Items	Description of Inspection	Test Result
F) Visual Inspection (ASD TCP-EE, COP Code 21A&C and COP Appendix 13) - Earthing and Bonding (L.V.)		
a.	No visible damage to impair safety.	P / F / NA
b.	All exposed conductive parts of the wiring installation connected to the earthing terminal with appropriate protective conductor.	P / F / NA
c.	Minimum size of protective conductor used in compliance with EMSD CoP Table 11(1).	P / F / NA
d.	Protective conductor up to and including 6mm ² with green and yellow insulation sheath used throughout its length.	P / F / NA
e.	Copper links provided at joints of metallic trunking, forms part of a protective conductor	P / F / NA
f.	A warning notice 'SAFETY ELECTRICAL CONNECTION—DO NOT REMOVE and '安全接 地 終端——切勿移去' provided at all main earthing and bonding connections.	P / F / NA
g.	Supplementary equipotential bonding effectively provided between exposed conductive parts and extraneous conductive parts.	P / F / NA
h.	Exposed conductive parts of fixed equipment installed outside equipotential zone effectively earthed for 0.4 sec. disconnection.	P / F / NA
i.	Exposed conductive parts of fixed equipment installed within equipotential zone effectively earthed for 5 sec. disconnection.	P / F / NA
j.	Effectiveness of the main equipotential bonding connection to the main earthing terminal.	P / F / NA
k.	Earthing conductors of adequate size.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	Chung Y	g	21/03/2021
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau	h	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of AMHCV)	Eric Tung	g	27/03/25
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YWB / HWB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 7 of 10)		
Items	Description of Inspection	Test Result
G) Conductor Continuity (ASD TCP-EE, COP Code 21B(3) and (4))		
a.	All protective conductors used for equipotential bonding have been tested for continuity.	P / F / NA
b.	All final ring circuit conductors including the protective conductors have been tested for continuity.	P / F / NA
c.	Conductor continuity test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>CHUNG T</i>	Signature: <i>C</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>[Signature]</i>	Date: 21/03/2025
Witnessed By : <i>AMMIV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>[Signature]</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YWB/HVB/KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 8 of 10)		
Items	Description of Inspection	Test Result
H) Insulation Resistance (ASD TCP-EE, COP Code 21B(5))		
a.	The insulation resistance to earth is NOT less than 1 mega ohm.	P / F / NA
b.	The insulation resistance between phase/poles is NOT less than 1 mega ohm.	P / F / NA
c.	The insulation resistance of equipment between the exposed conductive parts and all live parts is NOT less than 1 mega ohm when tested individually and separately (EMSD COP Code 21B(5)(f)).	P / F / NA
d.	Insulation resistance test results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Chung</i>	Signature: <i>Chung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: <i>Raymond Lau</i>	Date: 21/03/2025
Witnessed By : (Name of <i>AMM JV</i>)	Name: <i>Eric Teng</i>	Signature: <i>Eric Teng</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 9 of 10)		
Items	Description of Inspection	Test Result
I) Polarity (ASD TCP-EE, COP Code 21B(6))		
a.	All fuses and single-poles devices are connected in the phase conductors only.	P / F / NA
b.	All wiring has been correctly connected to socket outlets and, etc.	P / F / NA
c.	Polarity Check results recorded in relevant Test Form .	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung	Ho Tung	21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	CHUNG ZP		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	Raymond Lau		21/03/2025
Witnessed By :	Name:	Signature:	Date:
(Name of)	Eric Tang		21/03/25
Witnessed By :	Name:	Signature:	Date:
(Name of)			
Witnessed By :	Name:	Signature:	Date:
(Name of)			


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	32054
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	21/03/2025
Location:	YVB / HVB / KVB	Room Name:	HV Room 1
T&C Plan Ref. No.:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:			

Part 3: Inspection and Test for Electrical Installation of ESP Filter (TCP Section 4.5)		
Statutory Inspection and Test for LV and HV DC Installation (Sheet 10 of 10)		
Items	Description of Inspection	Test Result
J) Functional Testing of All Devices Including Protective Devices (ASD TCP-EE, COP Code 21B(9))		
a.	Simulation tests on the operation of devices for earth fault protection are satisfactory.	P / F / NA
b.	50% of the rated tripping current shall not cause the residual current circuit breaker to open.	P / F / NA
c.	100% of the rated tripping current shall cause the residual current circuit breaker to open within 300ms or at any delay time declared by the manufacture of the devices.	P / F / NA
d.	Where the residual current circuit breaker has a rated tripping current not exceeding 30mA and has been installed to reduce the risk associated with direct contact, a residual current of 150mA should cause the circuit breaker to open within 40ms.	P / F / NA
e.	In no event should the test current be applied for a period exceeding one second	P / F / NA
f.	Breakers, moulded case circuit breakers, air circuit breakers, fused switches, switch-fuses and protective relays, etc. are satisfactory.	P / F / NA
g.	Hand operation on all items of equipment such as isolators, switch and protective relays, etc. are satisfactory.	P / F / NA
h.	Hand operation on all items of equipment such as isolators, switches and indicative devices are satisfactory.	P / F / NA
i.	Functional test of all devices including protective devices had been recorded in relevant Test Form.	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable		
Comment:		

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>Ho Tung</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Chun-ai</i>	Signature: <i>g</i>	Date: <i>21/03/2025</i>
Witnessed By : (Name of <i>GCL</i>)	Name: <i>Raymond Lau</i>	Signature: <i>Me</i>	Date: <i>21/03/2025</i>
Witnessed By : <i>AMJUV</i> (Name of)	Name: <i>Eric Tang</i>	Signature: <i>E</i>	Date: <i>21/03/25</i>
Witnessed By : (Name of)	Name:	Signature:	Date:
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 sub
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)					
B) Earth Loop Impedance Test (TCP Section 4.5.3)					
ESP HV Power Supply Cabinets Information					
Cabinets ID:	K.VB-APS02-ESP-PSC-01	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	KVB-DB-ESP02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	KVB-APS02-PSU-01A Subassembly I1	RCBO	16A SP	0.09	P / F / NA
2	KVB-APS02-PSU-02A Subassembly I2	RCBO	16A SP	0.1	P / F / NA
3	KVB-APS02-PSU-03A Subassembly I3	RCBO	16A SP	0.1	P / F / NA
4	KVB-APS02-PSU-04A Subassembly C	RCBO	16A SP	0.11	P / F / NA
5	KVB-APS02-PSU-05B Subassembly I1	RCBO	16A SP	0.14	P / F / NA
6	KVB-APS02-PSU-06B Subassembly I2	RCBO	16A SP	0.11	P / F / NA
7	KVB-APS02-PSU-07B Subassembly I3	RCBO	16A SP	0.13	P / F / NA
8	KVB-APS02-PSU-08B Subassembly C	RCBO	16A SP	0.12	P / F / NA
9	KVB-APS02-PSU-09C Subassembly I1	RCBO	16A SP	0.18	P / F / NA
10	KVB-APS02-PSU-10C Subassembly I2	RCBO	16A SP	0.14	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.					
Comment:					

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: 	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: 	Date: 7/4/2025
Witnessed By : (Name of AMNJV)	Name: Sam Lau	Signature: 	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ml
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV Rm 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS02-ESP-PSC-02	Main Switch Rating:		80	
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:		KVB-DB-ESP02	
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	KVB-APS02-PSU-11C Subassembly I3	RCBO	16A SP	0.14	P / F / NA
2	KVB-APS02-PSU-12C Subassembly C	RCBO	16A SP	0.1	P / F / NA
3	KVB-APS02-PSU-13D Subassembly I1	RCBO	16A SP	0.11	P / F / NA
4	KVB-APS02-PSU-14D Subassembly I2	RCBO	16A SP	0.14	P / F / NA
5	KVB-APS02-PSU-15D Subassembly I3	RCBO	16A SP	0.18	P / F / NA
6	KVB-APS02-PSU-16D Subassembly C	RCBO	16A SP	0.11	P / F / NA
7	KVB-APS02-PSU-17E Subassembly I1	RCBO	16A SP	0.13	P / F / NA
8	KVB-APS02-PSU-18E Subassembly I2	RCBO	16A SP	0.17	P / F / NA
9	KVB-APS02-PSU-19E Subassembly I3	RCBO	16A SP	0.14	P / F / NA
10	KVB-APS02-PSU-20E Subassembly C	RCBO	16A SP	0.15	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMSU)	Name: Sam Ly	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781-2L
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HVRM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	VB-APS02-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.5	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	27.6	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	26.6	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	37.0	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 7/8/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: 	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: 	Date: 7/4/2025
Witnessed By : (Name of AMMSV)	Name: Sam Lu	Signature: 	Date: 7/4/2025
Witnessed By : (Name of WONG Cheong Shing CIE/TSC/1)	Name: WONG Cheong Shing CIE/TSC/1	Signature: 	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	3181 24
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APSO2-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	37.6	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.7	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	26.5	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	37.0	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.4	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.2	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	26.8	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable
Tripping time of RCD for 30mA leakage current shall be within 300ms.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMNSC)	Name: Sam Lau	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of TMSS)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ML
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APSD-ESP-PSC-01		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:		KVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lau	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMN)	Name: Sam Lui	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 / 2
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS02-ESP-PSC-02		Main Switch Rating:		80A	
Location:	ESP HV Switch Room 01/02		Supply Fed From:		KVB-DB-ESP02	
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>HOTUS</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>Cecy Li</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>Byron Lee</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>AMUSE</u>)	Name: <u>Sam Lee</u>	Signature: <u>[Signature]</u>	Date: <u>7/4/2025</u>
Witnessed By : (Name of <u>EMOD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>- 7 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 me
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB/ KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2A of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	K VB-APSD3-ESP-PSC-01	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01/02	Supply Fed From:	KVB-DB-ESP02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	K VB-APSD3-PSU-01A Subassembly I1	RCBO	16A SP	0.13	P / F / NA
2	K VB-APSD3-PSU-02A Subassembly I2	RCBO	16A SP	0.13	P / F / NA
3	K VB-APSD3-PSU-03A Subassembly I3	RCBO	16A SP	0.14	P / F / NA
4	K VB-APSD3-PSU-04A Subassembly C	RCBO	16A SP	0.16	P / F / NA
5	K VB-APSD3-PSU-05B Subassembly I1	RCBO	16A SP	0.13	P / F / NA
6	K VB-APSD3-PSU-06B Subassembly I2	RCBO	16A SP	0.16	P / F / NA
7	K VB-APSD3-PSU-07B Subassembly I3	RCBO	16A SP	0.14	P / F / NA
8	K VB-APSD3-PSU-08B Subassembly C	RCBO	16A SP	0.17	P / F / NA
9	K VB-APSD3-PSU-09C Subassembly I1	RCBO	16A SP	0.18	P / F / NA
10	K VB-APSD3-PSU-10C Subassembly I2	RCBO	16A SP	0.17	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.					
Comment:					

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Law	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMSU)	Name: Sam Lui	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/1	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ml
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 2B of 5)

B) Earth Loop Impedance Test (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS03-ESP-PSC-02	Main Switch Rating:	80		
Location:	ESP HV Switch Room 01 / 02	Supply Fed From:	KVB-DB-ESP02		
Circuit No	Details of Equipment	Type of Protective Device	Rating	Earth Loop Impedance (Zs) (Ω)	Test Result
1	KVB-APS03-PSU-11 C Subassembly I3	RCBO	16A SP	0.16	P / F / NA
2	KVB-APS03-PSU-12 C Subassembly C	RCBO	16A SP	0.12	P / F / NA
3	KVB-APS03-PSU-13 D Subassembly I1	RCBO	16A SP	0.14	P / F / NA
4	KVB-APS03-PSU-14 D Subassembly I2	RCBO	16A SP	0.14	P / F / NA
5	KVB-APS03-PSU-15 D Subassembly I3	RCBO	16A SP	0.16	P / F / NA
6	KVB-APS03-PSU-16 D Subassembly C	RCBO	16A SP	0.17	P / F / NA
7	KVB-APS03-PSU-17 E Subassembly I1	RCBO	16A SP	0.15	P / F / NA
8	KVB-APS03-PSU-18 E Subassembly I2	RCBO	16A SP	0.15	P / F / NA
9	KVB-APS03-PSU-19 E Subassembly I3	RCBO	16A SP	0.16	P / F / NA
10	KVB-APS03-PSU-20 E Subassembly C	RCBO	16A SP	0.17	P / F / NA

Remark: P / F / NA = Pass / Fail / Not Applicable

The Passing Criteria for the Max Earth Fault Loop Independence shall refer to EMSD COP.

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tury	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Raymond Lam	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMACU)	Name: Sam Lau	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 <i>me</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APSO3-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	36.3	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.1	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.9	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	36.6	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	27.4	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	36.3	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	36.2	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	36.8	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Lucy Li</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Raymond Lau</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of AMYSU)	Name: <i>Sam Ly7</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of ZMSD)	Name: <i>WONG Cheong Shing</i> CIE/TSC/I	Signature: <i>[Signature]</i>	Date: <i>- 7 APR 2025</i>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ml
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 3 of 5)

C) Functional Test of Residual Current Device (RCD) (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS03-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Polarity	RCD 50% (ms)	RCD 100% (ms)	Test Result
1	RCBO	16A SP	P / F / NA	P / F / NA	27.5	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	37.7	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	36.7	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	26.3	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	27.3	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	27.1	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	26.8	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	37.2	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	27.0	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	27.0	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable Tripping time of RCD for 30mA leakage current shall be within 300ms.						
Comment:						

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: Richard Lau	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMM)	Name: Sam Ly	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMS)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 ML
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB/HVB/KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)						
D) Functional Test and Circuitry Check (TCP Section 4.5.3)						
ESP HV Power Supply Cabinets Information						
Cabinets ID:	KVB-APS03-ESP-PSC-01		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01/02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of JEC Representative)	Name: Lucy Li	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of GCL)	Name: [Signature]	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of AMMS)	Name: [Signature]	Signature: [Signature]	Date: 7/4/2025
Witnessed By : (Name of EMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature: [Signature]	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	31781 <i>ml</i>
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	7/4/2025
Location:	YVB / HVB / KVB	Room Name:	HV RM 1
T&C Plan Ref. No:	J3883-TVS-S-06283	Page:	
Ref. Dwg. No.:	J3883-TVS-D-02432		

Part 3: Inspection and Test for Electrical Installations (Sheet 4 of 5)

D) Functional Test and Circuitry Check (TCP Section 4.5.3)

ESP HV Power Supply Cabinets Information

Cabinets ID:	KVB-APS03-ESP-PSC-02		Main Switch Rating:	80A		
Location:	ESP HV Switch Room 01 / 02		Supply Fed From:	KVB-DB-ESP02		
Circuit No. or Details of Equipment	Type of Protective Device	Rating	Isolator	MCB	RCD Test Button	Circuitry Check
1	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
2	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
3	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
4	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
5	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
6	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
7	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
8	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
9	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
10	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
11	RCBO	16A SP	P / F / NA	P / F / NA	P / F / NA	P / F / NA
Remark: P / F / NA = Pass / Fail / Not Applicable						
Comment:						

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <i>Ho Tung</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of JEC Representative)	Name: <i>Lucy Li</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of GCL)	Name: <i>Raymond Law</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of <i>AMMS</i>)	Name: <i>Sam Ly</i>	Signature: <i>[Signature]</i>	Date: <i>7/4/2025</i>
Witnessed By : (Name of <i>BMSS</i>)	Name: WONG Cheong Shing CIE/TSC/1	Signature: <i>[Signature]</i>	Date: - 7 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:		Page:	2
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)				
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)				
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test				
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)		
		Before Max. Withstand Tests	After Max. Withstand Tests	
1	KVB-APS3-ESP-PSC-01 (1 st Col. Ionizer to Earth)	338 / 341 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	351 / 399 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
2	HVB-APS3-ESP-PSC-01 (2 nd Col. Ionizer to Earth)	235 / 193 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	246 / 198 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
3	KVB-APS3-ESP-PSC-01 (3 rd Col. Ionizer to Earth)	391 / 369 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	418 / 340 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
4	KVB-APS3-ESP-PSC-01 (1 st to 3 rd Col. Collector the Earth)	45.5 / 42.8 / 54.1 (1 st Col.) (2 nd Col.) (3 rd Col.)	62.8 / 56.3 / 99.9 (1 st Col.) (2 nd Col.) (3 rd Col.)	
Step 2 - Maximum Voltage Withstand Test				
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.0 / 20.0	P / F / NA
2	20 (Ionizer)		20.1 / 19.8	P / F / NA
3	20 (Ionizer)		20.3 / 19.8	P / F / NA
4	8 (Collector)	1	7.3	P / F / NA
B) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	K525250212180001	2025/02/25
HV Probe Meter	HVP-40DM	20240221	ACZ202503030802	2025/03/03
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:				

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		24/04/2025
Witnessed By : (Name of JEC Representative)	John Chan	Signature:	Date:
Witnessed By : (Name of GCL)	SHAN TEE YUEN		24/4/2025
Witnessed By : (Name of AMMSL)	Sam Lu	Signature:	Date:
Witnessed By : (Name of EM&D)	WONG Cheong Shing CIE/TSC/I		24/4/2025
Witnessed By : (Name of)		Signature:	Date:
			24 APR 2025

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:		Page:	2
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	01 (1 st Col. Ionizer to Earth)	275 / 258 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	223 / 3.2G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	01 (2 nd Col. Ionizer to Earth)	152 / 315 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	162 / 1.82G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	01 (3 rd Col. Ionizer to Earth)	479 / 76.6 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	320 / 113 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	01 (1 st to 3 rd Col. Collector the Earth)	61.9 / 54.1 / 101.1 (1 st Col.) (2 nd Col.) (3 rd Col.)	84.2 / 523 / 120 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.3 19.8	P / F / NA
2	20 (Ionizer)		20.2 19.6	P / F / NA
3	20 (Ionizer)		20.2 19.9	P / F / NA
4	8 (Collector)	1	7.4	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	2025/02/25
HV Probe Meter	HVP-40DM	20240221	AC2202503030802	2025/03/03

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 24/04/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 24/4/2025
Witnessed By : (Name of GCL)	Name: SHAN TIG YUEN	Signature: 	Date: 24/4/25
Witnessed By : (Name of AMNSU)	Name: Sam Lui	Signature: 	Date: 24/4/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 24 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / KVB	Room Name:	Mechum 3
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	01 (1 st Col. Ionizer to Earth)	345 / 479 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	371 / 494 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	01 (2 nd Col. Ionizer to Earth)	301 / 294 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	354 / 341 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	02 (3 rd Col. Ionizer to Earth)	220 / 474 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	224 / 479 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	02 (1 st to 3 rd Col. Collector the Earth)	126 / 155 / 74.1 (1 st Col.) (2 nd Col.) (3 rd Col.)	128 / 158 / 112 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20.3 / 20.0	P / F / NA	
2	20 (Ionizer)		20.1 / 19.9	P / F / NA	
3	20 (Ionizer)		20.2 / 19.8	P / F / NA	
4	8 (Collector)	1	7.4	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HN Insulation Tester	AR3125	6819355	KS25250212780001	2025/02/25	
HN Probe Meter	HNP-40DM	20290221	AC2202503030802	2025/03/03	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 28/04/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 24/4/2025
Witnessed By : (Name of GCL)	Name: SHAM Tsz Yuen	Signature: [Signature]	Date: 24/4/25
Witnessed By : (Name of Amysu)	Name: San Loi	Signature: [Signature]	Date: 24/4/25
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: 24 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	24/04/2025 <u>Plenum 3</u>
T&C Plan Ref. No:		Page:	21
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	02 (1 st Col. Ionizer to Earth)	284 / 216 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	423 / 204 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	02 (2 nd Col. Ionizer to Earth)	418 / 292 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	486 / 293 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	02 (3 rd Col. Ionizer to Earth)	211 / 298 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	231 / 353 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	02 (1 st to 3 rd Col. Collector the Earth)	54 / 53.9 / 91.3 (1 st Col.) (2 nd Col.) (3 rd Col.)	82.6 / 60.3 / 122 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)		Test Result
1	20 (Ionizer)	1	20.3	20.0	P / F / NA
2	20 (Ionizer)		20.2	19.9	P / F / NA
3	20 (Ionizer)		20.3	19.8	P / F / NA
4	8 (Collector)	1	7.4		P / F / NA
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HN Insulation Tester	AR3125	6819355	KS2250212780001	2025/02/25	
HN Probe Meter	HNP-40DM	20240221	AC2202503030802	2025/03/03	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By :	Name:	Signature:	Date:
REW No.: Grade (Name of CTA Representative)	Ho Tung		24/04/2025
Witnessed By :	Name:	Signature:	Date:
(Name of JEC Representative)	John Chan		24/4/2025
Witnessed By :	Name:	Signature:	Date:
(Name of GCL)	SHAM TSE YUEN		24/4/25
Witnessed By :	Name:	Signature:	Date:
(Name of AMSC)	Sam Lui		24/4/25
Witnessed By :	Name:	Signature:	Date:
(Name of ZMSD)	WONG Cheong Shing CIE/TSC/I		24 APR 2025
Witnessed By :	Name:	Signature:	Date:
(Name of)			


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plenum 3
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room <u>01</u> / 02	To:	APS Plenum No.01 / 02 / <u>03</u> Sub-assembly A / B / C / D / <u>E</u>		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	<u>02</u> (1 st Col. Ionizer to Earth)	325 / 545 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	437 / 592 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	<u>02</u> (2 nd Col. Ionizer to Earth)	73.2 / 386 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	351 / 359 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	<u>02</u> (3 rd Col. Ionizer to Earth)	360 / 380 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	446 / 442 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	<u>02</u> (1 st to 3 rd Col. Collector the Earth)	80.8 / 30 / 58.8 (1st Col.) (2nd Col.) (3rd Col.)	84.3 / 75 / 67.8 (1st Col.) (2nd Col.) (3rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20.3 / 19.9	P / F / NA	
2	20 (Ionizer)		20.3 / 20.0	P / F / NA	
3	20 (Ionizer)		20.3 / 20.0	P / F / NA	
4	8 (Collector)	1	7.4	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
<u>Impulse Tester</u>	<u>AR3125</u>	<u>6819355</u>	<u>KS2250212780001</u>	<u>2025/02/25</u>	
<u>Probe Meter</u>	<u>HVP-40DM</u>	<u>20240221</u>	<u>AC2202503030802</u>	<u>2025/03/09</u>	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>24/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>[Signature]</u>	Signature: <u>[Signature]</u>	Date: <u>24/4/25</u>
Witnessed By : (Name of <u>Aurisc</u>)	Name: <u>Son Lo</u>	Signature: <u>[Signature]</u>	Date: <u>24/4/25</u>
Witnessed By : (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>24 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No.:		Page:	2
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)				
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)				
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E	
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test				
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)		
		Before Max. Withstand Tests	After Max. Withstand Tests	
1	KVB-APS3-ESP-PSC-01 (1 st Col. Ionizer to Earth)	338 / 341 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	351 / 399 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
2	HVB-APS3-ESP-PSC-01 (2 nd Col. Ionizer to Earth)	235 / 193 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	246 / 198 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
3	KVB-APS3-ESP-PSC-01 (3 rd Col. Ionizer to Earth)	391 / 369 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	418 / 340 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	
4	KVB-APS3-ESP-PSC-01 (1 st to 3 rd Col. Collector the Earth)	45.5 / 42.8 / 54.1 (1 st Col.) (2 nd Col.) (3 rd Col.)	62.8 / 56.3 / 99.9 (1 st Col.) (2 nd Col.) (3 rd Col.)	
Step 2 - Maximum Voltage Withstand Test				
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.0 / 20.0	P / F / NA
2	20 (Ionizer)		20.1 / 19.8	P / F / NA
3	20 (Ionizer)		20.3 / 19.8	P / F / NA
4	8 (Collector)	1	7.3	P / F / NA
B) List of Testing Equipment / Instruments				
Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	K525250212180001	2025/02/25
HV Probe Meter	HVP-40DM	20240221	ACZ202503030802	2025/03/03
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell				
Comment:				

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 24/04/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 24/04/2025
Witnessed By : (Name of GCL)	Name: SHAN TEE YUEN	Signature: 	Date: 24/4/25
Witnessed By : (Name of AMMSL)	Name: Sam Lu	Signature: 	Date: 24/4/2025
Witnessed By : (Name of EM&D)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 24 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / KVB	Room Name:	Plenum 3
T&C Plan Ref. No:		Page:	24
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)

A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)

From: ESP HV Switch Room 01 / 02 To: APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E

Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test

Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)	
		Before Max. Withstand Tests	After Max. Withstand Tests
1	01 (1 st Col. Ionizer to Earth)	275 / 258 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	223 / 3.2G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
2	01 (2 nd Col. Ionizer to Earth)	152 / 315 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	162 / 1.82G (Lower 3 ESP Cell) (Upper 3 ESP Cell)
3	01 (3 rd Col. Ionizer to Earth)	479 / 76.6 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	320 / 113 (Lower 3 ESP Cell) (Upper 3 ESP Cell)
4	01 (1 st to 3 rd Col. Collector the Earth)	61.9 / 54.1 / 101.1 (1 st Col.) (2 nd Col.) (3 rd Col.)	84.2 / 523 / 120 (1 st Col.) (2 nd Col.) (3 rd Col.)

Step 2 - Maximum Voltage Withstand Test

Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result
1	20 (Ionizer)	1	20.3 / 19.8	P / F / NA
2	20 (Ionizer)		20.2 / 19.6	P / F / NA
3	20 (Ionizer)		20.2 / 19.9	P / F / NA
4	8 (Collector)	1	7.4	P / F / NA

B) List of Testing Equipment / Instruments

Type	Model	Serial No	Calibration Cert. No	Date of Cert.
HV Insulation Tester	AR3125	6819355	KS2525021278D001	2025/02/25
HV Probe Meter	HVP-40DM	20240221	AC2202503030802	2025/03/03

Remark: P / F / NA = Pass / Fail / Not Applicable

The passing criteria for the test is passing the insulation test after for maximum voltage withstand test.
The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell

Comment:

Test / Checked By : REW No.: Grade (Name of CTA Representative)	Name: Ho Tung	Signature: 	Date: 24/04/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: 	Date: 24/4/2025
Witnessed By : (Name of GCL)	Name: SHAN TIG YUEN	Signature: 	Date: 24/4/25
Witnessed By : (Name of AMNSU)	Name: Sam Lui	Signature: 	Date: 24/4/2025
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: 	Date: 24 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:


Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / KVB	Room Name:	Mechum 3
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	01 (1 st Col. Ionizer to Earth)	345 / 479 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	371 / 494 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	01 (2 nd Col. Ionizer to Earth)	301 / 294 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	354 / 341 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	02 (3 rd Col. Ionizer to Earth)	220 / 474 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	224 / 479 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	02 (1 st to 3 rd Col. Collector the Earth)	126 / 155 / 74.1 (1 st Col.) (2 nd Col.) (3 rd Col.)	128 / 158 / 112 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20.3 / 20.0	P / F / NA	
2	20 (Ionizer)		20.1 / 19.9	P / F / NA	
3	20 (Ionizer)		20.2 / 19.8	P / F / NA	
4	8 (Collector)	1	7.4	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HN Insulation Tester	AR3125	6819355	KS25250212780001	2025/02/25	
HN Probe Meter	HNP-40DM	20290221	AC2202503030802	2025/03/03	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By : REW No.: (Name of CTA Representative)	Name: Ho Tung	Signature: [Signature]	Date: 28/04/2025
Witnessed By : (Name of JEC Representative)	Name: John Chan	Signature: [Signature]	Date: 24/4/2025
Witnessed By : (Name of GCL)	Name: SHAM Tsz Yuen	Signature: [Signature]	Date: 24/4/25
Witnessed By : (Name of Amysu)	Name: San Loi	Signature: [Signature]	Date: 24/4/25
Witnessed By : (Name of ZMSD)	Name: WONG Cheong Shing CIE/TSC/I	Signature: [Signature]	Date: 24 APR 2025
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	24/04/2025 <u>Plenum 3</u>
T&C Plan Ref. No:		Page:	21
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room 01 / 02	To:	APS Plenum No.01 / 02 / 03 Sub-assembly A / B / C / D / E		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	02 (1 st Col. Ionizer to Earth)	284 / 216 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	423 / 204 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	02 (2 nd Col. Ionizer to Earth)	418 / 292 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	486 / 293 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	02 (3 rd Col. Ionizer to Earth)	211 / 298 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	231 / 353 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	02 (1 st to 3 rd Col. Collector the Earth)	54 / 53.9 / 91.3 (1 st Col.) (2 nd Col.) (3 rd Col.)	82.6 / 60.3 / 122 (1 st Col.) (2 nd Col.) (3 rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)		Test Result
1	20 (Ionizer)	1	20.3	20.0	P / F / NA
2	20 (Ionizer)		20.2	19.9	P / F / NA
3	20 (Ionizer)		20.3	19.8	P / F / NA
4	8 (Collector)	1	7.4		P / F / NA
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
HN Insulation Tester	AR3125	6819355	KS2250212780001	2025/02/25	
HN Probe Meter	HNP-40DM	20240221	AC2202503030802	2025/03/03	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By : REW No.: (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: 	Date: <u>24/04/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: 	Date: <u>24/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>SHAM TSE YUEN</u>	Signature: 	Date: <u>24/4/25</u>
Witnessed By : (Name of <u>AMSL</u>)	Name: <u>Sam Lui</u>	Signature: 	Date: <u>24/4/25</u>
Witnessed By : (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: 	Date: <u>24 APR 2025</u>
Witnessed By : (Name of)	Name:	Signature:	Date:

Air Purification System – HV Power Supply Units Test & Commissioning Report			
Contract No.:	HY/2019/13	RISC No.:	33640
Project:	Central Kowloon Route - Buildings, Electrical and Mechanical	Date:	24/04/2025
Location:	YVB / HVB / <u>KVB</u>	Room Name:	Plenum 3
T&C Plan Ref. No:		Page:	
Ref. Dwg. No.:			

Part 4 : Functional and Performance Tests for HV Power Supply Units (Sheet 1 of 5)					
A) Maximum Voltage Withstand Test for ESP Cell (TCP Section 4.6.1)					
From:	ESP HV Switch Room <u>01</u> / 02	To:	APS Plenum No.01 / 02 / <u>03</u> Sub-assembly A / B / C / D / <u>E</u>		
Step 1 & 3 - Insulation Resistance Test before and after the Maximum Voltage Withstand Test					
Items	Circuit No. or Details of Equipment	Insulation Resistance (MΩ)			
		Before Max. Withstand Tests		After Max. Withstand Tests	
1	<u>02</u> (1 st Col. Ionizer to Earth)	325 / 545 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	437 / 592 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
2	<u>02</u> (2 nd Col. Ionizer to Earth)	73.2 / 386 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	351 / 359 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
3	<u>02</u> (3 rd Col. Ionizer to Earth)	360 / 380 (Lower 3 ESP Cell) (Upper 3 ESP Cell)	446 / 442 (Lower 3 ESP Cell) (Upper 3 ESP Cell)		
4	<u>02</u> (1 st to 3 rd Col. Collector the Earth)	80.8 / 30 / 58.8 (1st Col.) (2nd Col.) (3rd Col.)	84.3 / 75 / 67.8 (1st Col.) (2nd Col.) (3rd Col.)		
Step 2 - Maximum Voltage Withstand Test					
Items	Test Voltage (kV DC)	Duration (min)	Measured Voltage (kV DC)	Test Result	
1	20 (Ionizer)	1	20.3 / 19.9	P / F / NA	
2	20 (Ionizer)		20.3 / 20.0	P / F / NA	
3	20 (Ionizer)		20.3 / 20.0	P / F / NA	
4	8 (Collector)	1	7.4	P / F / NA	
B) List of Testing Equipment / Instruments					
Type	Model	Serial No	Calibration Cert. No	Date of Cert.	
<u>Impulse Tester</u>	<u>AR3125</u>	<u>6819355</u>	<u>KS2250212780001</u>	<u>2025/02/25</u>	
<u>Probe Meter</u>	<u>HVP-40DM</u>	<u>20240221</u>	<u>AC2202503030802</u>	<u>2025/03/09</u>	
Remark: P / F / NA = Pass / Fail / Not Applicable The passing criteria for the test is passing the insulation test after for maximum voltage withstand test. The insulation resistance is over 1000MΩ (*) for HV DC Cable and 30MΩ for ESP Cell					
Comment:					

Test / Checked By : REW No.: _____ Grade _____ (Name of CTA Representative)	Name: <u>Ho Tung</u>	Signature: <u>[Signature]</u>	Date: <u>24/4/2025</u>
Witnessed By : (Name of JEC Representative)	Name: <u>John Chan</u>	Signature: <u>[Signature]</u>	Date: <u>24/4/2025</u>
Witnessed By : (Name of <u>GCL</u>)	Name: <u>[Signature]</u>	Signature: <u>[Signature]</u>	Date: <u>24/4/25</u>
Witnessed By : (Name of <u>Amuse</u>)	Name: <u>Son Lo</u>	Signature: <u>[Signature]</u>	Date: <u>24/4/25</u>
Witnessed By : (Name of <u>ZMSD</u>)	Name: <u>WONG Cheong Shing</u> CIE/TSC/I	Signature: <u>[Signature]</u>	Date: <u>24 APR 2025</u>
Witnessed By : (Name of _____)	Name: _____	Signature: _____	Date: _____

Appendix E – Site Acceptance Test (SAT) Reports for the Integrated test of ESP and De-NO₂ filters

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 1 - Stage 2

Change the combination of TVFs at YVB due to fault of APS equipment
(keeping availability of the system)

Simulation:-

- Switch off manually one Power Supply Unit which for YVB APS Plenum 1 to simulate the fault on one column of ESP in APS Plenum 1

Effect:

- YVB-TVF-01 or YVB-TVF-02 switch off
- YVB-TVF-03 and YVB-TVF-04 keep running and the frequency of VSD for YVB-TVF-03 and 04 are keep 50Hz
- YVB-TVF-05 or YVB-TVF-06 switch on and the frequency of VSD for YVB-TVF-05 or 06 are 50Hz
- HVB-TVF-01 to HVB-TVF-02 keep running and the frequency of VSD for HVB-TVF-01 to 02 are keep 50Hz
- Roller shutter of failed ESP in YVB APS plenum 1 closed
- The rest of ESP filters keep switch on in YVB APS plenum 1 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in YVB APS plenum 2 and corresponding isolation damper keep open
- ESP filters switch on in YVB APS plenum 3 and corresponding isolation damper open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N90 mode Success post in CCMS workstation ✓
-

Record:

- Record the condition of above equipment

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Checked / Tested by: SL Witnessed by: [Signature] Witnessed by: [Signature] Witnessed by: _____

Steven Kwok
9/9/2025

Adam Ng
AMM/V (ARE)
9/9/2025

SIU Chiu Shek
CIE/TSC/2
9/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Change the standby plant at YVB due to fault of APS equipment
(keeping availability of the system)

Simulation:-

- Disconnect the door sensor on the door connected with YVB APS Plenum 1 to simulate the door / access panel open during APS operation

Effect:

- YVB-TVF-01 or YVB-TVF-02 switch off
- YVB-TVF-03 and YVB-TVF-04 keep running and the frequency of VSD for YVB-TVF-03 and 04 are keep 50Hz
- YVB-TVF-05 and YVB-TVF-06 are running and the frequency of VSD for YVB-TVF-05 and 06 are 50Hz
- HVB-TVF-01 to HVB-TVF-02 keep running and the frequency of VSD for HVB-TVF-01 to 02 are keep 50Hz
- Roller shutter of failed ESP in YVB APS plenum 1 closed
- All ESP filters switch off in YVB APS plenum 1 and corresponding isolation dampers close
- ESP filters are still operated healthy in YVB APS plenum 2 and corresponding isolation damper keep open
- ESP filters keep on in YVB APS plenum 3 and corresponding isolation damper open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N90 mode Success post in CCMS workstation ✓
-

Record:

- Record the condition of above equipment

2. Test Results:

The Test is concluded as: **PASSED / FAILED**

Remarks:

measurement is
Since YVB-TVF-01 data [✓] ~~is~~ needed, so APS plenum 3
is used to simulate the disconnection of door sensor.

Checked / Tested by GCL: SL 10/9/25
Witnessed by: Brion Ng 10/9/2025
Witnessed by: SIU Chiu Shek 10/9/2021
Witnessed by: CIE/TSC/2

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 1 - Stage 4

Keep the ventilation level even failure of equipment
(Checking the availability of system in CCMS)

Simulation:-

- Switch off manually on one Power Supply Unit which for YVB APS Plenum 2 to simulate the fault on one module of ESP in APS Plenum 2

Effect:

- The corresponding of ESP module is fault and corresponding roller shutter is closed
- YVB-TVF-03 to YVB-TVF-06 keep running and the frequency of VSD for YVB-TVF-03 to 06 keep which those fans in YVB deliver 60% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running and the frequency of VSD for HVB-TVF-01 to 02 keep which those fans in HVB deliver 60% air flow
- The other ESP modules are still operated healthy in YVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in YVB APS plenum 3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N86 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED
Remarks: 1. APS plenum 2 (ESP - module D fault), No change for N86 mode.

Checked / Tested by GCL: SL Witnessed by: Brian Ng Witnessed by: SIU Chiu Shek Witnessed by: _____
Steven Kwok ANM50 (ARE) CIE/TSC/2
9.10.2025 10 Sep 2025 10/9/2025
tan

2. The roller shutters were bypassed, the shutters keep opened.

Revised this page

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	<i>→ Based on mode table</i> Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 1 - Stage 6

Reduce the ventilation level on failure of equipment
(Checking the availability of system in CCMS)

Simulation:-

- Switch off manually on the other 3 Power Supply Units which for YVB APS Plenum 3 to simulate the fault on 3 modules of ESP in APS Plenum 3

Effect:

- The corresponding of ESP module is fault and corresponding roller shutter is closed
- YVB-TVF-05 or YVB-TVF-06 stop due to the availability of system is less than the system required
- The remaining ESP filters keep switch on in YVB APS plenum 3 and corresponding isolation dampers keep open
- YVB-TVF-03 or 04 keep running and the frequency of VSD for that fan is no change.
- YVB-TVF-03 or 04 switch on and the frequency of VSD for that fan will follow the same group of fan.
- ESP filters are still operated healthy in YVB APS plenum 2 and corresponding isolation dampers keep open
- HVB-TVF-02 or HVB-TVF-01 keep running and the frequency of VSD for HVB-TVF-02 or 01 is no change
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N83 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED
Remarks:

1. YVB APS plenum 3 (module C, D, E fault)
 2. ~~Typo~~ Typo is found in the above description. The test was done as per mode table. During N83 duty mode, 3 power supply units were OFF at APS Plenum 3 (Fan group P1). Then, the availability was reduced from 200% to 80%. YVB TVF P1B (YVB-TVF-006) was switched off and TVF P2B (YVB-TVF-002) was started up. N83 backup mode success was shown.
 3. The roller shutters were bypassed, the shutter keep opened.

Checked / Tested by GCL: Sk Witnessed by: Brian Nip AMK/JV (ARE) Witnessed by: SIU Chiu Shek CIE/TSC/2
 9.10.2025 10/9/25 10.9.2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 4 - Stage 2

Change the standby plant at KVB due to safety access to APS Plenum for protection of operator
(keeping availability of the system)

Simulation:-

- Disconnect the door sensor on the door connected with KVB APS Plenum 1 to simulate the door / access panel open during APS operation

Effect:

- KVB-TVF-01 and KVB-TVF-02 switch off
- KVB-TVF-03 and KVB-TVF-04 keep running and the frequency of VSD for KVB-TVF-03 and 04 are keep 50Hz
- KVB-TVF-05 and KVB-TVF-06 switch on and the frequency of VSD for KVB-TVF-05 and 06 are 50Hz
- HVB-TVF-05 to HVB-TVF-06 keep running and the frequency of VSD for HVB-TVF-05 to 06 are keep 50Hz
- All ESP filters switch off in KVB APS plenum 3 and corresponding isolation dampers close
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation damper keep open
- ESP filters switch on in KVB APS plenum 1 and corresponding isolation damper open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N40 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment

2. Test Results:

The Test is concluded as: <u>PASSED</u> / FAILED
Remarks:

Checked / Tested by GCL:

Sam Li
11/9/25

Witnessed by:

Brian Ho
ARMTV(AE)
11/9/2025

Witnessed by:

STU Chiu Shek
CIE/TSC/2
11/9/2025

Witnessed by:

Michael Wong
CWTML
11/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 4- Stage 4

Keep the ventilation level even failure of equipment
(Checking the availability of system in CCMS)

Simulation:-

- Switch off manually on one Power Supply Unit which for KVB APS Plenum 2 to simulate the fault on one module of ESP in APS Plenum 2

Effect:

- The corresponding of ESP module is fault and corresponding roller shutter is closed
- KVB-TVF-03 to KVB-TVF-06 keep running and the frequency of VSD for KVB-TVF-03 to 06 keep which those fans in KVB deliver 80% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running and the frequency of VSD for HVB-TVF-05 to 06 keep which those fans in HVB deliver 80% air flow
- The other ESP modules are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in KVB APS plenum 1 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N38 mode Success post in CCMS workstation

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED
Remarks: 1. After simulation fault of assembly C at APS plenum 2, the mode keeps unchanged.

Checked / Tested by GCL: Sam Li
12/9/25
Sam Li

Witnessed by: Brion Ng
FMM JV (ARE)
Brion Ng
12/9/2025

Witnessed by: SIU Chiu Shek
CIE/TSC/2
12/9/2025

Witnessed by: MICHAEL NONG
CWTML
12/9/2025

2. The roller shutters were bypassed, the shutters keeps opened.

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 4- Stage 6

Reduce the ventilation level on failure of equipment
(Checking the availability of system in CCMS)

Simulation:-

- Switch off manually on the other 1 Power Supply Units which for KVB APS Plenum 2 to simulate the fault on the module of ESP in APS Plenum 2

A/C.

Effect:

- The corresponding of ESP module is fault and corresponding roller shutter is closed
- KVB-TVF-03 to KVB-TVF-06 keep running but the frequency of VSD for KVB-TVF-03 to 06 rump down to the level which those fans in KVB deliver 60% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump down to the level which those fans in HVB deliver 60% air flow
- The other ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in KVB APS plenum 1 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N36 mode Success post in CCMS workstation

Backup.

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: <u>PASSED</u> / FAILED
Remarks: <i>1. The roller shutters were bypassed, the shutters keep opened.</i>

Checked / Tested by GCL:

Sam Li
(12/9/25)

Witnessed by:

Brian Leung
AMM JV (ARE)
12/9/2025

Witnessed by:

SIU Chiu Shek
CIE/TSC/2
12/9/2025

Witnessed by:

MICHAEL Wong
EWML
12/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 4 - Stage 10

Tunnel Ventilation system under building fire condition

Simulation:-

Using the magnet to activate the smoke detector one of the smoke detector in KVB to simulate the building fire occur in KVB

Effect:

- TVF in KVB Switch off
- All ESP filters in KVB APS plenum switch off and corresponding isolation dampers close
- Building fire post in CCMS workstation

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED
Remarks: 1. Tunnel Jet fan keeps running.

Checked Tested by GCL: Sam Li 12/9/25
 Witnessed by: B. JON AEP AMM JV (ARE) 12/9/2025
 Witnessed by: SIU Chiu Shek CIE/TSC/2 12/9/2025
 Witnessed by: MICHAEL WONG CUSTML 12/9/2025

General remark: Supplemental documents (e.g. ① RPM, vibration & winding temperature (mta) measurement
 ② motor bearing temperature (CDE & NDE) ohm measurement
 ③ running current, power factor Harmonic data.)

will be given in Rev. A of this form. 64

See next page.

**Appendix F – Site Acceptance Test (SAT) Reports for Performance integrated test of
Module (APS with associated TVF) with Tunnel Portals Emission**

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

5.2.2 Integrated Test 1 – stage 1

It is the test for level up and down ventilation level to control the portal emission for Westbound Tunnel (N80 to N90)

Simulate the velocity to 0.4m/s, 0.4m/s and 0.4m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.03m/s, 0.03m/s and 0.03m/s in tunnel air flow sensor at CP1 Westbound to start the test from N80 mode operate

Level up the ventilation level from N80 to N81

Simulation:-

- Change the countdown a preset time from 15mins to 5mins
- Simulate the velocity to 0.4m/s, 0.4m/s and 0.4m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.04m/s, 0.04m/s and 0.04m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-02 switch on and frequency of VSD for YVB-TVF-02 is same with the frequency of VSD for YVB-TVF-01
- ESP filters are still operated healthy in APS plenum 1
- N81 mode Success post in CCMS workstation

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

YVB-TVF-05 vibration, RPM mA are measured in N80 mode.
YVB-TVF-05 casing vibration is measured.

Checked / Tested by GCL: Sam Li Witnessed by: Brian Ng Witnessed by: SIU Chiu Shek Witnessed by: 9/9/2025

AMM JV (CARE)
9/9/2025

CIE/TSC/2
9/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N81 to N82

Simulation:-

- Simulate the velocity to 0.8m/s, 0.8m/s and 0.8m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.08m/s, 0.08m/s and 0.08m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 and YVB-TVF-02 keep running and the frequency of VSD for YVB-TVF-01 and 02 are no change
- HVB-TVF-01 switch on and the frequency of VSD for HVB-TVF-01 rump up to the level which delivered 50% airflow
- ESP filters are still operated healthy in YVB APS plenum 1 and corresponding isolation dampers keep open
- ESP filters are switch on in HVB APS plenum 1 and corresponding isolation dampers open
- N82 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Checked / Tested by GCL: St Witnessed by: Brian Nip Witnessed by: STU Chiu Shek Witnessed by: _____
Steven Kwok ANN JV (ARE) CIE/TSC/2
8/9/2025 9/9/2025 9/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N82 to N83

Simulation:-

Simulate the velocity to **1.2m/s, 1.2m/s and 1.2m/s** in tunnel air flow sensors at CP39 Westbound and the velocity **0.11m/s, 0.11m/s and 0.11m/s** in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 and YVB-TVF-02 keep running and frequency of VSD for YVB-TVF-01 and 02 is no change
- YVB-TVF-03 switches on and the frequency of VSD for YVB-TVF-03 is same as the frequency of VSD for YVB-TVF-01 and 02
- HVB-TVF-01 keeps running and the frequency of VSD for HVB-TVF-01 is no change
- ESP filters are still operated healthy in YVB APS plenum 1 and corresponding isolation dampers keep open
- ESP filters are switch on in YVB APS plenum 2 and corresponding isolation dampers open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N83 mode Success post in CCMS workstation. ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Checked / Tested by GCL: Sk Witnessed by: Brian Ng Witnessed by: SIU Chiu Shek Witnessed by: _____
Steven Kwok ANM JV (ARE) CIE/TSC/2
9/9/2025 9/9/2025 9/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N83 to N84

Simulation:-

Simulate the velocity to **1.6m/s, 1.6m/s and 1.6m/s** in tunnel air flow sensors at CP39 Westbound and the velocity **0.14m/s, 0.14m/s and 0.14m/s** in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 and YVB-TVF-02 keep running and the frequency of VSD of YVB-TVF-01 and 02 are no change
- YVB-TVF-04 switches on and the frequency of VSD for YVB-TVF-04 is same as the frequency of VSD for YVB-TVF-03
- HVB-TVF-01 is keep running and the frequency of VSD for HVB-TVF-01 is no change
- ESP filters are still operated healthy in YVB APS plenum 1
- ESP filters are still operated healthy in YVB APS plenum 2
- ESP filters are still operated healthy in HVB APS plenum 1
- N84 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

YVB-TVF-01 Vibration, RPM mA are measured.
YVB-TVF-01 casing vibration is measured.

Checked / Tested by GCL: SK Witnessed by: Brian Nip Witnessed by: SIU Chiu Shek Witnessed by: _____
 Steven Kwok AMM JV (ARE) SIU Chiu Shek
 9/9/2025 9/9/2025 CIE/TSC/2
 9/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N84 to N85

Simulation:-

Simulate the velocity to 2.0m/s, 2.0m/s and 2.0m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.16m/s, 0.16m/s and 0.16m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 to YVB-TVF-04 keep running and the frequency of VSD for YVB-TVF-01 to 04 are no change
- HVB-TVF-02 switches on and the frequency of VSD for HVB-TVF-02 is same as the frequency of VSD for HVB-TVF-01
- ESP filters are still operated healthy in YVB APS plenum 1&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N85 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Casing vibration & YVB-TVF-05 is measured.

Checked / Tested by GCL: SK Witnessed by: [Signature] Witnessed by: [Signature] Witnessed by: _____

Steven Kwok

Brian Ng
AMM JV (ARE)

SIU Chiu Shek
CIE/TSC/2

9/9/2025

9/9/2025

9/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N85 to N86

Simulation:-

Simulate the velocity to 2.5m/s, 2.5m/s and 2.5m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.2m/s, 0.2m/s and 0.2m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 to YVB-TVF-04 keep running but the frequency of VSD for YVB-TVF-01 to 04 rump up to the level which those fans in YVB deliver 60% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to the level which those fans in HVB deliver 60% air flow
- ESP filters are still operated healthy in YVB APS plenum 1&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N86 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Casing Vibration of YVB-TVF-05 is measured.

Checked / Tested by GCL:  Witnessed by:  Witnessed by:  Witnessed by: _____

Steven Kwok
9/9/2025

Brian Aep
AMMOTV (ARE)
9/9/2025

SIU Chiu Shek
CIE/TSC/2
9/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N86 to N87

Simulation:-

Simulate the velocity to **3.0m/s, 3.0m/s and 3.0m/s** in tunnel air flow sensors at CP39 Westbound and the velocity **0.3m/s, 0.3m/s and 0.3m/s** in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 to YVB-TVF-04 keep running but the frequency of VSD for YVB-TVF-01 to 04 rump up to the level which those fans in YVB deliver 70% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to the level which those fans in HVB deliver 70% air flow
- ESP filters are still operated healthy in YVB APS plenum 1&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N87 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Casing vibration of YVB-TVF-05 is measured.

Checked / Tested by GCL: sk Witnessed by: Bram Atp Witnessed by: SIU Chiu Shek Witnessed by: _____
Steven Kwok ANUNJU (ARE) CIE/TSC/2
9/9/2025 9/9/2025 9/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N87 to N88

Simulation:-

Simulate the velocity to 3.5m/s, 3.5m/s and 3.5m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.3m/s, 0.3m/s and 0.3m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 to YVB-TVF-04 keep running but the frequency of VSD for YVB-TVF-01 to 04 rump up to the level which those fans in YVB deliver 80% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to the level which those fans in HVB deliver 80% air flow
- ESP filters are still operated healthy in YVB APS plenum 1&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N88 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Casing vibration of # YVB-TVF-05 is measured.

Checked / Tested by GCL: sk Witnessed by: Brion Aep Witnessed by: SIU Chiu Shek Witnessed by: _____

Steven Kusk

Brion Aep
AMM JV (CARE)

SIU Chiu Shek
CIE/TSC/2

9/8/2025

9/9/2025

9/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N88 to N89

Simulation:-

Simulate the velocity to **4.1m/s, 4.1m/s and 4.1m/s** in tunnel air flow sensors at CP39 Westbound and the velocity **0.32m/s, 0.32m/s and 0.32m/s** in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 to YVB-TVF-04 keep running but the frequency of VSD for YVB-TVF-01 to 04 rump up to the level which those fans in YVB deliver 90% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to the level which those fans in HVB deliver 90% air flow
- ESP filters are still operated healthy in YVB APS plenum 1&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N89 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

** Casing vibration is & YVB-TVF-01 is measured.*

Checked / Tested by GCL:

sk
Steven knob

8/8/2025

Witnessed by:

[Signature]
Bisim Akp
AN/MJV (ARE)

9/9/2025

Witnessed by:

[Signature]
SIU Chiu Shek
CIE/TSC/2

9/9/2025

Witnessed by:

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N89 to N90

Simulate the velocity to 4.6m/s, 4.6m/s and 4.6m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.4m/s, 0.4m/s and 0.4m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- YVB-TVF-01 to YVB-TVF-04 keep running but the frequency of VSD for YVB-TVF-01 to 04 rump up to 50Hz
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to 50Hz
- ESP filters are still operated healthy in YVB APS plenum 1&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N90 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation
- Record the power factor and total harmonic distortion in the meter at the building MCC and HVSB

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Casing vibration & YVB-TVF-01 & 02 are measured.

Checked / Tested by GCL: Sk Witnessed by: Brian Ng Witnessed by: SIU Chiu Shek Witnessed by: _____
Steven Kwok AMM3V (ARE) CIE/TSC/2
9/9/2025 9/9/2025 9/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 1 - Stage 3

Level down the ventilation level from N90 to N89

Simulation:-

Simulate the velocity to **4.6m/s, 4.6m/s and 4.6m/s** in tunnel air flow sensors at CP39 Westbound and the velocity **0.3m/s, 0.3m/s and 0.3m/s** in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- YVB-TVF-03 to YVB-TVF-06 keep running but the frequency of VSD for YVB-TVF-03 to 06 rump down to the level which those fans in YVB deliver 90% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to the level which those fans in HVB deliver 90% air flow
- ESP filters are still operated healthy in YVB APS plenum 2 and 3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N89 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. Casing vibration & ^{HVB-} TVF-02 is measured.

Checked / Tested by GCL: 

Witnessed by: 

Witnessed by: 

Witnessed by: _____

10/9/25 9.10.2025
Steven KHL

Brian Nip
AMMOTV (ARE)
10/9/2025

SIU Chiu Shek
CIE/TSC/2
10/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N89 to N88

Simulation:-

Simulate the velocity to 4.10m/s, 4.10m/s and 4.10m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.24m/s, 0.24m/s and 0.24m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- YVB-TVF-03 to YVB-TVF-06 keep running but the frequency of VSD for YVB-TVF-03 to 06 rump down to the level which those fans in YVB deliver 80% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to the level which those fans in HVB deliver 80% air flow
- ESP filters are still operated healthy in YVB APS plenum 2&3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N88 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED
Remarks: <i>1. Casing vibration of HVB-TVF-02 is measured.</i>

Checked / Tested by GCL: SK Witnessed by: Brian Ng Witnessed by: STU Chiu Shek Witnessed by: _____
 Steven Kwok AMMSV (ARE) STU Chiu Shek
 9.10.2025 10 Sep 2025 CIE/TSC/2
 10/9/25 10/9/2025
 Jan

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N88 to N87

Simulation:-

Simulate the velocity to 3.5m/s, 3.5m/s and 3.5m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.24m/s, 0.24m/s and 0.24m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- YVB-TVF-03 to YVB-TVF-06 keep running but the frequency of VSD for YVB-TVF-03 to 06 rump down to the level which those fans in YVB deliver 70% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to the level which those fans in HVB deliver 70% air flow
- ESP filters are still operated healthy in YVB APS plenum 2&3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N87 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. Casing Vibration of HVB-TVF-02 is measured.

Checked / Tested by GCL: Sh Witnessed by: Brian Ng Witnessed by: SIU Chiu Shek
Steven Kwok ANM JV (ARE) CIE/TSC/2
9.10.2025 10 Sep 2025 10/9/2025
Am

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N87 to N86

Simulation:-

Simulate the velocity to **3.01m/s, 3.01m/s and 3.01m/s** in tunnel air flow sensors at CP39 Westbound and the velocity **0.21m/s, 0.21m/s and 0.21m/s** in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- YVB-TVF-03 to YVB-TVF-06 keep running but the frequency of VSD for YVB-TVF-03 to 06 rump down to the level which those fans in YVB deliver 60% air flow
- HVB-TVF-01 to HVB-TVF-02 keep running but the frequency of VSD for HVB-TVF-01 to 02 rump up to the level which those fans in HVB deliver 60% air flow
- ESP filters are still operated healthy in YVB APS plenum 2&3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N86 mode Success post in CCMS workstation

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: **PASSED / FAILED**

Remarks:

1. Casing Vibration of HVB-TVF-02 is measured.

Checked / Tested by GCL: 10/9/25 Witnessed by: [Signature] Witnessed by: [Signature] Witnessed by: _____

SK
Steven Kwok

Prion Ng
ANM JV (ARE)
10 Sep 2025

[Signature]
SIU Chiu Shek
CIE/TSC/2
10/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N85 to N84

Simulation:-

Simulate the velocity to 2.0m/s, 2.0m/s and 2.0m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.14m/s, 0.14m/s and 0.14m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- YVB-TVF-03 to YVB-TVF-06 keep running but the frequency of VSD for YVB-TVF-03 to 06 rump down to the level which those fans in YVB deliver 50% air flow
- Either HVB-TVF-02 or HVB-TVF-01 keep running and the frequency of VSD for the running TVF at HVB is no change
- Either HVB-TVF-01 or HVB-TVF-02 switch off
- ESP filters are still operated healthy in YVB APS plenum 2&3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N84 mode Success post in CCMS workstation. ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

*1. Vibration of HVB-TVF-02 is measured.
casing*

Checked / Tested by GCL: Sk

*Steven Kunk
10.09.2025*

Witnessed by: 

*Brian Ng
AMM JV (ARE)
10 Sep 2025*

Witnessed by: 

*SIU Chiu Shek
CIE/TSC/2
10/9/2025*

Witnessed by: _____

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N84 to N83

Simulation:

Simulate the velocity to 1.6m/s, 1.6m/s and 1.6m/s in tunnel air flow sensors at CP39 Westbound and the velocity 0.11m/s, 0.11m/s and 0.11m/s in tunnel air flow sensor at CP1 Westbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- YVB-TVF-04 to YVB-TVF-06 keep running and the frequency of VSD for YVB-TVF-04 to 06 is no change
- YVB-TVF-03 or YVB-TVF-04 switch off
- HVB-TVF-02 or HVB-TVF-01 keep running and the frequency of VSD for HVB-TVF-02 or 01 is no change
- ESP filters are still operated healthy in YVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in YVB APS plenum 3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS plenum 1 and corresponding isolation dampers keep open
- N83 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: <u>PASSED</u> / FAILED
Remarks:

Checked / Tested by GCL:  9.10.2025
10/9/25


Witnessed by:  Brian Ng
AMMSU (ARE)
10 Sep 2025

Witnessed by:  SIU Chiu Shek
CIE/TSC/2
10.9.2020

Witnessed by: _____

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

5.2.2 Integrated Test 4 – stage 1

It is the test for level up and down ventilation level to control the portal emission for Eastbound Tunnel (N30 to N40)

Simulate the velocity to 0.5m/s, 0.5m/s and 0.5 m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.03m/s, 0.03m/s and 0.03m/s in tunnel air flow sensor at CP39 Eastbound to start the test from N30 mode operate ✓

Level up the ventilation level from N30 to N31

Simulation:-

Simulate the velocity to 0.5m/s, 0.5m/s and 0.5 m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.05m/s, 0.05m/s and 0.05m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- KVB-TVF-02 or 01 switch on and frequency of VSD for the fan is same with the frequency of VSD with the same group
- ESP filters are still operated healthy in APS plenum 3
- N31 mode Success post in CCMS workstation

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. Casing & vibration of KVB-TVF-02 is measured.

Checked / Tested by GCL: Sam C Witnessed by: Brian Ng Witnessed by: SIU Chiu Shek Witnessed by: Michael Wong
11/9/28 11/9/25 CIE/TSC/2 11/9/2028
AMM JV (ARE)

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N32 to N33

Simulation:-

Simulate the velocity to 1.5m/s, 1.5m/s and 1.5m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.12m/s, 0.12m/s and 0.12m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- KVB-TVF-01 and KVB-TVF-02 keep running and frequency of VSD for KVB-TVF-01 and 02 is no change
- KVB-TVF-03 or 04 switches on and the frequency of VSD for that fan is same as the frequency of VSD for KVB-TVF-01 and 02
- HVB-TVF-05 or 06 keeps running and the frequency of VSD for HVB-TVF-05 or 06 is no change
- ESP filters are still operated healthy in KVB APS plenum 3 and corresponding isolation dampers keep open
- ESP filters in KVB APS plenum 2 switch on and corresponding isolation dampers open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N33 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED
Remarks:

Checked / Tested by GCL:


Sam Li
11/9/25


Witnessed by:


Brian Ng
ARUMJ (ARE)
11/9/2025

Witnessed by:


SIU Chiu Shek
CIE/TSC/2
11/9/2025

Witnessed by:


MICHAEL WONG
CWTML
11/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N33 to N34

Simulation:-

Simulate the velocity to 2.0m/s, 2.0m/s and 2.0m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.15m/s, 0.15m/s and 0.15m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- KVB-TVF-01 and KVB-TVF-02 keep running and the frequency of VSD of KVB-TVF-01 and 02 are no change
- KVB-TVF-04 or 03 switches on and the other in the same group is keep running. The frequency of VSD for the fans are in same frequency of VSD
- HVB-TVF-05 or 06 is keep running and the frequency of VSD for HVB-TVF-05 or 06 is no change
- ESP filters are still operated healthy in KVB APS plenum 3&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N34 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Checked / Tested by GCL:


Sam Li
11/9/25

Witnessed by:


Brian Lip
AMM JV (CARE)
11/9/2025

Witnessed by:


SIU Chiu Shek
CIE/TSC/2
11/9/2020

Witnessed by:


Michael Chan
CWTML
11/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N34 to N35

Simulation:-

Simulate the velocity to 2.6m/s, 2.6m/s and 2.6m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.18m/s, 0.18m/s and 0.18m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- KVB-TVF-01 to KVB-TVF-04 keep running and the frequency of VSD for KVB-TVF-01 to 04 are no change
- HVB-TVF-06 or 05 switches on and the other in the same group is keep running. The frequency of VSD for the fans are in same frequency of VSD
- ESP filters are still operated healthy in KVB APS plenum 3&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N35 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. Casing vibration & KVB-TVF-01 is measured.

Checked / Tested by GCL: *Sam Li* Witnessed by: *Brian Nip* Witnessed by: *SIU Chiu Shek* Witnessed by: *Michael Wong*
Sam Li *Brian Nip* *SIU Chiu Shek* *Michael Wong*
11/9/25 *AMM JV (ARE)* *CIE/TSC/2* *CWTML*
11/9/2025 *11/9/2025* *11/9/2025*

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N35 to N36

Simulation:-

Simulate the velocity to 3.2m/s, 3.2m/s and 3.2m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.22m/s, 0.22m/s and 0.22m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- KVB-TVF-01 to KVB-TVF-04 keep running but the frequency of VSD for KVB-TVF-01 to 04 rump up to the level which those fans in KVB deliver 60% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump up to the level which those fans in HVB deliver 60% air flow
- ESP filters are still operated healthy in KVB APS plenum 3&2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N36 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. KVB Plenum 2 AMS com. fault, and causes backup mode success. 2. Casing vibration of KVB-TVF-01 is measured.

Checked / Tested by GCL: Am

Sam Li
11/9/25

Witnessed by: Am

Brian Aip
AMTU (ARE)
11/9/2025

Witnessed by: Am

SIU Chiu Shek
CIE/TSC/2
11/9/2025

Witnessed by: Am

MICHAEL WONG
CWTML
11/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N36 to N37

Simulation:-

Simulate the velocity to 3.8m/s, 3.8m/s and 3.8m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.25m/s, 0.25m/s and 0.25m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- KVB-TVF-01 to KVB-TVF-04 keep running but the frequency of VSD for KVB-TVF-01 to 04 rump up to the level which those fans in KVB deliver 70% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump up to the level which those fans in HVB deliver 70% air flow
- ESP filters are still operated healthy in KVB APS plenum 3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N37 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. Casing vibration of KVB-TVF-01 is measured.

Checked / Tested by GCL:

Sam Li
11/9/25

Witnessed by:

Simon Leung
AA14 JV (ARE)
11/9/2025

Witnessed by:

SIU Chiu Shek
CIE/TSC/2
11/9/2025

Witnessed by:

Michelle Wong
CWIML
11/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N37 to N38

Simulation:-

Simulate the velocity to 4.4m/s, 4.4m/s and 4.4m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.3m/s, 0.3m/s and 0.3m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- KVB-TVF-01 to KVB-TVF-04 keep running but the frequency of VSD for KVB-TVF-01 to 04 rump up to the level which those fans in KVB deliver 80% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump up to the level which those fans in HVB deliver 80% air flow
- ESP filters are still operated healthy in KVB APS plenum 3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N38 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: **PASSED / FAILED** *tan*

Remarks:

1. Casing vibration of KVB-TVF-01 is measured.

Checked / Tested by GCL:

Sam Li
11/9/25

Witnessed by:

Brian Ng
Ammg(ARE)
11/9/2025

Witnessed by:

SIU Chiu Shek
CIE/TSC/2
11/9/2025

Witnessed by:

MICHAEL WONG
CWIML
11/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N38 to N39

Simulation:-

Simulate the velocity to 5.1m/s, 5.1m/s and 5.1m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.34m/s, 0.34m/s and 0.34m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:

- KVB-TVF-01 to KVB-TVF-04 keep running but the frequency of VSD for KVB-TVF-01 to 04 rump up to the level which those fans in KVB deliver 90% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump up to the level which those fans in HVB deliver 90% air flow
- ESP filters are still operated healthy in KVB APS plenum 3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N39 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. Casing vibration of KVB-TVF-01 is measured.

Checked / Tested by GCL:


Sam Li
11/9/25

Witnessed by:


Brian
ANM JV (ARE)
11/9/2025

Witnessed by:


SIU Chiu Shek
CIE/TSC/2
11/9/2025

Witnessed by:


MICHAEL WONG
CWTML
11/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level up the ventilation level from N39 to N40

Simulation:-

Simulate the velocity to **5.8m/s, 5.8m/s and 5.8m/s** in tunnel air flow sensors at CP1 Eastbound and the velocity **0.37m/s, 0.37m/s and 0.37m/s** in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is more than 8%

Effect:


- KVB-TVF-01 to KVB-TVF-04 keep running but the frequency of VSD for KVB-TVF-01 to 04 rump up to 50Hz
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump up to 50Hz
- ESP filters are still operated healthy in KVB APS plenum 3 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N40 mode Success post in CCMS workstation ✓

Record:

- Record the condition of above equipment status on workstation
- Record the power factor and total harmonic distortion in the meter at the building MCC and HVSB

2. Test Results:

The Test is concluded as: PASSED / FAILED
Remarks: <i>1. KVB-TVF-01 casing vibration is measured.</i>

Checked / Tested by GCL:  11/9/25
 Witnessed by:  Brian Leung
 AMM JV (ARE)
 11/9/2025
 Witnessed by:  SIU Chiu Shek
 CIE/TSC/2
 11/9/2025
 Witnessed by:  MICHAEL L Wong
 CWTML
 11/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 4- Stage 3

Level down the ventilation level from N40 to N39

Simulation:-

Simulate the velocity to 5.8m/s, 5.8m/s and 5.8m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.35m/s, 0.35m/s and 0.35m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- KVB-TVF-03 to KVB-TVF-06 keep running but the frequency of VSD for KVB-TVF-03 to 06 rump down to the level which those fans in KVB deliver 90% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump down to the level which those fans in HVB deliver 90% air flow
- ESP filters are still operated healthy in KVB APS plenum 2 and 1 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N39 mode Success post in CCMS workstation ✓

Backup.

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. Casing vibration & HVB-TVF-06 is measured.

Checked / Tested by GCL:

[Signature]
12/9/25

Witnessed by:

[Signature]
Brianna
AMMIV (ARE)
12/9/2025

Witnessed by:

[Signature]
SIU Chiu Shek
CIE/TSC2
12/9/2020

Witnessed by:

[Signature]
MICHAEL WONG
CWTML
12/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N39 to N38

Simulation:-

Simulate the velocity to 5.10m/s, 5.10m/s and 5.10m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.32m/s, 0.32m/s and 0.32m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- KVB-TVF-03 to KVB-TVF-06 keep running but the frequency of VSD for KVB-TVF-03 to 06 rump down to the level which those fans in KVB deliver 80% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump down to the level which those fans in HVB deliver 80% air flow
- ESP filters are still operated healthy in KVB APS plenum 2&1 and corresponding isolation dampers keep ope2
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N38 mode Success post in CCMS workstation

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED
Remarks: 1. Casing vibration & HVB-TVF-06 is measured.

Checked / Tested by GCL:  Witnessed by:  Witnessed by:  Witnessed by: 

Sam Li
12/9/25

Brian Ng
AMUJVCARE)
12/9/2025

SIU Chiu Shek
CIE/TSC/2
12/9/2025

Michael Wong
LWTML
12/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 4- Stage 5

Level down the ventilation level from N38 to N37

Simulation:-

Simulate the velocity to **4.4m/s, 4.4m/s and 4.4m/s** in tunnel air flow sensors at CP1 Eastbound and the velocity **0.26m/s, 0.26m/s and 0.26m/s** in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- KVB-TVF-03 to KVB-TVF-06 keep running but the frequency of VSD for KVB-TVF-03 to 06 rump down to the level which those fans in KVB deliver 70% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 06 rump down to the level which those fans in HVB deliver 70% air flow
- ESP filters are still operated healthy in KVB APS plenum 2&1 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N37 mode Success post in CCMS workstation

Record: *Backup*

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: <i>PASSED</i> / FAILED
Remarks: <i>1. Casing Vibration of HVB-TVF-06 is measured.</i>

Checked / Tested by GCL: *Sam Li* 12/9/25
 Witnessed by: *Brom K. P. AMJUV (PRE)* 12/9/2025
 Witnessed by: *SIU Chiu Shek CIE/TSC/2* 12/9/2025
 Witnessed by: *MICHAEL WONG CWTML* 12/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 4- Stage 7

Level down the ventilation level from N36 to N35

Simulation:-

Simulate the velocity to 3.2m/s, 3.2m/s and 3.2m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.19m/s, 0.19m/s and 0.19m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- KVB-TVF-03 to KVB-TVF-06 keep running but the frequency of VSD for KVB-TVF-03 to 06 rump down to the level which those fans in KVB deliver 50% air flow
- HVB-TVF-05 to HVB-TVF-06 keep running but the frequency of VSD for HVB-TVF-05 to 02 rump up to the level which those fans in HVB deliver 50% air flow
- ESP filters are still operated healthy in KVB APS plenum 2 and 1 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N35 mode Success post in CCMS workstation ✓

Record:
Backup

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: <u>PASSED</u> / FAILED
Remarks:

Checked / Tested by GCL:

Sam Li
12/9/25

Witnessed by:

Bronk
ANN JV (ARE)
12/9/2025

Witnessed by:

SIU Chiu Shek
CIE/TSC/2
12/9/2025

Witnessed by:

MICHAEL WONG
CWTML
12/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N35 to N34

Simulation:-

Simulate the velocity to 2.6m/s, 2.6m/s and 2.6m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.16m/s, 0.16m/s and 0.16m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- KVB-TVF-03 to KVB-TVF-06 keep running but the frequency of VSD for KVB-TVF-03 to 06 rump down to the level which those fans in KVB deliver 50% air flow
- HVB-TVF-06 or 05 keep running and the frequency of VSD for the running fan is no change
- HVB-TVF-05 or 06 switch off
- ESP filters are still operated healthy in KVB APS plenum 2&1 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N34 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

1. Casing of HVB-TVF-05 is measured.

Checked / Tested by GCL: Sam Li 12/9/25
 Witnessed by: Bromley AMMJU(AAE) 12/9/2025
 Witnessed by: SIU Chiu Shek CIE/TSC/2 12/9/2025
 Witnessed by: MICHAEL WONG CWTML 12/9/2025

	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N34 to N33

Simulation:-

Simulate the velocity to 2.0m/s, 2.0m/s and 2.0m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.12m/s, 0.12m/s and 0.12m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- KVB-TVF-03 to KVB-TVF-06, either 3 TVFs keep running and the frequency of VSD for those running fan are no change
- One TVF at KVB switch off
- HVB-TVF-06 or 05 keep running and the frequency of VSD for the running is no change
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in KVB APS plenum 1 and corresponding isolation dampers keep open
- ESP filters are still operated healthy in HVB APS Plenum 3 and corresponding isolation dampers keep open
- N33 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Checked / Tested by GCL:


Sam Li
12/9/25

Witnessed by:


AAMJU (ARE)
12/9/2025

Witnessed by:


SIU Chiu Shek
CIE/TSC/2
12/9/2025

Witnessed by:


MICHAEL WONG
CWTML
12/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Integrated Test 4- Stage 9

Level down the ventilation level from N33 to N32

Simulation:-

Simulate the velocity to 1.5m/s, 1.5m/s and 1.5m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.09m/s, 0.09m/s and 0.09m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- HVB-TVF-03 or 04 keep running and the frequency of VSD for that running fan keep the fan in HVB deliver 50% air flow
- KVB-TVF-03 to KVB-TVF-06, either 2 TVFs keep running and the frequency of VSD for those running fan are no change
- One TVF in KVB stops
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open if any TVF serving that plenum
- ESP filters are still operated healthy in KVB APS plenum 1 and corresponding isolation dampers keep open if any TVF serving that plenum
- ESP filters switch on in HVB APS Plenum 2 and corresponding isolation dampers keep open
- N32 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: PASSED / FAILED

Remarks:

Checked / Tested by GCL:

Sam Li
14/9/25

Witnessed by:

Brian Ng
ARE/AMJIV
12/9/2025

Witnessed by:

SIU Chiu Shek
CIE/TSC/2
12/9/2025

Witnessed by:

MICHAEL WONG
CWTML
12/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N32 to N31

Simulation:-

Simulate the velocity to 0.8m/s, 0.8m/s and 0.8m/s in tunnel air flow sensors at CP1 Eastbound and the velocity 0.05m/s, 0.05m/s and 0.05m/s in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- KVB-TVF-03 to KVB-TVF-06, either 2 TVFs keep running and the frequency of VSD for those running fan are no change
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open if any TVF serving that plenum
- TVF in HVB switch off
- ESP filters are still operated healthy in KVB APS plenum 1 and corresponding isolation dampers keep open if any TVF serving that plenum
- ESP filters switch off in HVB APS Plenum 2 and corresponding isolation dampers close
- N31 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: <u>PASSED</u> / FAILED
Remarks:

Checked / Tested by GCL:

Sam Li
12/9/25

Witnessed by:

Brandon P
ANM JV (ARE)
12/9/2025

Witnessed by:

SIU Chiu Shek
CIE/TSC/2
12/9/2025

Witnessed by:

MICHAEL NONG
CWTML
12/9/2025

 Gammon	CONTRACT NO. HY/2019/13 CENTRAL KOWLOON ROUTE – BUILDINGS, ELECTRICAL AND MECHANICAL WORKS	Rev. No.: 0
J3883	Testing Procedure of Integrated Test for Tunnel Ventilation System under Normal Operation J3883-TVS-S-08459	Effective Date :10 Aug 25

Level down the ventilation level from N31 to N30

Simulation:-

Simulate the velocity to **0.5m/s, 0.5m/s and 0.5m/s** in tunnel air flow sensors at CP1 Eastbound and the velocity **0.03m/s, 0.03m/s and 0.03m/s** in tunnel air flow sensor at CP39 Eastbound to simulate the ratio of total-out air flow to total-in air flow is less than 8%

Effect:

- KVB-TVF-03 to KVB-TVF-06, either 1 TVFs keep running and the frequency of VSD for those running fan are no change
- ESP filters are still operated healthy in KVB APS plenum 2 and corresponding isolation dampers keep open if any TVF serving that plenum
- ESP filters are still operated healthy in KVB APS plenum 1 and corresponding isolation dampers keep open if any TVF serving that plenum
- N30 mode Success post in CCMS workstation ✓

Record:

Record the condition of above equipment status on workstation

2. Test Results:

The Test is concluded as: **PASSED / FAILED**

Remarks:

Checked / Tested by GCL:


12/9/25
Sam Li

Witnessed by:


Brankip
DMMJVCARE1
12/9/2025

Witnessed by:


STU Chiu Shek
CIE/TSC/2
12/9/2028

Witnessed by:


MICHAEL WONG
CUSTML
12/9/2025

Appendix G – Site Acceptance Test (SAT) Report for APS Removal Efficiency Test

AIR PURIFICATION SYSTEM (APS) Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
- Buildings, Electrical and Mechanical Works Date: 12-Sep-25
Ventilation Building: YVB / HVB/ KVB * APS Plenum 1
T&C Procedure Ref. No.: J3883-TVS-S-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO2 Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CF Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	YVB-AMS-02	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300022	On-site Validation Record_YVB_plenum
2	YVB-AMS-06	Discharge of APS (After De-NO2)	Sapiens	SAP-G2W3	9245G240300004	On-site Validation Record_YVB_plenum

A. Commissioning Tests

Items	Actual Test Conditions (Reading from Air Monitoring Station)					Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time (MM/DD/YY H.M.M)		Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)		
PM10	Condition 1 inject PM10 ≥ 500 µg/m3	5 mins	9/12/25 17:40	28.5	83.0	166 µg/m ³	2.6 µg/m ³	98.4%	≤ 100 µg/m ³	PASS
		10 mins	9/12/25 17:45	28.4	83.2	535.5 µg/m ³	11.4 µg/m ³	97.9%	≥ 80%	PASS
		15 mins	9/12/25 17:50	28.4	83.3	632.2 µg/m ³	13 µg/m ³	97.9%	≥ 80%	PASS
		20 mins	9/12/25 17:55	28.4	82.5	656 µg/m ³	13 µg/m ³	98.0%	≥ 80%	PASS
		25 mins	9/12/25 18:00	28.5	81.9	559 µg/m ³	12.8 µg/m ³	97.7%	≥ 80%	PASS
	Condition 2 inject PM10 < 500 µg/m3	30 mins	9/12/25 18:05	28.5	81.8	512 µg/m ³	12 µg/m ³	97.7%	≥ 80%	PASS
		35 mins	9/12/25 18:10	28.6	81.7	466.6 µg/m ³	11.6 µg/m ³	97.5%	≤ 100 µg/m ³	PASS
		40 mins	9/12/25 18:15	28.5	81.8	362.3 µg/m ³	10.2 µg/m ³	97.2%	≤ 100 µg/m ³	PASS
NO2	Condition 1 inject NO2 ≥ 250 ppb,	5 mins	9/12/25 11:45	28.6	82.6	109.6 ppb	6.8 ppb	93.8%	≤ 50 ppb	PASS
		10 mins	9/12/25 11:50	28.7	81.2	81.8 ppb	6.6 ppb	91.9%	≤ 50 ppb	PASS
		15 mins	9/12/25 11:55	28.7	80.9	122 ppb	8.8 ppb	92.8%	≤ 50 ppb	PASS
		20 mins	9/12/25 12:00	28.7	80.3	156.6 ppb	11.4 ppb	92.7%	≤ 50 ppb	PASS
		25 mins	9/12/25 12:05	28.7	80.1	208.2 ppb	13.2 ppb	93.7%	≤ 50 ppb	PASS
	Condition 2 inject NO2 < 250 ppb,	30 mins	9/12/25 12:10	28.6	80.3	432.4 ppb	22.4 ppb	94.8%	≥ 80%	PASS
		35 mins	9/12/25 12:15	28.6	79.8	443.2 ppb	24.4 ppb	94.5%	≥ 80%	PASS
		40 mins	9/12/25 12:20	28.7	79.6	81 ppb	10.4 ppb	87.2%	≤ 50 ppb	PASS

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m3, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m3, the outlet concentration shall not be greater than 100 µg/m3.
- NO2 Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO2 shall be removed after the air is treated by the APS.
- NO2 Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Kwong	Signature: [Signature]	Date: 12 Sep 2025
Witnessed by: (Name of AMMSV)	Name: Vincent Kuo	Signature: [Signature]	Date: 12 Sep 2025
Witnessed by: (Name of AMMSV)	Name: Tony Tenny	Signature: [Signature]	Date: 12 Sep 2025
Witnessed by: (Name of AMMSV)	Name: Eric Cheng	Signature: [Signature]	Date: 12-Sep-2025
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS) Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
- Buildings, Electrical and Mechanical Works Date: 12-Sep and 10-Oct 2025
Ventilation Building: YVB / HWB / KVB * APS Plenum 2
T&C Procedure Ref. No.: J3883-TVS-S-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO ₂ Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CP Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	YVB-AMS-02	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300021	On-site Validation Record_YVB_plenum
2	YVB-AMS-06	Discharge of APS (After De-NO ₂)	Sapiens	SAP-G2W3	9245G240300012	On-site Validation Record_YVB_plenum

A. Commissioning Tests

Items	Actual Test Conditions (Reading from Air Monitoring Station)					Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time (MM/DD/YY H:MM)		Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)		
PM10	Condition 1 inject PM10 ≥ 500 µg/m3	5 mins	10/10/25 11:05	28.7	82.1	516.6 µg/m ³	19.4 µg/m ³	96.2%	≥ 80%	PASS
		10 mins	10/10/25 11:10	28.7	82.1	470 µg/m ³	18.2 µg/m ³	96.1%	≤ 100 µg/m3	PASS
		15 mins	10/10/25 11:15	28.7	82.1	525.4 µg/m ³	20.8 µg/m ³	96.0%	≥ 80%	PASS
		20 mins	10/10/25 11:20	28.7	82.1	581.8 µg/m ³	20.8 µg/m ³	96.4%	≥ 80%	PASS
		25 mins	10/10/25 11:25	28.7	82.1	563.4 µg/m ³	19 µg/m ⁵	96.6%	≥ 80%	PASS
	Condition 2 inject PM10 < 500 µg/m3	5 mins	10/10/25 11:35	28.8	82.5	302.3 µg/m ³	6.1 µg/m ³	98.0%	≤ 100 µg/m3	PASS
		10 mins	10/10/25 11:40	28.8	82.5	289.2 µg/m ³	11.2 µg/m ³	96.1%	≤ 100 µg/m3	PASS
		15 mins	10/10/25 11:45	28.8	82.5	293.7 µg/m ³	11 µg/m ³	96.3%	≤ 100 µg/m3	PASS
NO2	Condition 1 inject NO2 ≥ 250 ppb,	5 mins	9/12/25 14:35	28.5	82.9	105.6 ppb	10.6 ppb	90.0%	≤ 50 ppb	PASS
		10 mins	9/12/25 14:40	28.5	82.6	473 ppb	29.4 ppb	93.8%	≥ 80%	PASS
		15 mins	9/12/25 14:45	28.5	82.5	430.2 ppb	26.8 ppb	93.8%	≥ 80%	PASS
		20 mins	9/12/25 14:50	28.5	82.8	284 ppb	20.4 ppb	92.8%	≥ 80%	PASS
		25 mins	9/12/25 14:55	28.4	83.0	170 ppb	14 pob	91.8%	≤ 50 ppb	PASS
	Condition 2 inject NO2 < 250 ppb,	30 mins	9/12/25 15:00	28.4	83.0	183.6 ppb	15.8 ppb	91.4%	≤ 50 ppb	PASS
		35 mins	9/12/25 15:05	28.5	83.0	165.2 ppb	13.4 ppb	91.9%	≤ 50 ppb	PASS

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m³, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m³, the outlet concentration shall not be greater than 100 µg/m³.
- NO₂ Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO₂ shall be removed after the air is treated by the APS.
- NO₂ Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Kwong	Signature: [Signature]	Date: 10 Oct 2025
Witnessed by: (Name of AMMJV)	Name: Vincent Lau	Signature: [Signature]	Date: 10 Oct 2025
Witnessed by: (Name of AMMN)	Name: Tony Yung	Signature: [Signature]	Date: 10 Oct 2025
Witnessed by: (Name of AMMSU)	Name: Eric Cheung	Signature: [Signature]	Date: 10 Oct 2025
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS) Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
- Buildings, Electrical and Mechanical Works Date: 12-Sep and 10-Oct 2025
Ventilation Building: YVB / HVB / KVB * APS Plenum 3
T&C Procedure Ref. No.: J3883-TV5-S-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO ₂ Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CP Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	YVB-AMS-02	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300014	On-site Validation Record_YVB_plenum
2	YVB-AMS-06	Discharge of APS (After De-NO ₂)	Sapiens	SAP-G2W3	9245G240300017	On-site Validation Record_YVB_plenum

A. Commissioning Tests

Item	Actual Test Conditions (Reading from Air Monitoring Station)					Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time (MM/DD/YY h:mm)		Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)		
PM10	Condition 1 inject PM10 ≥ 500 µg/m3	5 mins	10/10/25 12:05	28.5	82.7	340 µg/m³	8.5 µg/m³	97.5%	≤ 100 µg/m3	PASS
		10 mins	10/10/25 12:10	28.5	82.7	406.2 µg/m³	10.4 µg/m³	97.4%	≤ 100 µg/m3	PASS
		15 mins	10/10/25 12:15	28.5	82.7	383.8 µg/m³	9.4 µg/m³	97.6%	≤ 100 µg/m3	PASS
		20 mins	10/10/25 12:20	28.5	82.7	394 µg/m³	9 µg/m³	97.7%	≤ 100 µg/m3	PASS
	Condition 2 inject PM10 < 500 µg/m3	5 mins	10/10/25 12:30	28.8	82.5	563.7 µg/m³	5.3 µg/m³	99.1%	≥ 80%	PASS
		10 mins	10/10/25 12:35	28.8	82.5	743.8 µg/m³	11.8 µg/m³	98.4%	≥ 80%	PASS
		15 mins	10/10/25 12:40	28.8	82.5	671 µg/m³	11.5 µg/m³	98.3%	≥ 80%	PASS
NO2	Condition 1 inject NO2 ≥ 250 ppb,	5 mins	9/12/25 15:30	28.7	81.2	205.8 ppb	11 ppb	94.7%	≤ 50 ppb	PASS
		10 mins	9/12/25 15:35	28.7	80.6	352.8 ppb	21.4 ppb	93.9%	≥ 80%	PASS
		15 mins	9/12/25 15:40	28.7	80.3	346.2 ppb	22.6 ppb	93.5%	≥ 80%	PASS
		20 mins	9/12/25 15:45	28.6	80.4	242.4 ppb	14.8 ppb	93.9%	≤ 50 ppb	PASS
	Condition 2 inject NO2 < 250 ppb,	25 mins	9/12/25 15:50	28.6	80.2	208.4 ppb	14 ppb	93.3%	≤ 50 ppb	PASS
		30 mins	9/12/25 15:55	28.6	80.3	183.4 ppb	13.2 ppb	92.8%	≤ 50 ppb	PASS
		35 mins	9/12/25 16:00	28.6	80.9	177.2 ppb	13.8 ppb	92.2%	≤ 50 ppb	PASS

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m³, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m³, the outlet concentration shall not be greater than 100 µg/m³.
- NO₂ Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO₂ shall be removed after the air is treated by the APS.
- NO₂ Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Khong	Signature: 	Date: 10 Oct 2025
Witnessed by: (Name of AMMSU)	Name: Vincent Kwok	Signature: 	Date: 10 Oct 2025
Witnessed by: (Name of AMMSU)	Name: Tony Leung	Signature: 	Date: 10 Oct 2025
Witnessed by: (Name of AMMSU)	Name: Eric Cheng	Signature: 	Date: 10 Oct 2025
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS) Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
- Buildings, Electrical and Mechanical Works Date: 3 & 13 September 2025
Ventilation Building: YVB / HVB/ KVB * APS Plenum 1
T&C Procedure Ref. No.: J3883-TVS-S-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO2 Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CP Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	HVB-AMS-02	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300017	On-site Validation Record_HVB_plenum
2	HVB-AMS-06	Discharge of APS (After De-NO2)	Sapiens	SAP-G2W3	9345G240300010	On-site Validation Record_HVB_plenum

A. Commissioning Tests

Items	Actual Test Conditions (Reading from Air Monitoring Station)					Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time <i>(14M/00/XX h:mm)</i>		Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)		
PM10	Condition 1 inject PM10 ≥ 500 µg/m3	5 mins	9/3/25 15:55	28.9	80.2	210.6 µg/m3	14.8 µg/m3	93.0%	≤ 100 µg/m3	PASS
		10 mins	9/3/25 16:00	28.9	80.1	287.6 µg/m3	14 µg/m3	95.1%	≤ 100 µg/m3	PASS
		15 mins	9/3/25 16:05	28.9	80.0	307.8 µg/m3	13.6 µg/m3	95.6%	≤ 100 µg/m3	PASS
		20 mins	9/3/25 16:10	28.9	79.7	308.4 µg/m3	14 µg/m3	95.5%	≤ 100 µg/m3	PASS
		25 mins	9/3/25 16:15	28.9	79.5	378.2 µg/m3	15.6 µg/m3	95.9%	≤ 100 µg/m3	PASS
	Condition 2 inject PM10 < 500 µg/m3	30 mins	9/3/25 16:20	28.9	79.2	455.4 µg/m3	12.4 µg/m3	97.3%	≤ 100 µg/m3	PASS
		35 mins	9/3/25 16:25	28.9	78.9	218 µg/m3	11.6 µg/m3	94.7%	≤ 100 µg/m3	PASS
		5 mins	9/13/25 14:10	32.4	69.1	418.4 µg/m3	8.4 µg/m3	98.0%	≤ 100 µg/m3	PASS
		10 mins	9/13/25 14:15	32.4	69.1	506.8 µg/m3	9.8 µg/m3	98.1%	≥ 80%	PASS
		15 mins	9/13/25 14:20	32.4	69.1	406.8 µg/m3	7.8 µg/m3	98.1%	≤ 100 µg/m3	PASS
NO2	Condition 1 inject NO2 ≥ 250 ppb,	5 mins	9/3/25 15:45	28.9	80.3	188.4 ppb	9.4 ppb	95.0%	≤ 50 ppb	PASS
		10 mins	9/3/25 15:50	28.9	80.3	218.4 ppb	12 ppb	94.5%	≤ 50 ppb	PASS
		15 mins	9/3/25 15:55	28.9	80.2	200.2 ppb	16.4 ppb	91.8%	≤ 50 ppb	PASS
		20 mins	9/3/25 16:00	28.9	80.1	307.2 ppb	21.8 ppb	92.9%	≥ 80%	PASS
		25 mins	9/3/25 16:05	28.9	80.0	326.8 ppb	22.2 ppb	93.2%	≥ 80%	PASS
	Condition 2 inject NO2 < 250 ppb,	30 mins	9/3/25 16:10	28.9	79.7	313.8 ppb	20 ppb	93.6%	≥ 80%	PASS
		35 mins	9/3/25 16:15	28.9	79.5	239.2 ppb	6.2 ppb	97.4%	≤ 50 ppb	PASS
		40 mins	9/3/25 16:20	28.9	79.2	75.8 ppb	3.4 ppb	95.5%	≤ 50 ppb	PASS

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m3, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m3, the outlet concentration shall not be greater than 100 µg/m3.
- NO2 Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO2 shall be removed after the air is treated by the APS.
- NO2 Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Kwang	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMSU)	Name: Vincent Kerk	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMSU)	Name: Tony Yenny	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMSU)	Name: Eric Chen	Signature: [Signature]	Date: 13 Sep -2025
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS) Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
- Buildings, Electrical and Mechanical Works Date: 3 & 13 September 2025
Ventilation Building: HVB / HVB / KVB * APS Plenum 2
T&C Procedure Ref. No.: J3883-TVS-5-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO ₂ Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CP Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	HVB-AMS-02	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300009	On-site Validation Record_HVB_plenum
2	HVB-AMS-06	Discharge of APS (After De-NO ₂)	Sapiens	SAP-G2W3	9245G240300016	On-site Validation Record_HVB_plenum

A. Commissioning Tests

Items	Actual Test Conditions (Reading from Air Monitoring Station)				Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time (MM/DD/YY h:mm)		Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)	
PM10	Condition 1 inject PM10 ≥ 500 µg/m ³	5 mins	9/3/25 14:35	27.1	89.6	258.6 µg/m ³	10.0 µg/m ³	96.1%	≤ 100 µg/m ³ PASS
		10 mins	9/3/25 14:40	27.1	89.3	302.2 µg/m ³	10.8 µg/m ³	96.4%	≤ 100 µg/m ³ PASS
		15 mins	9/3/25 14:45	27.1	89.2	328.6 µg/m ³	11.2 µg/m ³	96.6%	≤ 100 µg/m ³ PASS
		20 mins	9/3/25 14:50	27.1	89.1	330.2 µg/m ³	11.6 µg/m ³	96.5%	≤ 100 µg/m ³ PASS
		25 mins	9/3/25 14:55	27.1	88.9	335.6 µg/m ³	12 µg/m ³	96.4%	≤ 100 µg/m ³ PASS
	Condition 2 inject PM10 < 500 µg/m ³	5 mins	9/13/25 10:40	27.2	88.5	27.4 µg/m ³	3 µg/m ³	89.1%	≤ 100 µg/m ³ PASS
		10 mins	9/13/25 10:45	27.2	88.4	577.8 µg/m ³	10.8 µg/m ³	98.1%	≥ 80% PASS
		15 mins	9/13/25 10:50	27.1	88.3	793.4 µg/m ³	18.4 µg/m ³	97.7%	≥ 80% PASS
		20 mins	9/13/25 10:55	27.1	88.3	754.8 µg/m ³	18.6 µg/m ³	97.5%	≥ 80% PASS
		25 mins	9/13/25 11:00	27.1	88.2	234.8 µg/m ³	27.8 µg/m ³	88.2%	≤ 100 µg/m ³ PASS
NO ₂	Condition 1 inject NO ₂ ≥ 250 ppb,	5 mins	9/3/25 13:55	27.1	90.0	90 ppb	13.2 ppb	85.3%	≤ 50 ppb PASS
		10 mins	9/3/25 14:00	27.1	90.0	167.2 ppb	21.2 ppb	87.3%	≤ 50 ppb PASS
		15 mins	9/3/25 14:05	27.1	90.0	256.2 ppb	26.6 ppb	89.6%	≥ 80% PASS
		20 mins	9/3/25 14:10	27.1	89.9	260 ppb	26 ppb	90.0%	≥ 80% PASS
		25 mins	9/3/25 14:15	27.1	89.9	221.8 ppb	23.2 ppb	89.5%	≤ 50 ppb PASS
	Condition 2 inject NO ₂ < 250 ppb,	30 mins	9/3/25 14:20	27.1	89.9	290.2 ppb	32 ppb	89.0%	≥ 80% PASS
		35 mins	9/3/25 14:25	27.1	89.9	314.4 ppb	31.2 ppb	90.1%	≥ 80% PASS
		40 mins	9/3/25 14:30	27.1	89.8	297.2 ppb	29.2 ppb	90.2%	≥ 80% PASS
		45 mins	9/3/25 14:35	27.1	89.6	252.2 ppb	22.8 ppb	91.0%	≥ 80% PASS
		50 mins	9/3/25 14:40	27.1	89.3	82.4 ppb	13.4 ppb	83.7%	≤ 50 ppb PASS

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m³, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m³, the outlet concentration shall not be greater than 100 µg/m³.
- NO₂ Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO₂ shall be removed after the air is treated by the APS.
- NO₂ Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Kwong	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMV)	Name: Vincent Kwok	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMDV)	Name: Tony Yung	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMSV)	Name: Eric Cheng	Signature: [Signature]	Date: 13 Sep -2025
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS) Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
- Buildings, Electrical and Mechanical Works Date: 3 & 13 September 2025
Ventilation Building: YVB / HVB/ KVB * APS Plenum 3
T&C Procedure Ref. No.: J3883-TVS-S-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO ₂ Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CP Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	HVB-AMS-02	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300020	On-site Validation Record_HVB_plenum
2	HVB-AMS-06	Discharge of APS (After De-NO ₂)	Sapiens	SAP-G2W3	9245G240300011	On-site Validation Record_HVB_plenum

A. Commissioning Tests

Items	Actual Test Conditions (Reading from Air Monitoring Station)					Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time <i>14M/DD/YY h:mm</i>	Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)			
PM10	Condition 1 inject PM10 ≥ 500 µg/m3	5 mins	9/3/25 10:50	27.1	89.4	122.2 µg/m3	19.6 µg/m3	84.0%	≤ 100 µg/m3	PASS
		10 mins	9/3/25 10:55	27.1	89.0	160.2 µg/m3	18.6 µg/m3	88.4%	≤ 100 µg/m3	PASS
		15 mins	9/3/25 11:00	27.1	89.1	321 µg/m3	22 µg/m3	93.1%	≤ 100 µg/m3	PASS
		20 mins	9/3/25 11:05	27.1	89.0	283.4 µg/m3	19.4 µg/m3	93.2%	≤ 100 µg/m3	PASS
		25 mins	9/3/25 11:10	27.1	89.1	238.2 µg/m3	25.2 µg/m3	89.4%	≤ 100 µg/m3	PASS
	Condition 2 inject PM10 < 500 µg/m3	30 mins	9/3/25 11:15	27.1	88.8	157.6 µg/m3	16.2 µg/m3	89.7%	≤ 100 µg/m3	PASS
		35 mins	9/3/25 11:20	32.1	63.3	379.6 µg/m3	12.6 µg/m3	96.7%	≤ 100 µg/m3	PASS
		5 mins	9/13/25 10:50	31.9	63.5	534.2 µg/m3	16 µg/m3	97.0%	≥ 80%	PASS
		10 mins	9/13/25 10:55	31.8	63.5	552.2 µg/m3	16.2 µg/m3	97.1%	≥ 80%	PASS
		15 mins	9/13/25 11:00	31.7	63.7	235 µg/m3	11.8 µg/m3	95.0%	≤ 100 µg/m3	PASS
NO2	Condition 1 inject NO2 ≥ 250 ppb,	5 mins	9/3/25 10:45	27.1	89.5	237 ppb	28.2 ppb	88.1%	≤ 50 ppb	PASS
		10 mins	9/3/25 10:50	27.1	89.4	379.2 ppb	41.8 ppb	89.0%	≥ 80%	PASS
		15 mins	9/3/25 10:55	27.1	89.0	273.8 ppb	35.4 ppb	87.1%	≥ 80%	PASS
		20 mins	9/3/25 11:00	27.1	89.1	136.4 ppb	21.2 ppb	84.5%	≤ 50 ppb	PASS
		25 mins	9/3/25 11:05	27.1	89.0	160.4 ppb	22.8 ppb	85.8%	≤ 50 ppb	PASS
	Condition 2 inject NO2 < 250 ppb,	30 mins	9/3/25 11:10	27.1	89.1	103.8 ppb	19.4 ppb	81.3%	≤ 50 ppb	PASS
		35 mins	9/3/25 11:15	27.1	88.8	120.6 ppb	19.8 ppb	83.6%	≤ 50 ppb	PASS
		40 mins	9/3/25 11:20	27.2	88.8	142.4 ppb	21.6 ppb	84.8%	≤ 50 ppb	PASS

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m³, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m³, the outlet concentration shall not be greater than 100 µg/m³.
- NO₂ Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO₂ shall be removed after the air is treated by the APS.
- NO₂ Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Kwang	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMV)	Name: Vincent Kwole	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMV)	Name: Tony Yenny	Signature: [Signature]	Date: 13 Sep 2025
Witnessed by: (Name of AMMV)	Name: Eric Cheng	Signature: [Signature]	Date: 13-Sep-2025
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)

Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
 - Buildings, Electrical and Mechanical Works Date: 10 & 29 September 2025
 Ventilation Building: YVB / HVB / KVB * APS Plenum 1
 T&C Procedure Ref. No.: J3883-TVS-5-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO2 Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CP Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	KVB-AMS-02	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300011	On-site Validation Record_KVB_plenum
2	KVB-AMS-06	Discharge of APS (After De-NO2)	Sapiens	SAP-G2W3	9245G24030005	On-site Validation Record_KVB_plenum

A. Commissioning Tests

Items	Actual Test Conditions (Reading from Air Monitoring Station)					Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time (MM/DD/YY h:mm)		Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)		
PM10	Condition 1 inject PM10 ≥ 500 µg/m3	5 mins	9/10/25 12:10	28.7	82.9	322.2 µg/m3	1.9 µg/m3	94.1%	≤ 100 µg/m3	Pass
		10 mins	9/10/25 12:15	28.7	82.5	342.4 µg/m3	17.4 µg/m3	94.9%	≤ 100 µg/m3	Pass
		15 mins	9/10/25 12:20	28.8	81.6	360.6 µg/m3	20.6 µg/m3	94.3%	≤ 100 µg/m3	Pass
		20 mins	9/10/25 12:25	28.9	80.4	325.2 µg/m3	14.2 µg/m3	95.6%	≤ 100 µg/m3	Pass
		25 mins	9/10/25 12:30	29.0	80.8	305 µg/m3	16.2 µg/m3	94.7%	≤ 100 µg/m3	Pass
	Condition 2 inject PM10 < 500 µg/m3	5 mins	9/29/25 11:20	28.0	88.5	518.4 µg/m3	14.4 µg/m3	97.2%	≥ 80%	Pass
		10 mins	9/29/25 11:25	28.0	88.5	621.8 µg/m3	16.2 µg/m3	97.4%	≥ 80%	Pass
		15 mins	9/29/25 11:30	28.0	88.1	646.8 µg/m3	16.8 µg/m3	97.4%	≥ 80%	Pass
		20 mins	9/29/25 11:35	28.1	86.6	611.6 µg/m3	24.2 µg/m3	96.0%	≥ 80%	Pass
		25 mins	9/29/25 11:40	28.2	85.7	539.4 µg/m3	26 µg/m3	95.2%	≥ 80%	Pass
NO2	Condition 1 inject NO2 ≥ 250 ppb,	5 mins	9/10/25 12:10	28.7	82.9	118.2 ppb	16.0 ppb	86.5%	≤ 50 ppb	Pass
		10 mins	9/10/25 12:15	28.7	82.5	224.8 ppb	24.2 ppb	89.2%	≤ 50 ppb	Pass
		15 mins	9/10/25 12:20	28.8	81.6	394.2 ppb	35.4 ppb	91.0%	≥ 80%	Pass
		20 mins	9/10/25 12:25	28.9	80.4	606.6 ppb	53.4 ppb	91.2%	≥ 80%	Pass
		25 mins	9/10/25 12:30	29.0	80.8	420.8 ppb	39 ppb	90.7%	≥ 80%	Pass
	Condition 2 inject NO2 < 250 ppb,	30 mins	9/10/25 12:35	28.9	80.5	192.4 ppb	22.2 ppb	88.5%	≤ 50 ppb	Pass
		35 mins	9/10/25 12:40	29.0	80.1	162.4 ppb	19.4 ppb	88.1%	≤ 50 ppb	Pass
		40 mins	9/10/25 12:45	28.8	81.1	182.8 ppb	21.8 ppb	88.1%	≤ 50 ppb	Pass

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m3, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m3, the outlet concentration shall not be greater than 100 µg/m3.
- NO2 Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO2 shall be removed after the air is treated by the APS.
- NO2 Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Kwang	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMM3V)	Name: Vincent Kuo	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMM3V)	Name: Tony Yung	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMM3V)	Name: Eric Cheng	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)

Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
 - Buildings, Electrical and Mechanical Works Date: 10, 19 & 29 September 2025
 Ventilaiton Building: VVB / HVB / KVB * APS Plenum 2
 T&C Procedure Ref. No.: J3883-TVS-S-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO2 Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CP Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	KVB-AMS-D2	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300025	On-site Validation Record_KVB_plenum
2	KVB-AMS-D6	Discharge of APS (After De-NO2)	Sapiens	SAP-G2W3	9245G240300014	On-site Validation Record_KVB_plenum

A. Commissioning Tests

Items	Actual Test Conditions (Reading from Air Monitoring Station)				Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time (MM/DD/YY h:mm)	Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)		
PM10	Condition 1 inject PM10 ≥ 500 µg/m3	5 mins 9/19/25 11:40	27.4	84.2	714 µg/m3	27.8 µg/m3	96.1%	≥ 80%	PASS
		10 mins 9/19/25 11:45	27.4	84.1	597.6 µg/m3	26 µg/m3	95.6%	≥ 80%	PASS
		15 mins 9/19/25 11:50	27.4	84.0	608 µg/m3	26.6 µg/m3	95.6%	≥ 80%	PASS
		20 mins 9/19/25 11:55	27.4	84.0	615 µg/m3	24.8 µg/m3	96.0%	≥ 80%	PASS
		25 mins 9/19/25 12:00	27.4	84.0	614.2 µg/m3	25.8 µg/m3	95.8%	≥ 80%	PASS
	Condition 2 inject PM10 < 500 µg/m3	5 mins 9/29/25 14:20	28.2	85.8	248.6 µg/m3	18.6 µg/m3	92.5%	≤ 100 µg/m3	PASS
		10 mins 9/29/25 14:25	28.3	85.8	384.2 µg/m3	24.2 µg/m3	93.7%	≤ 100 µg/m3	PASS
		15 mins 9/29/25 14:30	28.3	85.6	371 µg/m3	24.8 µg/m3	93.3%	≤ 100 µg/m3	PASS
		20 mins 9/29/25 14:35	28.3	85.6	361.8 µg/m3	24.2 µg/m3	93.3%	≤ 100 µg/m3	PASS
		25 mins 9/29/25 14:40	28.4	85.5	381 µg/m3	20.8 µg/m3	94.5%	≤ 100 µg/m3	PASS
NO2	Condition 1 inject NO2 ≥ 250 ppb,	5 mins 9/10/25 15:00	28.8	80.9	134.8 ppb	13.2 ppb	90.2%	≤ 50 ppb	PASS
		10 mins 9/10/25 15:05	28.9	80.7	251.8 ppb	29 ppb	88.5%	≥ 80%	PASS
		15 mins 9/10/25 15:10	28.9	80.6	284.6 ppb	34.8 ppb	87.8%	≥ 80%	PASS
		20 mins 9/10/25 15:15	28.9	80.5	251 ppb	32 ppb	87.3%	≥ 80%	PASS
		25 mins 9/10/25 15:20	29.0	80.7	284.6 ppb	34.8 ppb	87.8%	≥ 80%	PASS
	Condition 2 inject NO2 < 250 ppb,	30 mins 9/10/25 15:25	29.0	80.7	319.6 ppb	40.2 ppb	87.4%	≥ 80%	PASS
		35 mins 9/10/25 15:30	28.9	81.1	245.2 ppb	35 ppb	85.7%	≤ 50 ppb	PASS
		40 mins 9/10/25 15:35	29.0	81.3	169 ppb	23.4 ppb	86.2%	≤ 50 ppb	PASS

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m3, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m3, the outlet concentration shall not be greater than 100 µg/m3.
- NO2 Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO2 shall be removed after the air is treated by the APS.
- NO2 Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Kwong	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMMSV)	Name: Vincent Kuke	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMMSV)	Name: Tony Young	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMMSV)	Name: Eric Cheng	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of)	Name:	Signature:	Date:

AIR PURIFICATION SYSTEM (APS)

Removal Efficiency Test Form

Project: Contract No. HY/2019/13 Central Kowloon Route RISC NO.: For APS Commissioning Test Report
 - Buildings, Electrical and Mechanical Works Date: 10 & 29 September 2025
 Ventilation Building: YVB / HVB / KVB * APS Plenum 3
 T&C Procedure Ref. No.: J3883-TVS-S-07958

Test Instruments Information

Item	Equipment	Brand	Serial No.
1	Particle Generator	PALAS	REG 1000B
2	NO2 Gas Cylinder	Scientific Gas Engineering Co., Ltd.	CP Grade
3	Nitrogen Gas Cylinder	Scientific Gas Engineering Co., Ltd.	Industrial grade
4	Test Dust	PTI	-

Air Monitoring Station Information (Manufacturer & Brand: Sapiens Environment Technology Co. Ltd)

Item	Equipment ID	Location	Supplier	Model Code	Serial No	Calibration Certificate No.
1	KVB-AMS-02	Intake of APS (Before ESP)	Sapiens	SAP-G3W5	9255C240300013	On-site Validation Record_KVB_plenum
2	KVB-AMS-06	Discharge of APS (After De-NO2)	Sapiens	SAP-G2W3	9245G240300013	On-site Validation Record_KVB_plenum

A. Commissioning Tests

Items	Actual Test Conditions (Reading from Air Monitoring Station)				Measured Test Result			Passing Criteria	Pass/ Fail
	Scenarios	Test Date and Time (MM/DD/YY h:mm)	Temperature (°C)	Relative Humidity (%)	5-minute-interval-average Inlet concentration	5-minute-interval-average Outlet concentration	Removal Rate (%)		
PM10	Condition 1 inject PM10 ≥ 1000 µg/m3	5 mins 9/10/2025 16:35	28.4	85.3	337.8 µg/m3	20.6 µg/m3	93.9%	≤ 100 µg/m3	PASS
		10 mins 9/10/2025 16:40	28.4	84.7	359 µg/m3	18.6 µg/m3	94.8%	≤ 100 µg/m3	PASS
		15 mins 9/10/2025 16:45	28.3	84.7	354.2 µg/m3	17 µg/m3	95.2%	≤ 100 µg/m3	PASS
		20 mins 9/10/2025 16:50	28.4	84.0	372 µg/m3	17.8 µg/m3	95.2%	≤ 100 µg/m3	PASS
		25 mins 9/10/2025 16:55	28.4	84.2	364.6 µg/m3	17 µg/m3	95.3%	≤ 100 µg/m3	PASS
	Condition 2 inject PM10 < 1000 µg/m3	30 mins 9/10/2025 17:00	28.4	83.0	224.8 µg/m3	13.8 µg/m3	93.9%	≤ 100 µg/m3	PASS
		5 mins 9/29/25 11:10	28.1	87.5	700.4 µg/m3	17 µg/m3	97.6%	≥ 80%	PASS
		10 mins 9/29/25 11:55	28.2	86.8	740 µg/m3	16.6 µg/m3	97.8%	≥ 80%	PASS
		15 mins 9/29/25 12:00	28.3	85.8	1000.2 µg/m3	20.2 µg/m3	96.0%	≥ 80%	PASS
		20 mins 9/29/25 12:05	28.4	85.1	456.8 µg/m3	21.8 µg/m3	95.2%	≤ 100 µg/m3	PASS
NO2	Condition 1 inject NO2 ≥ 2100 ppb,	5 mins 9/10/2025 16:45	28.4	85.3	229.8 ppb	13.2 ppb	94.3%	≤ 50 ppb	PASS
		10 mins 9/10/2025 16:50	28.4	84.7	258 ppb	16 ppb	93.8%	≥ 80%	PASS
		15 mins 9/10/2025 16:55	28.3	84.7	296.2 ppb	18 ppb	93.9%	≥ 80%	PASS
		20 mins 9/10/2025 17:00	28.4	84.0	264.8 ppb	18 ppb	93.2%	≥ 80%	PASS
		25 mins 9/10/2025 17:05	28.4	84.2	144.6 ppb	12.2 ppb	91.6%	≤ 50 ppb	PASS
	Condition 2 inject NO2 < 2100 ppb,	30 mins 9/10/2025 17:10	28.4	83.0	123.8 ppb	10.8 ppb	91.3%	≤ 50 ppb	PASS
		35 mins 9/10/2025 17:15	28.4	82.5	118.8 ppb	10.6 ppb	91.1%	≤ 50 ppb	PASS

Test Passing Criteria:

- PM10 Inlet concentration equal to or greater than 500 µg/m3, not less than 80% of PM10 shall be removed after the air is treated by the APS.
- PM10 Inlet concentration lower than 500 µg/m3, the outlet concentration shall not be greater than 100 µg/m3.
- NO2 Inlet concentration equal to or greater than 250 ppb, not less than 80% of NO2 shall be removed after the air is treated by the APS.
- NO2 Inlet concentration lower than 250 ppb, the outlet concentration shall not be greater than 50 ppb.

Tested / Checked by: (Name of CTA)	Name: Johnny Kwong	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMJV)	Name: Vincent Kue	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMJV)	Name: Tony Yung	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of AMJU)	Name: Eric Choy	Signature: [Signature]	Date: 29 Sep 2025
Witnessed by: (Name of)	Name:	Signature:	Date:

Appendix H – Calibration Certificate for Air Monitoring Stations

AMS Testing and Commissioning Record

SAPIENS

MAS Model	MAS-AF300
Report ID	Onsite Validation Record_YVB_Plenum
Test date	2025-08-14 to 2025-08-16
Report Date	2025-08-19
Version	1.1

Description

Sapiens Sensor AMS has implemented the state-of-the-art air sensing technology to provide its users reliable and near-reference air quality data. It is designed with strict Quality Assurance and Quality Control (QA/QC) schemes to achieve the fit-for-purpose and accurate measurement results to attain different data quality objectives fit for professional applications.

All units have already been calibrated at the factory, however, considering of the transportation from factory to site, all the devices shall be further verified on- site prior to tunnel commissioning.

Traceability of Reference Instrument:

As a key QAQC tool, Sapiens Sensor Calibration Kit is designed to provide traceable gas of known concentration at ambient humidity and PM standards to calibrate Sapiens sensor products during the field operation. The model for the instruments is listed below.

- 1) Portable Sensor Calibrator (PSC) for targeting standard gas during onsite validation work;
- 2) Portable Aerosol Generator (PAG) generate stable flow and concentration of particulate matters with range of sizes simultaneously.

Pollutant	Calibration Instruments	Model	Serial No.
NO	Portable Sensor Calibrator	PSC-100	9913Z230700001
NO ₂	Portable Sensor Calibrator		
O ₃	Portable Sensor Calibrator		
CO	Portable Sensor Calibrator	PSC-200	9913Z250400001
CO ₂	Portable Sensor Calibrator		
PM	Portable Aerosol Generator	PAG-100	9916Z240100001

Installation location and device ID information section

Air Purification System	Location	Serial No. of MAS
YVB_Plenum 1	Before ESP	9225A240300024 (SAP-G1W0) 9255C240300022 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300029 (SAP-G1W0) 9255C240300015 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300010 (SAP-G1W0) 9245G240300004 (SAP-G2W3)
YVB_Plenum 2	Before ESP	9225A240300032 (SAP-G1W0) 9255C240300021 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300009 (SAP-G1W0) 9255C240300023 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300030 (SAP-G1W0) 9245G240300012 (SAP-G2W3)
YVB_Plenum 3	Before ESP	9225A240300002 (SAP-G1W0) 9255C240300014 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300036 (SAP-G1W0) 9255C240300006 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300031 (SAP-G1W0) 9245G240300017 (SAP-G2W3)

Data quality passing criteria of AMS

Parameters	Passing criteria
NO	± [5] % or ± [5] ppb, whichever greater
NO ₂	± [5] % or ± [5] ppb, whichever greater

AMS Testing and Commissioning Record

SAPIENS

Parameters	Passing criteria
CO	$\pm [5] \%$
CO ₂	$\pm [5] \%$
O ₃	$\pm [5] \%$ or $\pm [5]$ ppb, whichever greater
PM ₁	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
PM _{2.5}	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
PM ₁₀	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
Temperature	$\pm 1^\circ\text{C}$
Humidity	$\pm 3\% \text{ RH}$
Pressure	$\pm 1 \text{ hPa}$

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 1

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300024 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	406.9	6.9	1.72	☒ PASS ☐ FAIL				
NO-800 ppb	802.1	2.1	0.26	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	100.9	0.9	0.90	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	200.4	0.4	0.20	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300022 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	413.4	13.4	3.35	☒ PASS ☐ FAIL				
NO-800 ppb	817.8	17.8	2.22	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	100.7	0.7	0.70	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	200.6	0.6	0.30	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.04	0.04	4.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.44	-0.06	-2.40	☒ PASS ☐ FAIL				
CO-5 ppm	4.84	-0.16	-3.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1013.65	13.65	1.37	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2559.55	59.55	2.38	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	5228.41	228.41	4.57	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*O ₃ -100 ppb	101.0	1.0	1.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
O ₃ -200 ppb	204.7	4.7	2.35	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300024 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁ -20.4µg/m ³	17.6	-2.8	-13.73	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -43.7µg/m ³	41.3	-2.4	-5.49	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0.1	0.1	/	☒ PASS ☐ FAIL				
*PM _{2.5} -29.5µg/m ³	25.4	-4.1	-13.90	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -75.4µg/m ³	80.2	4.8	6.37	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0.2	0.2	/	☒ PASS ☐ FAIL				
*PM ₁₀ -57.7µg/m ³	51	-6.7	-11.61	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -121.5µg/m ³	125	3.5	2.88	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300022 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁ -17.3µg/m ³	19.4	2.1	12.14	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -38.7µg/m ³	42.5	3.8	9.82	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result

AMS Testing and Commissioning Record

SAPIENS

PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL					☐ PASS ☐ FAIL
*PM _{2.5} -26.3µg/m ³	29.7	3.4	12.93	☒ PASS ☐ FAIL	/	/	/	/	
PM _{2.5} -64.5µg/m ³	72.8	8.3	12.87	☒ PASS ☐ FAIL					
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /				
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³				
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL					
*PM ₁₀ -61.9µg/m ³	70.3	8.4	13.57	☒ PASS ☐ FAIL	/	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -108.8µg/m ³	124.8	16	14.71	☒ PASS ☐ FAIL					

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this product.

No.9255C240300022 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature ± 1 °C	TS Average=29.5°C 29.6°C	0.1°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=76.6% RH 75.8% RH	-0.8% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=1009.5 hPa 1009.3 hPa	-0.2 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300002).

1.4. Validation Result Summary

No. 9255A240300024 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300022 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO2 filter

3.1. Gas validation Data

No.9225A240300010 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5] \text{ ppb}$				$\pm [5] \%$ or $\pm [5] \text{ ppb}$			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO-400 ppb	411.2	11.2	2.80	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO-800 ppb	786.4	-13.6	-1.70	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5] \text{ ppb}$				$\pm [5] \%$ or $\pm [5] \text{ ppb}$			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO ₂ -100 ppb	101.4	1.4	1.40	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO ₂ -200 ppb	199.3	-0.7	-0.35	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9245G240300004 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5] \text{ ppb}$				$\pm [5] \%$ or $\pm [5] \text{ ppb}$			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO-400 ppb	408.2	8.2	2.05	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO-800 ppb	789.9	-10.1	-1.26	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5] \text{ ppb}$				$\pm [5] \%$ or $\pm [5] \text{ ppb}$			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO ₂ -100 ppb	99.1	-0.9	-0.90	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO ₂ -200 ppb	203.7	3.7	1.85	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	$\pm [5] \%$				$\pm [5] \%$			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.04	0.04	4.00	☒ PASS ☐ FAIL				
*CO-2.5 ppm	2.46	-0.04	-1.60	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
CO-5 ppm	4.84	-0.16	-3.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	$\pm [5] \%$				$\pm [5] \%$			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	986.11	-13.89	-1.39	☒ PASS ☐ FAIL				
*CO ₂ -2500 ppm	2519.41	19.41	0.78	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
CO ₂ -5000 ppm	5104.62	104.62	2.09	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300010 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -19.6µg/m ³	16.7	-2.9	-14.80	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -37.6µg/m ³	32.4	-5.2	-13.83	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -30µg/m ³	26.2	-3.8	-12.67	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -58.3µg/m ³	50.6	-7.7	-13.21	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -65µg/m ³	56.3	-8.7	-13.38	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -99.9µg/m ³	90.8	-9.1	-9.11	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300004 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -17.8µg/m ³	15.3	-2.5	-14.04	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -35µg/m ³	30.4	-4.6	-13.14	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -25.2µg/m ³	22.6	-2.6	-10.32	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -53.4µg/m ³	45.6	-7.8	-14.61	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -46µg/m ³	43.9	-2.1	-4.57	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL

AMS Testing and Commissioning Record

SAPIENS

PM ₁₀ -86.9µg/m ³	82.6	-4.3	-4.95	☒ PASS ☐ FAIL					
---	------	------	-------	--	--	--	--	--	--

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

No. 9245G240300004 (SAP-G2W3)			
Parameters	Sensor Average	Error	Result
Temperature ± 1°C	TS Average=29.7°C		
	29.2°C	-0.5°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=75.1% RH		
	76.2% RH	1.1% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=1010.0hPa		
	1009.2 hPa	-0.8hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008).


3.4. Validation Result Summary

No. 9225A240300010 (SAP-G1W0)				
NO	NO₂			
☒ PASS	☒ PASS			
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9245G240300004 (SAP-G2W3)				
NO	NO₂	CO	CO₂	
☒ PASS	☒ PASS	☒ PASS	☒ PASS	
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 2

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300032 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5]$ ppb				$\pm [5] \%$ or $\pm [5]$ ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO-400 ppb	417.2	17.2	4.30	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO-800 ppb	795.7	-4.3	-0.54	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5]$ ppb				$\pm [5] \%$ or $\pm [5]$ ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO ₂ -100 ppb	104.1	4.1	4.10	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO ₂ -200 ppb	207.0	7.0	3.50	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300021 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5]$ ppb				$\pm [5] \%$ or $\pm [5]$ ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO-400 ppb	417.6	17.6	4.40	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO-800 ppb	792.0	-8.0	-1.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5]$ ppb				$\pm [5] \%$ or $\pm [5]$ ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO ₂ -100 ppb	103.9	3.9	3.90	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO ₂ -200 ppb	208.4	8.4	4.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	$\pm [5] \%$				$\pm [5] \%$			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.03	0.03	3.00	☒ PASS ☐ FAIL				
*CO-2.5 ppm	2.48	-0.02	-0.80	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
CO-5 ppm	4.99	-0.01	-0.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	$\pm [5] \%$				$\pm [5] \%$			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	983.51	-16.49	-1.65	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

*CO ₂ -2500 ppm	2469.97	-30.03	-1.20	☒ PASS ☐ FAIL				☐ FAIL
CO ₂ -5000 ppm	5102.71	102.71	2.05	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1	1	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*O ₃ -100 ppb	99.5	-0.5	-0.50	☒ PASS ☐ FAIL				
O ₃ -200 ppb	200.0	0.0	0.00	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300032 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -22.8µg/m ³	19.6	-3.2	-14.04	☒ PASS ☐ FAIL				
PM ₁ -46.6µg/m ³	39.8	-6.8	-14.59	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -35.7µg/m ³	31.3	-4.4	-12.32	☒ PASS ☐ FAIL				
PM _{2.5} -86.8 µg/m ³	75.8	-11	-12.67	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -80.7µg/m ³	69.8	-10.9	-13.51	☒ PASS ☐ FAIL				
PM ₁₀ -161.0µg/m ³	149.5	-11.5	-7.14	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300012). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300021 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -19.7µg/m ³	17.6	-2.1	-10.66	☒ PASS ☐ FAIL				
PM ₁ -44.5µg/m ³	40.7	-3.8	-8.54	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average	Reading	Error	Error	Result	Reading	Error	Error	Result

AMS Testing and Commissioning Record

SAPIENS

[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[%]		[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[%]	
PM _{2.5} -0 $\mu\text{g}/\text{m}^3$	0	0	/	☒ PASS ☐ FAIL				
*PM _{2.5} -30.0 $\mu\text{g}/\text{m}^3$	25.9	-4.1	-13.67	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -83.2 $\mu\text{g}/\text{m}^3$	70.9	-12.3	-14.78	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	$\pm [15] \% \text{ or } \pm [5] \mu\text{g}/\text{m}^3$				$\pm [15] \% \text{ or } \pm [5] \mu\text{g}/\text{m}^3$			
TS Average [$\mu\text{g}/\text{m}^3$]	Reading [$\mu\text{g}/\text{m}^3$]	Error [$\mu\text{g}/\text{m}^3$]	Error [%]	Result	Reading [$\mu\text{g}/\text{m}^3$]	Error [$\mu\text{g}/\text{m}^3$]	Error [%]	Result
PM ₁₀ -0 $\mu\text{g}/\text{m}^3$	0	0	/	☒ PASS ☐ FAIL				
*PM ₁₀ -72.7 $\mu\text{g}/\text{m}^3$	62.3	-10.4	-14.31	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -154.1 $\mu\text{g}/\text{m}^3$	133.4	-20.7	-13.43	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300012). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9255C240300021 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature $\pm 1^\circ\text{C}$	TS Average=28.9°C		
	29.1°C	0.2°C	☒ PASS ☐ FAIL
Humidity $\pm 3\% \text{ RH}$	TS Average=81.6% RH		
	80.8% RH	-0.8% RH	☒ PASS ☐ FAIL
Pressure $\pm 1 \text{ hPa}$	TS Average=1007.7hPa		
	1007.6 hPa	-0.1 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300012).



1.4. Validation Result Summary

No. 9225A240300032 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300021 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO2 filter

3.1. Gas validation Data

No. 9225A240300030 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5]$ ppb				$\pm [5] \%$ or $\pm [5]$ ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				☐ PASS ☐ FAIL
*NO-400 ppb	408.5	8.5	2.13	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO-800 ppb	767.2	-32.8	-4.10	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5]$ ppb				$\pm [5] \%$ or $\pm [5]$ ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				☐ PASS ☐ FAIL
*NO ₂ -100 ppb	103.3	3.3	3.30	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO ₂ -200 ppb	196.4	-3.6	-1.80	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No. 9245G240300012 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5]$ ppb				$\pm [5] \%$ or $\pm [5]$ ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				☐ PASS ☐ FAIL
*NO-400 ppb	408.1	8.1	2.03	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO-800 ppb	766.9	-33.1	-4.14	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	$\pm [5] \%$ or $\pm [5]$ ppb				$\pm [5] \%$ or $\pm [5]$ ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				☐ PASS ☐ FAIL
*NO ₂ -100 ppb	103.1	3.1	3.10	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO ₂ -200 ppb	196.6	-3.4	-1.70	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	$\pm [5] \%$				$\pm [5] \%$			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.02	0.02	2.00	☒ PASS ☐ FAIL				☐ PASS ☐ FAIL
*CO-2.5 ppm	2.45	-0.05	-2.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
CO-5 ppm	4.94	-0.06	-1.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	$\pm [5] \%$				$\pm [5] \%$			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1034.35	34.35	3.43	☒ PASS ☐ FAIL				☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2449.27	-50.73	-2.03	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	5198.27	198.27	3.97	☒ PASS ☐ FAIL				
---------------------------	---------	--------	------	--	--	--	--	--

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300003 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁ -18.5µg/m ³	16.3	-2.2	-11.89	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -41.0µg/m ³	35.8	-5.2	-12.68	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM _{2.5} -24.7µg/m ³	23.0	-1.7	-6.88	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -59.4µg/m ³	56.0	-3.4	-5.72	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁₀ -44.7µg/m ³	38.5	-6.2	-13.87	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -92.0µg/m ³	81.6	-10.4	-11.30	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300012 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁ -21.1µg/m ³	18.9	-2.2	-10.43	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -42.6µg/m ³	38.3	-4.3	-10.09	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM _{2.5} -28.7µg/m ³	25.2	-3.5	-12.20	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -62.4µg/m ³	53.3	-9.1	-14.58	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result

AMS Testing and Commissioning Record

SAPIENS

PM ₁₀₋₀ µg/m ³	0	0	/	☒ PASS ☐ FAIL				☐ PASS ☐ FAIL
*PM _{10-51.5} µg/m ³	44.0	-7.5	-14.56	☒ PASS ☐ FAIL	/	/	/	
PM _{10-95.0} µg/m ³	84.1	-10.9	-11.47	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No. 9245G240300012 (SAP-G2W3)				
Parameters	Sensor Average	Error	Result	
Temperature ± 1 °C	TS Average=29.6°C			
	29.3°C	-0.3°C	☒ PASS ☐ FAIL	
Humidity ± 3% RH	TS Average=78.9% RH			
	79.1% RH	0.2% RH	☒ PASS ☐ FAIL	
Pressure ±1 hPa	TS Average=1009.1 hPa			
	1010.0 hPa	0.9 hPa	☒ PASS ☐ FAIL	

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008).




3.4. Validation Result Summary

No. 9225A2403000030 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9245G240300012 (SAP-G2W3)				
NO	NO ₂	CO	CO ₂	
☒ PASS	☒ PASS	☒ PASS	☒ PASS	
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 3

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300002 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	401.7	1.7	0.42	☒ PASS ☐ FAIL				
NO-800 ppb	787.0	-13.0	-1.63	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	99.0	-1.0	-1.00	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	194.0	-6.0	-3.00	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300014 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	403.3	3.3	0.83	☒ PASS ☐ FAIL				
NO-800 ppb	786.8	-13.2	-1.65	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	101.3	1.3	1.30	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	196.8	-3.2	-1.60	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.02	0.02	2.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.48	-0.02	-0.80	☒ PASS ☐ FAIL				
CO-5 ppm	5.08	0.08	1.60	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	957.71	-42.29	-4.23	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2474.91	-25.09	-1.00	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	5030.52	30.52	0.61	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1	1	/	☒ PASS ☐ FAIL				
*O ₃ -100 ppb	103.1	3.1	3.10	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
O ₃ -200 ppb	208.1	8.1	4.05	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300002 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁ -21.5µg/m ³	18.6	-2.9	-13.49	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -60.6µg/m ³	51.6	-9	-14.85	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM _{2.5} -33.7µg/m ³	31.7	-2	-5.93	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -111.8µg/m ³	99.9	-11.9	-10.64	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁₀ -55.2µg/m ³	59.6	4.3	7.78	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -163.6µg/m ³	162	-1.6	-0.98	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300014 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁ -25.0µg/m ³	28.5	3.5	14.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -67.2µg/m ³	71.2	4	5.95	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

*PM _{2.5} -55.1 µg/m ³	47.2	-7.9	-14.34	☒ PASS ☐ FAIL				☐ FAIL
PM _{2.5} -132.0 µg/m ³	150.8	18.8	14.24	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁₀ -93.0 µg/m ³	87.5	-5.5	-5.91	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -193.2 µg/m ³	221.1	27.9	14.44	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9255C240300014 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature ± 1 °C	TS Average=30.1°C 29.8°C	-0.3°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=77.7% RH 80.3% RH	2.6% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=1010.3 hPa 1010.5 hPa	0.2 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002).




1.4. Validation Result Summary

No. 9225A240300002 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300014 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO2 filter

3.1. Gas validation Data

No.9225A240300031 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	$\pm [5] \% \text{ or } \pm [5] \text{ ppb}$				$\pm [5] \% \text{ or } \pm [5] \text{ ppb}$			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO-400 ppb	410.6	10.6	2.65	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO-800 ppb	784.1	-15.9	-1.99	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	$\pm [5] \% \text{ or } \pm [5] \text{ ppb}$				$\pm [5] \% \text{ or } \pm [5] \text{ ppb}$			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO ₂ -100 ppb	103.7	3.7	3.70	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO ₂ -200 ppb	208.4	8.4	4.20	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9245G240300017 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	$\pm [5] \% \text{ or } \pm [5] \text{ ppb}$				$\pm [5] \% \text{ or } \pm [5] \text{ ppb}$			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO-400 ppb	412.3	12.3	3.08	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO-800 ppb	800.4	0.4	0.05	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	$\pm [5] \% \text{ or } \pm [5] \text{ ppb}$				$\pm [5] \% \text{ or } \pm [5] \text{ ppb}$			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL				
*NO ₂ -100 ppb	99	-1	-1.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
NO ₂ -200 ppb	199.8	-0.2	-0.10	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	$\pm [5] \%$				$\pm [5] \%$			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	0.98	-0.02	-2.00	☒ PASS ☐ FAIL				
*CO-2.5 ppm	2.56	0.06	2.40	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
CO-5 ppm	4.98	-0.02	-0.40	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	$\pm [5] \%$				$\pm [5] \%$			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	989.34	-10.66	-1.07	☒ PASS ☐ FAIL				
*CO ₂ -2500 ppm	2546.82	46.82	1.87	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
CO ₂ -5000 ppm	4875.39	-124.61	-2.49	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300031 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁ -14.2µg/m ³	15.4	1.2	8.45	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -36.0µg/m ³	40.8	4.8	13.33	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM _{2.5} -21.1µg/m ³	19.5	-1.6	-7.58	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -59.5µg/m ³	50.7	-8.8	-14.79	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁₀ -49.1µg/m ³	53.4	4.3	8.76	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -110.0µg/m ³	120.6	10.6	9.64	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300017 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁ -17.8µg/m ³	15.7	-2.1	-11.80	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁ -36.6µg/m ³	31.3	-5.3	-14.48	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM _{2.5} -29.3µg/m ³	28.3	-1	-3.41	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -60.2µg/m ³	51.5	-8.7	-14.45	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

*PM ₁₀ -66.0µg/m ³	61.7	-4.3	-6.52	☒ PASS ☐ FAIL				☐ FAIL
PM ₁₀ -105.5µg/m ³	91.2	-14.3	-13.55	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9245G240300017 (SAP-G2W3)			
Parameters	Sensor Average	Error	Result
Temperature ± 1°C	TS Average=29.9°C 29.9°C	0°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=77.2% RH 77.6% RH	0.4% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=1010.8 hPa 1010.4 hPa	-0.4 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008).




3.4. Validation Result Summary

No. 9225A240300031 (SAP-G1W0)				
NO	NO₂			
☒ PASS	☒ PASS			
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9245G240300017 (SAP-G2W3)				
NO	NO₂	CO	CO₂	
☒ PASS	☒ PASS	☒ PASS	☒ PASS	
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

MAS Model	MAS-AF300
Report ID	Onsite Validation Record_HVB_Plenum
Test date	2025-07-24 to 2025-08-06
Report Date	2025-08-12
Version	1.1

Description

Sapiens Sensor AMS has implemented the state-of-the-art air sensing technology to provide its users reliable and near-reference air quality data. It is designed with strict Quality Assurance and Quality Control (QA/QC) schemes to achieve the fit-for-purpose and accurate measurement results to attain different data quality objectives fit for professional applications. All units have already been calibrated at the factory, however, considering of the transportation from factory to site, all the devices shall be further verified on- site prior to tunnel commissioning.

Traceability of Reference Instrument:

As a key QAQC tool, Sapiens Sensor Calibration Kit is designed to provide traceable gas of known concentration at ambient humidity and PM standards to calibrate Sapiens sensor products during the field operation. The model for the instruments is listed below.

- 1) Portable Sensor Calibrator (PSC) for targeting standard gas during onsite validation work;
- 2) Portable Aerosol Generator (PAG) generate stable flow and concentration of particulate matters with range of sizes simultaneously.

Pollutant	Calibration Instruments	Model	Serial No.
NO	Portable Sensor Calibrator	PSC-100	9913Z230700001
NO ₂	Portable Sensor Calibrator		
O ₃	Portable Sensor Calibrator		
CO	Portable Sensor Calibrator	PSC-200	9913Z250400001
CO ₂	Portable Sensor Calibrator		
PM	Portable Aerosol Generator	PAG-100	9916Z240100001

Installation location and device ID information section

Air Purification System	Location	Serial No. of MAS
HVB_Plenum 1	Before ESP	9225A240300022 (SAP-G1W0) 9255C240300017 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300019 (SAP-G1W0) 9255C240300019 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300004 (SAP-G1W0) 9245G240300010 (SAP-G2W3)
HVB_Plenum 2	Before ESP	9225A240300023 (SAP-G1W0) 9255C240300009 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300021 (SAP-G1W0) 9255C240300024 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300003 (SAP-G1W0) 9245G240300016 (SAP-G2W3)
HVB_Plenum 3	Before ESP	9225A240300020 (SAP-G1W0) 9255C240300020 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300016 (SAP-G1W0) 9255C240300018 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300027 (SAP-G1W0) 9245G240300011 (SAP-G2W3)

Data quality passing criteria of AMS

Parameters	Passing criteria
NO	± [5] % or ± [5] ppb, whichever greater
NO ₂	± [5] % or ± [5] ppb, whichever greater

AMS Testing and Commissioning Record

SAPIENS

Parameters	Passing criteria
CO	$\pm [5] \%$
CO ₂	$\pm [5] \%$
O ₃	$\pm [5] \%$ or $\pm [5]$ ppb, whichever greater
PM ₁	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
PM _{2.5}	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
PM ₁₀	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
Temperature	$\pm 1^\circ\text{C}$
Humidity	$\pm 3\% \text{ RH}$
Pressure	$\pm 1 \text{ hPa}$

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 1

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300022 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	394.1	-5.9	-1.47	☒ PASS ☐ FAIL				
NO-800 ppb	795.5	-4.5	-0.56	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	99.4	-0.6	-0.60	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	208.4	8.4	4.20	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300017 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	391.2	-8.8	-2.20	☒ PASS ☐ FAIL				
NO-800 ppb	794.2	-5.8	-0.72	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	101.9	1.9	1.90	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	208.1	8.1	4.05	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	0.98	-0.02	-2.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.42	-0.08	-3.20	☒ PASS ☐ FAIL				
CO-5 ppm	5.03	0.03	0.60	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	992.45	-7.55	-0.75	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2514.30	14.30	0.57	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	4908.70	-91.30	-1.83	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*O ₃ -100 ppb	95.4	-4.6	-4.60	☒ PASS ☐ FAIL				
O ₃ -200 ppb	201.4	1.4	0.70	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300022 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -63.3µg/m ³	59.7	-3.8	-5.98	☒ PASS ☐ FAIL				
PM ₁ -83.9µg/m ³	73.4	-10.5	-12.51	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -96.5µg/m ³	92.0	-4.5	-4.66	☒ PASS ☐ FAIL				
PM _{2.5} -132.3µg/m ³	131.7	-0.6	-0.45	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -130.4µg/m ³	141.7	11.3	8.67	☒ PASS ☐ FAIL				
PM ₁₀ -173.0µg/m ³	192.5	19.5	11.27	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300017 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -61.0µg/m ³	52.6	-8.4	-13.77	☒ PASS ☐ FAIL				
PM ₁ -85.4µg/m ³	73.6	-11.8	-13.82	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result

AMS Testing and Commissioning Record

SAPIENS

PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM _{2.5} -91.6µg/m ³	96.3	4.7	5.13	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -137.9µg/m ³	137.9	0.0	0.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁₀ -121.9µg/m ³	132.7	10.8	8.86	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -184.3µg/m ³	206.9	22.6	12.26	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9255C240300017 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature ± 1 °C	TS Average=29.6°C		
	30.0°C	0.4°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=74.3% RH		
	74.9% RH	0.6% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=998.6 hPa		
	998.8 hPa	0.2 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008).

1.4. Validation Result Summary

No. 9225A240300022 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300017 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:	王东	Approved by:	钟敏俊	Endorsed by:	王东
--------------	----	--------------	-----	--------------	----

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO2 filter

3.1. Gas validation Data

No.9225A240300004 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	402.5	2.5	0.63	☒ PASS ☐ FAIL				
NO-800 ppb	827.9	27.9	3.49	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	98.6	-1.4	-1.40	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	197.7	-2.3	-1.15	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9245G240300010 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	403.1	3.1	0.78	☒ PASS ☐ FAIL				
NO-800 ppb	824.3	24.3	3.04	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	100.8	0.8	0.80	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	199.5	-0.5	-0.25	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.01	0.01	1.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.44	-0.06	-2.40	☒ PASS ☐ FAIL				
CO-5 ppm	5.01	0.01	0.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1021.43	21.43	2.14	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2406.35	-93.65	-3.75	☒ PASS ☐ FAIL				
CO ₂ -5000 ppm	4965.97	-34.03	-0.68	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300004 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -59.4µg/m ³	52.4	-7.0	-11.78	☒ PASS ☐ FAIL				
PM ₁ -86.9µg/m ³	75.1	-11.8	-13.58	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -116.5µg/m ³	120.4	3.9	3.35	☒ PASS ☐ FAIL				
PM _{2.5} -176.9µg/m ³	176.9	0.0	0.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -169.4µg/m ³	190.0	20.6	12.16	☒ PASS ☐ FAIL				
PM ₁₀ -261.0µg/m ³	298.9	37.9	14.52	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300010 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -55.7µg/m ³	54.3	-1.4	-2.51	☒ PASS ☐ FAIL				
PM ₁ -88.3µg/m ³	86.1	-2.2	-2.49	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} - 106.4µg/m ³	118.2	11.8	11.09	☒ PASS ☐ FAIL				
PM _{2.5} -179.5µg/m ³	198.4	18.9	10.53	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ - 164.8µg/m ³	185.6	20.8	12.62	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

PM ₁₀ -291.5µg/m ³	330.1	38.6	13.24	☒ PASS ☐ FAIL				
--	-------	------	-------	--	--	--	--	--

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

No.9245G240300010 (SAP-G2W3)			
Parameters	Sensor Average	Error	Result
Temperature ± 1 °C	TS Average=31.2°C		
	31.5°C	0.3°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=62.1% RH		
	60.4% RH	-1.7% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=999.7 hPa		
	999.0 hPa	-0.7 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002).




3.4. Validation Result Summary

No. 9225A240300004 (SAP-G1W0)				
NO	NO₂			
☒ PASS	☒ PASS			
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9245G240300010 (SAP-G2W3)				
NO	NO₂	CO	CO₂	
☒ PASS	☒ PASS	☒ PASS	☒ PASS	
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 2

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300023 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	414.8	14.8	3.70	☒ PASS ☐ FAIL				
NO-800 ppb	793.8	-6.2	-0.78	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	104.1	4.1	4.10	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	195.5	-4.5	-2.25	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300009 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	417.5	17.5	4.38	☒ PASS ☐ FAIL				
NO-800 ppb	805.4	5.4	0.67	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	103.9	3.9	3.90	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	198.0	-2.0	-1.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	0.98	-0.02	-2.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.46	-0.04	-1.60	☒ PASS ☐ FAIL				
CO-5 ppm	4.95	-0.05	-1.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment:CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1003.83	3.83	0.38	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

*CO ₂ -2500 ppm	2468.92	-31.08	-1.24	☒ PASS ☐ FAIL				☐ FAIL
CO ₂ -5000 ppm	4822.69	-177.31	-3.55	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*O ₃ -100 ppb	102.8	2.8	2.80	☒ PASS ☐ FAIL				
O ₃ -200 ppb	205.2	5.2	2.60	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300023 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -13.1 µg/m ³	14.2	1.1	8.40	☒ PASS ☐ FAIL				
PM ₁ -23.6 µg/m ³	20.5	-3.1	-13.14	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -17.0µg/m ³	18.6	1.6	9.41	☒ PASS ☐ FAIL				
PM _{2.5} - 37.1 µg/m ³	33.9	-3.2	-8.63	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -45.2µg/m ³	50.8	5.6	12.39	☒ PASS ☐ FAIL				
PM ₁₀ - 77.8µg/m ³	70.4	-7.4	-9.51	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300012). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300009 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -16.2µg/m ³	18.3	2.1	12.96	☒ PASS ☐ FAIL				
PM ₁ -24.2 µg/m ³	23.7	-0.5	-2.07	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average	Reading	Error	Error	Result	Reading	Error	Error	Result

AMS Testing and Commissioning Record

SAPIENS

[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[%]		[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[%]	
PM _{2.5} -0 $\mu\text{g}/\text{m}^3$	0	0	/	☒ PASS ☐ FAIL				
*PM _{2.5} -29.9 $\mu\text{g}/\text{m}^3$	32.1	2.2	7.36	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{2.5} -37.8 $\mu\text{g}/\text{m}^3$	37.1	-0.7	-1.85	☒ PASS ☐ FAIL				
Validation cycle				QA assessment: PM ₁₀		QC procedure: PM ₁₀ /		
Passing criteria				$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$		$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$		
TS Average [$\mu\text{g}/\text{m}^3$]	Reading [$\mu\text{g}/\text{m}^3$]	Error [$\mu\text{g}/\text{m}^3$]	Error [%]	Result	Reading [$\mu\text{g}/\text{m}^3$]	Error [$\mu\text{g}/\text{m}^3$]	Error [%]	Result
PM ₁₀ -0 $\mu\text{g}/\text{m}^3$	0	0	/	☒ PASS ☐ FAIL				
*PM ₁₀ -70.6 $\mu\text{g}/\text{m}^3$	78.7	8.1	11.47	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -83.9 $\mu\text{g}/\text{m}^3$	79.2	-4.7	-5.60	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (NO.9255C240300012). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9255C240300009 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature $\pm 1^\circ\text{C}$	TS Average=28.9°C		
	28.4°C	-0.5°C	☒ PASS ☐ FAIL
Humidity $\pm 3\% \text{ RH}$	TS Average=74.4% RH		
	76.1% RH	1.7% RH	☒ PASS ☐ FAIL
Pressure $\pm 1 \text{ hPa}$	TS Average=1000.5 hPa		
	1000.8 hPa	0.3 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (NO.9255C240300012).


1.4. Validation Result Summary

No. 9225A240300023 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300009 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO2 filter

3.1. Gas validation Data

No.9225A240300003 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	418.5	18.5	4.63	☒ PASS ☐ FAIL				
NO-800 ppb	793.1	-6.9	-0.86	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	103.3	3.3	3.30	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	206.0	6.0	3.00	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9245G240300016 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	416.8	16.8	4.20	☒ PASS ☐ FAIL				
NO-800 ppb	806.6	6.6	0.83	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	104.0	4.0	4.00	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	204.7	4.7	2.35	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.00	0.00	0.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.43	-0.07	-2.80	☒ PASS ☐ FAIL				
CO-5 ppm	5.01	0.01	0.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment:CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	994.53	-5.47	-0.55	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2479.30	-20.70	-0.83	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	4934.46	-65.54	-1.31	☒ PASS ☐ FAIL				
---------------------------	---------	--------	-------	--	--	--	--	--

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300003 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -27.0 µg/m ³	31.0	4.0	14.81	☒ PASS ☐ FAIL				
PM ₁ -22.2 µg/m ³	21.7	-0.5	-2.25	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -46.4 µg/m ³	44.2	-2.2	-4.74	☒ PASS ☐ FAIL				
PM _{2.5} - 83.4 µg/m ³	76.8	-6.6	-7.91	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -90.0 µg/m ³	102.2	12.2	13.56	☒ PASS ☐ FAIL				
PM ₁₀ - 405.9µg/m ³	418.4	12.5	3.08	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300016 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -28.2µg/m ³	26.8	-1.4	-4.96	☒ PASS ☐ FAIL				
PM ₁ -27.4µg/m ³	24.5	-2.9	-10.58	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -43.7µg/m ³	49.0	5.3	12.13	☒ PASS ☐ FAIL				
PM _{2.5} -62.7µg/m ³	57.6	-5.1	-8.13	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result

AMS Testing and Commissioning Record

SAPIENS

PM ₁₀₋₀ µg/m ³	0	0	/	☒ PASS ☐ FAIL					
*PM _{10-74.9} µg/m ³	85.5	10.6	14.15	☒ PASS ☐ FAIL	/	/	/		☐ PASS ☐ FAIL
PM _{10-149.6} µg/m ³	135.0	-14.6	-9.76	☒ PASS ☐ FAIL					

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9245G240300016 (SAP-G2W3)				
Parameters	Sensor Average		Error	Result
Temperature ± 1°C	TS Average=31.3°C			
	31.9°C		0.6°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=56.9% RH			
	57.7% RH		0.8% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=1001.6 hPa			
	1001.3 hPa		-0.3 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240100002).




3.4. Validation Result Summary

No. 9225A240300003 (SAP-G1W0)				
NO	NO₂			
☒ PASS	☒ PASS			
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9245G240300016 (SAP-G2W3)				
NO	NO₂	CO	CO₂	
☒ PASS	☒ PASS	☒ PASS	☒ PASS	
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 3

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300020 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	414.3	14.3	3.58	☒ PASS ☐ FAIL				
NO-800 ppb	790.4	-9.6	-1.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	103.8	3.8	3.80	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	206.8	6.8	3.40	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300020 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	416.7	16.7	4.18	☒ PASS ☐ FAIL				
NO-800 ppb	798.4	-1.6	-0.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	103.6	3.6	3.60	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	207.5	7.5	3.75	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.03	0.03	3.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.51	0.01	0.40	☒ PASS ☐ FAIL				
CO-5 ppm	5.02	0.02	0.40	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1017.08	17.08	1.71	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2502.78	2.78	0.11	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	4856.10	-143.90	-2.88	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*O ₃ -100 ppb	103.6	3.6	3.60	☒ PASS ☐ FAIL				
O ₃ -200 ppb	207.9	7.9	3.95	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300020 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -34.6µg/m ³	34.3	-0.3	-0.87	☒ PASS ☐ FAIL				
PM ₁ -68.3µg/m ³	61.6	-6.7	-9.81	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -51.1 µg/m ³	53.0	1.9	3.72	☒ PASS ☐ FAIL				
PM _{2.5} - 128.8 µg/m ³	114.6	-14.2	-11.02	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -80.5 µg/m ³	82.6	2.1	2.61	☒ PASS ☐ FAIL				
PM ₁₀ -236.5µg/m ³	232.9	-3.6	-1.52	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300012). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300020 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -30.5 µg/m ³	30.6	0.1	0.33	☒ PASS ☐ FAIL				
PM ₁ -68.9µg/m ³	65.2	-3.7	-5.37	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

*PM _{2.5} -42.9 µg/m ³	44.5	1.6	3.73	☒ PASS ☐ FAIL				☐ FAIL
PM _{2.5} -128.6 µg/m ³	118.7	-9.9	-7.70	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM ₁₀ -78.8 µg/m ³	85.0	6.2	7.87	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM ₁₀ -250.5 µg/m ³	249.4	-1.1	-0.44	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300012). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9255C240300020 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature ± 1 °C	TS Average=29.3°C 28.7°C	-0.6°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=71.9% RH 70.1% RH	-1.8% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=997.0 hPa 996.6 hPa	-0.4 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300012).

1.4. Validation Result Summary

No. 9225A240300020 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300020 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:	王 强	Approved by:	钟 晓 俊	Endorsed by:	王 志 勇
--------------	-----	--------------	-------	--------------	-------

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO2 filter

3.1. Gas validation Data

No.9225A240300027 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	418.4	18.4	4.60	☒ PASS ☐ FAIL				
NO-800 ppb	788.9	-11.1	-1.39	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	102.4	2.4	2.40	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	202.9	2.9	1.45	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9245G240300011 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	417.5	17.5	4.38	☒ PASS ☐ FAIL				
NO-800 ppb	792.2	-7.8	-0.97	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	103.7	3.7	3.70	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	203.0	3.0	1.50	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.01	0.01	1.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.47	-0.03	-1.20	☒ PASS ☐ FAIL				
CO-5 ppm	4.99	-0.01	-0.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment:CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1013.61	13.61	1.36	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2493.12	-6.88	-0.28	☒ PASS ☐ FAIL				
CO ₂ -5000 ppm	5032.47	32.47	0.65	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300027 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -29.5 µg/m ³	26.9	-2.6	-8.81	☒ PASS ☐ FAIL				
PM ₁ -72.3µg/m ³	63.1	-9.2	-12.72	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -38.3 µg/m ³	35.3	-3.0	-7.83	☒ PASS ☐ FAIL				
PM _{2.5} - 121.8µg/m ³	132.4	10.6	8.70	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -57.8 µg/m ³	52.2	-5.6	-9.69	☒ PASS ☐ FAIL				
PM ₁₀ -178.6µg/m ³	199.9	21.3	11.93	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (N0.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300011 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -30.5 µg/m ³	26.3	-4.2	-13.77	☒ PASS ☐ FAIL				
PM ₁ -67.9µg/m ³	59.7	-8.2	-12.08	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -40.5µg/m ³	35.3	-5.2	-12.84	☒ PASS ☐ FAIL				
PM _{2.5} -112.5µg/m ³	114.9	2.4	2.13	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

PM ₁₀ -62.2 µg/m ³	59.0	-3.2	-5.14	☒ PASS ☐ FAIL				☐ FAIL
PM ₁₀ -165.5 µg/m ³	162.3	-3.2	-1.93	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (NO.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9245G240300011 (SAP-G2W3)			
Parameters	Sensor Average	Error	Result
Temperature ± 1°C	TS Average=31.7°C 32.5°C	0.8°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=60.3% RH 59.7% RH	-0.6% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=997.1 hPa 997.0 hPa	-0.1 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (NO.9255C240300008).

3.4. Validation Result Summary

No. 9225A240300027 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9245G240300011 (SAP-G2W3)				
NO	NO ₂	CO	CO ₂	
☒ PASS	☒ PASS	☒ PASS	☒ PASS	
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:	王 宇	Approved by:	钟 晓 俊	Endorsed by:	王 志 勇
--------------	-----	--------------	-------	--------------	-------

AMS Testing and Commissioning Record

SAPIENS

MAS Model	MAS-AF300
Report ID	Onsite Validation Record_KVB_Plenum
Test date	2025-08-07 to 2025-08-11
Report Date	2025-08-25
Version	1.1

Description

Sapiens Sensor AMS has implemented the state-of-the-art air sensing technology to provide its users reliable and near-reference air quality data. It is designed with strict Quality Assurance and Quality Control (QA/QC) schemes to achieve the fit-for-purpose and accurate measurement results to attain different data quality objectives fit for professional applications. All units have already been calibrated at the factory, however, considering of the transportation from factory to site, all the devices shall be further verified on- site prior to tunnel commissioning.

Traceability of Reference Instrument:

As a key QAQC tool, Sapiens Sensor Calibration Kit is designed to provide traceable gas of known concentration at ambient humidity and PM standards to calibrate Sapiens sensor products during the field operation. The model for the instruments is listed below.

- 1) Portable Sensor Calibrator (PSC) for targeting standard gas during onsite validation work;
- 2) Portable Aerosol Generator (PAG) generate stable flow and concentration of particulate matters with range of sizes simultaneously.

Pollutant	Calibration Instruments	Model	Serial No.
NO	Portable Sensor Calibrator	PSC-100	9913Z230700001
NO ₂	Portable Sensor Calibrator		
O ₃	Portable Sensor Calibrator		
CO	Portable Sensor Calibrator	PSC-200	9913Z250400001
CO ₂	Portable Sensor Calibrator		
PM	Portable Aerosol Generator	PAG-100	9916Z240100001

Installation location and device ID information section

Air Purification System	Location	Serial No. of MAS
KVB_Plenum 1	Before ESP	9225A240300034 (SAP-G1W0) 9255C240300011 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300018 (SAP-G1W0) 9255C240300004 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300035 (SAP-G1W0) 9245G240300005 (SAP-G2W3)
KVB_Plenum 2	Before ESP	9225A240300005 (SAP-G1W0) 9255C240300025 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300037 (SAP-G1W0) 9255C240300010 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300012 (SAP-G1W0) 9245G240300014 (SAP-G2W3)
KVB_Plenum 3	Before ESP	9225A240300014 (SAP-G1W0) 9255C240300013 (SAP-G3W5)
	Between ESP & DE-NO ₂ filter	9225A240300013 (SAP-G1W0) 9255C240300016 (SAP-G3W5)
	After DE-NO ₂ filter	9225A240300015 (SAP-G1W0) 9245G240300013 (SAP-G2W3)

Data quality passing criteria of AMS

Parameters	Passing criteria
NO	± [5] % or ± [5] ppb, whichever greater
NO ₂	± [5] % or ± [5] ppb, whichever greater

AMS Testing and Commissioning Record

SAPIENS

Parameters	Passing criteria
CO	$\pm [5] \%$
CO ₂	$\pm [5] \%$
O ₃	$\pm [5] \%$ or $\pm [5]$ ppb, whichever greater
PM ₁	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
PM _{2.5}	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
PM ₁₀	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$, whichever greater
Temperature	$\pm 1^\circ\text{C}$
Humidity	$\pm 3\% \text{ RH}$
Pressure	$\pm 1 \text{ hPa}$

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 1

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300034 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	411.7	11.7	2.93	☒ PASS ☐ FAIL				
NO-800 ppb	796.6	-3.4	-0.42	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	99.4	-0.6	-0.60	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	204.1	4.1	2.05	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300011 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	412.3	12.3	3.08	☒ PASS ☐ FAIL				
NO-800 ppb	794.5	-5.5	-0.69	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	100.9	0.9	0.90	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	204.5	4.5	2.25	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	0.96	-0.04	-4.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.46	-0.04	-1.60	☒ PASS ☐ FAIL				
CO-5 ppm	5.21	0.21	4.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1020.49	20.49	2.05	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2474.08	-25.92	-1.04	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	5073.61	73.61	1.47	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*O ₃ -100 ppb	103.7	3.7	3.70	☒ PASS ☐ FAIL				
O ₃ -200 ppb	204	4	2.00	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300034 (SAP-GIW0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -56.1µg/m ³	59.1	3	5.35	☒ PASS ☐ FAIL				
PM ₁ -91.3µg/m ³	94.4	3.1	3.40	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -111.6µg/m ³	105.2	-6.4	-5.73	☒ PASS ☐ FAIL				
PM _{2.5} -175.2µg/m ³	179.5	4.3	2.45	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -172.7µg/m ³	168.7	-4	-2.32	☒ PASS ☐ FAIL				
PM ₁₀ -274.4µg/m ³	282.6	8.2	2.99	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300011 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -58.1µg/m ³	56	-2.1	-3.61	☒ PASS ☐ FAIL				
PM ₁ -87.6µg/m ³	88.2	0.6	0.68	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result

AMS Testing and Commissioning Record

SAPIENS

PM _{2.5} -0 µg/m³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -105.8µg/m³	108.3	2.5	2.36	☒ PASS ☐ FAIL				
PM _{2.5} -165.0µg/m³	169	4	2.42	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m³				± [15] % or ± [5] µg/m³			
TS Average [µg/m³]	Reading [µg/m³]	Error [µg/m³]	Error [%]	Result	Reading [µg/m³]	Error [µg/m³]	Error [%]	Result
PM ₁₀ -0 µg/m³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -165.8µg/m³	173.9	8.1	4.89	☒ PASS ☐ FAIL				
PM ₁₀ -247.4µg/m³	252.2	4.8	1.94	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9255C240300011 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature ± 1 °C	TS Average=29.8°C		☒ PASS ☐ FAIL
	29.2°C	-0.6°C	
Humidity ± 3% RH	TS Average=83.7% RH		☒ PASS ☐ FAIL
	85.9% RH	-1.4% RH	
Pressure ±1 hPa	TS Average=1008.9 hPa		☒ PASS ☐ FAIL
	1008.6 hPa	-0.3 hPa	

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002).



1.4. Validation Result Summary

No. 9225A240300034 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300011 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	--	--------------	---

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO2 filter

3.1. Gas validation Data

No.9225A240300035 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	418.9	18.9	4.72	☒ PASS ☐ FAIL				
NO-800 ppb	833.6	33.6	4.20	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	97.1	-2.9	-2.90	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	208.9	8.9	4.45	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9245G240300005 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	415.1	15.1	3.78	☒ PASS ☐ FAIL				
NO-800 ppb	832.8	32.8	4.10	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	100	0	0.00	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	206.6	6.6	3.30	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.04	0.04	4.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.56	0.06	2.40	☒ PASS ☐ FAIL				
CO-5 ppm	5.12	0.12	2.40	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1044.1	44.1	4.41	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2408.4	-91.6	-3.66	☒ PASS ☐ FAIL				
CO ₂ -5000 ppm	5190.6	190.6	3.81	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300035 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -58.4µg/m ³	60.9	2.5	4.28	☒ PASS ☐ FAIL				
PM ₁ -87.2µg/m ³	91.7	4.5	5.16	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0.8	0.8	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -101.0µg/m ³	105	4.0	3.96	☒ PASS ☐ FAIL				
PM _{2.5} - 150.7µg/m ³	147.6	-3.1	-2.06	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0.9	0.9	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ - 174.2µg/m ³	170.2	-4.0	-2.30	☒ PASS ☐ FAIL				
PM ₁₀ - 235.7µg/m ³	238.4	2.7	1.15	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300005 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -56.6µg/m ³	54.9	-1.7	-3.00	☒ PASS ☐ FAIL				
PM ₁ -86.7µg/m ³	86.7	0.0	0.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} - 93.3µg/m ³	94.7	1.4	1.50	☒ PASS ☐ FAIL				
PM _{2.5} -152.3µg/m ³	152.3	0.0	0.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ - 157.0µg/m ³	150.0	-7.0	-4.46	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

PM ₁₀ -243.4µg/m ³	243.5	0.1	0.04	☒ PASS ☐ FAIL				
--	-------	-----	------	--	--	--	--	--

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

No.9245G240300005 (SAP-G2W3)			
Parameters	Sensor Average	Error	Result
Temperature ± 1°C	TS Average=30.5°C		
	31.3°C	0.8°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=83.5% RH		
	86.3% RH	2.8% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=1008.3 hPa		
	1008.7 hPa	0.4 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008).

3.4. Validation Result Summary

No. 9225A240300035 (SAP-G1W0)				
NO	NO₂			
☒ PASS	☒ PASS			
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9245G240300005 (SAP-G2W3)				
NO	NO₂	CO	CO₂	
☒ PASS	☒ PASS	☒ PASS	☒ PASS	
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:	王宇	Approved by:	陈伟	Endorsed by:	王老
--------------	----	--------------	----	--------------	----

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 2

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300005 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	413.0	13.0	3.25	☒ PASS ☐ FAIL				
NO-800 ppb	797.0	-3.0	-0.38	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	101.0	1.0	1.00	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	200.0	0.0	0.00	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300025 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	404.6	4.6	1.15	☒ PASS ☐ FAIL				
NO-800 ppb	777.5	-22.5	-2.81	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	99.3	-0.7	-0.70	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	204.5	4.5	2.25	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	0.99	-0.01	-1.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.48	-0.02	-0.80	☒ PASS ☐ FAIL				
CO-5 ppm	5.15	0.15	3.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment:CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1027.16	27.16	2.72	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

*CO ₂ -2500 ppm	2494.57	-5.43	-0.22	☒ PASS ☐ FAIL				☐ FAIL
CO ₂ -5000 ppm	4858.10	-141.90	-2.84	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*O ₃ -100 ppb	98.4	-1.6	-1.60	☒ PASS ☐ FAIL				
O ₃ -200 ppb	208.2	8.2	4.10	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300005 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -60.9µg/m ³	64.6	3.7	6.08	☒ PASS ☐ FAIL				
PM ₁ -90.8µg/m ³	94.3	3.5	3.85	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -113.6µg/m ³	113.1	-0.5	-0.44	☒ PASS ☐ FAIL				
PM _{2.5} -171.5µg/m ³	176.4	4.9	2.86	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0.4	0.4	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -181.8µg/m ³	188.7	6.9	3.80	☒ PASS ☐ FAIL				
PM ₁₀ - 293.8µg/m ³	296.6	2.8	0.95	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300025 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -51.7µg/m ³	57.2	5.5	10.64	☒ PASS ☐ FAIL				
PM ₁ -100.3µg/m ³	114.9	14.6	14.56	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average	Reading	Error	Error	Result	Reading	Error	Error	Result

AMS Testing and Commissioning Record

SAPIENS

[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[%]		[$\mu\text{g}/\text{m}^3$]	[$\mu\text{g}/\text{m}^3$]	[%]	
PM _{2.5-0} $\mu\text{g}/\text{m}^3$	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5-89.3} $\mu\text{g}/\text{m}^3$	95.2	5.9	6.61	☒ PASS ☐ FAIL				
PM _{2.5-204.0} $\mu\text{g}/\text{m}^3$	195.2	-8.8	-4.31	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$				$\pm [15] \%$ or $\pm [5] \mu\text{g}/\text{m}^3$			
TS Average [$\mu\text{g}/\text{m}^3$]	Reading [$\mu\text{g}/\text{m}^3$]	Error [$\mu\text{g}/\text{m}^3$]	Error [%]	Result	Reading [$\mu\text{g}/\text{m}^3$]	Error [$\mu\text{g}/\text{m}^3$]	Error [%]	Result
PM ₁₀₋₀ $\mu\text{g}/\text{m}^3$	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{10-139.2} $\mu\text{g}/\text{m}^3$	155.6	16.4	11.78	☒ PASS ☐ FAIL				
PM _{10-334.5} $\mu\text{g}/\text{m}^3$	362.4	27.9	8.34	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9255C240300025 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature $\pm 1^\circ\text{C}$	TS Average=29.5°C		☒ PASS ☐ FAIL
	28.6°C	-0.9°C	
Humidity $\pm 3\% \text{ RH}$	TS Average=85.3% RH		☒ PASS ☐ FAIL
	87.6% RH	2.3% RH	
Pressure $\pm 1 \text{ hPa}$	TS Average=1010.8 hPa		☒ PASS ☐ FAIL
	1010.3 hPa	-0.5 hPa	

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002).

1.4. Validation Result Summary

No. 9225A240300005 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300025 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO₂ filter

3.1. Gas validation Data

No.9225A240300012 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	406.1	6.1	1.53	☒ PASS ☐ FAIL				
NO-800 ppb	802.8	2.8	0.35	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	98.8	-1.2	-1.20	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	207.6	7.6	3.80	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9245G240300014 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	404.4	4.4	1.10	☒ PASS ☐ FAIL				
NO-800 ppb	797.2	-2.8	-0.35	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	99.0	-1.0	-1.00	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	205.4	5.4	2.70	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.00	0.00	0.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.44	-0.06	-2.40	☒ PASS ☐ FAIL				
CO-5 ppm	5.02	0.02	0.40	☒ PASS ☐ FAIL				
Validation cycle	QA assessment:CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	982.58	-17.42	-1.74	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2549.74	49.74	1.99	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	4778.44	-221.56	-4.43	☒ PASS ☐ FAIL				
---------------------------	---------	---------	-------	--	--	--	--	--

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300012 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -54.8µg/m ³	53.2	-1.6	-2.92	☒ PASS ☐ FAIL				
PM ₁ -100.6µg/m ³	106.4	5.8	5.77	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0.8	0.8	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -85.6µg/m ³	95.9	10.3	12.03	☒ PASS ☐ FAIL				
PM _{2.5} -172.2µg/m ³	191.4	19.2	11.15	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0.9	0.9	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -125.7µg/m ³	141.3	15.6	12.41	☒ PASS ☐ FAIL				
PM ₁₀ - 244.4µg/m ³	278.8	34.4	14.08	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300014 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -61.1µg/m ³	58.4	-2.7	-4.42	☒ PASS ☐ FAIL				
PM ₁ -101.1µg/m ³	105.9	4.8	4.75	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -96.1µg/m ³	108.7	12.6	13.11	☒ PASS ☐ FAIL				
PM _{2.5} -173.9µg/m ³	196.5	22.6	13.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result

AMS Testing and Commissioning Record

SAPIENS

PM ₁₀₋₀ µg/m ³	0	0	/	☒ PASS ☐ FAIL				
*PM _{10-138.9} µg/m ³	155.8	16.9	12.17	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
PM _{10-253.9} µg/m ³	286.5	32.6	12.84	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9245G240300014 (SAP-G2W3)			
Parameters	Sensor Average	Error	Result
Temperature ± 1°C	TS Average=30.6°C		
	31.0°C	0.4°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=75.9% RH		
	73.1% RH	-2.8% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=1010.7 hPa		
	1010.5 hPa	-0.2 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008).




3.4. Validation Result Summary

No. 9225A240300012 (SAP-G1W0)				
NO	NO₂			
☒ PASS	☒ PASS			
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9245G240300014 (SAP-G2W3)				
NO	NO₂	CO	CO₂	
☒ PASS	☒ PASS	☒ PASS	☒ PASS	
PM₁	PM_{2.5}	PM₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

AMS Testing and Commissioning Record

SAPIENS

Validation Results Details of Plenum 3

1. AMS before ESP

1.1. Gas validation Data

No.9225A240300014 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	414.1	14.1	3.53	☒ PASS ☐ FAIL				
NO-800 ppb	784.1	-15.9	-1.99	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	101.1	1.1	1.10	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	208.3	8.3	4.15	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9255C240300013 (SAP-G3W5)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	408.8	8.8	2.20	☒ PASS ☐ FAIL				
NO-800 ppb	786.1	-13.9	-1.74	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	102.1	2.1	2.10	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	208.3	8.3	4.15	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	0.99	-0.01	-1.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.44	-0.06	-2.40	☒ PASS ☐ FAIL				
CO-5 ppm	5.03	0.03	0.60	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	1028.75	28.75	2.88	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2482.73	-17.27	-0.69	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

CO ₂ -5000 ppm	5023.5	23.5	0.47	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: O ₃ : 0 ppb, 100 ppb, 100 ppb and 200 ppb				QC procedure: O ₃ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
O ₃ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*O ₃ -100 ppb	97.3	-2.7	-2.70	☒ PASS ☐ FAIL				
O ₃ -200 ppb	192.1	-7.9	-3.95	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

1.2. PM validation Data

No.9225A240300014 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -30.3µg/m ³	27.0	-3.3	-10.89	☒ PASS ☐ FAIL				
PM ₁ -97.2µg/m ³	92.9	-4.3	-4.42	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -46.3µg/m ³	48.6	2.3	4.97	☒ PASS ☐ FAIL				
PM _{2.5} - 193.8µg/m ³	213.6	19.8	10.22	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -103.0µg/m ³	110.9	7.9	7.67	☒ PASS ☐ FAIL				
PM ₁₀ -366.6µg/m ³	412.7	46.1	12.58	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

No.9255C240300013 (SAP-G3W5)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -35.7µg/m ³	39.6	3.9	10.92	☒ PASS ☐ FAIL				
PM ₁ -100.2µg/m ³	103.6	3.4	3.39	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

*PM _{2.5} -54.8µg/m ³	61.8	7.0	12.77	☒ PASS ☐ FAIL				☐ FAIL
PM _{2.5} -200.3µg/m ³	211.3	11.0	5.49	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -113.6µg/m ³	122.2	8.6	7.57	☒ PASS ☐ FAIL				
PM ₁₀ -377.7µg/m ³	417	39.3	10.41	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002). 2. Normally step 2 (*) is not required for QA checking.

1.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9255C240300013 (SAP-G3W5)			
Parameters	Sensor Average	Error	Result
Temperature ± 1°C	TS Average=28.4°C		☒ PASS ☐ FAIL
	28.1°C	-0.3°C	
Humidity ± 3% RH	TS Average=77.5% RH		☒ PASS ☐ FAIL
	76.8% RH	-0.7% RH	
Pressure ±1 hPa	TS Average=1007.1 hPa		☒ PASS ☐ FAIL
	1007.6 hPa	0.5 hPa	

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240100002).

1.4. Validation Result Summary

No. 9225A240300014 (SAP-G1W0)				
NO	NO ₂			
☒ PASS	☒ PASS			
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		

No. 9255C240300013 (SAP-G3W5)				
NO	NO ₂	CO	CO ₂	O ₃
☒ PASS	☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀		
☒ PASS	☒ PASS	☒ PASS		
Temperature	Humidity	Pressure		
☒ PASS	☒ PASS	☒ PASS		

1.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:	王新	Approved by:	蒋康康	Endorsed by:	王老菊
--------------	----	--------------	-----	--------------	-----

AMS Testing and Commissioning Record

SAPIENS

3. AMS after DE-NO2 filter

3.1. Gas validation Data

No.9225A240300015 (SAP-G1W0)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	399.6	-0.4	-0.10	☒ PASS ☐ FAIL				
NO-800 ppb	806.1	6.1	0.76	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	101.9	1.9	1.90	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	205.7	5.7	2.85	☒ PASS ☐ FAIL				

Note: Normally step 2 (*) is not required for QA checking.

No.9245G240300013 (SAP-G2W3)								
Validation cycle	QA assessment: NO: 0 ppb, 400 ppb and 800 ppb				QC procedure: NO: 400 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO-0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO-400 ppb	408.4	8.4	2.10	☒ PASS ☐ FAIL				
NO-800 ppb	791.7	-8.3	-1.04	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: NO ₂ : 0 ppb, 100 ppb and 200 ppb				QC procedure: NO ₂ : 100 ppb			
Passing criteria	± [5] % or ± [5] ppb				± [5] % or ± [5] ppb			
Steps	Reading [ppb]	Error [ppb]	Error [%]	Result	Reading [ppb]	Error [ppb]	Error [%]	Result
NO ₂ -0 ppb	1.0	1.0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*NO ₂ -100 ppb	102.9	2.9	2.90	☒ PASS ☐ FAIL				
NO ₂ -200 ppb	200.5	0.5	0.25	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: CO: 1 ppm, 2.5 ppm and 5 ppm				QC procedure: CO: 2.5 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO-1 ppm	1.03	0.03	3.00	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO-2.5 ppm	2.50	0.00	0.00	☒ PASS ☐ FAIL				
CO-5 ppm	5.00	0.00	0.00	☒ PASS ☐ FAIL				
Validation cycle	QA assessment:CO ₂ : 1000 ppm, 2500 ppm and 5000 ppm				QC procedure: CO ₂ : 2500 ppm			
Passing criteria	± [5] %				± [5] %			
Steps	Reading [ppm]	Error [ppm]	Error [%]	Result	Reading [ppm]	Error [ppm]	Error [%]	Result
CO ₂ -1000 ppm	979	-21	-2.10	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*CO ₂ -2500 ppm	2477.94	-22.06	-0.88	☒ PASS ☐ FAIL				
CO ₂ -5000 ppm	5001.9	1.9	0.04	☒ PASS ☐ FAIL				

AMS Testing and Commissioning Record

SAPIENS

Note: Normally step 2 (*) is not required for QA checking.

3.2. PM validation Data

No.9225A240300015 (SAP-G1W0)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -50.2µg/m ³	49.6	-0.6	-1.20	☒ PASS ☐ FAIL				
PM ₁ -79.8µg/m ³	83.5	3.7	4.64	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0.8	0.8	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -87.9µg/m ³	92.6	4.7	5.35	☒ PASS ☐ FAIL				
PM _{2.5} - 138.8µg/m ³	156.3	17.5	12.61	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0.9	0.9	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁₀ -190.4µg/m ³	194.4	4	2.10	☒ PASS ☐ FAIL				
PM ₁₀ -242.3µg/m ³	274.7	32.4	13.37	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

No.9245G240300013 (SAP-G2W3)								
Validation cycle	QA assessment: PM ₁				QC procedure: PM ₁ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM ₁ -48.2µg/m ³	45.9	-2.3	-4.77	☒ PASS ☐ FAIL				
PM ₁ -85.6µg/m ³	93.7	8.1	9.46	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM _{2.5}				QC procedure: PM _{2.5} : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM _{2.5} -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS ☐ FAIL
*PM _{2.5} -80.9µg/m ³	76.9	-4	-4.94	☒ PASS ☐ FAIL				
PM _{2.5} -148.3µg/m ³	131.4	-16.9	-11.40	☒ PASS ☐ FAIL				
Validation cycle	QA assessment: PM ₁₀				QC procedure: PM ₁₀ : /			
Passing criteria	± [15] % or ± [5] µg/m ³				± [15] % or ± [5] µg/m ³			
TS Average [µg/m ³]	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result	Reading [µg/m ³]	Error [µg/m ³]	Error [%]	Result
PM ₁₀ -0 µg/m ³	0	0	/	☒ PASS ☐ FAIL	/	/	/	☐ PASS

AMS Testing and Commissioning Record

SAPIENS

*PM ₁₀ -159.2µg/m ³	137.7	-21.5	-13.51	☒ PASS ☐ FAIL				☐ FAIL
PM ₁₀ -255.8µg/m ³	259.4	3.6	1.41	☒ PASS ☐ FAIL				

Note: 1. For PM validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008). 2. Normally step 2 (*) is not required for QA checking.

3.3. Weather Station Validation Data

The SBS method for weather station validation requires the setup of calibrated TS side by side with MAS-AF300, and operation of the MAS and reference analysers as data source input for validation in this project.

No.9245G240300013 (SAP-G2W3)			
Parameters	Sensor Average	Error	Result
Temperature ± 1°C	TS Average=28.1°C		
	28.6°C	0.5°C	☒ PASS ☐ FAIL
Humidity ± 3% RH	TS Average=77.9% RH		
	78.2% RH	0.3% RH	☒ PASS ☐ FAIL
Pressure ±1 hPa	TS Average=1007.3 hPa		
	1007.7 hPa	0.4 hPa	☒ PASS ☐ FAIL

Note: For weather station validation, the reading of transfer standard (TS) will be used as reference. TS Average sourced from MAS-AF300 (No.9255C240300008).



3.4. Validation Result Summary

No. 9225A240300015 (SAP-G1W0)			
NO	NO ₂		
☒ PASS	☒ PASS		
PM ₁	PM _{2.5}	PM ₁₀	
☒ PASS	☒ PASS	☒ PASS	

No. 9245G240300013 (SAP-G2W3)			
NO	NO ₂	CO	CO ₂
☒ PASS	☒ PASS	☒ PASS	☒ PASS
PM ₁	PM _{2.5}	PM ₁₀	
☒ PASS	☒ PASS	☒ PASS	
Temperature	Humidity	Pressure	
☒ PASS	☒ PASS	☒ PASS	


3.5. Conclusion

The report approves that each calibrated item of the product meets its technical specifications.

Prepared by:		Approved by:		Endorsed by:	
--------------	---	--------------	---	--------------	---

Appendix I – Location Plan and APS Configuration

Figure 1 - Overall Location Plan for each Ventilation Building for Central Kowloon Route (CKR Project)






Figure 2 - Diagram for each APS/TVF Module on each Ventilation Building for Central Kowloon Route




Figure 3 - Diagram for AMS on each APS/TVF Module