



Appendix A

Construction Programme

#	Activity Name	Orig Dur	Start	Finish	2019												2020					2021					2022					2023					2024																																																																																																																																																																																																																
					J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M																																																																																																																																																
					J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	HY/2018/08 Central Kowloon Route	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																																																																																	
2	Executive Summary	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																																																																																	
3	General	9	03-Jul-19	12-Jul-19																																																																																																																																																																																																																																																	
4	Contract Date	0	03-Jul-19																																																																																																																																																																																																																																																		
5	Starting Date	0	12-Jul-19																																																																																																																																																																																																																																																		
6	Yau Ma Tei Shaft - Access & Tunnelling	749	18-Apr-20	28-Oct-22																																																																																																																																																																																																																																																	
7	Ho Man Tin Shaft - Access & Tunnelling	1046	28-Oct-19	12-May-23																																																																																																																																																																																																																																																	
8	Ma Tau Kok Access - Access & Tunnelling	693	31-Jan-21	08-Jun-23																																																																																																																																																																																																																																																	
9	Ho Man Tin Vent Shaft - Civil works	1044	30-Oct-19	12-May-23																																																																																																																																																																																																																																																	
10	Yau Ma Tei Shaft - Civil works	258	16-Apr-23	26-Feb-24																																																																																																																																																																																																																																																	
11	Ma Tau Kok Shaft - Civil works	236	13-May-23	26-Feb-24																																																																																																																																																																																																																																																	

 Summary
 Milestone

HY/2018/08 Central Kowloon Route Central Tunnel

 Executive Summary



Date	Revision	Checked	Approved
16-Jul-19	00V0	CLa	WYu
20-Aug-19	00V1	CLa	WYu



Major Construction Activities (Aug 2023)

Item	Major Construction Activates	Location
1	Underbreak scaling and smoothing works	HMT
2	Invert, lining and OHVD construction	
3	Internal structure for ventilation adit and cavern	
4	Finshing for shaft slipform	
5	ELS excavation	
6	Site and shaft installation	
7	Drill and blast excavation	YMT
8	Drill and break excavation	
9	Underbreak scaling and smoothing works	
10	Invert, lining and OHVD construction	
11	Mucking out from tunnel	
12	Site and shaft installation	
13	Drill and break excavation	MTK
14	TBM pilot tunnel enlargement	
15	Underbreak scaling and smoothing works	
16	Invert, lining and OHVD construction	
17	Mucking out from tunnel and horizontal access	
18	Site and shaft installation	
19	Spoil handing and disposal	KTBF
20	Concreting and importing fill material by drop pipe	SLS
21	Construction of drop pipe	MHC

Major Construction Activities (Sep 2023)

Item	Major Construction Activates	Location
1	Underbreak scaling and smoothing works	HMT
2	Invert, lining and OHVD construction	
3	Struct installation and D-wall coring	
4	ELS excavation	
5	Site and shaft installation	
6	Drill and blast excavation	YMT
7	Drill and break excavation	
8	Underbreak scaling and smoothing works	
9	Invert, lining and OHVD construction	
10	Mucking out from tunnel	
11	Site and shaft installation	
12	Drill and break excavation	MTK
13	TBM pilot tunnel enlargement	
14	Underbreak scaling and smoothing works	
15	Invert, lining and OHVD construction	
16	Mucking out from tunnel and horizontal access	
17	Site and shaft installation	
18	Spoil handing and disposal	KTBF
19	Concreting and importing fill material by drop pipe	SLS
20	Concreting	MHC