

Appendix A

Construction Programme

Activity ID	Activity Name	Dur	Start	Finish	2019				2020				2021				2022				2023				2024				2025				2026				027
					2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
CKRCT 24V1 DD 05May24		2272	23-Mar-19 A	16-Mar-26																																	CKRCT 24V1 DD
Contract Milestones		2183	03-Jul-19 A	16-Mar-26	▼																																Contract Milestones
Submission		1177	06-May-19 A	19-Dec-22 A	▼																																Submission
Design & Engineering		1310	03-Jul-19 A	21-Jul-23 A	▼																																Design & Engineering
Procurement		1296	03-Jul-19 A	06-Jul-23 A	▼																																Procurement
Pre-Construction		1134	23-Mar-19 A	19-Sep-22 A	▼																																Pre-Construction
Construction		1614	20-Sep-19 A	16-Sep-24	▼																																Construction
Section 1 & 7 - Mainline Tunnels YMT to HMT		1353	09-Jul-20 A	16-Sep-24	▼																																Section 1 & 7 - Mainline Tunnels YMT to HMT
Section 2 - Mainline Tunnels MTK to HMT		1370	04-May-20 A	31-Jul-24	▼																																Section 2 - Mainline Tunnels MTK to HMT
Section 3A		0	06-May-24	06-May-24	▼																																Section 3A
Section 3 - Yau Ma Tei Access Shaft		247	12-Dec-23 A	16-Sep-24	▼																																Section 3 - Yau Ma Tei Access Shaft
Section 4A		232	15-Apr-23 A	23-Dec-23 A	▼																																Section 4A
Section 4 - Ma Tau Kok Access Shaft		686	08-Jun-22 A	31-Jul-24	▼																																Section 4 - Ma Tau Kok Access Shaft
Section 5 - Adit Cavern		1067	09-Aug-20 A	30-Nov-23 A	▼																																Section 5 - Adit Cavern
Section 6 - Ho Man Tin Access Shaft		1316	02-Dec-19 A	29-Dec-23 A	▼																																Section 6 - Ho Man Tin Access Shaft
Section 6 - Ho Man Tin Surface Works		18	09-Dec-23 A	30-Dec-23 A	▼																																Section 6 - Ho Man Tin Surface Works
Section 7 YMT WB Ch1500 - with 2 face Excavation		109	24-Aug-23 A	19-Dec-23 A	▼																																Section 7 YMT WB Ch1500 - with 2 face Excavation
Section 8 (Slope Maintenance)		1614	20-Sep-19 A	16-Sep-24	▼																																Section 8 (Slope Maintenance)
Section 9		1614	20-Sep-19 A	16-Sep-24	▼																																Section 9
Outstanding Works		703	25-Jan-24 A	16-Mar-26	▼																																Outstanding Work
Executive Summary		1881	03-Jul-19 A	22-Apr-25	▼																																Executive Summary



Major Construction Activities (Aug 2024)

Item	Major Construction Activates	Location
1	Plant and material lifting	YMT
2	Mucking out from tunnel	
3	Road slab and invert slab construction	
4	Cut and cover construction	
5	Noise enclosure and gantry crane dismantlement	
6	Plant and material lifting	MTK
7	Mucking out from tunnel	
8	OHVD slab corbel waterproofing work	
9	Cut and cover construction	
10	Material Storage	KTBF
11	Site reinstatement work	MHC
12	Site reinstatement work	SLS

Major Construction Activities (Sep 2024)

Item	Major Construction Activates	Location
1	Mucking out from tunnel	YMT
2	Road slab and invert slab construction	
3	Noise enclosure dismantlement	
4	CLP Room removal	
5	Plant and material lifting	MTK
6	Mucking out from tunnel	
7	OHVD slab corbel waterproofing work	
8	Cut and cover construction	
9	Material Storage	KTBF
10	Site reinstatement work	MHC
11	Site reinstatement work	SLS