

# Appendix A

---

## Construction Programme

Activity ID	Activity Name	Dur	Start	Finish	2019				2020				2021				2022				2023				2024				2025				2026				027
					2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
<b>CKRCT 24V1 DD 05May24</b>		2272	23-Mar-19 A	16-Mar-26																																	CKRCT 24V1 DD
<b>Contract Milestones</b>		2183	03-Jul-19 A	16-Mar-26	▼																																Contract Milestones
<b>Submission</b>		1177	06-May-19 A	19-Dec-22 A	▼																																Submission
<b>Design &amp; Engineering</b>		1310	03-Jul-19 A	21-Jul-23 A	▼																																Design & Engineering
<b>Procurement</b>		1296	03-Jul-19 A	06-Jul-23 A	▼																																Procurement
<b>Pre-Construction</b>		1134	23-Mar-19 A	19-Sep-22 A	▼																																Pre-Construction
<b>Construction</b>		1614	20-Sep-19 A	16-Sep-24	▼																																Construction
<b>Section 1 &amp; 7 - Mainline Tunnels YMT to HMT</b>		1353	09-Jul-20 A	16-Sep-24	▼																																Section 1 & 7 - Mainline Tunnels YMT to HMT
<b>Section 2 - Mainline Tunnels MTK to HMT</b>		1370	04-May-20 A	31-Jul-24	▼																																Section 2 - Mainline Tunnels MTK to HMT
<b>Section 3A</b>		0	06-May-24	06-May-24	▼																																Section 3A
<b>Section 3 - Yau Ma Tei Access Shaft</b>		247	12-Dec-23 A	16-Sep-24	▼																																Section 3 - Yau Ma Tei Access Shaft
<b>Section 4A</b>		232	15-Apr-23 A	23-Dec-23 A	▼																																Section 4A
<b>Section 4 - Ma Tau Kok Access Shaft</b>		686	08-Jun-22 A	31-Jul-24	▼																																Section 4 - Ma Tau Kok Access Shaft
<b>Section 5 - Adit Cavern</b>		1067	09-Aug-20 A	30-Nov-23 A	▼																																Section 5 - Adit Cavern
<b>Section 6 - Ho Man Tin Access Shaft</b>		1316	02-Dec-19 A	29-Dec-23 A	▼																																Section 6 - Ho Man Tin Access Shaft
<b>Section 6 - Ho Man Tin Surface Works</b>		18	09-Dec-23 A	30-Dec-23 A	▼																																Section 6 - Ho Man Tin Surface Works
<b>Section 7 YMT WB Ch1500 - with 2 face Excavation</b>		109	24-Aug-23 A	19-Dec-23 A	▼																																Section 7 YMT WB Ch1500 - with 2 face Excavation
<b>Section 8 (Slope Maintenance)</b>		1614	20-Sep-19 A	16-Sep-24	▼																																Section 8 (Slope Maintenance)
<b>Section 9</b>		1614	20-Sep-19 A	16-Sep-24	▼																																Section 9
<b>Outstanding Works</b>		703	25-Jan-24 A	16-Mar-26	▼																																Outstanding Work
<b>Executive Summary</b>		1881	03-Jul-19 A	22-Apr-25	▼																																Executive Summary



**Major Construction Activities (Dec 2024)**

Item	Major Construction Activates	Location
1	Site reinstatement work	YMT
2	Plant and material lifting	MTK
3	Cut and cover construction	
4	Slope work mainenance	Portion 17

**Major Construction Activities (Jan 2025)**

Item	Major Construction Activates	Location
1	Site reinstatement work	YMT
2	Plant and material lifting	MTK
3	Cut and cover construction	
4	Dismantling work of noise enclosure	
5	Slope work mainenance	HMT