

ID	Activity	Duration	Start	Finish	TF	2018												2019				2020				2021				2022				2023				2024				2025											
						Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4		
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
Kai Tak West Works Programme - Recovery Programme - with CNP - 25/12/24 - Target Final		3092	29-Dec-17 A	16-Jun-26	0																																																
CONTRACT DATES		3092	29-Dec-17 A	16-Jun-26	-151																																																
Commencement of the Works		7	29-Dec-17 A	05-Jan-18 A																																																	
Key Dates		2913	06-Jun-18 A	28-May-26	-312																																																
Critical Dates (For Indication Only)		1689	08-Dec-18 A	27-Jun-23 A																																																	
Site Possession		1693	05-Jan-18 A	30-May-22 A																																																	
Site Handover		2814	29-Sep-18 A	16-Jun-26	-151																																																
All Landside and Marine Side Geotechnical Investigation (KD4A)		153	05-Jan-18 A	06-Jun-18 A																																																	
Marine		122	05-Jan-18 A	06-Jun-18 A																																																	
Mau Tau Kok Side		153	05-Jan-18 A	06-Jun-18 A																																																	
Kai Tak Side		112	05-Jan-18 A	25-May-18 A																																																	
Demolition of Landside Structures of KCFP and Carpark Reprovisioning (KD01)		268	05-Jan-18 A	29-Sep-18 A																																																	
TTM Stage 1		43	29-Mar-18 A	10-May-18 A																																																	
Works After Portion 1B Possession		154	02-Apr-18 A	03-Sep-18 A																																																	
Preparation Works Prior to Portion 1B Possession		118	05-Jan-18 A	01-Jun-18 A																																																	
Watermain Diversion		24	05-Jul-18 A	01-Aug-18 A																																																	
TTM Stage 2		37	11-May-18 A	16-Jun-18 A																																																	
TTM Stage 3		32	17-Jun-18 A	20-Jul-18 A																																																	
TTM Stage 4		71	21-Jul-18 A	29-Sep-18 A																																																	
Trees Felling and Protection in Portion 1B (San Ma Tau St) (KD12)		133	05-Jan-18 A	17-May-18 A																																																	
12-1010	Prepare & Submit Trees Proposal	36	05-Jan-18 A	15-Feb-18 A																																																	
12-1011	Approval for Trees Proposal	23	16-Feb-18 A	17-Mar-18 A																																																	
12-1012	Preparation Works	31	18-Mar-18 A	27-Apr-18 A																																																	
12-1020	Tree Felling, T483-T485, T532-T533 (5 no)	16	28-Apr-18 A	17-May-18 A																																																	
12-1030	Tree Protection, T486	10	06-May-18 A	17-May-18 A																																																	
12-1040	KD 12	0		17-May-18 A																																																	
Vertical Wall in Portion 3B CH 4759-CH 5085 (KD7A)		338	05-Jan-18 A	08-Dec-18 A																																																	
7A-1010	Submission	61	05-Jan-18 A	20-Mar-18 A																																																	
7A-1013	Approval	18	21-Mar-18 A	14-Apr-18 A																																																	
7A-1016	Preparation Works	6	16-Apr-18 A	21-Apr-18 A																																																	
7A-1020	Pipe Piles along North Wall (372 no, 2P/D), 4WF	186	23-Apr-18 A	03-Dec-18 A																																																	
7A-1030	Type IV Sheetpile (52mx32.5m, 25m2/D), 1WF	39	03-Apr-18 A	20-May-18 A																																																	
7A-1040	Demobilisation	17	20-Nov-18 A	08-Dec-18 A																																																	
7A-1070	KD 7A	0		08-Dec-18 A																																																	
Dumping Permit, Barging Point, Structural Assessment of Marine Side KCFP (KD4B)		319	05-Jan-18 A	19-Nov-18 A																																																	
Operational Proposal for Ferry Services		180	16-Apr-18 A	19-Nov-18 A																																																	
Dumping Permit		259	05-Jan-18 A	19-Nov-18 A																																																	
Structural Assessment of KCFP		259	05-Jan-18 A	19-Nov-18 A																																																	
Barging Point		319	05-Jan-18 A	19-Nov-18 A																																																	
Ventilation Adit at Eastern Interface CH 5015-5082 (KD4C)		566	05-Jan-18 A	24-Jul-19 A																																																	
Piling		243	05-Jan-18 A	31-Oct-18 A																																																	
ELS		164	01-Jul-18 A	11-Dec-18 A																																																	
Adit Structure (6 Bays) - 1 Work Front		167	12-Dec-18 A	10-Jul-19 A																																																	
Backfilling		14	11-Jul-19 A	24-Jul-19 A																																																	
Depressed Rd, Underpass, KT C&C at Kai Tak Side (KD7B)		1462	05-Jan-18 A	15-Nov-21 A																																																	
Piling		645	05-Jan-18 A	11-Oct-19 A																																																	
ELS		618	01-Nov-18 A	11-Jul-20 A																																																	
Underpass Structure CH 4890-5085 (19 Bays)		794	10-Oct-19 A	29-Oct-21 A																																																	
Depressed Road Structure CH 4759-CH 4890 (10 Bays)		545	28-Apr-20 A	15-Nov-21 A																																																	
Kai Tak Cut & Cover Tunnel - 60m (KD7B)		1294	01-Jun-18 A	15-Sep-21 A																																																	
Outstanding Work for KD7B		33	16-Sep-21 A	11-Oct-21 A																																																	

Summary

CONTRACT NO. HY2014/07
 CENTRAL KOWLOON ROUTE - KAI TAK WEST
 EXECUTIVE SUMMARY PROGRAMME - DEC 2024

ID	Activity	Duration	Start	Finish	TF	2018																				2019				2020				2021				2022				2023				2024				2025			
						2018				2019				2020				2021				2022				2023				2024				2025																			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4												
Cofferdam 2.1 - Access Shaft (KD03)						951																				29-Mar-18 A				15-Oct-20 A																							
	Piling	315	29-Mar-18 A	24-Apr-19 A																																																	
	ELS	727	27-Sep-18 A	22-Sep-20 A																																																	
	Access Shaft (33m)	334	06-Dec-19 A	15-Oct-20 A																																																	
Landing Steps and Covered Walkway at Ma Tau Kok Side (KD02 & KD10)						1332																				03-Apr-18 A				19-Nov-21 A																							
	Landing Steps and Covered Walkway	784	03-Apr-18 A	20-Nov-20 A																																																	
	Establishment Works	370	20-Nov-20 A	19-Nov-21 A																																																	
Cofferdam 1.2 - Marine Tunnel Stage 1 (159m) + Kai Tak C&C Tunnel (60m)						1311																				05-Feb-18 A				24-Jul-21 A																							
	Stage 1 Marine Tunnel (159m) - KD05	1311	05-Feb-18 A	24-Jul-21 A																																																	
Outstanding Works for KD05						120																				18-Apr-21 A				19-Feb-22 A																							
	05-2645 Remove S1, S2 and ELS	99	18-Apr-21 A	08-Sep-21 A																																																	
	05-2655 Remove temporary reclamation and seawall reconstruction	99	05-Sep-21 A	19-Feb-22 A																																																	
	05-2657 Reinstatement of the remaining seabed within Portion 2A1	4	18-Apr-21 A	19-Feb-22 A																																																	
	05-2660 Completion of Outstanding Works for KD 05	0		19-Feb-22 A																																																	
Cofferdam 2.2 - Ma Tau Kok C&C Tunnel (95m) (KD6A)						1832																				27-Dec-19 A				31-Dec-24				532																			
	Preparation Works	30	14-Nov-21 A	15-Jan-22 A																																																	
	Piling	905	27-Dec-19 A	21-Jul-22 A																																																	
	ELS	1209	24-Oct-20 A	13-Jan-24 A																																																	
	Tunnel Structure - Bays MTK-C-B1 to B2 - 1st Work Front	139	01-Aug-23 A	21-Mar-24 A																																																	
	Tunnel Structure - Bays MTK-C-B5 to B3 - 2nd Work Front	252	13-Jul-23 A	03-May-24 A																																																	
	Tunnel Structure - Bays MTK-C-B8 to B6 - 3rd Work Front	145	14-Oct-23 A	24-Apr-24 A																																																	
	Roadwork Inside Tunnel CH 4233-5122	942	01-Aug-21 A	16-May-24 A																																																	
	Remaining Works for KD6A	860	25-Jul-22 A	31-Dec-24	532																																																
Cofferdam 2.3 - Marine Tunnel Stage 2 (212m) (KD06)						2623																				05-Feb-18 A				31-Mar-25				0																			
	Preparation Works (not under KD06)	1703	05-Feb-18 A	30-Dec-22 A																																																	
	Section 5,6 - Non-Modular Strut	937	18-Apr-21 A	11-Jun-24 A																																																	
	Section 7,8,9 - Modular Strut	1067	18-Apr-21 A	17-Jun-24 A																																																	
	Section 10 - Modular Strut (Navigation)	943	09-Nov-21 A	17-Jun-24 A																																																	
	Outstanding Works for KD06	214	13-Jun-24 A	31-Mar-25	0																																																
	Bioremediation Treatment at To Kwa Wan Typhoon Shelter	232	26-Jun-24 A	09-Dec-24 A																																																	
U Trough Structures and At-Grade Road Area (KD07)						2404																				01-Sep-18 A				31-Mar-25				-94																			
	Piling	115	01-Sep-18 A	24-Dec-18 A																																																	
	ELS	39	26-Nov-18 A	12-Jan-19 A																																																	
	U Trough Structure (7 Bays) - 1 Work Front - Stage 1	242	07-Jan-19 A	31-Oct-19 A																																																	
	Remaining Works after Completion of Works by D3	280	30-May-22 A	05-May-23 A																																																	
	Outstanding Works for KD07	566	06-May-23 A	31-Mar-25	-76																																																
Kowloon City Ferry Pier Public Transport Interchange Reinstatement (KD09)						399																				25-Mar-24 A				28-May-25				384																			
	Backfilling for Ma Tau Kok C&C Tunnel	399	25-Mar-24 A	28-May-25	384																																																
Preservation and Protection of Trees (KD13)						2701																				05-Jan-18 A				28-May-25				-313																			
	13-1010 Trees Survey	49	05-Jan-18 A	06-Mar-18 A																																																	
	13-1011 Prepare & Submit Proposal	19	07-Mar-18 A	28-Mar-18 A																																																	
	13-1012 Approval of Proposal	22	29-Mar-18 A	27-Apr-18 A																																																	
	13-1020 Implement measures for Trees Protection	1834	28-Apr-18 A	28-May-25	-253																																																
	13-1021 Implement measures for Trees Preservation	1834	28-Apr-18 A	28-May-25	-253																																																
	13-1030 KD 13	0		28-May-25	-313																																																
All Remaining Works and Roadwork for Opening to the Public (KD08)						1498																				16-Sep-21 A				31-Dec-25				167																			
	Promenade Construction	831	15-Sep-23 A	31-Dec-25	-164																																																
	Backfilling for Depressed Road and Underpass	941	15-Oct-21 A	31-Dec-24	12																																																
	Backfill for Kai Tak C&C Tunnel	637	04-Oct-21 A	23-Jun-23 A																																																	
	Backfilling for At-grade Road	72	17-Jan-23 A	30-Apr-24 A																																																	
	Other Works	1058	16-Sep-21 A	16-Jun-25	365																																																

Summary

CONTRACT NO. HY2014/07
CENTRAL KOWLOON ROUTE - KAI TAK WEST
EXECUTIVE SUMMARY PROGRAMME - DEC 2024

