

Appendix A

Construction Programme

Activity ID	Activity Name	Dur	Start	Finish	2019 2020 2021 2022 2023 2024 2025 2026 2027																											
					2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
CKRCT 24V1 DD 05May24		2272	23-Mar-19 A	16-Mar-26	CKRCT 24V1 DD																											
Contract Milestones		2183	03-Jul-19 A	16-Mar-26	Contract Milestones																											
Submission		1177	06-May-19 A	19-Dec-22 A	Submission																											
Design & Engineering		1310	03-Jul-19 A	21-Jul-23 A	Design & Engineering																											
Procurement		1296	03-Jul-19 A	06-Jul-23 A	Procurement																											
Pre-Construction		1134	23-Mar-19 A	19-Sep-22 A	Pre-Construction																											
Construction		1614	20-Sep-19 A	16-Sep-24	Construction																											
Section 1 & 7 - Mainline Tunnels YMT to HMT		1353	09-Jul-20 A	16-Sep-24	Section 1 & 7 - Mainline Tunnels YMT to HMT																											
Section 2 - Mainline Tunnels MTK to HMT		1370	04-May-20 A	31-Jul-24	Section 2 - Mainline Tunnels MTK to HMT																											
Section 3A		0	06-May-24	06-May-24	Section 3A																											
Section 3 - Yau Ma Tei Access Shaft		247	12-Dec-23 A	16-Sep-24	Section 3 - Yau Ma Tei Access Shaft																											
Section 4A		232	15-Apr-23 A	23-Dec-23 A	Section 4A																											
Section 4 - Ma Tau Kok Access Shaft		686	08-Jun-22 A	31-Jul-24	Section 4 - Ma Tau Kok Access Shaft																											
Section 5 - Adit Cavern		1067	09-Aug-20 A	30-Nov-23 A	Section 5 - Adit Cavern																											
Section 6 - Ho Man Tin Access Shaft		1316	02-Dec-19 A	29-Dec-23 A	Section 6 - Ho Man Tin Access Shaft																											
Section 6 - Ho Man Tin Surface Works		18	09-Dec-23 A	30-Dec-23 A	Section 6 - Ho Man Tin Surface Works																											
Section 7 YMT WB Ch1500 - with 2 face Excavation		109	24-Aug-23 A	19-Dec-23 A	Section 7 YMT WB Ch1500 - with 2 face Excavation																											
Section 8 (Slope Maintenance)		1614	20-Sep-19 A	16-Sep-24	Section 8 (Slope Maintenance)																											
Section 9		1614	20-Sep-19 A	16-Sep-24	Section 9																											
Outstanding Works		703	25-Jan-24 A	16-Mar-26	Outstanding Work																											
Executive Summary		1881	03-Jul-19 A	22-Apr-25	Executive Summary																											



Major Construction Activities (Jan 2025)

Item	Major Construction Activates	Location
1	Site reinstatement work	YMT
2	Plant and material lifting	MTK
3	Cut and cover construction	
4	Dismantling work of noise enclosure	
5	Slope work mainenance	HMT

Major Construction Activities (Feb 2025)

Item	Major Construction Activates	Location
1	Site reinstatement work	YMT
2	Plant and material lifting	MTK
3	Cut and cover construction	
4	Dismantling work of noise enclosure	
5	Slope work mainenance	HMT