


Appendix A

Construction Programme

#	Activity Name	Orig Dur	Start	Finish	2019												2020					2021					2022					2023					2024																																																																																																																																																																
					J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M																																																																																																																																				
					J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	HY/2018/08 Central Kowloon Route	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																																	
2	Executive Summary	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																																	
3	General	9	03-Jul-19	12-Jul-19																																																																																																																																																																																																	
4	Contract Date	0	03-Jul-19																																																																																																																																																																																																		
5	Starting Date	0	12-Jul-19																																																																																																																																																																																																		
6	Yau Ma Tei Shaft - Access & Tunnelling	749	18-Apr-20	28-Oct-22																																																																																																																																																																																																	
7	Ho Man Tin Shaft - Access & Tunnelling	1046	28-Oct-19	12-May-23																																																																																																																																																																																																	
8	Ma Tau Kok Access - Access & Tunnelling	693	31-Jan-21	08-Jun-23																																																																																																																																																																																																	
9	Ho Man Tin Vent Shaft - Civil works	1044	30-Oct-19	12-May-23																																																																																																																																																																																																	
10	Yau Ma Tei Shaft - Civil works	258	16-Apr-23	26-Feb-24																																																																																																																																																																																																	
11	Ma Tau Kok Shaft - Civil works	236	13-May-23	26-Feb-24																																																																																																																																																																																																	

 Summary
 Milestone

HY/2018/08 Central Kowloon Route Central Tunnel

 Executive Summary



Date	Revision	Checked	Approved
16-Jul-19	00V0	CLa	WYu
20-Aug-19	00V1	CLa	WYu



Major Construction Activities (Jul 2022)

Item	Major Construction Activates	Location
1	Drill and blast excavation	HMT
2	Tunnel mixed ground/soft ground excavation	
3	Canopy and arch rib installation	
4	Tunnel smoothing works	
5	Mucking out from tunnel	
6	Modification of dewatering system	
7	Site and shaft installation	
8	Pipe piling works	
9	Concreting for invert	
10	Waterproofing and lining installation	
11	Drill and break excavation	YMT
12	Drill and blast excavation	
13	Canopy and arch rib installation	
14	Mucking out from tunnel	
15	Arch-rib installation	
16	Site and shaft installation	
17	Drill and blast excavation	MTK
18	Mucking out from tunnel	
19	Site and shaft installation	
21	Spoil handing and disposal	KTBF
22	Preparation for installation of drop pipe	Sheung Lok Street

Major Construction Activities (Aug 2022)

Item	Major Construction Activates	Location
1	Drill and blast excavation	HMT
2	Tunnel mixed ground/soft ground excavation	
3	Canopy and arch rib installation	
4	Tunnel smoothing works	
5	Mucking out from tunnel	
6	Modification of dewatering system	
7	Site and shaft installation	
8	Pipe piling works	
9	Concreting for invert	
10	Waterproofing and lining installation	
11	Erection of Tower Crane	
12	Drill and break excavation	YMT
13	Drill and blast excavation	
14	Canopy and arch rib installation	
15	Mucking out from tunnel	
16	Arch-rib installation	
17	Site and shaft installation	
18	Drill and blast excavation	MTK
19	Mucking out from tunnel	
20	Site and shaft installation	
21	Spoil handing and disposal	KTBF
22	Preparation for installation of drop pipe	Sheung Lok Street
23	Installation of drop pipe	