

Appendix A

Construction Programme

Activity ID	Activity Name	Dur	Start	Finish																																
					2019			2020				2021				2022				2023				2024				2025				2026				027
					2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1				
CKRCT 24V1 DD 05May24		2272	23-Mar-19 A	16-Mar-26	CKRCT 24V1 DD																															
Contract Milestones		2183	03-Jul-19 A	16-Mar-26	Contract Milestones																															
Submission		1177	06-May-19 A	19-Dec-22 A	Submission																															
Design & Engineering		1310	03-Jul-19 A	21-Jul-23 A	Design & Engineering																															
Procurement		1296	03-Jul-19 A	06-Jul-23 A	Procurement																															
Pre-Construction		1134	23-Mar-19 A	19-Sep-22 A	Pre-Construction																															
Construction		1614	20-Sep-19 A	16-Sep-24	Construction																															
Section 1 & 7 - Mainline Tunnels YMT to HMT		1353	09-Jul-20 A	16-Sep-24	Section 1 & 7 - Mainline Tunnels YMT to HMT																															
Section 2 - Mainline Tunnels MTK to HMT		1370	04-May-20 A	31-Jul-24	Section 2 -Mainline Tunnels MTK to:HMT																															
Section 3A		0	06-May-24	06-May-24	Section 3A																															
Section 3 - Yau Ma Tei Access Shaft		247	12-Dec-23 A	16-Sep-24	Section 3 - Yau Ma Tei Access Shaft																															
Section 4A		232	15-Apr-23 A	23-Dec-23 A	Section 4A																															
Section 4 - Ma Tau Kok Access Shaft		686	08-Jun-22 A	31-Jul-24	Section 4 -Ma Tau Kok Access Shaft																															
Section 5 - Adit Cavern		1067	09-Aug-20 A	30-Nov-23 A	Section 5 - Adit Cavern																															
Section 6 - Ho Man Tin Access Shaft		1316	02-Dec-19 A	29-Dec-23 A	Section 6 - Ho Man Tin Access Shaft																															
Section 6 - Ho Man Tin Surface Works		18	09-Dec-23 A	30-Dec-23 A	Section 6 - Ho Man Tin Surface Works																															
Section 7 YMT WB Ch1500 - with 2 face Excavation		109	24-Aug-23 A	19-Dec-23 A	Section 7 YMT WB Ch1500 - with:2 face Excavation																															
Section 8 (Slope Maintenance)		1614	20-Sep-19 A	16-Sep-24	Section 8 (Slope Maintenance)																															
Section 9		1614	20-Sep-19 A	16-Sep-24	Section 9																															
Outstanding Works		703	25-Jan-24 A	16-Mar-26	Outstanding Work																															
Executive Summary		1881	03-Jul-19 A	22-Apr-25	Executive Summary																															



Major Construction Activities (July 2025)

Item	Major Construction Activates	Location
1	Plant and material lifting	MTK
2	Cut and cover construction	

Major Construction Activities (Aug 2025)

Item	Major Construction Activates	Location
1	Plant and material lifting	MTK
2	Cut and cover construction	