

CONTRACT NO. HY2014/07
CENTRAL KOWLOON ROUTE - KAI TAK WEST
EXECUTIVE SUMMARY PROGRAMME - JUL 2025

ID	Activity		Duration	Start	Finish	TF																																
							2018				2019				2020				2021				2022				2023				2024				2025			
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
	Piling		315	29-Mar-18 A	24-Apr-19 A																																	
	ELS		727	27-Sep-18 A	22-Sep-20 A																																	
	Access Shaft (33m)		334	06-Dec-19 A	15-Oct-20 A																																	
	Landing Steps and Covered Walkway at Ma Tau Kok Side (KD02 & KD10)		1332	03-Apr-18 A	19-Nov-21 A																																	
	Landing Steps and Covered Walkway		784	03-Apr-18 A	20-Nov-20 A																																	
	Establishment Works		370	20-Nov-20 A	19-Nov-21 A																																	
	Cofferdam 1.2 - Marine Tunnel Stage 1 (159m) + Kai Tak C&C Tunnel (60m)		1311	05-Feb-18 A	24-Jul-21 A																																	
	Stage 1 Marine Tunnel (159m) - KD05		1311	05-Feb-18 A	24-Jul-21 A																																	
	Remaining Works for KD05		120	18-Apr-21 A	19-Feb-22 A																																	
	05-2645	Remove S1, S2 and ELS	99	18-Apr-21 A	08-Sep-21 A																																	
	05-2655	Remove temporary reclamation and seawall reconstruction	99	05-Sep-21 A	19-Feb-22 A																																	
	05-2657	Reinstatement of the remainings seabed within Portion 2A1	4	18-Apr-21 A	19-Feb-22 A																																	
	05-2660	Completion of Outstanding Works for KD 05	0		19-Feb-22 A																																	
	Cofferdam 2.2 - Ma Tau Kok C&C Tunnel (95m) (KD6A)		1856	27-Dec-19 A	24-Jan-25 A																																	
	Preparation Works		30	14-Nov-21 A	15-Jan-22 A																																	
	Piling		905	27-Dec-19 A	21-Jul-22 A																																	
	ELS		1209	24-Oct-20 A	13-Jan-24 A																																	
	Tunnel Structure - Bays MTK-C-B1 to B2 - 1st Work Front		139	01-Aug-23 A	21-Mar-24 A																																	
	Tunnel Structure - Bays MTK-C-B5 to B3 - 2rd Work Front		252	13-Jul-23 A	03-May-24 A																																	
	Tunnel Structure - Bays MTK-C-B8 to B6 - 3rd Work Front		145	14-Oct-23 A	24-Apr-24 A																																	
	Roadwork Inside Tunnel CH 4233-5122		942	01-Aug-21 A	16-May-24 A																																	
	Remaining Works for KD6A		884	25-Jul-22 A	24-Jan-25 A																																	
	Cofferdam 2.3 - Marine Tunnel Stage 2 (212m) (KD06)		2754	05-Feb-18 A	20-Aug-25	0																																
	Preparation Works (not under KD06)		1703	05-Feb-18 A	30-Dec-22 A																																	
	Section 5,6 - Non-Modular Strut		937	18-Apr-21 A	11-Jun-24 A																																	
	Section 7,8,9 - Modular Strut		1067	18-Apr-21 A	17-Jun-24 A																																	
	Section 10 - Modular Strut (Navigation)		943	09-Nov-21 A	17-Jun-24 A																																	
	Remaining Works for KD06		319	13-Jun-24 A	20-Aug-25	0																																
	Bioremediation Treatment at To Kwa Wan Typhoon Shelter		232	26-Jun-24 A	09-Dec-24 A																																	
	U Trough Structures and At-Grade Road Area (KD07)		2541	01-Sep-18 A	15-Aug-25	-44																																
	Piling		115	01-Sep-18 A	24-Dec-18 A																																	
	ELS		39	26-Nov-18 A	12-Jan-19 A																																	
U Trough Structure (7 Bays) - 1 Work Front - Stage 1		242	07-Jan-19 A	31-Oct-19 A																																		
Remaining Works after Completion of Works by D3		280	30-May-22 A	05-May-23 A																																		
Remaining Works for KD07		676	06-May-23 A	15-Aug-25	-38																																	
Kowloon City Ferry Pier Public Transport Interchange Reinstatement (KD09)		524	25-Mar-24 A	30-Sep-25	0																																	
Backfilling for Ma Tau Kok C&C Tunnel		463	25-Mar-24 A	05-Jul-25 A																																		
Key Date Achievement		0	05-Jul-25 A	05-Jul-25 A																																		
Remaining Works for KD09		83	09-Jun-25 A	30-Sep-25	0																																	
Preservation and Protection of Trees (KD13)		2758	05-Jan-18 A	05-Jul-25 A																																		
13-1010	Trees Survey	49	05-Jan-18 A	06-Mar-18 A																																		
13-1011	Prepare & Submit Proposal	19	07-Mar-18 A	28-Mar-18 A																																		
13-1012	Approval of Proposal	22	29-Mar-18 A	27-Apr-18 A																																		
13-1020	Implement measures for Trees Protection	1834	28-Apr-18 A	05-Jul-25 A																																		
13-1021	Implement measures for Trees Preservation	1834	28-Apr-18 A	05-Jul-25 A																																		
13-1030	KD 13	0		05-Jul-25 A																																		
All Remaining Works and Roadwork for Opening to the Public (KD08)		1545	16-Sep-21 A	16-Feb-26	-194																																	
Promenade Construction		855	15-Sep-23 A	31-Dec-25	-164																																	
Backfilling for Depressed Road and Underpass		941	15-Oct-21 A	09-Jan-25 A																																		
Backfill for Kai Tak C&C Tunnel		637	04-Oct-21 A	23-Jun-23 A																																		
Backfilling for At-grade Road		72	17-Jan-23 A	30-Apr-24 A																																		
Other Works		1058	10-Nov-21 A	31-Dec-24 A																																		

ID	Activity	Duration	Start	Finish	TF																								
						2018				2019				2020				2021				2022				2023			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
	Key Date Achievement	0	17-Jan-25 A	17-Jan-25 A																									
	Remaining Works for KD08	936	16-Sep-21 A	17-Sep-25	-42																								
	Reinstatement of Portion 1F	39	02-Jan-26	16-Feb-26	-175																								
	Establishment Works (KD11)	365	06-Jul-25 A	05-Jul-26	-350																								
	11-1010 Establishment Works (Except in Portion 1E) Period	365	06-Jul-25 A	05-Jul-26	-350																								
	11-1020 KD 11	0		05-Jul-26	-350																								