

Appendix A

Construction Programme

Activity ID	Activity Name	Dur	Start	Finish	2019				2020				2021				2022				2023				2024				2025				2026				027
					2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
CKRCT 24V1 DD 05May24		2272	23-Mar-19 A	16-Mar-26																																	CKRCT 24V1 DD
Contract Milestones		2183	03-Jul-19 A	16-Mar-26	▼																																Contract Milestones
Submission		1177	06-May-19 A	19-Dec-22 A	▼																																Submission
Design & Engineering		1310	03-Jul-19 A	21-Jul-23 A	▼																																Design & Engineering
Procurement		1296	03-Jul-19 A	06-Jul-23 A	▼																																Procurement
Pre-Construction		1134	23-Mar-19 A	19-Sep-22 A	▼																																Pre-Construction
Construction		1614	20-Sep-19 A	16-Sep-24	▼																																Construction
Section 1 & 7 - Mainline Tunnels YMT to HMT		1353	09-Jul-20 A	16-Sep-24	▼																																Section 1 & 7 - Mainline Tunnels YMT to HMT
Section 2 - Mainline Tunnels MTK to HMT		1370	04-May-20 A	31-Jul-24	▼																																Section 2 - Mainline Tunnels MTK to HMT
Section 3A		0	06-May-24	06-May-24	▼																																Section 3A
Section 3 - Yau Ma Tei Access Shaft		247	12-Dec-23 A	16-Sep-24	▼																																Section 3 - Yau Ma Tei Access Shaft
Section 4A		232	15-Apr-23 A	23-Dec-23 A	▼																																Section 4A
Section 4 - Ma Tau Kok Access Shaft		686	08-Jun-22 A	31-Jul-24	▼																																Section 4 - Ma Tau Kok Access Shaft
Section 5 - Adit Cavern		1067	09-Aug-20 A	30-Nov-23 A	▼																																Section 5 - Adit Cavern
Section 6 - Ho Man Tin Access Shaft		1316	02-Dec-19 A	29-Dec-23 A	▼																																Section 6 - Ho Man Tin Access Shaft
Section 6 - Ho Man Tin Surface Works		18	09-Dec-23 A	30-Dec-23 A	▼																																Section 6 - Ho Man Tin Surface Works
Section 7 YMT WB Ch1500 - with 2 face Excavation		109	24-Aug-23 A	19-Dec-23 A	▼																																Section 7 YMT WB Ch1500 - with 2 face Excavation
Section 8 (Slope Maintenance)		1614	20-Sep-19 A	16-Sep-24	▼																																Section 8 (Slope Maintenance)
Section 9		1614	20-Sep-19 A	16-Sep-24	▼																																Section 9
Outstanding Works		703	25-Jan-24 A	16-Mar-26	▼																																Outstanding Work
Executive Summary		1881	03-Jul-19 A	22-Apr-25	▼																																Executive Summary



Major Construction Activities (June 2024)

Item	Major Construction Activates	Location
1	Underbreak scaling and smoothing works	HMT
2	Invert, lining and OHVD construction	
3	Underbreak scaling and smoothing works	YMT
4	Plant and material lifting	
5	Invert, lining and OHVD construction	
6	Mucking out from tunnel	
7	Road slab and invert slab construction	
8	Waterproofing work	
9	Cut and cover construction	
10	Underbreak scaling and smoothing works	MTK
11	Plant and material lifting	
12	Invert, lining and OHVD construction	
13	Mucking out from tunnel	
14	Road slab and invert slab construction	
15	Waterproofing work	
16	Cut and cover construction	
17	Material Storage	KTBF
18	Concreting	MHC
19	Backfilling and road reinstatement	SLS

Major Construction Activities (July 2024)

Item	Major Construction Activates	Location
1	Invert, lining and OHVD construction	HMT
2	Plant and material lifting	YMT
3	Invert, lining and OHVD construction	
4	Mucking out from tunnel	
5	Road slab and invert slab construction	
6	Cut and cover construction	
7	Demolish of noise enclosure	
8	Plant and material lifting	
9	Invert, lining and OHVD construction	
10	Mucking out from tunnel	
11	Road slab and invert slab construction	
12	Cut and cover construction	
13	Backfilling of C&C area	
14	Material Storage	KTBF
15	Concreting	MHC
16	Backfilling and road reinstatement	SLS