

Appendix A

Construction Programme

Activity ID	Activity Name	Dur	Start	Finish	Timeline																															
					2019			2020				2021				2022				2023				2024				2025				2026				027
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1			
CKRCT 24V1 DD 05May24		2272	23-Mar-19 A	16-Mar-26	CKRCT 24V1 DD																															
Contract Milestones		2183	03-Jul-19 A	16-Mar-26	Contract Milestones																															
Submission		1177	06-May-19 A	19-Dec-22 A	Submission																															
Design & Engineering		1310	03-Jul-19 A	21-Jul-23 A	Design & Engineering																															
Procurement		1296	03-Jul-19 A	06-Jul-23 A	Procurement																															
Pre-Construction		1134	23-Mar-19 A	19-Sep-22 A	Pre-Construction																															
Construction		1614	20-Sep-19 A	16-Sep-24	Construction																															
Section 1 & 7 - Mainline Tunnels YMT to HMT		1353	09-Jul-20 A	16-Sep-24	Section 1 & 7 - Mainline Tunnels YMT to HMT																															
Section 2 - Mainline Tunnels MTK to HMT		1370	04-May-20 A	31-Jul-24	Section 2 -Mainline Tunnels MTK to HMT																															
Section 3A		0	06-May-24	06-May-24	Section 3A																															
Section 3 - Yau Ma Tei Access Shaft		247	12-Dec-23 A	16-Sep-24	Section 3 - Yau Ma Tei Access Shaft																															
Section 4A		232	15-Apr-23 A	23-Dec-23 A	Section 4A																															
Section 4 - Ma Tau Kok Access Shaft		686	08-Jun-22 A	31-Jul-24	Section 4 -Ma Tau Kok Access Shaft																															
Section 5 - Adit Cavern		1067	09-Aug-20 A	30-Nov-23 A	Section 5 - Adit Cavern																															
Section 6 - Ho Man Tin Access Shaft		1316	02-Dec-19 A	29-Dec-23 A	Section 6 - Ho Man Tin Access Shaft																															
Section 6 - Ho Man Tin Surface Works		18	09-Dec-23 A	30-Dec-23 A	Section 6 - Ho Man Tin Surface Works																															
Section 7 YMT WB Ch1500 - with 2 face Excavation		109	24-Aug-23 A	19-Dec-23 A	Section 7 YMT WB Ch1500 - with 2 face Excavation																															
Section 8 (Slope Maintenance)		1614	20-Sep-19 A	16-Sep-24	Section 8 (Slope Maintenance)																															
Section 9		1614	20-Sep-19 A	16-Sep-24	Section 9																															
Outstanding Works		703	25-Jan-24 A	16-Mar-26	Outstanding Work																															
Executive Summary		1881	03-Jul-19 A	22-Apr-25	Executive Summary																															



Major Construction Activities (Mar 2025)

Item	Major Construction Activates	Location
1	Site reinstatement work	YMT
2	Plant and material lifting	MTK
3	Dismantling work of noise enclosure	
4	Dismantling work of 60T gantry crane	
5	Slope reinstatement work	HMT

Major Construction Activities (Apr 2025)

Item	Major Construction Activates	Location
1	Site reinstatement work	Portion 18 (KLB)
2	Plant and material lifting	MTK
3	Cut and cover construction	
4	Slope reinstatement work	HMT