

# Appendix A

---

## Construction Programme

Activity ID	Activity Name	Dur	Start	Finish	2019 2020 2021 2022 2023 2024 2025 2026 2027																											
					2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
<b>CKRCT 24V1 DD 05May24</b>		2272	23-Mar-19 A	16-Mar-26	CKRCT 24V1 DD																											
<b>Contract Milestones</b>		2183	03-Jul-19 A	16-Mar-26	Contract Milestones																											
<b>Submission</b>		1177	06-May-19 A	19-Dec-22 A	Submission																											
<b>Design &amp; Engineering</b>		1310	03-Jul-19 A	21-Jul-23 A	Design & Engineering																											
<b>Procurement</b>		1296	03-Jul-19 A	06-Jul-23 A	Procurement																											
<b>Pre-Construction</b>		1134	23-Mar-19 A	19-Sep-22 A	Pre-Construction																											
<b>Construction</b>		1614	20-Sep-19 A	16-Sep-24	Construction																											
<b>Section 1 &amp; 7 - Mainline Tunnels YMT to HMT</b>		1353	09-Jul-20 A	16-Sep-24	Section 1 & 7 - Mainline Tunnels YMT to HMT																											
<b>Section 2 - Mainline Tunnels MTK to HMT</b>		1370	04-May-20 A	31-Jul-24	Section 2 - Mainline Tunnels MTK to HMT																											
<b>Section 3A</b>		0	06-May-24	06-May-24	Section 3A																											
<b>Section 3 - Yau Ma Tei Access Shaft</b>		247	12-Dec-23 A	16-Sep-24	Section 3 - Yau Ma Tei Access Shaft																											
<b>Section 4A</b>		232	15-Apr-23 A	23-Dec-23 A	Section 4A																											
<b>Section 4 - Ma Tau Kok Access Shaft</b>		686	08-Jun-22 A	31-Jul-24	Section 4 - Ma Tau Kok Access Shaft																											
<b>Section 5 - Adit Cavern</b>		1067	09-Aug-20 A	30-Nov-23 A	Section 5 - Adit Cavern																											
<b>Section 6 - Ho Man Tin Access Shaft</b>		1316	02-Dec-19 A	29-Dec-23 A	Section 6 - Ho Man Tin Access Shaft																											
<b>Section 6 - Ho Man Tin Surface Works</b>		18	09-Dec-23 A	30-Dec-23 A	Section 6 - Ho Man Tin Surface Works																											
<b>Section 7 YMT WB Ch1500 - with 2 face Excavation</b>		109	24-Aug-23 A	19-Dec-23 A	Section 7 YMT WB Ch1500 - with 2 face Excavation																											
<b>Section 8 (Slope Maintenance)</b>		1614	20-Sep-19 A	16-Sep-24	Section 8 (Slope Maintenance)																											
<b>Section 9</b>		1614	20-Sep-19 A	16-Sep-24	Section 9																											
<b>Outstanding Works</b>		703	25-Jan-24 A	16-Mar-26	Outstanding Work																											
<b>Executive Summary</b>		1881	03-Jul-19 A	22-Apr-25	Executive Summary																											



**Major Construction Activities (Sep 2024)**

Item	Major Construction Activates	Location
1	Mucking out from tunnel	YMT
2	Road slab and invert slab construction	
3	Noise enclosure dismantlement	
4	CLP Room removal	
5	Plant and material lifting	MTK
6	Mucking out from tunnel	
7	OHVD slab corbel waterproofing work	
8	Cut and cover construction	
9	Material Storage	KTBF
10	Site reinstatement work	MHC
11	Site reinstatement work	SLS

**Major Construction Activities (Oct 2024)**

Item	Major Construction Activates	Location
1	Profile barriers installation for tunnel	YMT
2	CLP Room removal	
3	Site reinstatement work	
4	Site reinstatement work	MTK
5	Plant and material lifting	
6	Cut and cover construction	
7	Material Storage	KTBF
8	Site reinstatement work	MHC
9	Site reinstatement work	SLS