


Appendix A

Construction Programme

#	Activity Name	Orig Dur	Start	Finish	2019												2020					2021					2022					2023					2024																																																																																																																																																				
					J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M																																																																																																																								
					J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	HY/2018/08 Central Kowloon Route	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																					
2	Executive Summary	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																					
3	General	9	03-Jul-19	12-Jul-19																																																																																																																																																																																					
4	Contract Date	0	03-Jul-19																																																																																																																																																																																						
5	Starting Date	0	12-Jul-19																																																																																																																																																																																						
6	Yau Ma Tei Shaft - Access & Tunnelling	749	18-Apr-20	28-Oct-22																																																																																																																																																																																					
7	Ho Man Tin Shaft - Access & Tunnelling	1046	28-Oct-19	12-May-23																																																																																																																																																																																					
8	Ma Tau Kok Access - Access & Tunnelling	693	31-Jan-21	08-Jun-23																																																																																																																																																																																					
9	Ho Man Tin Vent Shaft - Civil works	1044	30-Oct-19	12-May-23																																																																																																																																																																																					
10	Yau Ma Tei Shaft - Civil works	258	16-Apr-23	26-Feb-24																																																																																																																																																																																					
11	Ma Tau Kok Shaft - Civil works	236	13-May-23	26-Feb-24																																																																																																																																																																																					

 Summary
 Milestone

HY/2018/08 Central Kowloon Route Central Tunnel

Executive Summary



Date	Revision	Checked	Approved
16-Jul-19	00V0	CLa	WYu
20-Aug-19	00V1	CLa	WYu



Major Construction Activities (Sep 2021)

Item	Major Construction Activites	Location
1	Drill and blast excavation	HMT
2	Mucking out from tunnel	
3	Site and shaft installation	
4	Pilot tunnel excavation by TBM	
5	Drill and break excavation	YMT
6	Mucking out from tunnel	
7	Arch-rib installation	
8	Erection of noise enclosure	
9	Site and shaft installation	MTK
10	Drill and blast excavation	
11	Mucking out from tunnel	
12	TBM break-out face civil work	
13	Site and shaft installation	Chi Man Street
14	Erection of noise enclosure	
15	Drilling and extensive grouting	Chi Man Street
16	Spoil handling and disposal	KTBF

Major Construction Activities (Oct 2021)

Item	Major Construction Activites	Location
1	Drill and blast excavation	HMT
2	Mucking out from tunnel	
3	Site and shaft installation	
4	Pilot tunnel excavation by TBM	
5	Drill and break excavation	YMT
6	Mucking out from tunnel	
7	Arch-rib installation	
8	Erection of noise enclosure	
9	Site and shaft installation	MTK
10	Drill and blast excavation	
11	Mucking out from tunnel	
12	TBM break-out face civil work	
13	Site and shaft installation	Chi Man Street
14	Erection of noise enclosure	
15	Extensive grouting	Chi Man Street
16	Spoil handling and disposal	KTBF