


Appendix A

Construction Programme

#	Activity Name	Orig Dur	Start	Finish	2019												2020					2021					2022					2023					2024																																																																																																																																																				
					J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M																																																																																																																								
					J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	HY/2018/08 Central Kowloon Route	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																					
2	Executive Summary	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																					
3	General	9	03-Jul-19	12-Jul-19																																																																																																																																																																																					
4	Contract Date	0	03-Jul-19																																																																																																																																																																																						
5	Starting Date	0	12-Jul-19																																																																																																																																																																																						
6	Yau Ma Tei Shaft - Access & Tunnelling	749	18-Apr-20	28-Oct-22																																																																																																																																																																																					
7	Ho Man Tin Shaft - Access & Tunnelling	1046	28-Oct-19	12-May-23																																																																																																																																																																																					
8	Ma Tau Kok Access - Access & Tunnelling	693	31-Jan-21	08-Jun-23																																																																																																																																																																																					
9	Ho Man Tin Vent Shaft - Civil works	1044	30-Oct-19	12-May-23																																																																																																																																																																																					
10	Yau Ma Tei Shaft - Civil works	258	16-Apr-23	26-Feb-24																																																																																																																																																																																					
11	Ma Tau Kok Shaft - Civil works	236	13-May-23	26-Feb-24																																																																																																																																																																																					

 Summary
 Milestone

HY/2018/08 Central Kowloon Route Central Tunnel

Executive Summary



Date	Revision	Checked	Approved
16-Jul-19	00V0	CLa	WYu
20-Aug-19	00V1	CLa	WYu



Major Construction Activities (Apr 2020)

Item	Major Construction Activities	Location
1	Drill and Blast excavation	HMT
2	Mucking out from tunnel	HMT
3	Erection of blast doors at construction adits	HMT
4	Construction of spoil basin	HMT
5	Construction of site egress to Chung Hau Street	HMT
6	Erection of noise enclosure	HMT
7	Site installation and utilities diversion	HMT
8	Trial grouting	Chi Man Street

Major Construction Activities (May 2020)

Item	Major Construction Activities	Location
1	Drill and Blast excavation	HMT
2	Mucking out from tunnel	HMT
3	Construction of spoil basin	HMT
4	Dismantling of access shaft noise cover	HMT
5	Erection of noise enclosure	HMT
6	Erection of gantry crane	HMT
7	Site installation and utilities diversion	HMT
8	Extension grouting	Chi Man Street