

Gammon Construction Limited

Contract No. HY/2014/07
Central Kowloon Route – Kai Tak West
Construction Noise Mitigation Measures Plan

Sep 2018

	Name	Signature
Prepared & Checked:	Sally Ng	
Reviewed & Approved:	Y T Tang	

Version: C

Date: 21 September 2018

Disclaimer

This Plan is prepared for Gammon Construction Limited and is given for its sole benefit in relation to and pursuant to Contract No. HY/2014/07 Central Kowloon Route – Kai Tak West and may not be disclosed to, quoted to or relied upon by any person other than Gammon Construction Limited without our prior written consent. No person (other than Gammon Construction Limited into whose possession a copy of this plan comes may rely on this plan without our express written consent and Leighton – China State Joint Venture may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

Gammon Construction Limited


Contract No. HY/2014/07

Central Kowloon Route – Kai Tak West

Construction Noise Mitigation Measures Plan (CNMMP)

(September 2018)

Certified by: Y T Tang

Signature: 

Position: Environmental Team Leader

Date: 21 September 2018

Environmental Permit No. FEP-01/457/2013/C

Central Kowloon Route

Independent Environmental Checker Verification

Works Contract: Kai Tak West (HY/2014/07)

Reference Document/Plan

Document/Plan to be Certified/ Verified: Construction Noise Mitigation Measure Plan
Date of Report: 21 September 2018 (KTW/CNMMP/Version C)
Date received by IEC: 21 September 2018

Reference EP Condition

Environmental Permit Condition: 2.9

To further reduce the air-borne construction noise impacts on Yau Ma Tei Catholic Primary School (Hoi Wang Road), Tak Cheong Building, Prosperous Garden Block 1, The Coronation Tower 1, Ko Fai House of Kwun Fat Court, Grand Waterfront Tower 3 and Hang Chien Court Block J, the Permit Holder shall, no later than one month before the commencement of construction of the corresponding component(s) of the Project, submit to the Director for approval four hard copies and one electronic copy of an updated Construction Noise Mitigation Measure Plan (CNMMP). The plan shall include:-

- (a) a schedule of construction works to be carried out at the works areas of the Project within 300m from the NSRs;
- (b) an updated construction methodology of the construction works;
- (c) an updated powered mechanical equipment (PME) list for the construction works;
- (d) an updated proposal of air-borne construction noise mitigation measures for the Noise Sensitive Receivers as mentioned above, including the provision of noise barriers, enclosures;
- (e) other initiatives proposed by the Permit Holder; and
- (f) an updated prediction of noise levels in accordance with the above updated information and mitigation proposals in place.

Before submission to the Director, the CNMMP shall be certified by the ET and verified by the IEC as conforming to the relevant information and recommendations contained in the EIA Report. The approved CNMMP shall be fully and properly implemented.

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced condition of FEP-01/457/2013/C.



Ms Mandy To
Independent Environmental Checker

Date: 21 September 2018

Table of Contents

	Page
1 INTRODUCTION.....	1
1.1 Project Description	1
1.2 Purpose of this Construction Noise Mitigation Plan	1
2 CONSTRUCTION WORKS OF THE PROJECT	3
2.1 Construction Activities	3
2.2 Construction Programme	3
2.3 Plant Inventory	3
3 AIRBORNE CONSTRUCTION NOISE ASSESSMENT.....	4
3.1 Noise Sensitive Receiver	4
3.2 Assessment Criteria	4
3.3 Assessment Methodology	4
3.4 Cumulative Impacts.....	5
3.5 Mitigation Measures	5
3.6 Noise Assessment Results	7
4 CONCLUSION	9

List of Tables

Table 2.1	Summary of Construction Tasks for the Works
Table 3.1	Summary of Predicted Noise Levels in the Approved CKR EIA Report
Table 3.2	Daytime Construction Noise Criteria
Table 3.3	Quiet PME Recommended for Adoption during Construction Phase
Table 3.4	Noise Mitigation Measures for Certain PME during Construction Phase
Table 3.5	Summary of Noise Assessment Result (CKR only)
Table 3.6	Summary of Noise Assessment Result (Cumulative)

List of Figures

Figure 1	Works Area and Locations of Representative Noise Sensitive Receivers
----------	--

Appendices

Appendix 2.1	Tentative Construction Programme
Appendix 2.2	Construction Plant Inventory
Appendix 3.1	Notional Distance of Works Area to NSRs
Appendix 3.2	Detailed Noise Calculation

1 INTRODUCTION

1.1 Project Description

- 1.1.1 Central Kowloon Route (CKR) is a proposed dual 3-lane trunk road across central Kowloon linking the West Kowloon in the west and the proposed Kai Tak Development (KTD) in the east. The CKR will be about 4.7km long with an underground tunnel section of about 3.9km long, in particular, there will be an underwater tunnel of about 370m long in Kowloon Bay to the north of the To Kwa Wan Typhoon Shelter. It will connect the West Kowloon Highway at Yau Ma Tei Interchange with the road network at Kowloon Bay and the future Trunk Road T2 at KTD which will connect to the future Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) and Cross Bay Link (CBL). CKR, Trunk Road T2 and TKO-LTT will form a strategic highway link, namely Route 6, connecting West Kowloon and Tseung Kwan O.
- 1.1.2 The Environmental Impact Assessment (EIA) Report for CKR (Register No. AEIAR-171/2013) was approved on 11 July 2013 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 9 August 2013 (EP No. EP-457/2013) for the construction and operation. Variations of EP (VEP) were applied after the issuance of the EP. The latest VEP was applied on 20 December 2016, and the corresponding EP (EP-457/2013/C) was issued by the Director of Environmental Protection (DEP) on 16 January 2017. The construction of the CKR had been divided into different civil construction works contracts. Further EP (FEP) was applied on 30 January 2018 for Contract No. HY/2014/07 for Kai Tak West. EP No. FEP-01/457/2013/C for this Works Contract was subsequently issued by the DEP on 28 February 2018.
- 1.1.3 Contract No. HY/2014/07 for Kai Tak West (hereafter referred to as “the Project”) involves the following construction activities:
- (a) construction of an approximately 370m long underwater tunnel and the associated temporary reclamation in Kowloon Bay;
 - (b) construction of an approximately 160m long cut and cover tunnel in Ma Tau Kok;
 - (c) construction of an approximately 125m long depressed road and an approximately 170m long underpass in Kai Tak Development;
 - (d) construction and subsequent handover of access shaft, temporary traffic decking and associated noise enclosure in Ma Tau Kok to another contractor for the construction of the central tunnel section of Central Kowloon Route;
 - (e) reconstruction of Kowloon City Ferry Pier Public Transport Interchange;
 - (f) demolition and removal of the existing landside portion of the existing disused Kowloon City Vehicular Ferry Pier;
 - (g) demolition and subsequent reprovisioning of Ma Tau Kok Public Pier; and
 - (h) associated drainage and sewerage, waterworks and landscaping works.
- 1.1.4 This Works Contract was awarded to Gammon Construction Limited (the Contractor). EP No. FEP-01/457/2013/C was also granted to the Contractor.
- 1.1.5 As per Condition 2.9 of EP No. FEP-01/457/2013/C, a Construction Noise Mitigation Measures Plan (CNMMP) is required before the commencement of the Project.

1.2 Purpose of this Construction Noise Mitigation Plan

- 1.2.1 Condition 2.9 of EP No. FEP-01/457/2013/C for CKR – Kai Tak West (Contract No. HY/2014/07) stipulated that to further reduce the air-borne construction noise impacts on Grand Waterfront Tower 3 and Hang Chien Court Block J, the Permit Holder shall, no later than one month before the commencement of construction of the corresponding component(s) of the Project, submit to the Director for approval an updated Construction Noise Mitigation Measure Plan (CNMMP). The plan shall include:
- (a) a schedule of construction works to be carried out at the works areas of the Project within 300m from the Noise Sensitive Receivers;

- (b) an updated construction methodology of the construction works;
- (c) an updated powered mechanical equipment (PME) list for the construction works;
- (d) an updated proposal of air-borne construction noise mitigation measures for the Noise Sensitive Receivers as mentioned above, including the provision of noise Movable Barriers, enclosures;
- (e) other initiatives proposed by the Permit Holder; and
- (f) an updated prediction of noise levels in accordance with the above updated information and mitigation proposals in place.

1.2.2 AECOM Asia Co. Ltd. was commissioned by Gammon Construction Limited, to prepare the CNMMP for the Project.

1.2.3 Version B of the CNMMP was submitted to EPD on 22 March 2018, and was approved by EPD on 27 April 2018. Gammon Construction Limited updated the construction programme and plant inventory in September 2018. The CNMMP is therefore revised based on the latest available information.

1.2.4 The layout of the Project and location of the NSRs are shown in **Figure 1**.

2 CONSTRUCTION WORKS OF THE PROJECT

2.1 Construction Activities

2.1.1 The major construction activities of the Project are summarised in **Table 2.1**.

Table 2.1 Summary of Construction Tasks for the Works

Item	Major Construction Task
1.	Construction of an approximately 370m long underwater tunnel and the associated temporary reclamation in Kowloon Bay
2.	Construction of an approximately 160m long cut and cover tunnel in Ma Tau Kok
3.	Construction of an approximately 125m long depressed road and an approximately 170m long underpass in Kai Tak Development
4.	Construction and subsequent handover of access shaft, temporary traffic decking and associated noise enclosure in Ma Tau Kok to another contractor for the construction of the central tunnel section of Central Kowloon Route
5.	Reconstruction of Kowloon City Ferry Pier Public Transport Interchange
6.	Demolition and removal of the existing landside portion of the existing disused Kowloon City Vehicular Ferry Pier
7.	Demolition and subsequent reprovisioning of Ma Tau Kok Public Pier
8.	Associated drainage and sewerage, waterworks and landscaping works

2.2 Construction Programme

2.2.1 The construction works are expected to be conducted from April 2018 to 2023. An updated construction programme for the Project prepared by Gammon Construction Limited is shown in **Appendix 2.1**. The construction programme presents the construction activities to be undertaken and the tentative timeframe for each construction activity in corresponding worksites.

2.3 Plant Inventory

2.3.1 As recommended in the Approved CKR EIA Report, quiet Powered Mechanical Equipment (PME) should be adopted for the construction works to minimise the noise impact at the NSRs. Based on the Approved CKR EIA Report, a list of quiet Powered Mechanical Equipment (PME) to be adopted for the construction works of the Project are shown in **Table 3.3**. A detailed plant inventory for individual construction activities under the Project, which the types, numbers, grouping and percentage usages of the PME, and the mitigation measures proposed for the PME have been confirmed to be reasonable and practicable by the Engineer and the Contractor, is presented in **Appendix 2.2**.

3 AIRBORNE CONSTRUCTION NOISE ASSESSMENT

3.1 Noise Sensitive Receiver

- 3.1.1 According to EP No. FEP-01/457/2013/C for CKR – Kai Tak West, CNMMP is required for two NSRs, Grand Waterfront Tower 3 and Hang Chien Court Block J. Locations of these two NSRs are shown in **Figure 1**. Details of the NSRs with the predicted noise results in the Approved CKR EIA Report are presented in **Table 3.1**.

Table 3.1 Summary of Predicted Noise Levels in the Approved CKR EIA Report

NSR ID	NSR Description	Landuse	Noise Criteria, $L_{eq(30-min)}$, dB(A)	Maximum Construction Noise Levels, dB(A)			No. of months of exceedance (CKR only)
				Unmitigated	Mitigated	Cumulative	
E-N12	Grand Waterfront Tower 3	Residential	75	89	75	80	0
E-N21	Hang Chien Court Block J	Residential	75	94	79	82	6

Note:

[1] Bold values denote exceedance of the EIAO-TM criteria of 75 dB(A) for residential dwellings.

3.2 Assessment Criteria

- 3.2.1 Noise impacts generated by the construction of this Project have been assessed in accordance with the criteria given in the Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM). The construction noise standards are presented in **Table 3.2**.

Table 3.2 Daytime Construction Noise Criteria

Use	Noise Level in $L_{eq(30-min)}$, dB(A)
Residential	75

3.3 Assessment Methodology

- 3.3.1 The construction noise assessment has been conducted following the same methodology used in the Approved CKR EIA Report based on the updated construction programme and plant inventory provided by Gammon Construction Limited.
- 3.3.2 Noise impacts generated by the construction of this Project are assessed in accordance with the methodology given in the *Technical Memorandum on Noise from Construction Work Other Than Percussive Piling* (GW-TM) under the Noise Control Ordinance.
- 3.3.3 Sound power levels (SWLs) of the equipment have been made reference from Table 3 of GW-TM. Where no relevant SWL is found in the GW-TM, reference has been made to other approved EIA Reports. SWLs of the quiet PME have been made reference from EPD's Quality Powered Mechanical Equipment (QPME) labels, British Standard 5228: Part 1:2009 Noise Control on Construction and Open Sites, and other approved EIA Reports.
- 3.3.4 It is assumed that all PME items required for a particular construction activity would be located at the notional source position, as defined in GW-TM.
- 3.3.5 To predict the noise level, PME items has been divided into groups for each discrete construction task. The objective is to identify the worst case scenario representing those items of PME that would be in use concurrently at any given time. The sound pressure level (SPL) of each construction task at the NSRs is calculated based on the number of plant and the notional distance from the noise assessment points. The notional distances of the works area to the NSR are presented in **Appendix 3.1**. If there are concurrent construction tasks, the noise

levels at representative noise assessment points are predicted by adding up the SPLs of all concurrent construction tasks.

- 3.3.6 A positive 3 dB(A) façade correction has been added to the predicted noise levels in order to account for the façade effect at each noise assessment point. Noise impact at the worst affected sensitive façade of the NSR to the noise source is assessed.

3.4 Cumulative Impacts

- 3.4.1 Based on the Approved CKR EIA Report, Shatin to Central Link – Tai Wai to Hung Hom Section [SCL(TAW-HUH)], Trunk Road T2 and Infrastructure at South Apron, and Kai Tak Development (KTD) were identified to be concurrent projects of the works at CKR east portion.
- 3.4.2 The works areas and construction programme of SCL(TAW-HUH) have been reviewed based on latest available information. SCL Works Contracts 1108A - Kai Tak Barging Point Facilities, 1108 - Kai Tak Station and Associated Tunnels, and 1109 - Stations and Tunnels of Kowloon City Section are the closest works sites of SCL(TAW-HUH) to the Project site. According to Monthly Environmental Monitoring and Audit (EM&A) Report No.49 (Period 1 to 30 September 2016) for Works Contract 1108A, the construction works under the contract were completed on 29 September 2016, such that Works Contract 1108A is not a concurrent project. For Works Contracts 1108 and 1109, their works areas are beyond 300m of the NSRs of this Project. As for Trunk Road T2 and Infrastructure at South Apron, their works areas are also out of 300m of the NSRs of this Project. Therefore, cumulative construction noise impact from construction of SCL(TAW-HUH) and Trunk Road T2 and Infrastructure at South Apron is not anticipated.
- 3.4.3 For KTD, it is divided into multiple contracts with different works areas. According to the latest available information on the project website of KTD, only the works area for Contract No. KL/2012/03 - Stage 4 infrastructure works at north apron area of Kai Tak Airport is within 300m of the NSRs. The contract commenced in 19 September 2013 and is estimated to complete before mid-2018. Therefore, cumulative construction noise impact from construction of KTD is anticipated from the commencement of the construction activities of this Project until mid-2018, i.e. from April to June 2018. Following the assumptions of the Approved CKR EIA Report, the noise level from KTD is assumed to be 78 dB(A) at both NSRs E-N12 and E-N21 for this assessment.

3.5 Mitigation Measures

- 3.5.1 The noise mitigation measures proposed in the Approved CKR EIA Report have been considered and reviewed in this CNMMP, including use of quiet PME as summarised in **Table 3.3**, use of movable barriers/acoustic sheet barriers as summarised in **Table 3.4**, large full enclosure for mucking out point, and sequencing operation/grouping of PME.
- 3.5.2 Taking into account the latest construction programme and PME inventory provided by the Contractor, extra quiet PME for dump truck, roller, vibratory, and splitter are proposed, in addition to the quiet PME proposed in the Approved CKR EIA Report. The quiet PME reference and SWL for road roller are updated as well. The quiet PME as listed in **Table 3.3** could be found in Hong Kong. However, if the exact model specified in the references of the listed quiet PME are not available during the construction period, the model with SWL not higher than the listed SWL shall be adopted.

Table 3.3 Quiet PME Recommended for Adoption during Construction Phase

PME	Reference ^[1]	SWL, dB(A)
Asphalt paver	BS D8-24	101
Breaker, excavator mounted, hydraulic	BS D8-13	110
Bulldozer	Ref 4	102
Crawler crane	BS D7-114	101
Crawler crane on flat-top barge	BS D7-114	101

PME	Reference ^[1]	SWL, dB(A)
Dump Truck	BS D9-39	103
Excavator / backhoe	BS C6-10	107
Hand held breaker	BS D8-12	106
Road roller	BS D8-30	101
Roller, vibratory	BS D3-116	106
Saw, circular wood	BS D7-79	103
Splitter	BS D8-2	118

Note:

[1] The SWLs are referred to the following references:

BS - British Standard 5228: Part 1:2009 Noise Control on Construction and Open Sites

Ref 4 - Table 4-14 of the approved EIA Report for Proposed Comprehensive Development at Wo Shang Wai, Yuen Long (Register No. AEIAR-120/2008)

3.5.3 Movable noise barriers/acoustic sheet barriers are proposed for certain PME as summarised in **Table 3.4**. The mitigation measures generally follow the suggestions in the Approved CKR EIA Report, except for the additional measures for air blower (electric), concrete pump truck, desander, HD90, mini backhoe (3 tonnes), mini excavator / backhoe, roller, vibratory, crawler mounted (hydraulic), splitter, vibratory hammer, hydraulic, rock drill, water pump, diesel, welding machine and welding set. Following the assumptions in the Approved CKR EIA Report, it is anticipated that suitably designed movable barriers/acoustic sheet barriers could achieve at least 5 to 10 dB(A) reduction. For a conservative assessment, only a reduction of 5 dB(A) is assumed. Movable barrier/acoustic sheet barrier material with surface mass at least 7kg/m² is recommended to achieve the predicted screening effect as suggested in the Approved CKR EIA Report. Movable barrier/acoustic sheet barrier should have no openings or gaps. Their locations should be adjusted where and when necessary taking into consideration the locations and type of PME involved and the NSRs intended to be protected.

Table 3.4 Noise Mitigation Measures for Certain PME during Construction Phase

PME	Noise Mitigation Measures	Noise Reduction, dB(A)
Air blower (electric)	Movable barrier/acoustic sheet barrier	5
Air compressor	Movable barrier/acoustic sheet barrier	5
Asphalt paver	Movable barrier/acoustic sheet barrier	5
Breaker, excavator mounted, hydraulic	Movable barrier/acoustic sheet barrier	5
Bulldozer	Movable barrier/acoustic sheet barrier	5
Compactor, vibratory	Movable barrier/acoustic sheet barrier	5
Concrete lorry mixer	Movable barrier/acoustic sheet barrier	5
Concrete pump	Movable barrier/acoustic sheet barrier	5
Concrete pump truck	Movable barrier/acoustic sheet barrier	5
Crawler crane	Movable barrier/acoustic sheet barrier	5
Crusher, excavator mounted, hydraulic	Movable barrier/acoustic sheet barrier	5
Desander	Movable barrier/acoustic sheet barrier	5
Dump truck	Movable barrier/acoustic sheet barrier	5
Dump truck with grab	Movable barrier/acoustic sheet barrier	5
Dump truck, with or without grab	Movable barrier/acoustic sheet barrier	5
Excavator / backhoe	Movable barrier/acoustic sheet barrier	5
Generator	Movable barrier/acoustic sheet barrier	5
Grout mixer	Movable barrier/acoustic sheet barrier	5

PME	Noise Mitigation Measures	Noise Reduction, dB(A)
Grout pump	Movable barrier/acoustic sheet barrier	5
Hand held breaker	Movable barrier/acoustic sheet barrier	5
HD90	Movable barrier/acoustic sheet barrier	5
Lorry with crane	Movable barrier/acoustic sheet barrier	5
Mini Backhoe (3 tonnes)	Movable barrier/acoustic sheet barrier	5
Mini Excavator / Backhoe	Movable barrier/acoustic sheet barrier	5
Pipe pile rig	Movable barrier/acoustic sheet barrier	5
Poker, vibratory, hand-held	Movable barrier/acoustic sheet barrier	5
Road roller	Movable barrier/acoustic sheet barrier	5
Rock drill, crawler mounted (hydraulic)	Movable barrier/acoustic sheet barrier	5
Roller, vibratory	Movable barrier/acoustic sheet barrier	5
Saw, circular wood	Movable barrier/acoustic sheet barrier	5
Saw, wire	Movable barrier/acoustic sheet barrier	5
Splitter	Movable barrier/acoustic sheet barrier	5
Tractor with trailer	Movable barrier/acoustic sheet barrier	5
Vibratory hammer, hydraulic	Movable barrier/acoustic sheet barrier	5
Water pump, diesel	Movable barrier/acoustic sheet barrier	5
Welding machine	Movable barrier/acoustic sheet barrier	5
Welding set	Movable barrier/acoustic sheet barrier	5

- 3.5.4 As suggested in the Approved CKR EIA Report, large full enclosures are proposed to be installed at three mucking out points at the west, central and east portions of CKR to screen off the loading/unloading activities. Appropriate design would be adopted for any openings such as access, vents etc. to ensure the acoustic integrity of the enclosures. The full enclosure for the mucking out locations could be designed to achieved a minimum noise reduction of 15 dB(A). In order to further mitigate the noise nuisance, the full enclosure for the mucking out location would be further optimized to accommodate mobile construction plant such as lorries and dump trucks to stay inside during loading and unloading activities. According to the latest information provided by the Contractor, the mucking out point at the east portion, i.e. the area covered by the Contract, will be located within Portion 1A. The noise reduction by the large full enclosure is not considered in the calculations in this CNMMP for the worst case scenario.
- 3.5.5 Some plant items will operate sequentially within the same work site in order to minimise the noise impacts from the construction activities to the NSRs. The sequencing operation/grouping of PME as presented in **Appendix 2.2** is confirmed to be practicable by the Engineer and the Contractor.

3.6 Noise Assessment Results

- 3.6.1 The airborne construction noise impacts for the construction works under the Project have been assessed based on the updated construction programme and plant inventory and are summarised in **Table 3.5**. Detailed assessment results are provided in **Appendix 3.2**. The proposed mitigation measures described in **Section 3.5** have been included in the assessment and hence only the mitigated scenario is presented.
- 3.6.2 Having implemented all practicable noise mitigation measures as stated in **Section 3.5**, the predicted noise levels at both NSRs fully comply with the EIAO-TM noise criteria of 75 dB(A) for residential dwelling. The predicted noise levels at Grand Waterfront Tower 3 (E-N12) range from 50 to 75 dB(A). The maximum predicted noise level remains the same as the level of 75

dB(A) predicted in the Approved CKR EIA Report. For Hang Chien Court Block J (E-N21), the predicted noise levels range from 60 to 75 dB(A). Comparing to the Approved CKR EIA Report, the maximum predicted noise level reduces from 79 to 75 dB(A). The duration of noise exceedance at E-N21 reduces from 6 months to no exceedance.

Table 3.5 Summary of Noise Assessment Result (CKR only)

NSR ID	NSR	Noise Criteria, L_{eq} (30-min), dB(A)	Predicted Noise Level, L_{eq} (30-min), dB(A)	Exceedance, L_{eq} (30-min), dB(A)	No. of months of exceedance
E-N12	Grand Waterfront Tower 3	75	51 – 75	0	0
E-N21	Hang Chien Court Block J	75	67 – 75	0	0

3.6.3 **Table 3.6** presents the cumulative noise level at the identified NSRs and details of the calculation are given in **Appendix 3.2**. Following the Approved CKR EIA Report, the noise impacts contributed by KTD is assumed to be 78 dB(A) at both NSRs E-N12 and E-N21, which is already exceeding the noise criteria of 75 dB(A) for residential dwellings. However, the EIA study of KTD indicated that all practicable mitigation measures have been fully explored and exhausted to reduce the noise impact arising from construction activities of KTD.

3.6.4 Cumulative noise impact with adverse residual impacts exceeding the construction noise criteria by 3 dB(A) at E-N12 for 3 months, and 3 to 5 dB(A) at E-N21 for 3 months is predicted. Comparing to the Approved CKR EIA Report, the maximum predicted cumulative noise level at E-N12 reduces from 80 to 78 dB(A), while for E-N21, the maximum predicted cumulative noise level reduces from 82 to 80 dB(A).

Table 3.6 Summary of Noise Assessment Result (Cumulative)


NSR ID	NSR	Noise Criteria, L_{eq} (30-min), dB(A)	Predicted Noise Level, L_{eq} (30-min), dB(A)	Exceedance, L_{eq} (30-min), dB(A)	No. of months of exceedance
E-N12	Grand Waterfront Tower 3	75	51 – 78	3	3
E-N21	Hang Chien Court Block J	75	67 – 80	3 – 5	3

4 CONCLUSION

- 4.1.1 This CNMMP has predicted the construction noise impact from Contract No. HY/2014/07 to the two representative NSRs at Grand Waterfront Tower 3 (E-N12) and Hang Chien Court Block J (E-N21). This plan has taken into account the updated information on PME and works programme which would be adopted by the Contractor. With the implementation of mitigation measures in form of quiet plants, movable barriers/acoustic sheet barriers and sequencing operation/grouping of PME, comparing to the Approved CKR EIA Report, the maximum predicted noise level at Grand Waterfront Tower 3 (E-N12) remains at 75 dB(A). For Hang Chien Court Block J (E-N21), the maximum predicted noise level reduces from 79 to 75 dB(A). Noise levels at both representative NSRs are predicted to comply with the EIAO-TM noise criteria of 75 dB(A). For the cumulative impacts from KTD, comparing to the Approved CKR EIA Report, the maximum predicted cumulative noise level at Grand Waterfront Tower 3 (E-N12) reduces from 80 to 78 dB(A), while for Hang Chien Court Block J (E-N21), the maximum predicted noise level reduces from 82 to 80 dB(A).
- 4.1.2 Where necessary, further review and update will be performed during the construction phase and liaison with affected parties is recommended to minimise the construction noise impacts as far as practicable.

Figure

ISO A1 594mm x 841mm
 Approved:
 Checked: 820300 N
 Designer:
 Project Management Initials:
 Pld File By: HUANGJLJ 21/02/2018
 PATH: E:\PROJECTS\KOWLOON\DRAWINGS\REPORTS\NMP\CONMMP\701.dgn



LEGEND:

- LIMIT OF SITE BOUNDARY
- WORKS SITE
- REPRESENTATIVE NOISE SENSITIVE RECEIVER

AECOM

PROJECT
 項目

CONTRACT NO.
 HY2014/07 CENTRAL KOWLOON ROUTE - KAI TAK WEST

CLIENT
 業主

GAMMON CONSTRUCTION LIMITED

CONSULTANT
 顧問公司

AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分門顧問公司

ISSUE/REVISION
 修訂

IR	DATE	DESCRIPTION	CHK.
修訂	日期	內容摘要	核對

STATUS
 階段

SCALE
 比例

A1 1:2000

DIMENSION UNIT
 尺寸單位

METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號

XXXXXXXX

AGREEMENT NO.
 協議編號

HY2014/07

SHEET TITLE
 圖紙名稱

WORKS AREA AND LOCATIONS OF REPRESENTATIVE NOISE SENSITIVE RECEIVERS

SHEET NUMBER
 圖紙編號

XXXXXXXX/FIGURE 1

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM in writing. AECOM accepts no responsibility, and does not warrant, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Appendix 2.1

Tentative Construction Programme

Appendix 2.2

Construction Plant Inventory

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ⁽¹⁾	PME	Ref. ⁽²⁾	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ⁽¹⁾			
Kowloon City Vehicular Ferry Pier (Portion 1B)													
S135, S136	Demolition of carpark building and ramp structure	1	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	10%	-5	95	97			
			Crusher, excavator mounted, hydraulic	OCNP	1	103	30%	-5	93				
				Total								97	
		2	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	15%	-5	97				
					Total							97	
		3	Crusher, excavator mounted, hydraulic	OCNP	2	103	40%	-5	97				
					Total							97	
		4	Hand Held Breaker	BS D8-12	1	106	20%	-5	94				
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	1	100	45%	-5	92				
			Saw, wire	OCNP	1	101	20%	-5	89				
				Total								97	
		5	Hand Held Breaker	BS D8-12	1	106	40%	-5	97				
					Total							97	
		6	Dump truck with grab	OCNP	1	105	50%	-5	97				
			Total						97				
7	Dump truck with grab	OCNP	2	105	20%	-5	96						
			Total						96				
8	Dump truck with grab	OCNP	1	105	20%	-5	93						
	Crusher, excavator mounted, hydraulic	OCNP	1	103	50%	-5	95						
		Total							97				
S150	Reprovision of new parking facilities	1	Asphalt paver	BS D8-24	1	101	15%	-5	88	97			
			Road roller	BS D8-30	1	101	20%	-5	89				
			Roller, vibratory	BS D3-116	1	106	20%	-5	94				
			Dump truck	BS D9-39	1	103	15%	-5	90				
				Total							97		
		2	Asphalt paver	BS D8-24	1	101	30%	-5	91				
			Roller, vibratory	BS D3-116	1	106	30%	-5	96				
				Total								97	
		3	Asphalt paver	BS D8-24	1	101	30%	-5	91				
			Road roller	BS D8-30	1	101	30%	-5	91				
				Total								94	
		4	Dump truck with grab	OCNP	1	105	20%	-5	93				
					Total							93	
		Ma Tau Kok C&C tunnel & Access Shaft (Portion 1A)											
		S380, S420	Piling and kingposts	1	Pipe Pile Rig	CNP 167	4	114	30%		-5	110	111
					Air compressor, air flow > 30m3/min	CNP 003	12	104	30%		-5	105	
Generator, silenced, 75 dB(A) at 7 m	CNP 102				2	100	100%	-5	98				
Water pump, diesel	CNP 282				2	103	30%	-5	96				
					Total						111		
2	Pipe Pile Rig			CNP 167	4	114	20%	-5	108				
	Air compressor, air flow > 10m3/min and <= 30m3/min			CNP 002	14	102	25%	-5	102				
	Generator, silenced, 75 dB(A) at 7 m			CNP 102	9	100	50%	-5	102				
	Water pump, diesel			CNP 282	4	103	20%	-5	97				
	Crawler crane			BS D7-114	5	101	45%	-5	100				
	Air Blower (electric)			OCNP	10	95	50%	-5	97				
	Desander			CNP162	2	105	20%	-5	96				
	Grout mixer			OCNP	2	90	15%	-5	80				
	Grout pump			OCNP	2	105	10%	0	98				
	Vibratory hammer, hydraulic			OCNP	1	115	5%	-5	97				
	Power pack			OCNP	1	100	5%	0	87				
	Mini Excavator / Backhoe			OCNP	5	94	20%	0	94				
	HD90			OCNP	2	109	10%	-5	97				
	Welding Machine (electric)			Ref 1	12	95	20%	-5	94				
Water pump, submersible	CNP 283			15	85	20%	0	90					
				Total							111		
3	Generator, silenced, 75 dB(A) at 7 m			CNP 102	2	100	100%	-5	98				
	Grout mixer			OCNP	1	90	50%	-5	82				
	Grout pump			OCNP	1	105	50%	-5	97				
	Air Blower (electric)			OCNP	2	95	100%	-5	93				
	Water pump, submersible			CNP 283	4	85	100%	0	91				
				Total							102		
4	Generator, silenced, 75 dB(A) at 7 m			CNP 102	2	100	100%	-5	98				
	Mini Backhoe (3 tonnes)			OCNP	1	94	70%	-5	87				
	Dump truck, with or without grab			OCNP	2	105	50%	-5	100				
	Water pump, submersible			CNP 283	4	85	100%	0	91				
				Total							103		
5	Generator, silenced, 75 dB(A) at 7 m			CNP 102	2	100	100%	-5	98				
	Mini Excavator / Backhoe			OCNP	1	94	70%	-5	87				
	Dump truck, with or without grab	OCNP	2	105	20%	-5	96						
	Water pump, submersible	CNP 283	4	85	100%	0	91						
		Total							101				
S426	Install decking	1	Crawler crane	BS D7-114	1	101	70%	-5	94	111			
			Tractor with trailer	CNP 222	1	118	30%	-5	108				
			Generator, standard	CNP 101	1	108	100%	-5	103				
				Total								109	
		2	Crawler crane	BS D7-114	1	101	70%	-5	94				
			Flat-top Lorry	OCNP	1	105	30%	0	100				
			Generator, standard	CNP 101	1	108	100%	-5	103				
				Total								105	
		3	Lorry with crane	OCNP	1	105	60%	0	103				
			Tractor with trailer	CNP 222	1	118	20%	-5	106				
			Generator, standard	CNP 101	1	108	100%	-5	103				
				Total								109	
		4	Flat-top Lorry	OCNP	1	105	30%	0	100				
			Lorry with crane	OCNP	1	105	60%	0	103				
			Generator, standard	CNP 101	1	108	100%	-5	103				
				Total								107	
		5	Crawler crane	BS D7-114	1	101	70%	-5	94				
			Drill, hand-held (electric)	CNP 065	2	98	70%	0	99				
			Welding Machine (electric)	Ref 1	2	95	70%	0	96				
			Water pump, submersible	CNP 283	4	85	70%	0	89				
			Generator, standard	CNP 101	1	108	100%	-5	103				
				Total								106	
		6	Drill, hand-held (electric)	CNP 065	2	98	70%	0	99				
			Welding Machine (electric)	Ref 1	2	95	70%	0	96				
			Water pump, submersible	CNP 283	4	85	70%	0	89				
			Lorry with crane	OCNP	1	105	60%	0	103				
			Generator, standard	CNP 101	1	108	100%	-5	103				
				Total								107	
		7	Drill, hand-held (electric)	CNP 065	2	98	70%	0	99				
			Welding Machine (electric)	Ref 1	2	95	70%	0	96				
			Air Blower (electric)	OCNP	2	95	80%	0	97				
			Water pump, submersible	CNP 283	4	85	80%	0	90				
			Lorry with crane	OCNP	4	105	30%	0	106				

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ⁽¹⁾	PME	Ref. ⁽²⁾	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ⁽¹⁾	
S390, S391, S392, S393, S430, S431, S432	ELS work	1	Generator, standard	CNP 101	1	108	100%	-5	103	109	
			Total								109
			Excavator / Backhoe	BS C6-10	2	107	70%	-5	103		
			Breaker, excavator mounted, hydraulic	BS D8-13	2	110	30%	-5	103		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Air Blower (electric)	OCNP	2	95	100%	0	98		
			Water pump, submersible	CNP 283	2	85	80%	0	87		
			Total								107
			Breaker, excavator mounted, hydraulic	BS D8-13	2	110	40%	-5	104		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Air Blower (electric)	OCNP	2	95	100%	-5	93		
			Water pump, submersible	CNP 283	2	85	100%	0	88		
			Total								105
			Excavator / Backhoe	BS C6-10	2	107	80%	-5	104		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Dump truck, with or without grab	OCNP	2	105	20%	-5	96		
			Air Blower (electric)	OCNP	2	95	100%	-5	93		
			Water pump, submersible	CNP 283	2	85	100%	0	88		
			Total								106
			Drill, percussive, hand-held (electric)	CNP 064	2	103	30%	0	101		
			Drill/grinder, hand-held (electric)	CNP 065	1	98	30%	0	93		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Welding Set	Ref 2	2	78	70%	0	79		
			Air Blower (electric)	OCNP	2	95	100%	-5	93		
			Water pump, submersible	CNP 283	2	85	70%	0	86		
			Total								104
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Lorry with crane	OCNP	1	105	60%	-5	98		
			Air Blower (electric)	OCNP	2	95	100%	-5	93		
			Water pump, submersible	CNP 283	2	85	100%	0	88		
			Total								102
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Crawler crane	BS D7-114	1	101	60%	-5	94		
			Air Blower (electric)	OCNP	2	95	100%	-5	93		
			Water pump, submersible	CNP 283	2	85	100%	0	88		
			Total								101
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	3	100	100%	-5	100		
			Lorry with crane	OCNP	2	105	30%	-5	98		
			Crawler crane	BS D7-114	2	101	40%	-5	95		
			Welding Set	Ref 2	5	78	70%	0	83		
			Air Blower (electric)	OCNP	5	95	90%	-5	97		
			Water pump, submersible	CNP 283	10	85	100%	0	95		
			Total								104
			Excavator / Backhoe	BS C6-10	5	107	50%	-5	106		
			Crawler crane	BS D7-114	3	101	50%	-5	98		
			Dump truck	BS D9-39	4	103	30%	-5	99		
			Concrete pump truck	CNP 047	1	109	40%	-5	100		
			Concrete truck	CNP 044	1	109	40%	-5	100		
			Poker, vibratory, hand-held	OCNP	3	102	50%	-5	99		
			Lorry with crane	OCNP	1	105	50%	-5	97		
			Air compressor, air flow > 30m3/min	CNP 003	2	104	70%	-5	100		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	70%	-5	96		
			Total								110
			Breaker, excavator mounted, hydraulic	BS D8-13	5	110	20%	-5	105		
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	10%	-5	108		
			Splitter	BS D8-2	1	118	10%	-5	103		
			Total								111
			Excavator / Backhoe	BS C6-10	5	107	30%	-5	104		
			Crawler crane	BS D7-114	3	101	30%	-5	96		
			Dump truck	BS D9-39	4	103	25%	-5	98		
			Concrete pump truck	CNP 047	1	109	20%	-5	97		
			Concrete truck	CNP 044	1	109	15%	-5	96		
			Poker, vibratory, hand-held	OCNP	3	102	20%	-5	95		
			Lorry with crane	OCNP	1	105	20%	-5	93		
			Breaker, excavator mounted, hydraulic	BS D8-13	8	110	10%	-5	104		
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	8%	-5	107		
			Splitter	BS D8-2	1	118	8%	-5	102		
			Air compressor, air flow > 30m3/min	CNP 003	2	104	30%	-5	97		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	25%	-5	92		
			Total								112
			Excavator / Backhoe	BS C6-10	5	107	30%	-5	104		
			Crawler crane	BS D7-114	3	101	30%	-5	96		
			Dump truck	BS D9-39	4	103	25%	-5	98		
			Concrete pump truck	CNP 047	1	109	20%	-5	97		
			Concrete truck	CNP 044	1	109	15%	-5	96		
			Poker, vibratory, hand-held	OCNP	3	102	20%	-5	95		
			Lorry with crane	OCNP	1	105	20%	-5	93		
			Breaker, excavator mounted, hydraulic	BS D8-13	10	110	8%	-5	104		
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	8%	-5	107		
			Splitter	BS D8-2	1	118	8%	-5	102		
			Air compressor, air flow > 30m3/min	CNP 003	2	104	30%	-5	97		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	25%	-5	92		
			Total								112
			Excavator / Backhoe	BS C6-10	5	107	15%	-5	101		
			Crawler crane	BS D7-114	3	101	30%	-5	96		
			Dump truck	BS D9-39	4	103	15%	-5	96		
			Concrete pump truck	CNP 047	1	109	30%	-5	99		
			Concrete truck	CNP 044	1	109	30%	-5	99		
			Poker, vibratory, hand-held	OCNP	3	102	30%	-5	97		
			Lorry with crane	OCNP	1	105	30%	-5	95		
			Breaker, excavator mounted, hydraulic	BS D8-13	4	110	15%	-5	103		
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	8%	-5	107		
			Splitter	BS D8-2	1	118	8%	-5	102		
			Air compressor, air flow > 30m3/min	CNP 003	2	104	30%	-5	97		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	30%	-5	93		
			Total								111
			Breaker, excavator mounted, hydraulic	BS D8-13	2	110	20%	-5	101		
			Concrete pump truck	CNP 047	2	109	25%	-5	101		
			Concrete truck	CNP 044	2	109	30%	-5	102		
			Poker, vibratory, hand-held	OCNP	3	102	30%	-5	97		
			Air compressor, air flow > 30m3/min	CNP 003	2	104	60%	-5	100		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	50%	-5	95		
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	8%	-5	107		
			Splitter	BS D8-2	1	118	8%	-5	102		
			Total								111

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ⁽¹⁾	PME	Ref. ⁽²⁾	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ⁽¹⁾				
		14	Breaker, excavator mounted, hydraulic	BS D8-13	8	110	8%	-5	103	112				
			Excavator / Backhoe	BS C6-10	5	107	15%	-5	101					
			Crawler crane	BS D7-114	3	101	45%	-5	97					
			Dump truck	BS D9-39	4	103	30%	-5	99					
			Air compressor, air flow > 30m3/min	CNP 003	2	104	60%	-5	100					
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	40%	-5	94					
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	8%	-5	107					
			Splitter	BS D8-2	1	118	8%	-5	102					
			Total								111			
			S400	Construction of RC wall and temporary noise enclosure	1	Mini Excavator / Backhoe	OCNP	1	94		80%	-5	88	
						Water pump, submersible	CNP 283	2	85		100%	0	88	
						Generator, standard	CNP 101	2	108		100%	-5	106	
					Total								106	
					2	Mini Excavator / Backhoe	OCNP	1	94		80%	-5	88	
Dump truck, with or without grab	OCNP	1				105	20%	0	98					
Generator, standard	CNP 101	2				108	100%	-5	106					
Total									107					
3	Crawler crane	BS D7-114			1	101	60%	0	99					
	Tractor with trailer	CNP 222			1	118	20%	-5	106					
	Generator, standard	CNP 101			2	108	100%	-5	106					
Total									109					
4	Lorry with crane	OCNP			1	105	60%	0	103					
	Tractor with trailer	CNP 222			1	118	20%	-5	106					
	Generator, standard	CNP 101	2	108	100%	-5	106							
Total							110							
5	Crawler crane	BS D7-114	1	101	60%	0	99							
	Lorry with crane	OCNP	1	105	60%	0	103							
	Generator, standard	CNP 101	2	108	100%	-5	106							
Total							108							
6	Concrete Lorry Mixer	CNP 044	1	109	50%	-5	101							
	Poker, vibratory, hand-held	OCNP	1	102	50%	-5	94							
	Generator, standard	CNP 101	2	108	100%	-5	106							
Total							107							
7	Lorry with crane	OCNP	1	105	60%	0	103							
	Welding Set	Ref 2	2	78	50%	-5	73							
	Cherry picker / Scissor platform	Ref 3	2	105	50%	0	105							
	Generator, standard	CNP 101	2	108	100%	-5	106							
Total							110							
8	Crawler crane	BS D7-114	1	101	60%	0	99							
	Welding Set	Ref 2	2	78	50%	-5	73							
	Cherry picker / Scissor platform	Ref 3	2	105	50%	0	105							
	Generator, standard	CNP 101	2	108	100%	-5	106							
Total							109							
9	Mini Backhoe (3 tonnes)	OCNP	1	94	60%	-5	87							
	Welding Set	Ref 2	2	78	50%	-5	73							
	Air Blower (electric)	OCNP	2	95	100%	-5	93							
	Cherry picker / Scissor platform	Ref 3	2	105	50%	0	105							
	Generator, standard	CNP 101	2	108	100%	-5	106							
Total							109							
10	Winch	CNP 262	1	95	100%	0	95							
	Concrete pump truck	CNP 047	1	109	50%	-5	101							
	Concrete truck	CNP 044	2	109	50%	-5	104							
	Poker, vibratory, hand-held	OCNP	3	102	50%	-5	99							
	Lorry with crane	OCNP	1	105	100%	-5	100							
Total							108							
11	Mobile crane	CNP 048	2	112	30%	0	110							
	Lorry with crane	OCNP	1	105	80%	-5	99							
	Scissor platform	Ref 3	2	105	50%	0	105							
Total							111							
S440	C&C Tunnel Structure	1	Bar bender and cutter	CNP 021	2	90	70%	0	91	111				
			Saw, circular wood	BS D7-79	2	103	50%	-5	98					
			Air Blower (electric)	OCNP	2	95	80%	-5	92					
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98					
			Water pump, submersible	CNP 283	8	85	80%	0	93					
			Total								102			
		2	Concrete Lorry Mixer	CNP 044	2	109	80%	-5	106					
			Concrete pump	CNP 047	2	109	80%	-5	106					
			Poker, vibratory, hand-held	OCNP	3	102	50%	-5	99					
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98					
			Water pump, submersible	CNP 283	4	85	80%	0	90					
		Total							110					
		3	Crawler crane	BS D7-114	2	101	50%	-5	96					
			Air Blower (electric)	OCNP	2	95	100%	-5	93					
Generator, silenced, 75 dB(A) at 7 m	CNP 102		2	100	100%	-5	98							
Water pump, submersible	CNP 283		8	85	80%	0	93							
Total							102							
4	Lorry with crane	OCNP	1	105	60%	-5	98							
	Air Blower (electric)	OCNP	2	95	80%	-5	92							
	Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98							
	Water pump, submersible	CNP 283	8	85	80%	0	93							
Total							102							
5	Bar bender and cutter	CNP 021	2	90	50%	0	90							
	Drill/ grinder, hand-held (electric)	CNP 065	1	98	30%	0	93							
	Saw, circular wood	BS D7-79	4	103	50%	-5	101							
	Air Blower (electric)	OCNP	2	95	80%	-5	92							
	Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98							
	Water pump, submersible	CNP 283	8	85	80%	0	93							
Total							104							
6	Crawler Crane	BS D7-114	2	101	100%	-5	99							
	Lorry with crane	OCNP	1	105	100%	-5	100							
	Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98							
	Air Blower (electric)	OCNP	2	95	80%	-5	92							
	Poker, vibratory, hand-held	OCNP	3	102	50%	-5	99							
	Concrete pump truck	CNP 047	1	109	100%	-5	104							
Concrete truck	CNP 044	2	109	80%	-5	106								
Total							110							
7	Crawler Crane	BS D7-114	5	101	100%	-5	103							
	Total						103							
S910	Backfill	1	Dump truck, with or without grab	OCNP	2	105	50%	-5	100	110				
			Generator, standard	CNP 101	2	108	100%	-5	106					
			Mini Excavator / Backhoe	OCNP	2	94	80%	-5	91					
			Water pump, submersible	CNP 283	4	85	100%	0	91					
		Total							107					
		2	Bulldozer	Ref 4	1	102	80%	-5	96					
			Dump truck, with or without grab	OCNP	1	105	20%	-5	93					

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ⁽¹⁾	PME	Ref. ⁽²⁾	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ⁽¹⁾		
			Generator, standard	CNP 101	2	108	100%	-5	106	108		
			Mini Excavator / Backhoe	OCNP	1	94	80%	-5	88			
			Road roller	BS D8-30	1	101	60%	0	99			
			Water pump, submersible	CNP 283	4	85	100%	0	91			
		Total									107	
			3		Bulldozer	Ref 4	1	102	80%		-5	96
					Compactor, vibratory	CNP 050	1	105	60%		-5	98
					Dump truck, with or without grab	OCNP	1	105	20%		-5	93
					Generator, standard	CNP 101	2	108	100%		-5	106
		Mini Excavator / Backhoe	OCNP	1	94	80%	-5	88				
		Water pump, submersible	CNP 283	4	85	100%	0	91				
		Total									107	
			4		Bulldozer	Ref 4	2	102	80%		-5	99
					Compactor, vibratory	CNP 050	3	105	60%		-5	103
					Generator, standard	CNP 101	2	108	100%		-5	106
					Water pump, submersible	CNP 283	4	85	100%		0	91
		Total									108	
			5		Compactor, vibratory	CNP 050	3	105	60%		-5	103
					Generator, standard	CNP 101	2	108	100%		-5	106
					Road roller	BS D8-30	4	101	60%		-5	100
					Water pump, submersible	CNP 283	4	85	100%		0	91
		Total									108	
			6		Bulldozer	Ref 4	2	102	80%		-5	99
					Generator, standard	CNP 101	2	108	100%		-5	106
					Road roller	BS D8-30	4	101	60%		-5	100
					Water pump, submersible	CNP 283	4	85	100%		0	91
		Total									108	
			7		Mini Excavator / Backhoe	OCNP	1	94	80%		-5	88
					Compactor, vibratory	CNP 050	3	105	60%		-5	103
					Generator, standard	CNP 101	2	108	100%		-5	106
					Water pump, submersible	CNP 283	4	85	100%		0	91
		Total									108	
			8		Mini Excavator / Backhoe	OCNP	1	94	80%		-5	88
					Generator, standard	CNP 101	2	108	100%		-5	106
					Road roller	BS D8-30	4	101	60%		-5	100
					Water pump, submersible	CNP 283	4	85	100%		0	91
		Total									107	
			9		Bulldozer	Ref 4	2	102	80%		-5	99
					Generator, standard	CNP 101	2	108	100%		-5	106
					Mini Excavator / Backhoe	OCNP	1	94	80%		-5	88
Water pump, submersible	CNP 283				4	85	100%	0	91			
Total								107				
Landing Steps and Covered Walkway (Portion 1E & Portion 2B)												
S470	Removal of existing seawall	1	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	70%	-5	103	111		
			Dump truck with grab	OCNP	1	105	20%	0	98			
			Derrick lighter	CNP 061	1	104	80%	0	103			
			Tug boat	CNP 221	1	110	80%	0	109			
Total								111				
S480, S490	Construction of landing steps and covered walkway	1	Bar bender and cutter	CNP 021	1	90	20%	0	83	106		
			Concrete Lorry Mixer	CNP 044	1	109	70%	-5	102			
			Concrete pump	CNP 047	1	109	70%	-5	102			
			Poker, vibratory, hand-held	OCNP	1	102	50%	-5	94			
			Saw, circular wood	BS D7-79	1	103	20%	0	96			
Total								106				
Marine Tunnel Stage1 (tunnel footprint of Portion 2A1)												
S540	Construction of temp working platforms	1	Crawler crane on flat-top barge	BS D7-114	2	101	70%	0	102	113		
			Derrick lighter	CNP 061	2	104	70%	0	105			
			Tug boat	CNP 221	1	110	20%	0	103			
		Total							109			
		2	Crawler crane on flat-top barge	BS D7-114	1	101	50%	0	98			
			Derrick lighter	CNP 061	1	104	50%	0	101			
			Tug boat	CNP 221	1	110	5%	0	97			
			Vibratory hammer, hydraulic	OCNP	2	115	30%	0	113			
			Power pack	OCNP	2	100	30%	0	98			
			Welding Machine (electric)	Ref 1	2	95	50%	0	95			
			Water pump, submersible	CNP 283	4	85	80%	0	90			
		Total							113			
		S545, S550	Cofferdam construction of sheetpiles and pipepiles	1	Crawler crane on flat-top barge	BS D7-114	1	101	30%		0	96
Derrick lighter	CNP 061				1	104	80%	0	103			
Tug boat	CNP 221				1	110	20%	0	103			
Total									106			
2	Pipe Pile Rig			CNP 167	5	114	50%	0	118			
	Air compressor, air flow > 30m3/min			CNP 003	12	104	50%	-5	107			
	Generator, standard			CNP 101	8	108	80%	-5	111			
	Crawler crane			BS D7-114	8	101	60%	0	108			
	Water pump, diesel			CNP 282	5	103	50%	0	107			
	Vibratory hammer, hydraulic			OCNP	2	115	30%	0	113			
	Mini Excavator / Backhoe			OCNP	5	94	80%	0	100			
	Welding Machine (electric)			Ref 1	10	95	55%	0	102			
	Power pack			OCNP	2	100	30%	0	98			
Water pump, submersible	CNP 283			15	85	80%	0	96				
Total									121			
3	Pipe Pile Rig			CNP 167	1	114	70%	0	112			
	Air compressor, air flow > 30m3/min			CNP 003	1	104	70%	-5	97			
	Generator, standard			CNP 101	2	108	100%	-5	106			
	Water pump, diesel			CNP 282	1	103	70%	0	101			
	Crawler crane on flat-top barge	BS D7-114	1	101	30%	0	96					
	Welder / Generator	Ref 1	2	100	50%	0	100					
Water pump, submersible	CNP 283	10	85	80%	0	94						
Total							114					
4	Generator, standard	CNP 101	2	108	100%	-5	106					
	Vibratory hammer, hydraulic	OCNP	2	115	70%	0	116					
	Power pack	OCNP	2	100	70%	0	101					
	Crawler crane on flat-top barge	BS D7-114	1	101	30%	0	96					
	Welder / Generator	Ref 1	2	100	30%	0	98					
	Water pump, submersible	CNP 283	10	85	80%	0	94					
	Total							117				
S555	Temporary reclamation between pipepiles and sheetpiles	1	Crawler crane	BS D7-114	2	101	50%	0	101	111		
			Tug boat	CNP 221	1	110	20%	0	103			
			Derrick lighter	CNP 061	2	104	50%	0	104			
			Bulldozer	Ref 4	2	102	50%	0	102			
			Compactor, vibratory	CNP 050	2	105	80%	0	107			
Total							111					
S560, S561,	ELS work	1	Excavator / Backhoe	CNP 081	1	112	80%	0	111	111		
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91			

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ⁽¹⁾	PME	Ref. ⁽²⁾	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ⁽¹⁾			
S562			Welder / Generator	Ref 1	1	100	100%	0	100	113			
			Dump truck with Grab	OCNP	1	105	100%	0	105				
			Welding Set	Ref 2	1	78	60%	0	76				
			Lorry with crane	OCNP	1	105	30%	0	100				
			Crawler crane	BS D7-114	1	101	30%	0	96				
			Air Blower (electric)	OCNP	2	95	100%	0	98				
			Dump truck	BS D9-39	1	103	20%	0	96				
			Derrick lighter	CNP 061	1	104	50%	0	101				
			Bulldozer	Ref 4	1	102	20%	0	95				
			Water pump, submersible	CNP 283	12	85	100%	0	96				
			Total									113	
			2	Derrick lighter	CNP 061	1	104	40%	0		100		
			Tug boat	CNP 221	1	110	40%	0	106				
Total								107					
S570	Marine Tunnel Structure	1	Bar bender and cutter	CNP 021	2	90	50%	0	90	118			
			Saw, circular wood	BS D7-79	2	103	20%	0	99				
			Crawler crane	BS D7-114	2	101	20%	0	97				
			Air Blower (electric)	OCNP	2	95	100%	0	98				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Water pump, submersible	CNP 283	12	85	100%	0	96				
			Total								108		
		2	Concrete Lorry Mixer	CNP 044	8	109	70%	0	116				
		Concrete pump	CNP 047	3	109	70%	0	112					
		Poker, vibratory, hand-held	OCNP	3	102	50%	0	104					
		Air Blower (electric)	OCNP	2	95	100%	0	98					
		Generator, standard	CNP 101	2	108	100%	-5	106					
		Water pump, submersible	CNP 283	12	85	100%	0	96					
		Total									118		
		3	Tug boat	CNP 221	1	110	40%	0	106				
		Total									106		
		4	Concrete Lorry Mixer	CNP 044	1	109	70%	0	107				
		Concrete pump	CNP 047	1	109	70%	0	107					
		Poker, vibratory, hand-held	OCNP	1	102	50%	0	99					
		Crawler crane	BS D7-114	2	101	20%	0	97					
		Air Blower (electric)	OCNP	2	95	100%	0	98					
		Generator, standard	CNP 101	2	108	100%	-5	106					
		Water pump, submersible	CNP 283	12	85	100%	0	96					
		Total									112		
		5	Bar bender and cutter	CNP 021	1	90	50%	0	87				
		Concrete Lorry Mixer	CNP 044	1	109	30%	0	104					
		Concrete pump	CNP 047	1	109	30%	0	104					
		Poker, vibratory, hand-held	OCNP	1	102	20%	0	95					
		Saw, circular wood	BS D7-79	1	103	20%	0	96					
		Crawler crane	BS D7-114	1	101	20%	0	94					
		Air Blower (electric)	OCNP	2	95	100%	0	98					
		Generator, standard	CNP 101	2	108	100%	-5	106					
		Water pump, submersible	CNP 283	12	85	100%	0	96					
Total								110					
6	Bar bender and cutter	CNP 021	1	90	50%	0	87						
Concrete Lorry Mixer	CNP 044	1	109	30%	0	104							
Concrete pump	CNP 047	1	109	30%	0	104							
Poker, vibratory, hand-held	OCNP	1	102	20%	0	95							
Saw, circular wood	BS D7-79	1	103	20%	0	96							
Lorry with crane	OCNP	1	105	20%	0	98							
Air Blower (electric)	OCNP	2	95	100%	0	98							
Generator, standard	CNP 101	2	108	100%	-5	106							
Water pump, submersible	CNP 283	12	85	100%	0	96							
Total								110					
S575, S576	Backfill	1	Bulldozer	Ref 4	2	102	50%	0	102	115			
			Compactor, vibratory	CNP 050	3	105	50%	0	107				
			Dump truck, with or without grab	OCNP	4	105	80%	0	110				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Road roller	CNP 185	2	108	100%	0	111				
			Water pump, submersible	CNP 283	12	85	100%	0	96				
			Total								115		
		2	Derrick lighter	CNP 061	1	104	40%	0	100				
		Tug boat	CNP 221	1	110	40%	0	106					
		Total									107		
		S580	Removal of reclamation/ temp platforms	1	Excavator / Backhoe	CNP 081	1	112	80%		0	111	115
					Dump truck, with or without grab	OCNP	1	105	30%		0	100	
					Crawler crane on flat-top barge	BS D7-114	1	101	30%		0	96	
Derrick lighter	CNP 061				1	104	30%	0	99				
Welder / Generator	Ref 1				1	100	60%	0	98				
Total										112			
2	Crawler crane on flat-top barge			BS D7-114	1	101	20%	0	94				
Derrick lighter	CNP 061			1	104	20%	0	97					
Tug boat	CNP 221			1	110	20%	0	103					
Total										104			
3	Excavator / Backhoe			CNP 081	2	112	70%	0	113				
Dump truck, with or without grab	OCNP			2	105	60%	0	106					
Generator, standard	CNP 101			2	108	100%	-5	106					
Total								115					
4	Excavator / Backhoe	CNP 081	1	112	70%	0	110						
Crawler crane on flat-top barge	BS D7-114	1	101	50%	0	98							
Derrick lighter	CNP 061	1	104	60%	0	102							
Generator, standard	CNP 101	2	108	100%	-5	106							
Total								112					
S585	Dredging for Stage 2 diversion	1	Derrick lighter	CNP 061	1	104	20%	0	97	108			
			Grab dredger	CNP 063	1	112	20%	0	105				
			Tug boat	CNP 221	1	110	20%	0	103				
Total								108					
Marine Tunnel Stage2 (tunnel footprint of Portion 2A3)													
S640	Construction of temp working platforms	1	Crawler crane on flat-top barge	BS D7-114	2	101	70%	0	102	117			
			Derrick lighter	CNP 061	2	104	70%	0	105				
			Tug boat	CNP 221	1	110	20%	0	103				
		Total							109				
		2	Crawler crane on flat-top barge	BS D7-114	2	101	70%	0	102				
		Vibratory hammer, hydraulic	OCNP	2	115	70%	0	116					
		Power pack	OCNP	2	100	70%	0	101					
		Welding Machine (electric)	Ref 1	2	95	70%	0	96					
		Water pump, submersible	CNP 283	4	85	80%	0	90					
		Total									117		
S645, S650	Cofferdam construction of sheetpiles and	1	Crawler crane on flat-top barge	BS D7-114	1	101	30%	0	96	103			
			Derrick lighter	CNP 061	1	104	80%	0	103				
			Tug boat	CNP 221	1	110	20%	0	103				

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ⁽¹⁾	PME	Ref. ⁽²⁾	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ⁽¹⁾			
	pipepiles	2	Pipe Pile Rig	CNP 167	2	114	70%		106	117			
			Air compressor, air flow > 30m3/min	CNP 003	2	104	70%	-5	100				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Water pump, diesel	CNP 282	2	103	70%	0	104				
			Welder / Generator	Ref 1	2	100	50%	0	100				
			Water pump, submersible	CNP 283	10	85	80%	0	94				
					Total						116		
		3	Pipe Pile Rig	CNP 167	1	114	70%	0	112				
			Air compressor, air flow > 30m3/min	CNP 003	1	104	70%	-5	97				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Water pump, diesel	CNP 282	1	103	70%	0	101				
			Crawler crane on flat-top barge	BS D7-114	1	101	30%	0	96				
			Welder / Generator	Ref 1	2	100	50%	0	100				
		Water pump, submersible	CNP 283	10	85	80%	0	94					
					Total						114		
		4	Generator, standard	CNP 101	2	108	100%	-5	106				
			Vibratory hammer, hydraulic	OCNP	2	115	70%	0	116				
			Power pack	OCNP	2	100	70%	0	101				
			Crawler crane on flat-top barge	BS D7-114	1	101	30%	0	96				
			Welder / Generator	Ref 1	2	100	30%	0	98				
			Water pump, submersible	CNP 283	10	85	80%	0	94				
					Total						117		
		S655	Temporary reclamation between pipepiles and sheetpiles	1	Crawler crane	BS D7-114	2	101	50%		0	101	111
					Tug boat	CNP 221	1	110	20%		0	103	
					Derrick lighter	CNP 061	2	104	50%		0	104	
					Bulldozer	Ref 4	2	102	50%		0	102	
					Compactor, vibratory	CNP 050	2	105	80%		0	107	
						Total					111		
S660, S661, S662	ELS work	1	Excavator / Backhoe	CNP 081	1	112	80%	0	111	113			
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91				
			Welder / Generator	Ref 1	1	100	100%	0	100				
			Dump truck with Grab	OCNP	1	105	100%	0	105				
			Welding Set	Ref 2	1	78	60%	0	76				
			Lorry with crane	OCNP	1	105	30%	0	100				
			Crawler crane	BS D7-114	1	101	30%	0	96				
			Air Blower (electric)	OCNP	2	95	100%	0	98				
			Dump truck	BS D9-39	1	103	20%	0	96				
			Derrick lighter	CNP 061	1	104	50%	0	101				
			Bulldozer	Ref 4	1	102	20%	0	95				
			Water pump, submersible	CNP 283	12	85	100%	0	96				
					Total						113		
		2	Derrick lighter	CNP 061	1	104	50%	0	101		113		
			Tug boat	CNP 221	1	110	20%	0	103				
					Total						105		
		S670	Marine Tunnel Structure	1	Bar bender and cutter	CNP 021	2	90	50%		0	90	118
					Saw, circular wood	BS D7-79	2	103	20%		0	99	
					Crawler crane	BS D7-114	2	101	20%		0	97	
					Air Blower (electric)	OCNP	2	95	100%		0	98	
					Generator, standard	CNP 101	2	108	100%		-5	106	
					Water pump, submersible	CNP 283	12	85	100%		0	96	
					Total					108			
2	Concrete Lorry Mixer			CNP 044	8	109	70%	0	116	118			
	Concrete pump			CNP 047	3	109	70%	0	112				
	Poker, vibratory, hand-held			OCNP	3	102	50%	0	104				
	Air Blower (electric)			OCNP	2	95	100%	0	98				
	Generator, standard			CNP 101	2	108	100%	-5	106				
	Water pump, submersible			CNP 283	12	85	100%	0	96				
					Total					118			
3	Tug boat			CNP 221	1	110	40%	0	106	118			
						Total						106	
4	Concrete Lorry Mixer			CNP 044	1	109	70%	0	107	112			
	Concrete pump			CNP 047	1	109	70%	0	107				
	Poker, vibratory, hand-held			OCNP	1	102	50%	0	99				
	Crawler crane			BS D7-114	2	101	20%	0	97				
	Air Blower (electric)			OCNP	2	95	100%	0	98				
	Generator, standard			CNP 101	2	108	100%	-5	106				
Water pump, submersible	CNP 283			12	85	100%	0	96					
					Total					112			
5	Bar bender and cutter			CNP 021	1	90	50%	0	87	110			
	Concrete Lorry Mixer			CNP 044	1	109	30%	0	104				
	Concrete pump			CNP 047	1	109	30%	0	104				
	Poker, vibratory, hand-held			OCNP	1	102	20%	0	95				
	Saw, circular wood			BS D7-79	1	103	20%	0	96				
	Crawler crane			BS D7-114	1	101	20%	0	94				
Air Blower (electric)	OCNP	2	95	100%	0	98							
Generator, standard	CNP 101	2	108	100%	-5	106							
Water pump, submersible	CNP 283	12	85	100%	0	96							
			Total					110					
6	Bar bender and cutter	CNP 021	1	90	50%	0	87	110					
	Concrete Lorry Mixer	CNP 044	1	109	30%	0	104						
	Concrete pump	CNP 047	1	109	30%	0	104						
	Poker, vibratory, hand-held	OCNP	1	102	20%	0	95						
	Saw, circular wood	BS D7-79	1	103	20%	0	96						
	Lorry with crane	OCNP	1	105	20%	0	98						
Air Blower (electric)	OCNP	2	95	100%	0	98							
Generator, standard	CNP 101	2	108	100%	-5	106							
Water pump, submersible	CNP 283	12	85	100%	0	96							
			Total					110					
S675, S676	Backfill	1	Bulldozer	Ref 4	2	102	50%	0	102	115			
			Compactor, vibratory	CNP 050	3	105	50%	0	107				
			Dump truck, with or without grab	OCNP	4	105	80%	0	110				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Road roller	CNP 185	2	108	100%	0	111				
			Water pump, submersible	CNP 283	12	85	100%	0	96				
			Total					115					
2	Derrick lighter	CNP 061	1	104	40%	0	100	115					
	Tug boat	CNP 221	1	110	40%	0	106						
			Total					107					
S677	Reprovision of MTK Public Pier	1	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	50%	0	107	115			
			Concrete crusher, excavator mounted	OCNP	1	103	70%	0	101				
			Water pump, submersible	CNP 283	1	85	100%	0	85				
			Generator, standard	CNP 101	1	108	100%	-5	103				
					Total						109		
		2	Concrete crusher, excavator mounted	OCNP	1	103	20%	0	96		115		
Lorry with crane	OCNP		1	105	80%	0	104						

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ⁽¹⁾	PME	Ref. ⁽²⁾	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ⁽¹⁾				
			Water pump, submersible	CNP 283	1	85	100%	0	85	115				
			Generator, standard	CNP 101	1	108	100%	-5	103					
			Saw, wire	OCNP	1	101	80%	0	100					
			Total								108			
			3	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	50%	0		107			
				Lorry with crane	OCNP	1	105	80%	0		104			
				Water pump, submersible	CNP 283	1	85	100%	0		85			
				Generator, standard	CNP 101	1	108	100%	-5		103			
				Saw, wire	OCNP	1	101	80%	0		100			
			Total								110			
			4	Concrete crusher, excavator mounted	OCNP	1	103	20%	0		96			
				Crawler crane	BS D7-114	1	101	50%	0		98			
				Water pump, submersible	CNP 283	1	85	100%	0		85			
				Generator, standard	CNP 101	1	108	100%	-5		103			
				Saw, wire	OCNP	1	101	80%	0		100			
			Total								106			
			5	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	50%	0		107			
				Crawler crane	BS D7-114	1	101	50%	0		98			
				Water pump, submersible	CNP 283	1	85	100%	0		85			
				Generator, standard	CNP 101	1	108	100%	-5		103			
				Saw, wire	OCNP	1	101	80%	0		100			
			Total								109			
			6	Dump truck, with or without grab	OCNP	1	105	30%	0		100			
				Mini Excavator / Backhoe	OCNP	1	94	30%	0		89			
				Water pump, submersible	CNP 283	1	85	100%	0		85			
				Generator, standard	CNP 101	1	108	100%	-5		103			
			Total								105			
			7	Lorry with crane	OCNP	1	105	80%	0		104			
				Bar Bender	CNP 021	1	90	40%	0		86			
				Generator, standard	CNP 101	1	108	100%	-5		103			
				Welding Set	Ref 2	2	78	50%	0		78			
				Water pump, submersible	CNP 283	1	85	100%	0		85			
Total								107						
8	Concrete Lorry Mixer	CNP 044	1	109	50%	0	106							
	Lorry mounted concrete pump	CNP 047	1	109	50%	0	106							
	Concrete Poker Vibrator	CNP 170	1	113	50%	0	110							
	Generator, standard	CNP 101	1	108	100%	-5	103							
Total								113						
S680	Removal of reclamation/ temp platforms	1	Excavator / Backhoe	CNP 081	2	112	70%	0	113	115				
			Dump truck with Grab	OCNP	2	105	20%	0	101					
			Dump Truck	BS D9-39	2	103	30%	0	101					
			Crawler crane on flat-top barge	BS D7-114	1	101	50%	0	98					
			Derrick lighter	CNP 061	1	104	50%	0	101					
			Generator, standard	CNP 101	1	108	100%	-5	103					
			Welding Set	Ref 2	4	78	50%	0	81					
			Total								115			
			2	Crawler crane on flat-top barge	BS D7-114	1	101	20%	0		94			
				Derrick lighter	CNP 061	1	104	20%	0		97			
				Tug boat	CNP 221	1	110	20%	0		103			
			Total								104			
			Vertical Wall along depressed road at Portion 3B											
			S200, S222	Pipepiles and sheetpiles	1	Pipe Pile Rig	CNP 167	1	114		80%	0	113	116
Air compressor, air flow > 30m3/min	CNP 003	1				104	80%	-5	98					
Generator, standard	CNP 101	1				108	100%	-5	103					
Water pump, diesel	CNP 282	1				103	80%	0	102					
Mini Backhoe (3 tonnes)	OCNP	1				94	50%	0	91					
Dump truck, with or without grab	OCNP	1				105	30%	0	100					
Grout mixer	OCNP	1				90	30%	0	85					
Grout pump	OCNP	1				105	30%	0	100					
Water pump, submersible	CNP 283	4				85	100%	0	91					
Vibratory hammer, hydraulic	OCNP	1				115	30%	0	110					
Power pack	OCNP	1				100	30%	0	95					
Total								116						
Ventilation Adit at Eastern Interface(Portion 3A6)														
S300	Piling and pumping test	1				Pipe Pile Rig	CNP 167	1	114	80%	0	113	115	
			Air compressor, air flow > 30m3/min	CNP 003	2	104	80%	-5	101					
			Generator, standard	CNP 101	1	108	100%	-5	103					
			Water pump, diesel	CNP 282	1	103	80%	0	102					
			Mini Backhoe (3 tonnes)	OCNP	1	94	60%	0	92					
			Dump truck, with or without grab	OCNP	1	105	30%	0	100					
			Grout mixer	OCNP	1	90	80%	0	89					
			Grout pump	OCNP	1	105	100%	0	105					
			Water pump, submersible	CNP 283	8	85	100%	0	94					
			Total								115			
S310	ELS work	1	Excavator / Backhoe	CNP 081	1	112	80%	0	111	114				
			Breaker, excavator mounted, hydraulic	BS D8-13	1	110	30%	0	105					
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91					
			Welder / Generator	Ref 1	1	100	100%	0	100					
			Dump truck with Grab	OCNP	1	105	30%	0	100					
			Welding Set	Ref 2	1	78	30%	0	73					
			Lorry with crane	OCNP	1	105	30%	0	100					
			Crawler crane	BS D7-114	1	101	30%	0	96					
			Ventilation fan	CNP 241	1	108	80%	0	107					
			Dump truck	BS D9-39	1	103	30%	0	98					
			Water pump, submersible	CNP 283	8	85	80%	0	93					
Total								114						
S320	Ventilation Adit Structure	1	Bar bender and cutter	CNP 021	2	90	50%	0	90	115				
			Concrete Lorry Mixer	CNP 044	2	109	70%	0	110					
			Concrete pump	CNP 047	2	109	70%	0	110					
			Poker, vibratory, hand-held	OCNP	2	102	60%	0	103					
			Saw, circular wood	BS D7-79	2	103	20%	0	99					
			Crawler crane	BS D7-114	1	101	20%	0	94					
			Ventilation fan	CNP 241	1	108	80%	0	107					
			Generator, standard	CNP 101	2	108	100%	-5	106					
			Water pump, submersible	CNP 283	8	85	80%	0	93					
			Total								115			
S325	Backfill	1	Bulldozer	Ref 4	1	102	60%	0	100	110				
			Compactor, vibratory	CNP 050	1	105	60%	0	103					
			Dump truck with Grab	OCNP	1	105	80%	0	104					
			Generator, standard	CNP 101	1	108	100%	-5	103					
			Road roller	CNP 185	1	108	60%	0	106					
			Water pump, submersible	CNP 283	2	85	80%	0	87					
Total								110						
Kai Tak C&C Tunnel (Portion 3A2 & Part of Portion 3A4)														
S605	Piling and kingposts	1	Pipe Pile Rig	CNP 167	2	114	80%	0	116					

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ⁽¹⁾	PME	Ref. ⁽²⁾	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ⁽¹⁾			
			Air compressor, air flow > 30m3/min	CNP 003	4	104	80%	-5	104	118			
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Water pump, diesel	CNP 282	2	103	80%	0	105				
			Mini Backhoe (3 tonnes)	OCNP	1	94	80%	0	93				
			Dump truck, with or without grab	OCNP	2	105	70%	0	106				
			Grout mixer	OCNP	1	90	60%	0	88				
			Grout pump	OCNP	1	105	60%	0	103				
			Water pump, submersible	CNP 283	4	85	100%	0	91				
			Total					118					
S608	Install decking	1	Crawler crane	BS D7-114	1	101	80%	0	100	113			
			Tractor with trailer	CNP 222	1	118	20%	0	111				
			Flat-top Lorry	OCNP	1	105	70%	0	103				
			Drill, hand-held (electric)	CNP 065	2	98	80%	0	100				
			Welder / Generator	Ref 1	2	100	80%	0	102				
			Generator, standard	CNP 101	1	108	100%	-5	103				
			Total					113					
S610, S611, S612	ELS work	1	Excavator / Backhoe	CNP 081	2	112	80%	0	114	116			
			Breaker, excavator mounted, hydraulic	BS D8-13	1	110	30%	0	105				
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91				
			Welder / Generator	Ref 1	2	100	80%	0	102				
			Dump truck with Grab	OCNP	2	105	30%	0	103				
			Welding Set	Ref 2	2	78	30%	0	76				
			Lorry with crane	OCNP	1	105	30%	0	100				
			Crawler crane	BS D7-114	1	101	30%	0	96				
			Ventilation fan	CNP 241	2	108	80%	0	110				
			Dump truck	BS D9-39	1	103	30%	0	98				
			Water pump, submersible	CNP 283	8	85	80%	0	93				
			Total					116					
S620	C&C Tunnel Structure	1	Bar bender and cutter	CNP 021	2	90	50%	0	90	116			
			Concrete Lorry Mixer	CNP 044	2	109	80%	0	111				
			Concrete pump	CNP 047	2	109	80%	0	111				
			Poker, vibratory, hand-held	OCNP	3	102	50%	0	104				
			Saw, circular wood	BS D7-79	4	103	50%	0	106				
			Crawler crane	BS D7-114	2	101	50%	0	101				
			Ventilation fan	CNP 241	2	108	50%	0	108				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Water pump, submersible	CNP 283	8	85	80%	0	93				
						Total						116	
S623	Backfill	1	Bulldozer	Ref 4	2	102	50%	0	102	113			
			Compactor, vibratory	CNP 050	2	105	50%	0	105				
			Dump truck with Grab	OCNP	2	105	50%	0	105				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Road roller	CNP 185	2	108	50%	0	108				
			Water pump, submersible	CNP 283	4	85	100%	0	91				
			Total					113					
Depressed Road & Underpass at Kai Tak (Part of Portion 3A4 & Portion 3A5)													
S340, S345	Pipelines & Kingposts, sheetpiles	1	Pipe Pile Rig	CNP 167	2	114	80%	0	116	119			
			Air compressor, air flow > 30m3/min	CNP 003	4	104	80%	-5	104				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Water pump, diesel	CNP 282	2	103	80%	0	105				
			Mini Backhoe (3 tonnes)	OCNP	1	94	60%	0	92				
			Dump truck, with or without grab	OCNP	2	105	30%	0	103				
			Grout mixer	OCNP	1	90	60%	0	88				
			Grout pump	OCNP	1	105	60%	0	103				
			Vibratory hammer, hydraulic	OCNP	1	115	60%	0	113				
			Power pack	OCNP	1	100	60%	0	98				
			Water pump, submersible	CNP 283	4	85	80%	0	90				
						Total						119	
S350, S351	ELS work	1	Excavator / Backhoe	CNP 081	2	112	80%	0	114	116			
			Breaker, excavator mounted, hydraulic	BS D8-13	1	110	30%	0	105				
			Drill, hand-held (electric)	CNP 065	1	98	30%	0	93				
			Welder / Generator	Ref 1	2	100	80%	0	102				
			Dump truck with Grab	OCNP	2	105	20%	0	101				
			Welding Set	Ref 2	2	78	30%	0	76				
			Lorry with crane	OCNP	1	105	20%	0	98				
			Crawler crane	BS D7-114	1	101	20%	0	94				
			Ventilation fan	CNP 241	2	108	80%	0	110				
			Dump truck	BS D9-39	1	103	30%	0	98				
			Water pump, submersible	CNP 283	8	85	80%	0	93				
			Total					116					
S360	Depressed Rd, underpass, adit structure and backfill	1	Bar bender and cutter	CNP 021	2	90	30%	0	88	118			
			Concrete Lorry Mixer	CNP 044	2	109	80%	0	111				
			Concrete pump	CNP 047	2	109	80%	0	111				
			Poker, vibratory, hand-held	OCNP	3	102	80%	0	106				
			Saw, circular wood	BS D7-79	4	103	20%	0	102				
			Crawler crane	BS D7-114	2	101	20%	0	97				
			Ventilation fan	CNP 241	2	108	80%	0	110				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Water pump, submersible	CNP 283	8	85	80%	0	93				
			Bulldozer	Ref 4	2	102	50%	0	102				
			Compactor, vibratory	CNP 050	2	105	50%	0	105				
			Dump truck with Grab	OCNP	2	105	20%	0	101				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Road roller	CNP 185	2	108	30%	0	106				
			Water pump, submersible	CNP 283	4	85	80%	0	90				
						Total						118	
			U Trough Structures and At-grade Road at Kai Tak (Portion 3D)										
S745	Sheetpiling	1	Vibratory hammer, hydraulic	OCNP	2	115	80%	0	117	118			
			Power pack	OCNP	2	100	80%	0	102				
			Flat-top Lorry	OCNP	2	105	80%	0	107				
			Total					118					
S750	ELS work	1	Excavator / Backhoe	CNP 081	2	112	80%	0	114	116			
			Breaker, excavator mounted, hydraulic	BS D8-13	1	110	30%	0	105				
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91				
			Welder / Generator	Ref 1	2	100	80%	0	102				
			Dump truck with Grab	OCNP	2	105	30%	0	103				
			Welding Set	Ref 2	2	78	30%	0	76				
			Lorry with crane	OCNP	1	105	20%	0	98				
			Crawler crane	BS D7-114	1	101	20%	0	94				
			Ventilation fan	CNP 241	2	108	80%	0	110				
			Dump truck	BS D9-39	1	103	30%	0	98				
			Water pump, submersible	CNP 283	8	85	80%	0	93				
			Total					116					
S760	Construct Trough Structure	1	Bar bender and cutter	CNP 021	2	90	30%	0	88	110			
			Concrete Lorry Mixer	CNP 044	2	109	70%	0	110				
			Concrete pump	CNP 047	2	109	70%	0	110				

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group ^[1]	PME	Ref. ^[2]	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) ^[1]	
			Poker, vibratory, hand-held	OCNP	3	102	60%	0	105	116	
			Saw, circular wood	BS D7-79	4	103	20%	0	102		
			Crawler crane	BS D7-114	2	101	30%	0	99		
			Ventilation fan	CNP 241	2	108	80%	0	110		
			Generator, standard	CNP 101	2	108	100%	-5	106		
			Water pump, submersible	CNP 283	8	85	80%	0	93		
			Total								116
S770	Backfill & remove sheetpiles	1	Bulldozer	Ref 4	2	102	60%	0	103	119	
			Compactor, vibratory	CNP 050	2	105	60%	0	106		
			Dump truck with Grab	OCNP	2	105	80%	0	107		
			Generator, standard	CNP 101	2	108	100%	-5	106		
			Road roller	CNP 185	2	108	80%	0	110		
			Water pump, submersible	CNP 283	4	85	100%	0	91		
			Vibratory hammer, hydraulic	OCNP	2	115	80%	0	117		
			Power pack	OCNP	2	100	80%	0	102		
			Flat-top Lorry	OCNP	2	105	50%	0	105		
			Welder / Generator	Ref 1	2	100	30%	0	98		
			Total								119
S775	Roadwork for At-grade road	1	Asphalt paver	CNP 004	1	109	80%	0	108	115	
			Bar bender and cutter	CNP 021	1	90	30%	0	85		
			Bulldozer	Ref 4	1	102	30%	0	97		
			Concrete Lorry Mixer	CNP 044	1	109	80%	0	108		
			Generator, standard	CNP 101	2	108	100%	-5	106		
			Dump truck	BS D9-39	4	103	20%	0	102		
			Poker, vibratory, hand-held	OCNP	1	102	80%	0	101		
			Road roller	CNP 185	1	108	80%	0	107		
			Roller, vibratory	BS D3-116	1	106	80%	0	105		
			Crawler crane	BS D7-114	1	101	20%	0	94		
			Total								115

Notes:

[1] PME in separate groups will not be operated at the same time. The group with the highest SWL is adopted in this assessment as the worst-case scenario.

[2] The SWLs are referred to the following references:

CNP - Table 3 - Sound Power Levels for Items of Powered Mechanical Equipment (PME) of Technical Memorandum on Noise from Construction Work Other Than Percussive Piling (GW-TM)

issued by Noise Control Authority, Environmental Protection Department

OCNP - Sound power levels of other commonly used PME obtained from http://www.epd.gov.hk/epd/english/application_for_licences/guidance/files/OtherSWLe.pdf

Ref 1 - Appendix 8.4 of the approved EIA Report for Shatin to Central Link - Stabling Sidings at Hung Hom Freight Yard (Register No.: AEIAR-164/2012)

Ref 2 - Appendix 5.1 of the approved EIA Report for Hong Kong Section of Guangzhou - Shenzhen - Hong Kong Express Rail Link (Register No.: AEIAR-143/2009)

Ref 3 - Appendix 8.3 of the approved EIA Report for Tai Wai to Hung Hom Section (Register No.: AEIAR-167/2012)

Ref 4 - Table 4-14 of the approved EIA Report for Proposed Comprehensive Development at Wo Shang Wai, Yuen Long (Register No.: AEIAR-120/2008)

BS - British Standard 5228: Part 1:2009 Noise Control on Construction and Open Sites

Appendix 3.1

Notional Distance of Works Area to NSR

Appendix 3.1 Notional Distance of Works Area to NSRs

Portion	Distance to Notional Source Position, m	
	E-N12 Grand Waterfront Tower 3	E-N21 Hang Chien Court Block J
1A	37	58
1B	110	7
1E	187	63
2A1	221	293
2A3	165	133
2B	239	104
3A2	>300	>300
3A4	>300	>300
3A5	>300	>300
3A6	>300	>300
3B	>300	>300
3D	>300	>300

Appendix 3.2

Detailed Noise Calculation

Table with columns: ID, Construction Activities, Portion, SWL, Dist., SPL, Start, Finish, and monthly noise level grids for years 2018 through 2023. Rows include various construction sites like Kowloon City Vehicular Ferry Pier, Ma Tau Kok C&C tunnel, and Kai Tak C&C Tunnel.

Summary statistics including Total SPL (CKR only), Corrected SPL (CKR only), Exceedance (CKR only), Range (CKR only), SPL from Kai Tai Development (KTD), Cumulative SPL (CKR + KTD), and Cumulative Exceedance (CKR + KTD).

- Notes: [1] For works that would be conducted in more than one works sites... [2] Works located outside 300m boundary... [3] For the calculation of sound pressure levels (SPL)... [4] Bold values denote exceedance... [5] The following construction activities are scheduled... [6] The concurrent work that is within 300m of the NSR...