

**Vol. 2 of 5**


**FEP-01/457/2013/C**

**Central Kowloon Route**

**Kai Tak West**

**Contract No. HY/2014/07**

**November 2020**



HY/2014/07  
VOLUME 2 OF 5

KAI TAK  
DEVELOPMENT

KOWLOON BAY

MA TAU WAI

MA TAU KOK

TO KWA WAN

HO MAN TIN

MONG KOK

YAU MA TEI

JORDAN

WEST KOWLOON

HUNG HOM

九龍灣  
KOWLOON BAY



## Environmental Permit No. EP-457/2013/C

### Central Kowloon Route

### Independent Environmental Checker Verification

Works Contract:	Kai Tak West (HY/2014/07)
-----------------	---------------------------


#### Reference Document/Plan

Document/ <del>Plan</del> to be <del>Certified</del> / Verified:	Monthly EM&A Report No.32 (November 2020)
Date of Report:	December 2020 (Rev. 0)
Date received by IEC:	7 December 2020

#### Reference EP Condition

Environmental Permit Condition:	3.4
Submission of Monthly EM&A Report of the Project	
3.4 Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of each reporting month throughout the entire construction period. The EM&A Reports shall include a summary of all non-compliance. The submissions shall be certified by the ET Leader and verified by the IEC as complying with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the submission shall be provided to the Director upon request by the Director.	

#### IEC Verification

I hereby verify that the above referenced document/ <del>plan</del> complies with the above referenced condition of EP-457/2013/C and FEP-01/457/2013/C.	
	
Ms Mandy To	Date: 8 December 2020
Independent Environmental Checker	



**Gammon Construction Limited**

**Central Kowloon Route**  
**Works Contract HY/2014/07 –**  
**Central Kowloon Route – Kai Tak West**  
**Monthly EM&A Report for November 2020**

[December 2020]

	Name	Signature
Prepared & Checked:	Ray Cheng	
Reviewed, Approved & Certified:	Y T Tang	

Version: 0

Date: 8 December 2020

**Disclaimer**

This Environmental Monitoring and Audit Report is prepared for Gammon Construction Limited and is given for its sole benefit in relation to and pursuant to Contract HY/2014/07 and may not be disclosed to, quoted to or relied upon by any person other than Gammon Construction Limited without our prior written consent. No person (other than Gammon Construction Limited into whose possession a copy of this report comes may rely on this plan without our express written consent and Gammon Construction Limited may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong

Tel: (852) 3922 9000

Fax: (852) 2317 7609

www.aecom.com



**Table of Contents**

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>3</b>
<b>1 INTRODUCTION .....</b>	<b>6</b>
1.1 Purpose of the Report .....	6
1.2 Report Structure .....	6
<b>2 PROJECT INFORMATION .....</b>	<b>7</b>
2.1 Background .....	7
2.2 Site Description .....	7
2.3 Construction Programme and Activities .....	8
2.4 Project Organization .....	9
2.5 Status of Environmental Licences, Notification and Permits .....	10
<b>3 ENVIRONMENTAL MONITORING REQUIREMENTS .....</b>	<b>11</b>
3.1 Construction Dust Monitoring .....	11
3.2 Construction Noise Monitoring .....	14
3.3 Construction Water Monitoring .....	16
3.4 Landscape and Visual .....	17
<b>4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES .....</b>	<b>18</b>
<b>5 MONITORING RESULTS .....</b>	<b>19</b>
5.1 Construction Dust Monitoring .....	19
5.2 Regular Construction Noise Monitoring .....	19
5.3 Construction Water Monitoring .....	20
5.4 Waste Management .....	21
5.5 Landscape and Visual .....	21
<b>6 ENVIRONMENTAL SITE INSPECTION AND AUDIT .....</b>	<b>22</b>
<b>7 ENVIRONMENTAL NON-CONFORMANCE .....</b>	<b>23</b>
7.1 Summary of Monitoring Exceedances .....	23
7.2 Summary of Environmental Non-Compliance .....	23
7.3 Summary of Environmental Complaints .....	23
7.4 Summary of Environmental Summon and Successful Prosecutions .....	23
<b>8 FUTURE KEY ISSUES .....</b>	<b>24</b>
8.1 Construction Programme for the Next Three Months .....	24
8.2 Key Issues for the Coming Month .....	24
8.3 Monitoring Schedule for the Coming Month .....	24
<b>9 CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>25</b>
9.1 Conclusions .....	25
9.2 Recommendations .....	25

**List of Tables**

Table 2.1	Construction Activities in the reporting month.....	8
Table 2.2	Contact Information of Key Personnel.....	9
Table 2.3	Status of Environmental Licenses, Notifications and Permits.....	10
Table 3.1	Air Quality Monitoring Equipment.....	11
Table 3.2	Location of Construction Dust Monitoring Station.....	11
Table 3.3	Noise Monitoring Parameters, Frequency and Duration.....	14
Table 3.4	Noise Monitoring Equipment for Regular Noise Monitoring.....	14
Table 3.5	Noise Monitoring Stations during Construction Phase.....	14
Table 3.6	Noise Monitoring Parameters, Frequency and Duration.....	15
Table 3.7	Water Quality Monitoring Equipment.....	16
Table 3.8	Impact Water Quality Monitoring Stations.....	16
Table 3.9	Water Quality Monitoring Parameters, Frequency and Duration.....	17
Table 4.1	Status of Required Submission under Environmental Permit.....	18
Table 5.1	Summary of 24-hour TSP Monitoring Result in the Reporting Period.....	19
Table 5.2	Summary of 1-hour TSP Monitoring Result in the Reporting Period.....	19
Table 5.3	Summary of Construction Noise Monitoring Results in the Reporting Period.....	19
Table 5.4	Summary of Impact Water Quality Monitoring Results in October 2020.....	20
Table 5.5	Summary of Impact Water Quality Monitoring Results in November 2020.....	20
Table 5.6	Summary of Water Quality Exceedances in November 2020.....	21
Table 6.1	Observations and Recommendations of Site Audit.....	22
Table 8.1	Construction Activities in the coming three months.....	24

**List of Figures**

Figure 1.1	Site Layout Plan
Figure 3.1	Location of Air Quality Monitoring Station
Figure 3.2	Locations of Noise Monitoring Station
Figure 3.3	Locations of Water Monitoring Station

**List of Appendices**

Appendix A	Construction Programme
Appendix B	Project Organization Structure
Appendix C	Implementation Schedule of Environmental Mitigation Measures
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Equipment
Appendix F	EM&A Monitoring Schedules
Appendix G	Air Quality Monitoring Results and their Graphical Presentations
Appendix H	Noise Monitoring Results and their Graphical Presentations
Appendix I	Water Monitoring Results
Appendix J	Detail of Water Quality Exceedance
Appendix K	Event and Action Plan
Appendix L	Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions
Appendix M	Monthly Summary Waste Flow Table

## EXECUTIVE SUMMARY

Central Kowloon Route – Kai Tak West (CKR-KTW; Contract No. HY/2014/07) (hereafter called “the Project”) covers part of the construction of the Central Kowloon Route (CKR).

The Project comprises the follow works:

- 50x30m access shaft with noise enclosure at Ma Tau Kok (MTK);
- 100m long cut-and-cover (C&C) tunnel at MTK;
- Demolition and re-provisioning of MTK Public Pier;
- 160m long underwater tunnel (UWT) (Stage 1);
- 210m long UWT (Stage 2);
- 60m long C&C tunnel at Kai Tak;
- 130m long depressed road and 200m long underpass at Kai Tak;
- 390m long underground tunnel ventilation adit at Kai Tak;
- Seawall demolition and construction of new landing steps; and
- Barging Point enclosure and conveyor system.

The EM&A programme commenced on 4 April 2018. The impact EM&A for the Project includes air quality, noise and water quality monitoring.

This is the thirty-second monthly EM&A Report presenting the EM&A works carried out during the period between 1 and 30 November 2020. As informed by the Contractor, major activities in the reporting period were:

Locations	Site Activities
Kai Tak	<ul style="list-style-type: none"> <li>• Casting tunnel wall at underpass and ventilation adit;</li> <li>• Base slab and wall, roof slab construction at underpass and depressed road;</li> <li>• Backfilling at Underpass;</li> <li>• Removal of ELS at underpass and depressed road;</li> <li>• Falsework erection at underpass, depressed road and cut &amp; cover tunnel.</li> </ul>
Ma Tau Kok	<ul style="list-style-type: none"> <li>• TTM implementation;</li> <li>• Pipe piling works for cut and cover tunnel;</li> <li>• Rock Excavation;</li> <li>• Shotcreting at the Access Shaft;</li> <li>• Fresh water pipe installation works;</li> <li>• Constrcution of MTK east wall and traffic deck;</li> <li>• Block paving at Covered Walkway.</li> </ul>
Kowloon Bay	<ul style="list-style-type: none"> <li>• Concrete packing between wailing and CPP Wall;</li> <li>• Roof slab and base slab construction;</li> <li>• Waterproofing application;</li> <li>• Removal of gas pipe line.</li> </ul>
Barging Point	<ul style="list-style-type: none"> <li>• Barging point operation (Spoil Disposal).</li> </ul>



**Breaches of Action and Limit Levels for Air Quality**

All 24-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month.

All 1-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month.

**Breaches of Action and Limit Levels for Noise**Regular Noise Monitoring

No exceedance of Action and Limit Level of noise was recorded in the reporting month .

**Breaches of Action and Limit Levels for Water**

After received the remaining laboratory results of Copper and Total PAHs in October 2020, no unreported Action level and Limit level exceedance was recorded for both parameters.

No Action level and Limit level exceedance were recorded at measured DO, Total PAHs and Copper in reporting month.

One (1) Action Level and no Limit level exceedances was recorded at measured Turbidity level in the reporting month.

Two (2) Action Level and Two (2) Limit Level exceedances were recorded at measured Suspended Solids level in the reporting month.

Based on the findings from the completed IRs on 12, 14, 19, 21, 28 and 30 October 2020, and 6, 9 November 2020, the exceedances were unrelated to the Project.

**Complaint, Notification of Summons and Successful Prosecution**

No environmental related complaints, notification of summons and successful prosecution were received in the reporting month.

**Reporting Changes**

No report changes in the reporting period.

**Future Key Issues**

Key issues to be considered in the next three months included:

<b>Locations</b>	<b>Site Activities</b>
Kai Tak	<ul style="list-style-type: none"> <li>• Base slab and wall, roof slab construction at cut &amp; cover, underpass and depressed road;</li> <li>• Backfilling works and ELS removal at cut &amp; cover, underpass and depressed road;</li> <li>• Dismantle of working platform.</li> </ul>
Ma Tau Kok	<ul style="list-style-type: none"> <li>• TTM implementation;</li> <li>• Pipe piling works for cut and cover tunnel east portion;</li> <li>• Fresh water pipe installation works;</li> <li>• Construction of traffic deck;</li> <li>• Covered walkway construction;</li> <li>• Relocation of MTK public pier.</li> </ul>
Kowloon Bay	<ul style="list-style-type: none"> <li>• Backfilling and ELS removal works;</li> <li>• Roof slab, base slab and wall construction;</li> <li>• Waterproofing application;</li> <li>• Preparation works for Stage 2 UWT.</li> </ul>
Barging Point	<ul style="list-style-type: none"> <li>• Barging point operation (Spoil Disposal);</li> <li>• Demolition of Kai Tak Barging Point;</li> <li>• Preparation works for taking over 1123 Barging Point.</li> </ul>

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water pollution control, and waste management.

## 1 INTRODUCTION

Gammon Construction Limited was commissioned by the Highways Department as the Civil Contractor for Works Contract HY/2014/07. AECOM Asia Company Limited (AECOM) was appointed by Gammon Construction Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

### 1.1 Purpose of the Report

1.1.1 This is the thirty-second monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting period between 1 and 30 November 2020.

### 1.2 Report Structure

1.2.1 This monthly EM&A Report is organized as follows:

- Section 1: Introduction
- Section 2: Project Information
- Section 3: Environmental Monitoring Requirement
- Section 4: Implementation Status of Environmental Mitigation Measures
- Section 5: Monitoring Results
- Section 6: Environmental Site Inspection and Audit
- Section 7: Environmental Non-conformance
- Section 8: Future Key Issues
- Section 9: Conclusions and Recommendations



## 2 PROJECT INFORMATION

### 2.1 Background

- 2.1.1 CKR is a dual 3-lane trunk road across central Kowloon linking the West Kowloon in the west and the Kai Tak Development (KTD) in the east. The CKR will be about 4.7 km long with an underground tunnel section of about 3.9 km long, in particular, there will be an underwater tunnel of about 370 m long in Kowloon Bay to the north of the To Kwa Wan Typhoon Shelter. It will connect the West Kowloon Highway at Yau Ma Tei Interchange with the road network at Kowloon Bay and the future Trunk Road T2 at KTD which will connect to the future Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) and Cross Bay Link (CBL). CKR, Trunk Road T2 and TKO-LTT will form a strategic highway link, namely Route 6, connecting West Kowloon and Tseung Kwan O. In addition, 3 ventilation buildings, which will be located in Ya Ma Tei, Ho Man Tin and ex-Kai Tak airport area, are proposed to ensure acceptable air quality within the tunnel.
- 2.1.2 The Environmental Impact Assessment (EIA) Report for Central Kowloon Route (Register No.: AEIAR-171/2013) was approved on 11 July 2013 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) for CKR was granted on 9 August 2013 (EP No.: EP- 457/2013) for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-457/2013/C) was issued by the Director of Environmental Protection (DEP) on 16 January 2017. Further Environmental Permit (EP No. FEP-01/457/2013/C) for CKR – Kai Tak West was issued on 28 February 2018.
- 2.1.3 The construction of the CKR had been divided into different sections. This Work Contract HY/2014/07 – Kai Tak West (KTW) (“The Project”) will include a road which is a trunk road, including new roads, and major extensions or improvements to existing roads; a road fully enclosed by decking above and by structure on the sides for more than 100 m; and reclamation works (including associated dredging works) more than 1 ha in size and a boundary of which is less than 100 m from an existing residential area.
- 2.1.4 The site layout plan of the Project is shown in **Figure 1.1**.

### 2.2 Site Description

- 2.2.1 The major construction activities under this Project include:
- construction of approximately 160m long cut-and-cover tunnel and 370m long underwater tunnel between the tunnel section at Ma Tau Kok and the depressed road of the CKR within Kai Tak Development;
  - reconstruction of the seawall at Ma Tau Kok public pier, and the sloping seawall at the Former Kai Tak Airport Runway;
  - construction of approximately 125m long depressed road and 200m long underpass of the CKR within Kai Tak Development;
  - construction of approximately 360m long underground tunnel ventilation adit of the CKR;
  - reconstruction of Kowloon City Ferry Pier Public Transport Interchange; and
  - other associated works.

## 2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarized in **Table 2.1**.

**Table 2.1 Construction Activities in the reporting month**

<b>Locations</b>	<b>Site Activities</b>
Kai Tak	<ul style="list-style-type: none"> <li>• Casting tunnel wall at underpass and ventilation adit;</li> <li>• Base slab and wall, roof slab construction at underpass and depressed road;</li> <li>• Backfilling at Underpass;</li> <li>• Removal of ELS at underpass and depressed road;</li> <li>• Falsework erection at underpass, depressed road and cut &amp; cover tunnel.</li> </ul>
Ma Tau Kok	<ul style="list-style-type: none"> <li>• TTM implementation;</li> <li>• Pipe piling works for cut and cover tunnel;</li> <li>• Rock Excavation;</li> <li>• Shotcreting at the Access Shaft;</li> <li>• Fresh water pipe installation works;</li> <li>• Constrction of MTK east wall and traffic deck;</li> <li>• Block paving at Covered Walkway.</li> </ul>
Kowloon Bay	<ul style="list-style-type: none"> <li>• Concrete packing between wailing and CPP Wall;</li> <li>• Roof slab and base slab construction;</li> <li>• Waterproofing application;</li> <li>• Removal of gas pipe line.</li> </ul>
Barging Point	<ul style="list-style-type: none"> <li>• Barging point operation (Spoil Disposal).</li> </ul>

2.3.2 The construction programme is presented in **Appendix A**.

**2.4 Project Organization**

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarized in **Table 2.2**.

**Table 2.2 Contact Information of Key Personnel**

<b>Party</b>	<b>Role</b>	<b>Position</b>	<b>Name</b>	<b>Telephone</b>	<b>Fax</b>
Arup-Mott MacDonald Joint Venture	Residential Engineer (ER)	Engineer's Representative	Mr. Jeffrey Lau	2268 3640	2268 3954
ERM	Independent Environmental Checker (IEC)	Independent Environmental Checker	Ms. Mandy To	2271 3313	2723 5660
Gammon	Contractor	Contracts Manager	Mr. Alan Yan	2516 8823	2516 6260
		Environmental Manager	Ms Michelle Tang	9267 8866	2516 6260
AECOM	Contractor's Environmental Team (ET)	ET Leader	Mr. Y T Tang	3922 9393	2317 7609



**2.5 Status of Environmental Licences, Notification and Permits**

2.5.1 Relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 2.3**.

**Table 2.3 Status of Environmental Licenses, Notifications and Permits**

Permit / License No. / Notification/ Reference No.	Valid Period		Status	Remarks
	From	To		
<b>Further Environmental Permit</b>				
FEP-01/457/2013/C	28 Feb 2018	End of Project	Valid	--
<b>Wastewater Discharge License</b>				
WT00030290-2018	22 Mar 2018	31 May 2023	Valid	Ma Tau Kok
WT00030668-2018	27 Apr 2018	30 Apr 2023	Valid	Site Office at Kai Tak West
WT00030358-2018	27 Apr 2018	30 Apr 2023	Valid	Kai Tak West
WT00030333-2018	27 Apr 2018	30 Apr 2023	Valid	Barging Point at Portions 4B & 4C
WT00030330-2018	27 Apr 2018	30 Apr 2023	Valid	Kowloon Bay
<b>Construction Noise Permit</b>				
GW-RE0709-20	27 Aug 2020	26 Feb 2021	Valid	Barging Point Operation at Kai Tak Barging Point
GW-RE0603-20	4 Aug 2020	3 Nov 2020	Valid until 3 Nov 2020	Rock Breaking at Ma Tau Kok
GW-RE0891-20	5 Nov 2020	4 Feb 2021	Valid on 5 Nov 2020	General Works at Ma Tau Kok
GW-RE0874-20	20 Oct 2020	14 Apr 2021	Valid	General Works at Kai Tak
GW-RE0478-20	13 Jun 2020	12 Dec 2020	Superseded on 24 Nov 2020	ELS Installation and Excavation at Stage 1 Underwater Tunnel
GW-RE0989-20	24 Nov 2020	20 May 2020	Valid on 24 Nov 2020	ELS Removal at Stage 1 UWT
GW-RE0761-20	1 Oct 2020	31 Mar 2021	Valid	Kai Tak Haul Road
<b>Chemical Waste Producer Registration</b>				
5118-247-G2347-47	30 Jan 2018	End of Project	Valid	--
5118-247-G2347-48	30 Jan 2018	End of Project	Valid	--
<b>Marine Dumping Permit</b>				
EP/MD/21-038	8 Oct 2020	7 Apr 2021	Valid	Sediments requiring Type 1 - Open Sea Disposal
EP/MD/21-063	24 Oct 2020	23 Nov 2020	Valid until 23 Nov 2020	Sediments requiring Type 1 (Dedicated Site) and Type 2 Confined Marine Disposal
<b>Billing Account for Construction Waste Disposal</b>				
7029909	22 Jan 2018	End of Project	Account Active	--
7031949	27 Aug 2020	26 Nov 2020	Account renewed on 27 Nov 2020	Billing Account for Disposal of Construction Waste (by vessels)
	27 Nov 2020	26 Feb 2021		
<b>Notification Under Air Pollution Control (Construction Dust) Regulation</b>				
429442	5 Jan 2018	5 Jul 2025	Notified	--

### 3 ENVIRONMENTAL MONITORING REQUIREMENTS

#### 3.1 Construction Dust Monitoring

##### *Monitoring Requirements*

- 3.1.1 In accordance with the approved EM&A Manual, measurement of 24-hour and 1-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days, and 1-hour TSP monitoring should be done at least 3 times every 6 days while the highest dust impact is expected. The Action and Limit Levels of the air quality monitoring is provided in **Appendix D**.

##### *Monitoring Equipment*

- 3.1.2 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at the designated monitoring station. The HVS meets all the requirements of the EM&A Manual.
- 3.1.3 A portable direct reading dust meter was used to carry out the 1-hour TSP monitoring.
- 3.1.4 Brand and model of the equipment is given in **Table 3.1**.

**Table 3.1 Air Quality Monitoring Equipment**

Equipment	Brand and Model
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)
Calibration Kit (24-hour TSP)	TISCH Environmental Orifice (Model TE-5025A)
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)

##### *Monitoring Locations*

- 3.1.5 The monitoring station for construction dust monitoring pertinent to the Project has been identified based on the approved EM&A Manual for the Project. The location of the construction dust monitoring station is summarized in **Table 3.2** and shown in **Figure 3.1**.

**Table 3.2 Location of Construction Dust Monitoring Station**

Location	Monitoring Station	Description
E-A14a <sup>[1]</sup>	Block B of Merit Industrial Centre	Rooftop (13/F)

Note:

[1] The air monitoring station proposed in the EM&A Manual (i.e. Wyler Gardens with ID: E-A14) was not available for impact dust monitoring, therefore impact monitoring was conducted at E-A14a as an alternative which was agreed by the ER, IEC and EPD.

##### *Monitoring Methodology*

#### 3.1.6 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS as far as practicable: -
- (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
  - (ii) Two samplers should not be placed less than 2m apart from each other;
  - (iii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - (iv) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.

- (v) A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
  - (vi) No furnace or incinerator flues nearby.
  - (vii) Airflow around the sampler was unrestricted.
  - (viii) The sampler was located more than 20 meters from any dripline.
  - (ix) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
  - (x) Permission was obtained to set up the samplers and access to the monitoring station.
  - (xi) A secured supply of electricity was obtained to operate the sampler.
- (b) Preparation of Filter Papers
- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
  - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5$ %. A convenient working RH was 40%.
  - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
- (i) The power supply was checked to ensure the HVS works properly.
  - (ii) The filter holder and the area surrounding the filter were cleaned.
  - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
  - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
  - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
  - (vi) Then the shelter lid was closed and was secured with the aluminium strip.
  - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
  - (viii) A new flow rate record sheet was set into the flow recorder.
  - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.3 m<sup>3</sup>/min, and complied with the range specified in the EM&A Manual (i.e. 0.6-1.7 m<sup>3</sup>/min).
  - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
  - (xi) The initial elapsed time was recorded.
  - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
  - (xiii) The final elapsed time was recorded.
  - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
  - (xv) It was then placed in a clean envelope and sealed.
  - (xvi) All monitoring information was recorded on a standard data sheet.
  - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
  - (ii) HVSs were calibrated using TE-5025A Calibration Kit upon installation and thereafter at bi-monthly intervals.
  - (iii) Calibration certificate of the TE-5025A Calibration Kit and the HVSs are provided in **Appendix E**.

### 3.1.7 1-hour TSP Monitoring

#### (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG]
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

#### (b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in **Appendix E**.

#### ***Monitoring Schedule for the Reporting Month***

3.1.8 The schedule for environmental monitoring in November 2020 is provided in **Appendix F**.

## 3.2 Construction Noise Monitoring

### Monitoring Requirements

- 3.2.1 In accordance with the EM&A Manual, impact noise monitoring should be conducted for at least once a week during the construction phase of the Project. **Table 3.3** summarizes the monitoring parameters, frequency and duration of impact noise monitoring. The Action and Limit Levels of the noise monitoring is provided in **Appendix D**.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Parameter and Duration	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded.	At least once per week

### Monitoring Equipment

- 3.2.2 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 3.4**.

**Table 3.4 Noise Monitoring Equipment for Regular Noise Monitoring**

Equipment	Brand and Model
Integrated Sound Level Meter	B&K (Model No. 2250-L & 2238)
Acoustic Calibrator	B&K (Model No. CAL21)

### Monitoring Locations

- 3.2.3 The monitoring stations for construction noise monitoring pertinent to the Project have been identified based on the approved EM&A Manual for the Project. Locations of the noise monitoring stations are summarized in **Table 3.5** and shown in **Figure 3.2**.

**Table 3.5 Noise Monitoring Stations during Construction Phase**

Location	Monitoring Station	Description	Measurement
E-N12a <sup>[1]</sup>	19 Hing Yan Street	Rooftop (9/F)	Façade
E-N21a <sup>[1]</sup>	Block B of Merit Industrial Centre	Rooftop (13/F)	Free field <sup>[2]</sup>

Notes:

[1] The noise monitoring stations proposed in the EM&A Manual (i.e. Grand Waterfront Tower 3 with ID: E-N12 and Hang Chien Court Block J with ID: E-N21) were not available for impact noise monitoring, therefore impact monitoring was conducted at E-N12a and E-N21a as an alternative which was agreed by the ER, IEC and EPD.

[2] A correction of +3 dB(A) was made to the free field measurements.

### Monitoring Parameters, Frequency and Duration

- 3.2.4 **Table 3.6** summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

**Table 3.6 Noise Monitoring Parameters, Frequency and Duration**

Location	Parameter and Duration	Frequency
E-N12a and E-N21a	30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L10 and L90 would be recorded.	At least once per week

**Monitoring Methodology**

## 3.2.5 Monitoring Procedure

- (a) The sound level meter was set on a tripod at a height of 1.2 m above the ground.
- (b) Façade measurement was made at E-N12a.
- (c) Free field measurements was made at monitoring location E-N21a. A correction of +3 dB(A) shall be made to the free field measurements.
- (d) The battery condition was checked to ensure the correct functioning of the meter.
- (e) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - (i) frequency weighting
  - (ii) time weighting: Fast
  - (iii) time measurement: Leq(30-minutes) during non-restricted hours i.e. 0700 – 1900 on normal weekdays.
- (f) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (g) During the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (h) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (i) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

## 3.2.6 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

**Monitoring Schedule for the Reporting Month**

3.2.7 The schedule for environmental monitoring in November 2020 is provided in **Appendix F**.

### 3.3 Construction Water Monitoring

#### **Monitoring Requirements**

- 3.3.1 According to the Contractor information, intermittent dredging activity carried out from 10 September to 24 October 2020. The impact water quality was temporary suspended on 9 November 2020.
- 3.3.2 In accordance with the approval EM&A Manual, the impact monitoring shall be conducted during dredging period. The monitoring shall normally be established by measuring the Dissolved Oxygen (DO), temperature, turbidity, pH, salinity, Suspended Solids (SS), Copper level and total PAHs at all designated locations. The Action and Limit Levels of the water quality monitoring is provided in **Appendix D**.
- 3.3.3 The measurement shall be taken at all designated monitoring stations including control stations, 3 days per week, at mid-flood and mid-ebb tides. Tidal range of individual flood and ebb tides should be not less than 0.5m. The interval between two sets of monitoring shall not be less than 36 hours.
- 3.3.4 All the monitoring shall be taken at 3 water depths, namely 1m below water surface, mid-depth station and 1m above sea bed, except where the water depth less than 6m, the mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station will be monitored.

#### **Monitoring Equipment**

- 3.3.5 The brand and model of water quality monitoring equipment is given in **Table 3.7**.

**Table 3.7 Water Quality Monitoring Equipment**

Equipment	Brand and Model	Detection Limit
Dissolved Oxygen Meter	YSI 6820 V2	0 – 20 mg/L and 0-200% saturation
Water Temperature Meter		0-45 degree Celsius
Salinity Meter		0-40 parts per thousand (ppt)
Turbidimeter		0-1000 NTU
pH meter		pH 0.0 to 14.0
Water Sampler	Kahlsico Water Sampler	N.A
Echo Sounder	Eagle Cuda-168	N.A
Global Positioning System	JRC DGPS 224 Model JLR-4341 with J-NAV 500 Model NWZ4551	N.A

#### **Monitoring Locations**

- 3.3.6 In accordance with the Updated EM&A Manual, the water monitoring stations for baseline water quality monitoring is presented in **Table 3.8** and shown in **Figure 3.3**.

**Table 3.8 Impact Water Quality Monitoring Stations**

Type of Station	Station	Location	Easting	Northing
Water Quality Monitoring Station	IS1	Planned Kai Tak Cooling Water Intake (subject to its implementation)	839050	819377
	IS2	To Kwa Wan Typhoon Shelter	838450	819399
	IS3	Tai Wan Salt Water Intake	837948	818202
Control Station	C1	Control Station 1	837787	817712
	C2	Control Station 2	838237	818804
	C3	Control Station 3	839105	819019

**Monitoring Parameters, Frequency and Duration**

- 3.3.7 The monitoring parameters, frequency and duration of water quality monitoring are summarized in **Table 3.9**.

**Table 3.9 Water Quality Monitoring Parameters, Frequency and Duration**

Parameter	Frequency and Duration
Dissolved Oxygen, Temperature, Turbidity, pH value, Salinity, Suspended Solids, Copper and Total PAHs	Three days per week, at mid-flood and mid-ebb tides

**Monitoring Methodology**

- 3.3.8 The water quality monitoring procedures are presented in the following:
- All monitoring equipment were checked and calibrated before use. Responses of sensors and electrodes were also checked with certified standard solutions before each use.
  - The interval between 2 sets of monitoring was not less than 36 hours.
  - Individual flood and ebb tides not less than 0.5m.
  - At least 3 replicate in-situ measurements and water sampling were carried out in each sampling event.
  - Measurements were taken at 3 water depths, namely 1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station was monitored.
  - Analysis of suspended solids was carried out by ALS Technichem (HK) Pty Ltd. Sufficient water samples were collected at the monitoring stations for carrying out the laboratory analysis. The analysis followed the standard methods as described in APHA Standard Methods for the Examination of Water and Wastewater, 19th Edition (APHA 2540D for SS).
  - Analysis of copper was carried out by ALS Technichem (HK) Pty Ltd. Sufficient water samples were collected at the monitoring stations for carrying out the laboratory analysis. The analysis followed the standard methods as described in USEPA Method for inductively coupled plasma-mass spectrometry (ICP-MS), Revision 1 (ICP-MS USEPA 6020A for copper).
  - Analysis of total polycyclic aromatic hydrocarbon (PAHs) was carried out by ALS Technichem (HK) Pty Ltd. Sufficient water samples were collected at the monitoring stations for carrying out the laboratory analysis. The analysis followed the standard methods as described in USEPA Methods for Gas Chromatography-Mass Spectrometry Detector, Revision 3, (GC-MSD USEPA 3510C, USEPA 3630C, USEPA 8270C for total PAHs).
  - Water samples for suspended solids measurements were collected in high density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to a HOKLAS laboratory as soon as possible after collection.
- 3.3.9 All monitoring equipment were certified by a laboratory accredited under HOKLAS. Calibration certificates of all monitoring equipment are provided in **Appendix E**.

**Monitoring Schedule for the Reporting Month**

- 3.3.10 The schedule for environmental monitoring in November 2020 is provided in **Appendix F**.

**3.4 Landscape and Visual**

- 3.4.1 As per the EM&A Manuals, the landscape and visual mitigation measures shall be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6**.



**4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES**

4.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C**.

Status of required submissions under the EP during the reporting period is summarised in **Table 4.1**.

**Table 4.1 Status of Required Submission under Environmental Permit**

<b>EP Condition</b>	<b>Submission</b>	<b>Submission Date</b>
Condition 3.4 of EP- 457/2013/C and Condition 3.4 of FEP-01/457/2013/C	Monthly EM&A Report for October 2020	13 November 2020

## 5 MONITORING RESULTS

### 5.1 Construction Dust Monitoring

- 5.1.1 The monitoring results for 24-hour TSP and 1-hour TSP are summarized in **Table 5.1** and **Table 5.2** respectively. Detailed air quality monitoring results and daily extract of meteorological observations are presented in **Appendix G**.

**Table 5.1 Summary of 24-hour TSP Monitoring Result in the Reporting Period**

ID	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
E-A14a	64.2	41.8 – 83.2	197.3	260

**Table 5.2 Summary of 1-hour TSP Monitoring Result in the Reporting Period**

ID	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
E-A14a	60.0	52.5 – 63.1	302.4	500

- 5.1.2 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring at the monitoring location in the reporting month.
- 5.1.3 No Action and Limit Level exceedance was recorded for 1-hour TSP monitoring at the monitoring location in the reporting month.
- 5.1.4 The event and action plan is annexed in **Appendix K**.
- 5.1.5 Major dust sources during the monitoring included construction dust and nearby traffic emission.

### 5.2 Regular Construction Noise Monitoring

- 5.2.1 The monitoring results for noise are summarized in **Table 5.3** and the monitoring data is provided in **Appendix H**.

**Table 5.3 Summary of Construction Noise Monitoring Results in the Reporting Period**

ID	Range, dB(A), $L_{\text{eq}}$ (30 mins)	Limit Level, dB(A), $L_{\text{eq}}$ (30 mins)
E-N12a	65.0 – 67.6	75
E-N21a	65.0 – 69.6	75

- 5.2.2 No Action and Limit Level exceedance of noise was recorded at the monitoring station in the reporting month.
- 5.2.3 The event and action plan is annexed in **Appendix K**.
- 5.2.4 Major noise sources during the monitoring included construction noise from the Project site and nearby traffic noise.

### 5.3 Construction Water Monitoring

- 5.3.1 The impact water quality monitoring for 6 locations were carried out 3 days per week until 9 November 2020. The impact monitoring data are presented in **Appendix I**.
- 5.3.2 The weather condition during the monitoring period were mainly sunny and fine. No major pollution source and extreme weather, which might affect the results, was observed during the impact monitoring period.
- 5.3.3 The impact water quality monitoring results in October and November 2020 are summarized in **Table 5.4** and **Table 5.5** respectively.

**Table 5.4 Summary of Impact Water Quality Monitoring Results in October 2020**

Locations		Parameters								
		Temperature (°C)	pH value	Dissolved Oxygen (mg/L)		Turbidity (NTU)	Salinity (ppt)	Suspended Solids (mg/L)	Copper (µg/L)	Total PAHs (µg/L)
				Surface & Middle	Bottom					
CS1	Avg.	25.59	7.98	6.15	6.13	3.89	34.16	3.82	1.28	<1.6
	Min.	22.55	7.34	5.43	5.37	2.43	30.33	2.21	<1	<1.6
	Max.	28.72	8.22	6.76	6.79	9.07	35.67	6.59	2.00	<1.6
CS2	Avg.	25.59	7.98	6.15	6.13	3.64	34.09	3.92	1.23	<1.6
	Min.	22.61	7.38	5.34	5.26	1.60	30.07	2.54	<1	<1.6
	Max.	28.69	8.17	6.75	6.74	8.13	35.63	6.81	2.00	<1.6
CS3	Avg.	25.59	7.98	6.15	6.13	3.57	34.09	4.32	1.29	<1.6
	Min.	22.68	7.39	5.52	5.10	1.38	30.01	2.51	<1	<1.6
	Max.	28.70	8.16	6.76	6.76	8.14	35.61	7.08	2.33	<1.6
IS1	Avg.	25.60	7.97	6.16	6.12	3.64	34.09	3.88	1.13	<1.6
	Min.	22.66	7.40	5.61	5.29	1.37	29.98	2.33	<1	<1.6
	Max.	28.69	8.16	6.76	6.75	7.80	35.62	6.26	2.00	<1.6
IS2	Avg.	25.61	7.98	6.16	6.13	3.68	34.07	4.04	1.44	<1.6
	Min.	22.63	7.40	5.57	5.21	1.57	29.99	2.37	<1	<1.6
	Max.	28.71	8.17	6.75	6.74	7.42	35.62	7.42	2.00	<1.6
IS3	Avg.	25.59	7.98	6.17	6.14	3.79	34.13	4.13	1.23	<1.6
	Min.	22.54	7.38	5.51	5.34	1.88	30.40	2.48	<1	<1.6
	Max.	28.69	8.18	6.74	6.75	8.28	35.63	7.38	2.00	<1.6

**Table 5.5 Summary of Impact Water Quality Monitoring Results in November 2020**

Locations		Parameters								
		Temperature (°C)	pH value	Dissolved Oxygen (mg/L)		Turbidity (NTU)	Salinity (ppt)	Suspended Solids (mg/L)	Copper <sup>1</sup> (µg/L)	Total PAHs <sup>1</sup> (µg/L)
				Surface & Middle	Bottom					
CS1	Avg.	22.18	8.11	6.94	6.91	1.84	35.48	3.34	1.00	<1.6
	Min.	21.74	7.99	6.46	6.43	1.42	34.92	2.46	<1	<1.6
	Max.	22.69	8.28	7.36	7.33	2.61	35.72	4.19	1.00	<1.6
CS2	Avg.	22.18	8.12	6.96	6.93	1.76	35.47	3.27	1.00	<1.6
	Min.	21.75	8.00	6.47	6.43	1.44	34.93	2.38	<1	<1.6
	Max.	22.58	8.27	7.38	7.37	2.23	35.72	4.43	1.00	<1.6
CS3	Avg.	22.20	8.12	6.97	6.97	1.65	35.44	2.78	1.00	<1.6
	Min.	21.75	7.99	6.43	6.42	1.31	34.82	2.09	<1	<1.6
	Max.	22.59	8.29	7.39	7.44	2.20	35.71	3.93	1.00	<1.6
IS1	Avg.	22.19	8.13	6.95	6.95	1.74	35.48	3.06	1.00	<1.6
	Min.	21.75	8.00	6.46	6.45	1.36	35.21	2.29	<1	<1.6
	Max.	22.61	8.31	7.39	7.39	2.29	35.71	4.51	1.00	<1.6
IS2	Avg.	22.19	8.14	6.98	6.97	1.70	35.49	3.16	1.00	<1.6
	Min.	21.76	8.03	6.57	6.60	1.41	35.24	2.47	<1	<1.6
	Max.	22.59	8.33	7.41	7.39	2.21	35.72	4.01	1.00	<1.6
IS3	Avg.	22.18	8.12	6.94	6.92	1.80	35.47	3.37	1.00	<1.6
	Min.	21.74	8.01	6.49	6.48	1.38	35.04	2.60	<1	<1.6
	Max.	22.66	8.27	7.38	7.38	2.31	35.71	4.06	1.00	<1.6

Note:

1. Some of laboratory results of Copper and Total PAHs in October 2020 were in progress, the summary for those parameters will be reported in next reporting period.

- 5.3.4 Exceedances were recorded for turbidity and suspended solids in the reporting month. Number of exceedances recorded in November 2020 at each impact station are summarised in **Table 5.6** and **Appendix J**.

**Table 5.6 Summary of Water Quality Exceedances in November 2020**

Station	Exceedance Level	DO (S&M)		DO (Bottom)		Turbidity		Suspended Solids		Copper		Total PAHs	
		Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit
IS1	Ebb	0	0	0	0	0	0	0	0	0	0	0	0
	Flood	0	0	0	0	0	0	1	0	0	0	0	0
IS2	Ebb	0	0	0	0	0	0	0	0	0	0	0	0
	Flood	0	0	0	0	0	0	0	1	0	0	0	0
IS3	Ebb	0	0	0	0	0	0	0	0	0	0	0	0
	Flood	0	0	0	0	1	0	1	1	0	0	0	0
Total		0	0	0	0	1	0	2	2	0	0	0	0

5.3.5 The event and action plan is annexed in **Appendix K**.

#### 5.4 Waste Management

- 5.4.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.4.2 As advised by the Contractor, total 10,671 m<sup>3</sup> of inert C&D material were generated, 9,377 m<sup>3</sup> were disposed of as public fill and 1,294 m<sup>3</sup> were reused in other projects in the reporting month. 133,830 kg general refuse was generated and sent to NENT Landfill in the reporting month. No plastics, metals and paper/cardboard packaging were collected by recycle contractor in the reporting month. No chemical waste was collected by licensed contractor in the reporting period. No Type 1, Type 2 and Type 3 Marine sediment were disposed at Confined Marine Disposal Facility to the East of Sha Chau. The waste flow table is annexed in **Appendix M**.
- 5.4.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.4.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes.

#### 5.5 Landscape and Visual

- 5.5.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 4 and 18 November 2020. A summary of the site inspection is provided in **Appendix C**. The observations and recommendations made during the site inspections are presented in **Table 6.1**.

**6 ENVIRONMENTAL SITE INSPECTION AND AUDIT**

- 6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix C**.
- 6.1.2 In the reporting month, 4 site inspections were carried out on 4, 11, 18 and 25 November 2020. Joint inspections with the IEC, ER, the Contractor and the ET were conducted on 18 November 2020. No non-compliance was recorded during the site inspection. Details of observations recorded during the site inspections are presented in **Table 6.1**.

**Table 6.1 Observations and Recommendations of Site Audit**

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	4 November 2020	<ul style="list-style-type: none"> <li>Exposed area at the Kai Tak Barging Point was observed to be dry. The Contractor was reminded to provide water spraying regularly on the exposed area for dust suppression.</li> </ul>	The item was rectified by the Contractor on 6 November 2020.
		<ul style="list-style-type: none"> <li>Residual silt was observed rested on the worker's pathway at Ma Tau Kok. The Contractor was reminded to remove the residual silt for dust suppression.</li> </ul>	The item was rectified by the Contractor on 6 November 2020.
	18 November 2020	<u>Reminder:</u> <ul style="list-style-type: none"> <li>The Contractor was reminded to provide water spraying regularly on the haul road at Marine Platform.</li> </ul>	The item was rectified by the Contractor on 19 November 2020.
Noise	11 November 2020	<u>Reminder:</u> <ul style="list-style-type: none"> <li>The Contractor was reminded to erect the noise barrier on the engine of the breaker at Ma Tau Kok before commencing breaking.</li> </ul>	The item was rectified by the Contractor on 13 November 2020.
	25 November 2020	<u>Reminder:</u> <ul style="list-style-type: none"> <li>The Contractor was reminded to affix the noise emission label on the air compressor at Ma Tau Kok before operation.</li> </ul>	The item was rectified by the Contractor on 27 November 2020.
Water Quality	11 November 2020	<u>Reminder:</u> <ul style="list-style-type: none"> <li>The Contractor was reminded to improve the bunding at Covered Walkway to prevent muddy water seepage.</li> </ul>	The item was rectified by the Contractor on 14 November 2020.
	18 November 2020	<u>Reminder:</u> <ul style="list-style-type: none"> <li>The Contractor was reminded to improve the bunding along the site boundary at Ma Tau Kok.</li> </ul>	The item was rectified by the Contractor on 26 November 2020.
Waste/ Chemical Management	4 November 2020	<ul style="list-style-type: none"> <li>Chemicals were observed stored without drip tray at Stage 1 area. The Contractor was reminded to provide a drip tray for chemical storage.</li> </ul>	The item was rectified by the Contractor on 9 November 2020.
	18 November 2020	<ul style="list-style-type: none"> <li>General refuse was not stored with enclosed bin at Kai Tak. The Contractor was reminded to provide proper handling for general refuse storage.</li> </ul>	The item was rectified by the Contractor on 24 November 2020.
Landscape & Visual	Nil	Nil	Nil
Permits/ Licenses	Nil	Nil	Nil

- 6.1.3 All follow-up actions requested by Contractor's ET during the site inspection were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting period. No follow-up action requested by EPD during the site inspection in the reporting month.

## **7 ENVIRONMENTAL NON-CONFORMANCE**

### **7.1 Summary of Monitoring Exceedances**

- 7.1.1 All 24-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month.
- 7.1.2 All 1-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month
- 7.1.3 No Action and Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 7.1.4 After received the remaining laboratory results of Copper and Total PAHs in October 2020, no unreported Action level and Limit level exceedance was recorded for both parameters.
- 7.1.5 No Action level and Limit level exceedance were recorded at measured DO, Total PAHs and Copper in reporting month.
- 7.1.6 One (1) Action Level and no Limit level exceedances was recorded at measured Turbidity level in the reporting month.
- 7.1.7 Two (2) Action Level and Two (2) Limit Level exceedances were recorded at measured Suspended Solids level in the reporting month.
- 7.1.8 Based on the findings from the completed IRs on 12, 14, 19, 21, 28 and 30 October 2020, and 6, 9 November 2020, the exceedances were unrelated to the Project.

### **7.2 Summary of Environmental Non-Compliance**

- 7.2.1 No environmental non-compliance was recorded in the reporting month.

### **7.3 Summary of Environmental Complaints**

- 7.3.1 No environmental related complaint, notification of summons and successful prosecution were received in the reporting month.

### **7.4 Summary of Environmental Summon and Successful Prosecutions**

- 7.4.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix L**.

## 8 FUTURE KEY ISSUES

### 8.1 Construction Programme for the Next Three Months

- 8.1.1 The major construction works between December 2020 and February 2021 are provided in **Table 8.1**.

**Table 8.1 Construction Activities in the coming three months**

<b>Locations</b>	<b>Site Activities</b>
Kai Tak	<ul style="list-style-type: none"> <li>• Base slab and wall, roof slab construction at cut &amp; cover, underpass and depressed road;</li> <li>• Backfilling works and ELS removal at cut &amp; cover, underpass and depressed road;</li> <li>• Dismantle of working platform.</li> </ul>
Ma Tau Kok	<ul style="list-style-type: none"> <li>• TTM implementation;</li> <li>• Pipe piling works for cut and cover tunnel east portion;</li> <li>• Fresh water pipe installation works;</li> <li>• Construction of traffic deck;</li> <li>• Covered walkway construction;</li> <li>• Relocation of MTK public pier.</li> </ul>
Kowloon Bay	<ul style="list-style-type: none"> <li>• Backfilling and ELS removal works;</li> <li>• Roof slab, base slab and wall construction;</li> <li>• Waterproofing application;</li> <li>• Preparation works for Stage 2 UWT.</li> </ul>
Barging Point	<ul style="list-style-type: none"> <li>• Barging point operation (Spoil Disposal);</li> <li>• Demolition of Kai Tak Barging Point;</li> <li>• Preparation works for taking over 1123 Barging Point.</li> </ul>

### 8.2 Key Issues for the Coming Month

- 8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, and waste management.

### 8.3 Monitoring Schedule for the Coming Month

- 8.3.1 The tentative schedule for environmental monitoring in December 2020 is provided in **Appendix F**.

## 9 CONCLUSIONS AND RECOMMENDATIONS

### 9.1 Conclusions

- 9.1.1 1-hour TSP, 24-hour TSP and noise monitoring were carried out in the reporting month.
- 9.1.2 All 24-hour TSP monitoring results complied with the Action / Limit Level at in the reporting month.
- 9.1.3 All 1-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month.
- 9.1.4 No Action and Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 9.1.5 After received the remaining laboratory results of Copper and Total PAHs in October 2020, no unreported Action level and Limit level exceedance was recorded for both parameters.
- 9.1.6 No Action level and Limit level exceedance were recorded at measured DO, Total PAHs and Copper in reporting month.
- 9.1.7 One (1) Action Level and no Limit level exceedances was recorded at measured Turbidity level in the reporting month.
- 9.1.8 Two (2) Action Level and Two (2) Limit Level exceedances were recorded at measured Suspended Solids level in the reporting month.
- 9.1.9 Based on the findings from the completed IRs on 12, 14, 19, 21, 28 and 30 October 2020, and 6, 9 November 2020, the exceedances were unrelated to the Project.
- 9.1.10 4 nos. of environmental site inspections were carried out in November 2020. Recommendations on remedial actions were given by ET and IEC to the Contractor for the deficiencies identified during the site audit. No non-compliance was recorded during the EPD site inspection.
- 9.1.11 No environmental related complaint, notification of summons and successful prosecution were received in the reporting month.

### 9.2 Recommendations

- 9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided: -

#### Air Quality Impact

- The Contractor was reminded to provide water spraying regularly on the exposed area for dust suppression;
- The Contractor was reminded to remove the residual silt for dust suppression; and
- The Contractor was reminded to provide water spraying regularly on the haul road.

#### Construction Noise Impact

- The Contractor was reminded to erect the noise barrier on the engine of breaker; and
- The Contractor was reminded to affix the noise emission label on the air compressor before operation.

#### Water Quality Impact

- The Contractor was reminded to improve the bunding to prevent muddy water seepage.



Chemical and Waste Management

- The Contractor was reminded to provide a drip tray for chemical storage; and
- The Contractor was reminded to provide proper handling for general refuse storage.

Landscape & Visual Impact

- No specific observation was identified in the reporting month.

Permits/licenses


- No specific observation was identified in the reporting month.

---

## FIGURES

---

ISO A1 594mm x 841mm  
 Project Management Initials: Designer: Checkist: Approver:  
 PH: F10; SUSERS SDATES; PATH SPLES



**LEGEND:**

— CKR ALIGNMENT UNDER CONTRACT NO. HY/2014/07

- - - - - SITE BOUNDARY

**AECOM**

PROJECT  
 CONTRACT NO.  
 HY/2014/07  
 CENTRAL KOWLOON  
 ROUTE -  
 KAI TAK WEST

CLIENT  
 GAMMON CONSTRUCTION LIMITED

CONSULTANT  
 AECOM Asia Company Ltd.  
 www.aecom.com

SUB-CONSULTANTS


**ISSUE/REVISION**

IR	DATE	DESCRIPTION	CHK.

**STATUS**

**SCALE**  
 A3 1 : 4000

**DIMENSION UNIT**  
 METRES



**PROJECT NO.**  
 HY/2014/07


**AGREEMENT NO.**  
 02/2014/01

**SHEET TITLE**  
 SITE LAYOUT PLAN

**SHEET NUMBER**  
 FIGURE 1.1

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, for loss or damage of any kind, resulting from its use of this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

ISO A1 594mm x 841mm  
 Project Management Initials: Designer: Checker: Approver:  
 PH: BY: SUSERS SDATES PATH SPLICES



**LEGEND:**

- CKR ALIGNMENT UNDER CONTRACT NO. HY/2014/07
- - - SITE BOUNDARY
- BLOCK B MERIT INDUSTRIAL CENTRE

**AECOM**

PROJECT  
 CONTRACT NO.  
 HY/2014/07  
 CENTRAL KOWLOON  
 ROUTE -  
 KAI TAK WEST

CLIENT  
 GAMMON CONSTRUCTION LIMITED

CONSULTANT  
 AECOM Asia Company Ltd.  
 www.aecom.com

SUB-CONSULTANTS


**ISSUE/REVISION**

IR	DATE	DESCRIPTION	CHK.

**STATUS**

**SCALE**  
 A3 1 : 1000

**DIMENSION UNIT**  
 METRES



**PROJECT NO.**  
 HY/2014/07

**AGREEMENT NO.**  
 02/2014/07

**SHEET TITLE**  
 LOCATION OF AIR QUALITY MONITORING STATION


**SHEET NUMBER**  
 1/15

**FIGURE 3.1**

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as approved by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever to any party, for loss or damage of any kind resulting from its use without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.



ISO A1 594mm x 841mm  
 Project Management Initials: Designer: Checker: Approver:  
 PH: BY: SUSERS SDATES  
 PATH SPLICES



**LEGEND:**

	CKR ALIGNMENT UNDER CONTRACT NO. HY/2014/07
	SITE BOUNDARY
	E-N12a 19 HING YAN STREET
	E-N21a BLOCK B MERIT INDUSTRIAL CENTRE

**AECOM**

**PROJECT**  
 CONTRACT NO. HY/2014/07  
 CENTRAL KOWLOON ROUTE - KAI TAK WEST

**CLIENT**  
 GAMMON CONSTRUCTION LIMITED

**CONSULTANT**  
 AECOM Asia Company Ltd.  
 www.aecom.com

**SUB-CONSULTANTS**

**ISSUE/REVISION**

IR	DATE	DESCRIPTION	CHK.

**STATUS**

**SCALE**  
 A3 1 : 1000

**DIMENSION UNIT**  
 METRES



**PROJECT NO.**  
 E314/0078

**AGREEMENT NO.**  
 02\_0078/01

**SHEET TITLE**  
 LOCATION OF NOISE MONITORING STATION



**SHEET NUMBER**  
 H155474

**FIGURE 3.2**

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as approved by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, for loss or damage of any kind, that results from the use of this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.



Printed by 1 1/28/2013  
 Filename: G:\env\project\217722-70\13 Drawing Deliverables\18 EMBA Manual\06 Final Submission\Ch. 7\Figure 7.1.dgn



- Legend**
- CKR Alignment
  - - - Works Limit
  - Water Quality Monitoring Stations for Baseline and Construction Phase Monitoring

Rev	Description	By	Date
E	FIFTH ISSUE	GL	01/13
D	FOURTH ISSUE	GL	12/12
C	THIRD ISSUE	GL	10/12
B	SECOND ISSUE	GL	09/12
A	FIRST ISSUE	KM	06/12

Consultant

**ARUP**

Project title  
**Agreement No. CB 43/2010 (HY)**  
**Central Kowloon Route - Design and Construction**

Drawing title  
 Location of Water Monitoring Stations for Baseline and Construction Phase Monitoring

Drawing		Figure 3.3		Rev.	E
Drawn	Date	Checked	Approved		
GL	01/13	FC	ST		
Scale	1:2000 ON A3		Status	PRELIMINARY	

**HIGHWAYS DEPARTMENT**  
 香港工務局  
 MAJOR WORKS PROJECT MANAGEMENT OFFICE



---

**APPENDIX A**

**Construction Programme**

---

ID	Activity	Days	Start	Finish	2018												2019					2020					2021					2022					2023					2024					2025																																									
					J			F			A			M			J			J			A			S			O			N			D			J			F			A			M			J			J			A			S			O			N			D			J			F			A			M			J			J		
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60																								
<b>Kai Tak West Initial Works Programme</b>																																																																																								
<b>All Landside and Marine Side Geotechnical Investigation (KD4A)</b>																																																																																								
S005	Method Statement & Approval	32	05/01/18	10/02/18																																																																																				
S100	Kai Tak Side Geotechnical Investigation & Report	93	12/02/18	09/06/18																																																																																				
S103	Notice to Mariner, Sediment Proposal, Preparation Works, etc	45	05/01/18	01/03/18																																																																																				
S105	Marine Geotechnical Investigation & Report	90	02/03/18	22/06/18																																																																																				
S108	TTM Preparation & Approval and Preparation Works	62	05/01/18	21/03/18																																																																																				
S110	Ma Tau Kok Side Geotechnical Investigation & Report	81	22/03/18	03/07/18																																																																																				
S120	KD 4A	0		03/07/18*																																																																																				
<b>Demolition of Landside Structures of KCFP and Carpark Re-provisioning (KD01)</b>																																																																																								
S123	Possess Portion 1B	0		03/04/18*																																																																																				
S125	Preparation & Approval of Ramp & Carpark Buildings	24	05/01/18	01/02/18																																																																																				
S126	Portion 1B Building Survey Report & Approval	40	02/02/18	23/03/18																																																																																				
S127	Preparation & Approval of TTA Schemes	96	05/01/18	05/05/18																																																																																				
S128	Preparation & Approval of Temp Work Design	66	05/01/18	26/03/18																																																																																				
S129	Asbestos Inspection and Submit Report to EPD	96	31/01/18*	01/06/18																																																																																				
S130	Site Hoarding and Remove Existing Furniture	26	05/04/18	05/05/18																																																																																				
S132	Public Interchange Modification Works (TTM Stage 1-4)	58	07/05/18	16/07/18																																																																																				
S135	Protection Work and Demolish Carpark Building	30	02/06/18	09/07/18																																																																																				
S136	Protection Work and Demolish Carpark Ramp Structure	60	07/05/18	18/07/18																																																																																				
S150	Roadwork to Provide New Parking Facilities in Portion 1B	40	19/07/18	03/09/18																																																																																				
S155	Implement TTM Stage 5	1	04/09/18	04/09/18																																																																																				
S160	KD 01	0		04/09/18*																																																																																				
<b>Trees Felling and Protection in Portion 1B (San Ma Tau St) (KD12)</b>																																																																																								
S165	Trees Proposal & Preparation Works	90	05/01/18	27/04/18																																																																																				
S170	Tree Felling, T483-T485, T532-T533	24	28/04/18	28/05/18																																																																																				
S180	Tree Protection, T486	12	29/05/18	11/06/18																																																																																				
S190	KD 12	0		04/09/18*																																																																																				
<b>Vertical Wall in Portion 3B CH 4759-CH 5085 (KD7A)</b>																																																																																								
S195	Submission & Approval and Preparation Works	85	05/01/18	21/04/18																																																																																				
S200	Pipe Piles along North Wall	186	23/04/18	03/12/18																																																																																				
S222	Type IV Sheetpile	68	16/10/18	07/01/19																																																																																				
S225	Demobilisation	12	08/01/19	21/01/19																																																																																				
S226	Fencing and Site Clearance for Handover Area	30	22/01/19	28/02/19																																																																																				
S230	KD 7A (Handover Portion 3B)	0		31/12/18*																																																																																				
<b>Dumping Permit, Barging Point, Structural Assessment of Marine Side KCFP (KD4B)</b>																																																																																								
S235	Submission and Approval of Sampling Plan	32	05/01/18	10/02/18																																																																																				
S240	Field Sampling and Testing	164	12/02/18	03/09/18																																																																																				
S250	Preparation and Approval for Sediment Quality Report	50	04/09/18	03/11/18																																																																																				
S260	Application for Dumping Permit	50	05/11/18	04/01/19																																																																																				
S265	Submission & Approval and Preparation Works	46	05/01/18	02/03/18																																																																																				
S270	Carry Out Structural assessment of KCFP (Marine Portion)	250	03/03/18	04/01/19																																																																																				
S275	Design & Procurement	120	05/01/18	04/06/18																																																																																				
S280	Construct Barging Point	204	02/05/18	04/01/19																																																																																				
S290	KD 4B	0		04/01/19*																																																																																				
<b>Ventilation Adit at Eastern Interface CH 5020-5082 (KD4C)</b>																																																																																								
S295	Submission & Approval and Preparation Works	90	05/01/18	27/04/18																																																																																				
S300	Piling & Pumping Test	159	28/04/18	07/11/18																																																																																				



CONTRACT NO. HY2014/07  
CENTRAL KOWLOON ROUTE - KAI TAK WEST  
INITIAL WORKS PROGRAMME (IWP)

Page 1

Date	Revision	Checked	Approved
05 Jan 18	IWP		





ID	Activity	Days	Start	Finish	2018												2019												2020												2021												2022												2023												2024												2025																																																																																															
					J			F			A			M			J			J			A			S			N			D			J			F			M			A			M			J			J			A			S			N			D			J			F			M			A			M			J			J			A			S			N			D			J			F			M			A			M			J			J			A			S			N			D			J			F			M			A			M			J			J			A			S			N			D																				
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90																																																																																										
S535	Notice to Mariners, MS/Temp Work/Materials Submissions & Approvals	180	05/02/18*	14/09/18	[Gantt bar]																																																																																																																																																																																			
S540	Construct Working Platform Supported on 1.2m Casings	38	05/01/19	21/02/19	[Gantt bar]																																																																																																																																																																																			
S545	FSP V Sheetpile (Outer Side)	157	28/01/19	10/08/19	[Gantt bar]																																																																																																																																																																																			
S550	Pipe Piles (Inner Side)	200	22/02/19	25/10/19	[Gantt bar]																																																																																																																																																																																			
S555	Reclamation between Pipe Piles & Sheetpile	47	26/10/19	19/12/19	[Gantt bar]																																																																																																																																																																																			
S558	Install S1 & S2 and Pumping Test	36	06/12/19	20/01/20	[Gantt bar]																																																																																																																																																																																			
S559	Kingposts	18	30/12/19	20/01/20	[Gantt bar]																																																																																																																																																																																			
S560	ELS (Contaminated Sediment)	48	21/01/20	19/03/20	[Gantt bar]																																																																																																																																																																																			
S561	ELS (Uncontaminated Sediment)	23	22/02/20	19/03/20	[Gantt bar]																																																																																																																																																																																			
S562	ELS (Soil)	64	22/02/20	13/05/20	[Gantt bar]																																																																																																																																																																																			
S570	Marine Tunnel Structure	144	09/05/20	29/10/20	[Gantt bar]																																																																																																																																																																																			
S575	Backfill (Treated Sediment)	8	22/10/20	31/10/20	[Gantt bar]																																																																																																																																																																																			
S576	Backfill (Rockfill)	4	02/11/20	05/11/20	[Gantt bar]																																																																																																																																																																																			
S580	Remove Reclamation/Platform and Reinststate Seabed	52	06/11/20	08/01/21	[Gantt bar]																																																																																																																																																																																			
S585	Dredging for Stage 2 Diversion	20	24/12/20	19/01/21	[Gantt bar]																																																																																																																																																																																			
S600	KD 05	0		19/01/21*	[Gantt bar]																																																																																																																																																																																			
<b>Kai Tak Cut &amp; Cover Tunnel - 60m (KD7B)</b>																																																																																																																																																																																								
S605	Pipe Piles & Kingposts	210	05/04/18*	13/12/18	[Gantt bar]																																																																																																																																																																																			
S608	Install Decking	36	14/12/18	28/01/19	[Gantt bar]																																																																																																																																																																																			
S610	ELS (Contaminated Sediment)	2	21/01/20	22/01/20	[Gantt bar]																																																																																																																																																																																			
S611	ELS (Uncontaminated Sediment)	4	23/01/20	30/01/20	[Gantt bar]																																																																																																																																																																																			
S612	ELS (Soil)	98	31/01/20	30/05/20	[Gantt bar]																																																																																																																																																																																			
S620	C&C Tunnel Structure	108	01/06/20	08/10/20	[Gantt bar]																																																																																																																																																																																			
S623	Backfill (Soil + Treated Sediment)	28	09/10/20	11/11/20	[Gantt bar]																																																																																																																																																																																			
S625	Kai Tak Seawall Reinstatement	47	12/11/20	08/01/21	[Gantt bar]																																																																																																																																																																																			
S630	KD 7B	0		07/05/21*	[Gantt bar]																																																																																																																																																																																			
<b>Cofferdam 2.2 - Marine Tunnel Stage 2 (KD06) + 30m C&amp;C Tunnel at Ma Tau Kok Side (KD6A)</b>																																																																																																																																																																																								
<b>Stage 2 Marine Tunnel - 197m (KD06)</b>																																																																																																																																																																																								
S635	Notice to Mariners, MS/Temp Work/Materials Submissions & Approvals	180	05/02/18*	14/09/18	[Gantt bar]																																																																																																																																																																																			
S636	Modification of KCFP	180	15/09/18	27/04/19	[Gantt bar]																																																																																																																																																																																			
S637	Provide Pontoon System	120	29/04/19	20/09/19	[Gantt bar]																																																																																																																																																																																			
S638	Close North Berth of KCFP	0		19/01/21	[Gantt bar]																																																																																																																																																																																			
S640	Construct Working Platform Supported on 1.2m Casings	35	20/01/21	04/03/21	[Gantt bar]																																																																																																																																																																																			
S645	FSP V Sheetpile (Outer Side)	118	10/02/21	09/07/21	[Gantt bar]																																																																																																																																																																																			
S650	Pipe Piles (Inner Side)	165	05/03/21	23/09/21	[Gantt bar]																																																																																																																																																																																			
S655	Reclamation between Pipe Piles & Sheetpile	37	24/09/21	08/11/21	[Gantt bar]																																																																																																																																																																																			
S657	Install S1 & S2, Pumping Test	36	26/10/21	06/12/21	[Gantt bar]																																																																																																																																																																																			
S658	Kingposts	14	06/11/21	22/11/21	[Gantt bar]																																																																																																																																																																																			
S660	ELS (Contaminated Sediment)	47	07/12/21	05/02/22	[Gantt bar]																																																																																																																																																																																			
S661	ELS (Uncontaminated Sediment)	10	22/01/22	05/02/22	[Gantt bar]																																																																																																																																																																																			
S662	ELS (Soil)	121	06/01/22	07/06/22	[Gantt bar]																																																																																																																																																																																			
S670	Marine Tunnel Structure	120	19/05/22	11/10/22	[Gantt bar]																																																																																																																																																																																			
S675	Backfill (Soft + Treated Sediment)	49	12/10/22	07/12/22	[Gantt bar]																																																																																																																																																																																			
S676	Backfill (Rockfill)	2	08/12/22	09/12/22	[Gantt bar]																																																																																																																																																																																			
S677	Reprovisioning of MTK Public Pier	51	12/10/22	09/12/22	[Gantt bar]																																																																																																																																																																																			
S680	Remove Reclamation/Platform and Reinststate Seabed	43	10/12/22	04/02/23	[Gantt bar]																																																																																																																																																																																			
S700	KD 06	0		04/02/23*	[Gantt bar]																																																																																																																																																																																			
<b>Ma Tau Kok East Cut &amp; Cover Tunnel - 30m (KD6A)</b>																																																																																																																																																																																								
S705	Pipe Piles	102	11/03/19	16/07/19	[Gantt bar]																																																																																																																																																																																			



CONTRACT NO. HY2014/07  
 CENTRAL KOWLOON ROUTE - KAI TAK WEST  
 INITIAL WORKS PROGRAMME (IWP)

Date	Revision	Checked	Approved
05 Jan 18	IWP		




---

**APPENDIX B**

**Project Organization Structure**

---

## Appendix B Project Organization Structure



---

**APPENDIX C**

**Implementation Schedule of Environmental Mitigation  
Measures**

---

**Appendix C – Environmental Mitigation Implementation Schedule**

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Air Quality (Construction Phase)							
S4.3.10	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	V
S4.3.10	D2	<ul style="list-style-type: none"> <li>Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.3 L/m<sup>2</sup> to achieve the dust removal efficiency.</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	@
S4.3.10	D3	<ul style="list-style-type: none"> <li>Proper watering of exposed spoil should be undertaken throughout the construction phase;</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing; Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	V V V V V V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					V V V V V V V V
S4.3.10	D5	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor	Selected representative dust monitoring station	Construction stage	V
Construction Noise (Airborne)							
S5.4.1	N1	Implement the following good site practices: <ul style="list-style-type: none"> <li>only well-maintained plant should be operated on-site and plant should be serviced</li> </ul>	Control construction airborne noise	Contractor	All construction	Construction stage	@



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<p>regularly during the construction programme;</p> <ul style="list-style-type: none"> <li>● machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>● plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>● silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>● mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>● material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>			sites		<p>V</p> <p>V</p> <p>V</p> <p>V</p> <p>V</p>
S5.4.1	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	V
S5.4.1	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressors, generators and handheld breakers etc..	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	@
S5.4.1	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	V
S5.4.1	N5	Loading/unloading activities should be carried out inside the full enclosure of mucking out points	Reduce the noise levels of loading/unloading activities	Contractor	Mucking out locations	Construction stage	V
S5.4.1	N6	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the	Contractor	All construction sites where practicable	Construction stage	V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
			construction airborne noise				
S5.4.1	N7	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction stage	V
S5.5.2	N8	Install temporary noise barriers along the works area at temporary Kowloon City Ferry Pier Public Transport Interchange	Reduce temporary PTI noise	Contractor	Kowloon City Ferry Pier	Different construction stages	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Water Quality (Construction Phase)							
S6.9.1.1	W1	<p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following:</p> <p><u>Construction Runoff</u></p> <ul style="list-style-type: none"> <li>At the start of site establishment (including the barging facilities), perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.</li> <li>The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates.</li> <li>The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m<sup>3</sup>/s a sedimentation basin of 30m<sup>3</sup> would be required and for a flow rate of 0.5 m<sup>3</sup>/s the basin would be 150 m<sup>3</sup>. The detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction.</li> <li>All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather</li> </ul>	To minimize water quality impact from construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction stage	<p>V</p> <p>@</p> <p>V</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<p>and the reduction of surface sheet flows.</p> <ul style="list-style-type: none"> <li>● All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> <li>● Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>● Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m<sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> <li>● Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>● Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are funneling in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> <li>● All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> </ul>					<p>V</p> <p>V</p> <p>V</p> <p>V</p> <p>V</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Adopt best management practices</li> <li>All the earth works involving should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable.</li> </ul>					<p>V</p> <p>V</p> <p>V</p> <p>V</p> <p>V</p>
S6.9.1.2	W2	<u>Tunnelling Works and Underground Works</u> <ul style="list-style-type: none"> <li>Cut-&amp;-cover tunneling work should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable.</li> <li>Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge</li> <li>The wastewater with a high concentration of SS should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater.</li> <li>Direct discharge of the bentonite slurry (as a result of D-wall and bored tunneling construction) is not allowed. It should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.</li> </ul>	To minimize construction water quality impact from tunneling works	Contractor	All tunneling portion	Construction stage	N/A
S6.9.1.3	W3	<u>Sewage Effluent</u> <ul style="list-style-type: none"> <li>Portable chemical toilets and sewage holding tanks are recommended for handling</li> </ul>	To minimize water quality	Contractor	All construction sites	Construction stage	V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	from sewage effluent		where practicable		
S6.9.1.5	W4	<p><u>Groundwater from Potential Contaminated Area:</u></p> <ul style="list-style-type: none"> <li>No direct discharge of groundwater from contaminated areas should be adopted.</li> <li>A discharge license under the WPCO through the Regional Office of EPD for groundwater results indicated that the groundwater to be generated from the excavation discharge should be applied. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliance to the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-DSS) and the existence of prohibited substance should be confirmed. If the review works would be contaminated, the contaminated groundwater should be either properly treated in compliance with the requirements of the TM-DSS or properly recharged into the ground.</li> <li>If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. TPH) to undetectable range. All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.</li> <li>If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing</li> </ul>	To minimize groundwater quality impact from contaminated area	Contractor	Excavation areas where contamination is found.	Construction stage	<p>V</p> <p>V</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		the petrol interceptor.					
S6.7.2.1	W5	<u>Temporary Reclamation</u> <ul style="list-style-type: none"> <li>During temporary reclamation, regular litter / rubbish clearance and avoidance of illegal discharges within the embayed marine water should be undertaken.</li> <li>During temporary reclamation, the perimeter silt curtain should be deployed.</li> </ul>	To minimize water quality impact from temporary reclamation	Contractor	Temporary Reclamation	Construction stage	V V
S6.9.1.6	W6	<u>Accidental spillage</u> In order to prevent accidental spillage of chemicals, the following is recommended: <ul style="list-style-type: none"> <li>All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains.</li> <li>The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings.</li> <li>Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation.</li> </ul>	To minimize water quality impact from accidental spillage	Contractor	All construction sites where practicable	Construction stage	V V V
S6.9.2.2	W7	<u>Dredging Works</u> The following good practice shall apply for the dredging works: <ul style="list-style-type: none"> <li>Install efficient silt curtains, i.e. at least 75% SS reduction, at the point of seawall dredging to control the dispersion of SS;</li> <li>Implement water quality monitoring to ensure effective control of water pollution and recommend additional mitigation measures required;</li> <li>The decent speed of grabs should be controlled to minimize the seabed impact and to reduce the volume of over-dredging;</li> <li>All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> <li>The dredging rates by closed grab dredgers for temporary marine channel outside pipepile wall shall be less than 1,500 m<sup>3</sup>/day and 125 m<sup>3</sup>/hour (without concurrent dredging with T2 in dry season only) or 750 m<sup>3</sup>/day and 62.5 m<sup>3</sup>/hour for other conditions respectively.</li> <li>Dredging works shall be only for the provision marine channel. No dredging work is</li> </ul>	To minimize sediment suspension during dredging	Contractor	Kai Tak Barging Point during dredging works	Dredging period	N/A N/A N/A N/A N/A N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<p>required for temporary reclamation; and</p> <ul style="list-style-type: none"> <li>The workfront of temporary reclamation shall be surrounded by cofferdams and the associated excavation and backfilling works for temporary reclamation shall have no contact with seawater.</li> </ul>					N/A
S6.9.2.2	W8	<ul style="list-style-type: none"> <li>While WSR 2 (Planned Kai Tak Cooling Water Intake). is a planned receiver, the project proponent shall liaise with the project proponent of District Cooling System (DCS) for Kai Tak Development on the implementation programme prior to wet season dredging. In case the DCS would be operated during the dredging period of CKR, additional silt screen to the cooling water intake shall be provided to WSR 2. The following specific mitigation measures shall apply for the dredging works: <ul style="list-style-type: none"> <li>In dry season, the dredging rate shall be less than 1500m<sup>3</sup>/day if no concurrent projects.</li> <li>In all other scenario, the dredging rate shall be less than 750m<sup>3</sup>/day</li> <li>Dredging works shall be only for the provision marine channel. No dredging work is required for temporary reclamation.</li> <li>The workfront of temporary reclamation shall be surrounded by cofferdams and the associated excavation and backfilling works for temporary reclamation shall have no contact with seawater.</li> <li>In case the DCS would be operated during the dredging period of CKR, silt screen shall be provided for WSR2.</li> </ul> </li> </ul>	To minimize sediment suspension during dredging if the District Cooling System for Kai Tak Development would be operated in the same period	Contractor	Kai Tak Barging Point during dredging works	Dredging period	<p>N/A</p> <p>V</p> <p>V</p> <p>V</p> <p>N/A</p> <p>N/A</p>
S6.9.2	W9	<p>Handling of Dredged Sediment / Barging Operation:</p> <ul style="list-style-type: none"> <li>All barges should be fitted with tight bottom seals to prevent leakage of materials during transport;</li> <li>Barges or hoppers should not be filled to a level that will cause overflow of materials or polluted water during loading or transportation;</li> <li>All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and</li> <li>Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water.</li> <li>Mitigation measures for land-based activities as outlined above should be applied to minimise water quality impacts from site runoff and open stockpile spoils at the</li> </ul>	To minimize and mitigate the water disturbance during dredged sediment handling/barging operation	Contractor	All land- based site and proposed Kwai Chung barging point	Construction stage	<p>N/A</p> <p>V</p> <p>V</p> <p>V</p> <p>N/A</p>



<b>EIA Ref.</b>	<b>EM&amp;A Log Ref</b>	<b>Recommended Mitigation Measures</b>	<b>Objectives of the Recommended Measures &amp; Main Concern to Address</b>	<b>Who to implement the measures?</b>	<b>Location of the measure</b>	<b>When to implement the measures?</b>	<b>Implementation Status</b>
		proposed barging facilities where appropriate.					
S6.9	W10	Implement a marine water quality monitoring programme	Monitor marine water quality prior to and during dredging period	Contractor	At identified monitoring location	Prior to and during dredging period	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Waste Management (Construction Waste)							
S7.4.1	WM1	<p><u>On-site sorting of C&amp;D material</u></p> <ul style="list-style-type: none"> <li>Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored at designated stockpile areas preventing them from delivering to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from ended up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc should also be explored.</li> </ul>	Separation of unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	V
S7.5.1	WM2	<p><u>Construction and Demolition Material</u></p> <ul style="list-style-type: none"> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible;</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified; and</li> <li>Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	V V V V V
S7.5.1	WM3	<p><u>C&amp;D Waste</u></p> <ul style="list-style-type: none"> <li>Standard formwork or pre-fabrication should be used as far as practicable in order to</li> </ul>	Good site practice to minimize the waste	Contractor	All construction	Construction stage	V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<p>minimise the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage.</p> <ul style="list-style-type: none"> <li>The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.</li> </ul>	<p>generation and recycle the C&amp;D materials as far as practicable so as to reduce the amount for final disposal</p>		sites		V
S7.5.1	WM5	<p><u>Land-based and Marine-based Sediment</u></p> <ul style="list-style-type: none"> <li>All construction plant and equipment shall be designed and maintained to minimize the risk of silt, sediments, contaminants or other pollutants being released into the water column or deposited in the locations other than designated location;</li> <li>All vessels shall be sized such that adequate draft is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> <li>Before moving the vessels which are used for transporting dredged material, excess material shall be cleaned from the decks and exposed fittings of vessels and the excess materials shall never be dumped into the sea except at the approved locations;</li> <li>Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.</li> <li>The Contractors shall monitor all vessels transporting material to ensure that no dumping outside the approved location takes place. The Contractor shall keep and produce logs and other records to demonstrate compliance and that journeys are consistent with designated locations and copies of such records shall be submitted to the engineers;</li> <li>The Contractors shall comply with the conditions in the dumping licence.</li> <li>All bottom dumping vessels (Hopper barges) shall be fitted with tight fittings seals to their bottom openings to prevent leakage of material;</li> <li>The material shall be placed into the disposal pit by bottom dumping;</li> <li>Contaminated marine mud shall be transported by spit barge of not less than 750m<sup>3</sup> capacity and capable of rapid opening and discharge at the disposal site;</li> </ul>	To control pollution due to marine sediment	Contractor	Along CKR alignment	Construction Stage	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>Discharge shall be undertaken rapidly and the hoppers shall be closed immediately. Material adhering to the sides of the hopper shall not be washed out of the hopper and the hopper shall remain closed until the barge returns to the disposal site.</li> <li>For Type 3 special disposal treatment, sealing of contaminant with geosynthetic containment before dropping into designated mud pit would be a possible arrangement. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping at the disposal site, thereby fulfilling the requirements for fully confined mud disposal.</li> </ul>					
S7.5.1	WM6	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> <li>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.</li> <li>The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.</li> <li>Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	V  @  V  V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S7.5.1	WM7	<p><u>General Refuse</u></p> <ul style="list-style-type: none"> <li>● General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.</li> <li>● A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.</li> <li>● Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible.</li> <li>● Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	<p>@</p> <p>V</p> <p>V</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Land Contamination							
S8.10, S8.12 & Appendix 8.4	LC1	<p>Land contamination investigation works (including field works and laboratory testing at the Kowloon City Ferry Pier Public Transport Interchange (KCFP-PTI) and the To Kwa Wan Vehicle Examination Centre (TKW-VEC) were carried out from 14 April 2018 to 2 January 2019. In order to minimise the potentially adverse environmental impacts arising from the handling of potentially contaminated materials, the following environmental mitigation measures are proposed during the course of soil excavation, stockpiling and backfilling works:</p> <ul style="list-style-type: none"> <li>● Excavation profiles must be properly designed and executed.</li> <li>● Stockpiling site(s) shall be lined with impermeable sheeting and bunded. Stockpiles shall be fully covered by impermeable sheeting to reduce dust emission.</li> <li>● Excavation and stockpiling should be carried out during dry season as far as possible to minimise potentially contaminated runoffs from the Concerned Soil.</li> <li>● The truck transferring Concerned Soil shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the truck.</li> <li>● Temporary fencing or warning ribbons will be provided to the boundary of excavation, slope crest and temporarily stockpiled areas. Where necessary, the exposed areas should be temporarily covered with impermeable sheeting during heavy rainstorm.</li> </ul>	Minimize the potentially adverse environmental impacts arising from the handling of potentially contaminated materials	Contractor	EBH1, EBH2 and EBH3	Commencement of construction works at the Kowloon City Ferry Pier Public Transport Interchange (PTI) (for EBH1 & EBH2) and the works area adjacent to the To Kwa Wan Vehicle Examination Centre (for EBH3)	<p>V</p> <p>V</p> <p>V</p> <p>V</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Landscape & Visual							
S10.10.1 Table 10.11	LV3	<ul style="list-style-type: none"> <li><u>Good Site Management</u> Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.</li> </ul>	Minimize visual impact	Contractor	Within Project Site	Construction Phase	V
S10.10.1 Table 10.11	LV4	<ul style="list-style-type: none"> <li><u>Screen Hoarding</u> Decorative screen hoarding should be erected to screen the public from the construction area. It should be designed to be compatible with the existing urban context.</li> </ul>	Minimize visual impact	Contractor	Within Project Site	Construction Phase	V
S10.10.1 Table 10.11	LV5	<ul style="list-style-type: none"> <li><u>Lighting Control during Construction</u> All lighting in the construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residencies and GIC. The contractor shall consider other security measures, which shall minimize the visual impacts.</li> </ul>	Minimize visual impact	Contractor	Within Project Site	Construction Phase	V
S10.10.1 Table 10.11	LV6	<ul style="list-style-type: none"> <li><u>Erosion Control</u> The potential for soil erosion shall be reduced by minimizing the extent of vegetation disturbance on site and by providing a protective cover over newly exposed soil.</li> </ul>	Minimize landscape impact	Contractor	Within Project Site	Construction Phase	V
S10.10.1 Table 10.11	LV7	<ul style="list-style-type: none"> <li><u>Tree Protection &amp; Preservation</u> Carefully protected during construction. Tree protection measures will be detailed at the Tree Removal Application stage and plans submitted to the relevant Government Department for approval in due course in accordance with ETWB TC no. 3/2006.</li> </ul>	Minimize landscape and visual impact	Contractor	Within Project Site	Design and Construction Phase	V
S10.10.1 Table 10.11	LV9	<ul style="list-style-type: none"> <li><u>Compensatory Planting</u> For trees unavoidably affected by the Project that have to be removed, where practical transplantation will be chosen as the top priority method of removal but if this is not possible or practical compensatory planting will be provided for trees unavoidably felled. All felled trees shall be compensated for by planting trees to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006. Compensatory tree planting may be incorporated into public open spaces and along roadside amenity areas affected by the construction works and therefore be part of the bigger wider planting plans. Onsite compensation planting is preferred but if necessary,</li> </ul>	Minimize landscape and visual impact	Contractor	Within Project Site and designated off-site locations	Construction Phase	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		additional receptor sites outside the Works Area shall be agreed separately with Government during the Tree Felling Application process.					
S10.10.1 Table 10.11	LV10	<ul style="list-style-type: none"> <li><u>Screen Planting</u> Tall screen/buffer trees, shrubs and climbers should be planted, in so far as is possible, to soften and screen proposed structures such as roads and central strip, vertical edges and buildings and to enhance streetscape greening effect where appropriate. Indiscriminate use of trees for screening must be avoided and the principle of 'right tree for the right place' must be followed. This detail will be provided at the Detailed Design stage. This measure may additionally form part of the compensatory planting and will improve and create a pleasant pedestrian environment.</li> </ul>	Minimize visual impact and also enhance landscape.	Contractor	Within Project Site	Construction Phase	N/A
S10.10.1 Table 10.11	LV11	<ul style="list-style-type: none"> <li><u>Green Roof</u> Roof greening will be established on ventilation and administration buildings to reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels.</li> </ul>	Minimize landscape and visual impact	Contractor	Within Project Site	Construction Phase	N/A
S10.10.1 Table 10.11	LV12	<ul style="list-style-type: none"> <li><u>Reinstatement</u> All works areas, excavated areas and disturbed areas for tunnel construction and temporary road diversion or any other proposed works shall be reinstated to former conditions or better, with reasonable landscape treatment and to the satisfaction of the relevant Government departments. (Specific mitigation for disturbance to public open space is detailed separately under LV14)</li> </ul>	Minimize landscape impact	Contractor	Within Project Site	Construction Phase	N/A
S10.10.1 Table 10.11	LV14	<ul style="list-style-type: none"> <li><u>Landscape enhancement</u> Implement a comprehensive landscape plan to maximize the greening opportunity and create a unique landscape for the project to blend in with the surrounding, including in re-provisioned areas. In particular: <ul style="list-style-type: none"> <li>- landscape enhancement of re-provisioned Public Transport Interchange;</li> <li>- landscape deck on tunnel portals;</li> <li>- viaduct planters for trailer planting;</li> <li>- vertical greening of piers and walls with climbers or trailer planting;</li> <li>- roadside planting i.e. planting along central dividers and on road islands e.g. in the middle of roundabouts.</li> </ul> (Roadside planting i.e. at the road edge and not in the central divider or road island, and vertical greening may be considered part of Screen Planting).</li> <li>- Purpose-built maintenance access without temporary traffic arrangement must be</li> </ul>	Minimize landscape and visual impact	Contractor	Along tunnel alignment	Construction phase	N/A



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		provided and detailed design of landscape decks and planting, including details of maintenance access locations, will be sent to maintenance and management parties for endorsement and ensures these mitigation measures are feasible.					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Cultural Heritage Impact (Construction and Operational Phase)							
S11.4.4	CH1	<ul style="list-style-type: none"> <li>The contractor should be alerted during the construction on the possibility of locating archaeological remains and as a precautionary measure, AMO shall be informed immediately in case of discovery of antiquities or supposed antiquities in the subject sites.</li> </ul>	To preserve any cultural heritage items which may be removed and damaged by the excavation.	Contractor	During construction works for cut and cover tunnels	During the construction phase	N/A
S11.6 para 3	CH2	<ul style="list-style-type: none"> <li>The dredging contractor should be alerted during the construction on the possibility of locating archaeological remains, such as cannon and AMO shall be informed immediately in case of discovery of antiquities or supposed antiquities in the subject areas.</li> </ul>	To preserve any cultural heritage items which may be removed and damaged by the dredging.	Contractor	During construction of underwater tunnel (north of To Kwa Wan Typhoon Shelter)	During the construction phase	N/A
S12.6.1, Table 12.2	CH8	<ul style="list-style-type: none"> <li>A monitoring system for settlement, vibration and tilting will be determined and implemented pending determination of the future grading. A monitoring proposal will be submitted to AMO before commencement of work if a historic building grade is accorded.</li> </ul>	Protect the structure from damage from construction works	Contractor	Kowloon City Ferry Pier (CKR-13)	During the construction phase	N/A
S12.6.1, Table 12.2	CH9	<ul style="list-style-type: none"> <li>No mitigation is required at present. If the public pier is granted Grade 1, Grade 2 or Grade 3 status, the mitigation will be revised to adhere to the requirements for protective measures for Graded Historic Buildings</li> </ul>	To be determined	Contractor	Ma Tau Kok Public Pier (CKR-16)	During the construction phase	N/A
S12.6.1, Table 12.2	CH10	<ul style="list-style-type: none"> <li>A monitoring system for settlement, vibration and tilting will be determined and implemented pending determination of the future grading. A monitoring proposal will be submitted to AMO before commencement of work if a historic building grade is accorded.</li> </ul>	Protect the structure from damage from construction works	Contractor	The Kowloon City Vehicular Ferry Pier (CKR-17)	During the construction phase	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
EM&A Project							
S13.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control Performance EM&A	Highways Department	All construction sites	Construction stage	V
S13.2 -13.4	EM2	1) An Environmental Team needs to be employed as per the EM&A Manual. 2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. 3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.	Perform environmental monitoring & auditing	Highways Department / Contractor	All construction sites	Construction stage	V V V

## Legends:

V = implemented;

X = not implemented;

@ = partially implemented;

N/A = not applicable

---

**APPENDIX D**

**Summary of Action and Limit Levels**

---

**Appendix D – Summary of Action and Limit Levels**

**Table 1 Action and Limit Levels for 24-hour TSP**

<b>ID</b>	<b>Location</b>	<b>Action Level</b>	<b>Limit Level</b>
E-A14a	Block B of Merit Industrial Centre	197.3 µg/m <sup>3</sup>	260 µg/m <sup>3</sup>

**Table 2 Action and Limit Levels for 1-hour TSP**

<b>ID</b>	<b>Location</b>	<b>Action Level</b>	<b>Limit Level</b>
E-A14a	Block B of Merit Industrial Centre	302.4 µg/m <sup>3</sup>	500 µg/m <sup>3</sup>

**Table 3 Action and Limit Levels for Construction Noise (0700 – 1900 hrs of normal weekdays)**

<b>ID</b>	<b>Location</b>	<b>Action Level</b>	<b>Limit Level</b>
E-N12a	19 Hing Yan Street	When one documented complaint is received	75 dB(A)
E-N21a	Block B of Merit Industrial Centre	When one documented complaint is received	75 dB(A)

**Table 4 Derived Action and Limit Levels for Water Quality**

<b>Parameters</b>	<b>Action Level</b>	<b>Limit Level</b>
Dissolved Oxygen (DO) in mg/L <sup>(1)</sup>	<p><u>Surface &amp; Middle:</u></p> <p><b>4.03</b></p> <p>(5th percentile of baseline data for surface and middle layer)</p> <p><u>Bottom:</u></p> <p><b>3.94</b></p> <p>(5th percentile of baseline data for bottom layer)</p>	<p><u>Surface &amp; Middle:</u></p> <p><b>3.88</b></p> <p>(1st percentile of baseline data for surface and middle layer)</p> <p><u>Bottom:</u></p> <p><b>2.00</b></p>
Suspended Solids (SS) in mg/L <sup>(2)</sup>	<p><b>13.80</b></p> <p>(95th percentile of baseline data)</p> <p>or</p> <p>120% of upstream control station's SS at the same tide of the same day</p>	<p><b>18.70</b></p> <p>(99th percentile of baseline data)</p> <p>or</p> <p>130% of upstream control station's SS at the same tide of the same day</p>
Turbidity in NTU <sup>(2)</sup>	<p><b>7.00</b></p> <p>(95th percentile of baseline data)</p> <p>or</p> <p>120% of upstream control station's Turbidity at the same tide of the same day</p>	<p><b>8.40</b></p> <p>(99th percentile of baseline data)</p> <p>or</p> <p>130% of upstream control station's Turbidity at the same tide of the same day</p>
Copper in µg/L <sup>(2)</sup>	<p><b>2.00</b></p> <p>(95th percentile of baseline data)</p> <p>or</p> <p>120% of upstream control station's nutrient level at the same tide of the same day</p>	<p><b>3.00</b></p> <p>(99th percentile of baseline data)</p> <p>or</p> <p>130% of upstream control station's nutrient level at the same tide of the same day</p> <p>or</p> <p>whichever is the less</p>
Total PAH in µg/L <sup>(2)</sup>	<p><b>1.60</b></p> <p>(95th percentile of baseline data)</p> <p>or</p> <p>120% of upstream control station's nutrient level at the same tide of the same day</p>	<p><b>1.60</b></p> <p>(99th percentile of baseline data) or</p> <p>130% of upstream control station's nutrient level at the same tide of the same day</p> <p>or</p> <p>whichever is the less</p>

Note: 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, Copper and Total PAH, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

---

**APPENDIX E**

**Calibration Certificates of Equipments**

---

# Certificate of Calibration

Calibration Certification Information			
Cal. Date: June 5, 2020	Rootsmeter S/N: 438320	Ta: 295	°K
Operator: Jim Tisch		Pa: 748.0	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 0988		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3610	3.2	2.00
2	3	4	1	0.9700	6.4	4.00
3	5	6	1	0.8630	7.9	5.00
4	7	8	1	0.8240	8.8	5.50
5	9	10	1	0.6800	12.9	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \left( Ta/Pa \right)}$ (y-axis)
0.9900	0.7274	1.4101	0.9957	0.7316	0.8881
0.9858	1.0162	1.9943	0.9914	1.0221	1.2560
0.9838	1.1399	2.2296	0.9894	1.1465	1.4042
0.9826	1.1924	2.3385	0.9882	1.1993	1.4728
0.9771	1.4369	2.8203	0.9828	1.4452	1.7762
<b>QSTD</b>	m=	<b>1.98556</b>	<b>QA</b>	m=	<b>1.24332</b>
	b=	<b>-0.03069</b>		b=	<b>-0.01933</b>
	r=	<b>0.99996</b>		r=	<b>0.99996</b>

Calculations			
$Vstd = \Delta Vol \left( \frac{Pa - \Delta P}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)$		$Va = \Delta Vol \left( \frac{Pa - \Delta P}{Pa} \right)$	
$Qstd = Vstd / \Delta Time$		$Qa = Va / \Delta Time$	
For subsequent flow rate calculations:			
$Qstd = 1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$		$Qa = 1/m \left( \left( \sqrt{\Delta H \left( Ta/Pa \right)} \right) - b \right)$	

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
<b>Key</b>	
ΔH: calibrator manometer reading (in H2O)	
ΔP: rootsmeter manometer reading (mm Hg)	
Ta: actual absolute temperature (°K)	
Pa: actual barometric pressure (mm Hg)	
b: intercept	
m: slope	

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



**AECOM Asia Company Limited**  
**Tisch TSP Mass Flow Controlled High Volume Air Sampler**  
**Field Calibration Report**

Station	<u>Block B, Merit Industrial Centre ( E-A14a )</u>	Operator:	<u>Choi Wing Ho</u>
Cal. Date:	<u>22/9/2020</u>	Next Due Date:	<u>22/11/2020</u>
Model No.:	<u>TE-5170</u>	Serial No.	<u>10380</u>
Equipment No.:	<u>A-001-15T</u>		

Ambient Condition			
Temperature, Ta (K)	305	Pressure, Pa (mmHg)	754.4

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.98556	Intercept, bc	-0.03069
Last Calibration Date:	5-Jun-20	$mc \times Qstd + bc = [H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	5-Jun-21				

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	$[DH \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (m <sup>3</sup> /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	7.1	2.62	1.34	45.0	44.32
13	6.0	2.41	1.23	40.0	39.39
10	5.0	2.20	1.12	35.0	34.47
7	4.0	1.97	1.01	29.0	28.56
5	2.9	1.68	0.86	22.0	21.67

By Linear Regression of Y on X

Slope, mw = 47.7102 Intercept, bw = -19.3681

Correlation Coefficient\* = 0.9998

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 1.30m<sup>3</sup>/min


From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = ( mw x Qstd + bw ) x [ ( 760 / Pa ) x ( Ta / 298 ) ]<sup>1/2</sup>= 43.31

Remarks: \_\_\_\_\_

QC Reviewer: WS CHAN

Signature: 

Date: 22/9/2020



## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.07a  
 Sensitivity Adjustment Scale Setting: 557 CPM  
 Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>c</sub>: 12500  
 Last Calibration Date\*: 1 May 2020

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 557 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 557 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	02-05-20	09:15 - 10:15	26.7	77	0.04836	1945	32.42
2	02-05-20	10:15 - 11:15	26.7	77	0.05134	2056	34.27
3	02-05-20	11:15 - 12:15	26.8	77	0.05331	2130	35.50
4	02-05-20	12:15 - 13:15	26.8	77	0.05535	2214	36.90

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9976

Validity of Calibration Record: 2 May 2021

Remarks:

QC Reviewer: YW Fung

Signature: 

Date: 04 May 2020

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.09a  
 Sensitivity Adjustment Scale Setting: 797 CPM

Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 Ko: 12500  
 Last Calibration Date\*: 1 May 2020

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 797 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 797 CPM


Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	02-05-20	09:45 - 10:45	26.7	77	0.04884	1956	32.60
2	02-05-20	10:45 - 11:45	26.7	77	0.05157	2070	34.50
3	02-05-20	11:45 - 12:45	26.8	77	0.05355	2158	35.97
4	02-05-20	12:45 - 13:45	26.8	77	0.05593	2241	37.35

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X  
 Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9974

Validity of Calibration Record: 2 May 2021

Remarks:

QC Reviewer: YW Fung Signature:  Date: 04 May 2020



## CERTIFICATE OF CALIBRATION

Certificate No.: 20CA0318 01 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	Microphone	Preamp
Manufacturer:	B & K	B & K	B & K
Type/Model No.:	2250-L	4950	ZC0032
Serial/Equipment No.:	2681366	2665582	17190
Adaptors used:	-	-	-

### Item submitted by

Customer Name: AECOM ASIA CO LTD  
Address of Customer: -  
Request No.: -  
Date of receipt: 18-Mar-2020

Date of test: 19-Mar-2020

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	23-Aug-2020	CIGISMEC
Signal generator	DS 360	33873	10-May-2020	CEPREI

### Ambient conditions

Temperature: 22 ± 1 °C  
Relative humidity: 55 ± 10 %  
Air pressure: 1005 ± 5 hPa

### Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responses of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:



Feng Junqi

Date: 19-Mar-2020

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.





## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 20CA0318 01 Page 2 of 2

### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	0.8	
	Lin	Pass	1.6	
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	A	Pass	0.3	
	C	Pass	0.3	
Frequency weightings	Lin	Pass	0.3	
	Time weightings	Single Burst Fast	Pass	0.3
	Single Burst Slow	Pass	0.3	
Peak response	Single 100 $\mu$ s rectangular pulse	Pass	0.3	
	R.M.S. accuracy	Crest factor of 3	Pass	0.3
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip  
19-Mar-2020

- End -

Checked by:

Date:

Shek Kwong Tat  
19-Mar-2020

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



## CERTIFICATE OF CALIBRATION

Certificate No.: 20CA0914 02 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	Microphone
Manufacturer:	B & K	B & K
Type/Model No.:	2238	4188
Serial/Equipment No.:	2800927	2250455
Adaptors used:	-	-

### Item submitted by

Customer Name: AECOM ASIA CO., LTD.  
Address of Customer: -  
Request No.: -  
Date of receipt: 14-Sep-2020

Date of test: 19-Sep-2020

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	23-Aug-2021	CIGISMEC
Signal generator	DS 360	61227	24-Dec-2020	CEPREI

### Ambient conditions

Temperature:  $22 \pm 1$  °C  
Relative humidity:  $55 \pm 10$  %  
Air pressure:  $1000 \pm 5$  hPa

### Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of  $\pm 20\%$ .
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsiveness of the Sound Level Meter.


### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:



Feng Junqi

Date: 20-Sep-2020

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument. The results apply to the item as received.



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 20CA0914 02

Page 2 of 2

### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	A	Pass	0.3	
Frequency weightings	C	Pass	0.3	
	Lin	Pass	0.3	
	Time weightings	Single Burst Fast	Pass	0.3
Peak response	Single Burst Slow	Pass	0.3	
	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Date:

Fung Chi Yip

19-Sep-2020

Checked by:

Date:

Feng Junqi

20-Sep-2020

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.





## CERTIFICATE OF CALIBRATION

Certificate No.: 20CA0324 01

Page: 1 of 2

### Item tested

Description: Acoustical Calibrator (Class 1)  
Manufacturer: MVI  
Type/Model No.: CAL21  
Serial/Equipment No.: 34113610(2011) / N.004.11  
Adaptors used: Yes (BAC21)

### Item submitted by

Customer: AECOM ASIA CO., LTD.  
Address of Customer: -  
Request No.: -  
Date of receipt: 24-Mar-2020

Date of test: 25-Mar-2020

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	03-May-2020	SCL
Preamplifier	B&K 2673	2239857	17-May-2020	CEPREI
Measuring amplifier	B&K 2610	2346941	05-Jun-2020	CEPREI
Signal generator	DS 360	33873	10-May-2020	CEPREI
Digital multi-meter	34401A	US36087050	08-May-2020	CEPREI
Audio analyzer	8903B	GB41300350	13-May-2020	CEPREI
Universal counter	53132A	MY40003662	10-May-2020	CEPREI

### Ambient conditions

Temperature:  $22 \pm 1$  °C  
Relative humidity:  $55 \pm 10$  %  
Air pressure:  $1005 \pm 5$  hPa

### Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on **page 2** of this certificate.

Approved Signatory:



Feng Junqi

Date: 26-Mar-2020

Company Chop:



**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 20CA0324 01

Page: 2 of 2

### 1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	(Output level in dB re 20 μPa)
			Estimated Expanded Uncertainty dB
1000	94.00	94.14	0.10

### 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz STF = 0.014 dB

Estimated expanded uncertainty 0.005 dB

### 3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz Actual Frequency = 1002.6 Hz

Estimated expanded uncertainty 0.1 Hz Coverage factor k = 2.2

### 4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz TND = 1.5 %

Estimated expanded uncertainty 0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Date:

Fung Chi Yip  
25-Mar-2020

Checked by:

Date:

Shek Kwong Tat  
26-Mar-2020

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



**ALS Technichem (HK) Pty Ltd**  
11/F, Chung Shun Knitting Centre  
1-3 Wing Yip Street, Kwai Chung  
N.T., Hong Kong  
T: +852 2610 1044 | F: +852 2610 2021

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

<b>CONTACT:</b>	MIKE SHEK	<b>WORK ORDER:</b>	HK2038217
<b>CLIENT:</b>	AECOM ASIA COMPANY LIMITED		
<b>ADDRESS:</b>	1501-10, 15/F, TOWER 1, GRAND CENTRAL PLAZA, 138 SHATIN RURAL COMMITTEE ROAD, SHATIN, NEW TERRITORIES, HONG KONG	<b>SUB- BATCH:</b>	0
		<b>LABORATORY:</b>	HONG KONG
		<b>DATE RECEIVED:</b>	08-Oct-2020
		<b>DATE OF ISSUE:</b>	12-Oct-2020

### SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source. The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards. The "Next Calibration Date" is recommended according to best practice principle as practised by the laboratory or quoted from relevant international standards. The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type:	Multifunctional Meter
Service Nature:	Performance Check
Scope:	Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature
Brand Name/ Model No.:	YSI 6820 V2
Serial No./ Equipment No.:	12A101545 (W.026.35)
Date of Calibration:	08-October-2020

### GENERAL COMMENTS

This is the Final Report and supersedes any preliminary report with this batch number.

Ms. Lin Wai Yu, Iris  
Assistant Manager - Inorganic

*This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.*

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



**WORK ORDER:** HK2038217  
**SUB- BATCH:** 0  
**DATE OF ISSUE:** 12-Oct-2020  
**CLIENT:** AECOM ASIA COMPANY LIMITED

**Equipment Type:** Multifunctional Meter  
**Brand Name/ Model No.:** YSI 6820 V2  
**Serial No./ Equipment No.:** 12A101545 (W.026.35)  
**Date of Calibration:** 08-October-2020      **Date of Next Calibration:** 08-January-2021

**PARAMETERS:**

**Conductivity**

Method Ref: APHA (21st edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (µS/cm)	Tolerance (%)
146.9	143.0	-2.7
6667	6981	+4.7
12890	12564	-2.5
58670	58265	-0.7
Tolerance Limit (%)		±10.0

**Dissolved Oxygen**

Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.55	3.59	+0.04
5.50	5.53	+0.03
7.40	7.36	-0.04
Tolerance Limit (mg/L)		±0.20

**pH Value**

Method Ref: APHA (21st edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	4.09	+0.09
7.0	6.98	-0.02
10.0	10.04	+0.04
Tolerance Limit (pH unit)		±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris  
 Assistant Manager - Inorganic



# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



**WORK ORDER:** HK2038217  
**SUB- BATCH:** 0  
**DATE OF ISSUE:** 12-Oct-2020  
**CLIENT:** AECOM ASIA COMPANY LIMITED

**Equipment Type:** Multifunctional Meter  
**Brand Name/ Model No.:** YSI 6820 V2  
**Serial No./ Equipment No.:** 12A101545 (W.026.35)  
**Date of Calibration:** 08-October-2020      **Date of Next Calibration:** 08-January-2021

**PARAMETERS:**

**Turbidity**

**Method Ref: APHA (21st edition), 2130B**

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.0	--
4	4.0	+0.0
10	9.5	-5.0
20	20.1	+0.5
50	46.5	-7.0
100	93.00	-7.0
	Tolerance Limit (%)	±10.0

**Salinity**

**Method Ref: APHA (21st edition), 2520B**

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.03	--
10	10.31	+3.1
20	20.70	+3.5
30	31.32	+4.4
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris  
 Assistant Manager - Inorganic

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2038217  
SUB- BATCH: 0  
DATE OF ISSUE: 12-Oct-2020  
CLIENT: AECOM ASIA COMPANY LIMITED

Equipment Type: Multifunctional Meter  
Brand Name/  
Model No.: YSI 6820 V2  
Serial No./  
Equipment No.: 12A101545 (W.026.35)  
Date of Calibration: 08-October-2020

Date of Next Calibration: 08-January-2021

## PARAMETERS:

### Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical  
Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.0	9.97	-0.0
20.0	19.82	-0.2
39.5	40.68	+1.2
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris  
Assistant Manager - Inorganic

---

**APPENDIX F**

**EM&A Monitoring Schedules**

---

**Central Kowloon Route – Kai Tak West  
Impact Environmental Monitoring Schedule for November 2020**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov
	24-hour TSP 1-hour TSP Noise					24-hour TSP 1-hour TSP
8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
					24-hour TSP 1-hour TSP Noise	
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
				24-hour TSP 1-hour TSP Noise		
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
			24-hour TSP 1-hour TSP Noise			
29-Nov	30-Nov					

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

**Air Quality Monitoring Station**

E-A14a: Block B of Merit Industrial Centre

**Noise Monitoring Stations**

E-N12a: 19 Hing Yan Street

E-N21a: Block B of Merit Industrial Centre

**Monitoring Frequency**

24-hour TSP: Once every 6 days

1-hour TSP: 3 times every 6 days (as required in case of complaints)

**Monitoring Frequency**

Once per week



**Central Kowloon Route - Kai Tak West  
Water Quality Monitoring Schedule November 2020<sup>1</sup>**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Nov-20	2-Nov-20	3-Nov-20	4-Nov-20	5-Nov-20	6-Nov-20	7-Nov-20
	Mid-Ebb 0:58 Mid-Flood 7:29		Mid-Ebb 1:23 Mid-Flood 9:17		Mid-Ebb 2:35 Mid-Flood 10:41	
8-Nov-20	9-Nov-20	10-Nov-20	11-Nov-20	12-Nov-20	13-Nov-20	14-Nov-20
	Mid-Ebb 5:35 Mid-Flood 19:07					
15-Nov-20	16-Nov-20	17-Nov-20	18-Nov-20	19-Nov-20	20-Nov-20	21-Nov-20
22-Nov-20	23-Nov-20	24-Nov-20	25-Nov-20	26-Nov-20	27-Nov-20	28-Nov-20
29-Nov-20	30-Nov-20					

Note:

1. As we received the notification about open-sea dredging had been completed from the Contractor, the impact water quality monitoring will be suspended after 9 November 2020.

The tide prediction was based on the predicted tide data at Quarry Bay from Hong Kong Observatory.

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

**Central Kowloon Route – Kai Tak West**  
**Tentative Impact Environmental Monitoring Schedule for December 2020**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Dec	2-Dec	3-Dec	4-Dec	5-Dec
		24-hour TSP 1-hour TSP Noise				
6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec
	24-hour TSP 1-hour TSP Noise					24-hour TSP 1-hour TSP
13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec
					24-hour TSP 1-hour TSP Noise	
20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec	26-Dec
				24-hour TSP 1-hour TSP Noise		
27-Dec	28-Dec	29-Dec	30-Dec	31-Dec		
			24-hour TSP 1-hour TSP Noise			

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

**Air Quality Monitoring Station**

E-A14a: Block B of Merit Industrial Centre

**Noise Monitoring Stations**

E-N12a: 19 Hing Yan Street  
E-N21a: Block B of Merit Industrial Centre

**Monitoring Frequency**

24-hour TSP: Once every 6 days  
1-hour TSP: 3 times every 6 days (as required in case of complaints)

**Monitoring Frequency**

Once per week

---

**APPENDIX G**

**Air Quality Monitoring Results and  
their Graphical Presentations**

---

**Appendix G**  
**Air Quality Monitoring Results**

**24-hour TSP Monitoring Results at Station E-A14a (Block B, Merit Industrial Centre)**


Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure (hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
2-Nov-20	Sunny	25.3	1015.2	1.34	1.34	1.34	1925.3	2.6819	2.8027	0.1208	10362.33	10386.33	24.00	62.7
7-Nov-20	Fine	24.7	1015.5	1.34	1.34	1.34	1925.3	2.7202	2.8804	0.1602	10386.33	10410.33	24.00	83.2
13-Nov-20	Sunny	22.2	1018.9	1.34	1.34	1.34	1925.3	2.6577	2.7741	0.1164	10410.33	10434.33	24.00	60.5
19-Nov-20	Sunny	25.3	1011.9	1.34	1.34	1.34	1925.3	2.6671	2.7475	0.0804	10434.33	10458.33	24.00	41.8
25-Nov-20	Sunny	23.5	1018.9	1.34	1.34	1.34	1925.3	2.7162	2.8560	0.1398	10458.33	10482.33	24.00	72.6
													<b>Average</b>	<b>64.2</b>
													<b>Minimum</b>	<b>41.8</b>
													<b>Maximum</b>	<b>83.2</b>

## Appendix G

### Air Quality Monitoring Results

#### 1-hour TSP Monitoring Results at Station E-A14a (Block B, Merit Industrial Centre)

Date	Start Time (hh:mm)	Weather Condition	1st Hour	2nd Hour	3rd Hour
			Conc. ( $\mu\text{g}/\text{m}^3$ )	Conc. ( $\mu\text{g}/\text{m}^3$ )	Conc. ( $\mu\text{g}/\text{m}^3$ )
2-Nov-20	13:54	Sunny	62.1	62.0	61.7
7-Nov-20	11:00	Fine	63.1	61.5	62.2
13-Nov-20	13:30	Sunny	62.3	62.9	62.0
19-Nov-20	13:50	Sunny	60.7	59.6	60.4
25-Nov-20	10:00	Sunny	52.5	55.0	52.7
				Average	60.0
				Min	52.5
				Max	63.1



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

Central Kowloon Route - Kai Tak West (Contract No. HY/2014/07)




### Graphical Presentation of Impact 1-hour TSP Monitoring Results

Date: December 2020

Appendix G

### E-A14a



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

Central Kowloon Route - Kai Tak West (Contract No. HY/2014/07)




### Graphical Presentation of Impact 24-hour TSP Monitoring Results

Date: December 2020


Appendix G

## Data of Wind Direction Extracted from Kai Tak Wind Station of the Hong Kong Observatory


(於香港時間 2020 年11月02日00時00分更新) (Updated at 00:00H on 2 Nov 2020)






(於香港時間 2020 年11月03日00時00分更新) (Updated at 00:00H on 3 Nov 2020)






(於香港時間 2020 年11月07日00時00分更新) (Updated at 00:00H on 7 Nov 2020)











(於香港時間 2020 年11月26日00時00分更新) (Updated at 00:00H on 26 Nov 2020)




### Data of Wind Speed Extracted from Kai Tak Wind Station of the Hong Kong Observatory


(公里/小時) (於香港時間 2020 年11月 2日 0時 0分更新) (Updated at 00:00H on 2 Nov 2020)




(公里/小時) (於香港時間 2020 年11月 3日 0時 0分更新) (Updated at 00:00H on 3 Nov 2020)




(公里/小時) (於香港時間 2020 年11月 7日 0時 0分更新) (Updated at 00:00H on 7 Nov 2020)




(公里/小時) (於香港時間 2020 年11月 8日 0時 0分更新) (Updated at 00:00H on 8 Nov 2020) (km/h)




(公里/小時) (於香港時間 2020 年11月13日 0時 0分更新) (Updated at 00:00H on 13 Nov 2020) (km/h)



(公里/小時) (於香港時間 2020 年11月14日 0時 0分更新) (Updated at 00:00H on 14 Nov 2020) (km/h)




(公里/小時) (於香港時間 2020 年11月19日 0時 0分更新) (Updated at 00:00H on 19 Nov 2020) (km/h)



SEC

© 香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間 2020 年11月20日 0時 0分更新) (Updated at 00:00H on 20 Nov 2020) (km/h)



SEC

© 香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間 2020 年11月25日 0時 0分更新) (Updated at 00:00H on 25 Nov 2020) (km/h)



SEC

© 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2020 年11月26日 0時 0分更新) (Updated at 00:00H on 26 Nov 2020)



25/11/2020

香港時間 (時) Hong Kong Time (Hour)

26/11/2020

SEC

© 香港天文台 Hong Kong Observatory

---

**APPENDIX H**

**Noise Monitoring Results and  
their Graphical Presentations**

---



## Appendix H Regular Construction Noise Monitoring Results

Daytime Noise Monitoring Results at Station E-N12a (19 Hing Yan Street)

Date	Weather Condition	Noise Level for 30-min, dB(A) <sup>+</sup>				Limit Level, dB(A)	Exceedance (Y/N)
		Time	L90	L10	Leq		
2-Nov-20	Sunny	13:10	64.3	68.4	66.2	75	N
13-Nov-20	Sunny	13:30	67.0	68.0	67.6	75	N
19-Nov-20	Sunny	14:50	64.7	68.5	66.2	75	N
25-Nov-20	Sunny	14:00	64.4	66.5	65.0	75	N



Daytime Noise Monitoring Results at Station E-N21a (Block B of Merit Industrial Centre)

Date	Weather Condition	Noise Level for 30-min, dB(A) <sup>#</sup>				Limit Level, dB(A)	Exceedance (Y/N)
		Time	L90	L10	Leq		
2-Nov-20	Sunny	14:50	65.2	69.3	67.5	75	N
13-Nov-20	Sunny	14:15	66.5	71.0	69.6	75	N
19-Nov-20	Sunny	13:15	64.3	67.9	65.9	75	N
25-Nov-20	Sunny	10:00	63.0	66.5	65.0	75	N

<sup>+</sup> - Façade measurement.

<sup>#</sup> - A correction of +3dB(A) was made to the free field measurement.

<sup>\*</sup> - Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

---

**APPENDIX I**

**Water Monitoring Results**

---

**Water Quality Monitoring Results at CS1 - Mid-Ebb Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)	Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Copper (µg/L)		Total PAH (µg/L)											
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA					
5-Oct-20	Cloudy	0:49	Moderate	Surface	1.0	28.53	28.54	30.36	30.33	7.34	7.35	85.30	84.87	5.87	5.84	6.83	6.83	3.40	3.17	3.02	<1	<1	1.00	<1.6	<1.6	<1.6						
					28.54	30.34	7.35	7.35	84.30	84.87	5.80	5.85	6.80	6.83	3.10	3.00	3.02	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6						
					28.58	31.14	7.34	7.34	79.60	79.17	5.51	5.45	7.00	7.10	3.40	3.20	3.02	1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6						
				Middle	11.2	28.56	28.57	31.07	31.09	7.35	7.34	79.10	79.17	5.43	5.45	5.43	5.45	5.43	5.45	7.20	7.10	7.22	3.00	3.20	3.02	1.00	1.00	1.00	<1.6	<1.6	<1.6	
					28.58	31.06	7.33	7.33	78.80	77.87	5.42	5.39	7.10	7.10	3.20	3.00	3.02	1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6					
					28.65	32.09	7.36	7.36	77.70	77.87	5.39	5.39	7.60	7.70	3.20	2.80	2.70	1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6					
				Bottom	21.4	28.66	28.65	32.10	32.11	7.34	7.35	78.60	77.87	5.43	5.39	5.39	5.39	5.39	5.39	7.70	7.73	7.73	2.80	2.70	2.70	1.00	1.00	1.00	<1.6	<1.6	<1.6	
					28.65	32.15	7.34	7.34	77.30	77.87	5.36	5.36	7.90	7.90	2.60	2.60	2.60	1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6					
7-Oct-20	Cloudy	1:46	Moderate	Surface	1.0	28.37	28.38	32.27	32.27	8.10	8.09	87.80	88.03	5.72	5.73	5.73	3.10	3.07	3.07	2.60	2.47	2.47	<1	<1	1.00	<1.6	<1.6					
					28.38	32.27	8.09	8.09	87.90	88.03	5.74	5.73	3.10	3.07	2.60	2.47	2.47	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6							
					28.52	32.42	8.06	8.06	88.50	88.40	5.73	5.73	3.20	3.10	2.60	2.47	2.47	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6							
				Middle	10.5	28.51	28.52	32.43	32.42	8.06	8.06	88.30	88.40	5.72	5.73	5.73	5.73	5.73	4.20	4.17	4.08	3.40	3.20	2.72	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6
					28.52	32.40	8.06	8.06	88.40	88.40	5.73	5.73	4.00	4.00	3.00	2.60	2.47	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6						
					28.65	32.65	8.04	8.04	88.50	88.40	5.72	5.72	5.20	5.20	2.60	2.60	2.47	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6						
				Bottom	20.0	28.65	28.65	32.64	32.64	8.05	8.05	87.90	88.10	5.68	5.69	5.69	5.69	5.69	4.90	5.00	5.00	2.50	2.50	2.50	<1	<1	1.00	<1.6	<1.6	<1.6		
					28.65	32.63	8.05	8.05	87.90	88.10	5.68	5.68	4.90	4.90	2.40	2.40	2.40	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6						
10-Oct-20	Cloudy	3:47	Moderate	Surface	1.1	27.85	27.85	31.91	31.89	8.02	8.09	94.80	93.33	6.10	6.01	6.01	4.40	4.27	4.27	4.60	4.57	4.57	<1	<1	1.00	<1.6	<1.6					
					27.85	31.87	8.09	8.09	92.80	93.33	5.97	6.01	4.20	4.27	4.27	4.60	4.57	4.57	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6							
					27.84	31.89	8.15	8.15	92.40	93.33	5.95	6.01	4.20	4.27	4.27	4.50	4.57	4.57	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6							
				Middle	9.7	27.96	27.96	31.98	31.98	8.07	8.07	93.00	93.70	6.03	6.03	6.03	6.03	6.03	4.20	4.20	4.21	3.20	3.33	3.77	<1	<1	<1	<1	<1	<1.6	<1.6	
					27.96	31.99	8.12	8.12	92.40	93.70	5.94	6.03	4.20	4.20	3.50	3.00	3.00	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6							
					27.95	32.03	8.11	8.11	92.40	93.70	5.94	6.03	4.20	4.20	3.20	3.00	3.00	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6							
				Bottom	18.5	27.96	27.96	32.02	32.03	8.10	8.05	92.00	94.33	5.91	6.06	6.06	6.06	6.06	4.10	4.17	4.17	3.60	3.40	3.40	<1	<1	1.00	<1.6	<1.6			
					27.96	32.04	8.05	8.05	92.90	94.33	5.97	6.06	4.20	4.20	3.40	3.40	3.40	<1	<1	1.00	<1.6	<1.6	<1.6	<1.6	<1.6							
12-Oct-20	Sunny	7:12	Moderate	Surface	1.0	26.31	26.29	34.66	34.69	7.88	7.88	98.50	96.97	6.54	6.44	6.44	2.30	2.33	2.33	2.40	2.37	2.37	1.00	<1.6	<1.6							
					26.28	34.71	7.89	7.88	96.60	96.97	6.36	6.44	2.30	2.33	2.33	2.40	2.37	2.37	1.00	<1.6	<1.6	<1.6	<1.6									
					26.28	34.71	7.88	7.88	96.60	96.97	6.42	6.44	2.30	2.33	2.33	2.40	2.37	2.37	1.00	<1.6	<1.6	<1.6	<1.6									
				Middle	10.3	26.10	26.11	34.89	34.90	7.87	7.87	96.80	96.70	6.44	6.43	6.43	6.43	6.43	2.40	2.47	2.43	2.50	2.47	2.43	2.51	1.00	1.00	1.00	<1.6	<1.6	<1.6	
					26.14	34.89	7.88	7.88	95.20	96.70	6.33	6.43	2.50	2.47	2.43	2.50	2.47	2.43	2.51	1.00	1.00	1.00	<1.6	<1.6	<1.6							
					26.08	34.91	7.85	7.85	98.10	96.70	6.53	6.43	2.50	2.47	2.43	2.50	2.47	2.43	2.51	1.00	1.00	1.00	<1.6	<1.6	<1.6							
				Bottom	19.5	26.16	26.12	34.85	34.87	7.89	7.86	96.40	97.80	6.41	6.51	6.51	6.51	6.51	2.50	2.50	2.50	2.80	2.83	2.83	1.00	1.00	1.00	<1.6	<1.6			
					26.14	34.86	7.87	7.87	97.70	97.80	6.50	6.51	3.00	3.00	2.50	2.50	2.50	2.83	2.83	2.83	1.00	1.00	1.00	<1.6	<1.6							
					26.07	34.91	7.83	7.83	99.30	97.80	6.61	6.51	2.50	2.50	2.50	2.50	2.50	2.83	2.83	2.83	1.00	1.00	1.00	<1.6	<1.6							
14-Oct-20	Fine	9:15	Moderate	Surface	1.0	25.18	25.18	34.83	34.83	7.93	7.93	95.10	95.60	6.43	6.46	6.46	3.80	3.77	3.77	3.90	7.03	7.03	2.00	<1.6	<1.6							
					25.18	34.83	7.94	7.94	96.40	95.60	6.52	6.46	3.60	3.77	3.77	7.00	7.03	7.03	2.00	<1.6	<1.6											
					25.17	34.83	7.93	7.93	96.40	95.60	6.44	6.46	3.60	3.77	3.77	7.00	7.03	7.03	2.00	<1.6	<1.6											
				Middle	10.5	25.18	25.18	34.82	34.83	7.93	7.93	94.80	95.73	6.41	6.47	6.47	6.47	6.47	4.00	4.00	4.02	6.40	6.60	6.59	2.00	2.00	1.67	<1.6	<1.6			
					25.19	34.85	7.93	7.93	97.00	95.73	6.56	6.47	3.90	4.00	4.00	6.80	6.60	6.59	2.00	2.00	2.00	<1.6	<1.6									
					25.18	34.83	7.93	7.93	95.90	95.73	6.48	6.47	4.40	4.00	4.00	6.80	6.60	6.59	2.00	2.00	2.00	<1.6	<1.6									
				Bottom	20.1	25.18	25.18	34.83	34.84	7.93	7.93	94.80	96.50	6.41	6.52	6.52	6.52	6.52	4.30	4.30	6.52	6.40	6.13	6.13	1.00	1.00	<1.6	<1.6				
					25.18	34.83	7.94	7.94	98.80	96.50	6.68	6.52	4.30	4.30	4.30	6.10	6.10	6.10	1.00	1.00	1.00	<1.6	<1.6									
					25.19	34.85	7.94	7.94	98.80	96.50	6.68	6.52	4.30	4.30	4.30	6.10	6.10	6.10	1.00	1.00	1.00	<1.6	<1.6									
16-Oct-20	Sunny	10:59	Moderate	Surface	1.1	25.22	25.30	34.75	34.75	8.20	8.20	90.70	91.07	6.13	6.14	6.14	3.00	2.83	2.83	5.40	5.27	5.27	<1	<1	1.00	<1.6						
					25.32	34.75	8.19	8.19	90.90	91.07	6.13	6.14	3.00	2.83	2.83	5.40	5.27	5.27	<1	<1	1.00	<1.6										
					25.31	34.74	8.21	8.21	91.60	91.07	6.17	6.14	2.80	2.83	2.83	5.10	5.27	5.27	<1	<1	1.00	<1.6										
				Middle	10.5	25.12	25.13	34.81	34.80	8.19	8.20	89.60	89.83	6.06	6.07	6.07	6.07	6.07	3.20	3.33	3.66	5.90	5.80	5.70	<1	<1	<1	<1	<1.6	<1.6		
					25.13	34.79	8.21	8.21	89.80	89.83	6.06	6.07	3.50	3.33	3.33	5.70	5.80	5.70	<1	<1	1.00	<1.6	<1.6									
					25.09	34																										

Water Quality Monitoring Results at CS1 - Mid-Ebb Tide

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)								
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA						
2-Nov-20	Fine	0:14	Moderate	Surface	1.0	22.52	22.52	35.63	35.64	8.01	8.01	97.00	97.00	6.83	6.83	6.82	1.70	1.63	1.72	2.20	2.73	2.46	1.00	1.00	1.00	<1.6	<1.6	<1.6						
						22.52		35.63		8.03		96.80		6.82			1.50			2.80			1.00			<1.6								
						22.51		35.65		8.00		97.20		6.85			1.70			3.20			1.00			<1.6								
						22.41		35.71		8.03		96.30		6.80			1.80			2.80			1.00			<1.6								
						22.42		35.74		8.00		96.50		6.81			1.70			2.30			1.00			<1.6								
						22.41		35.71		7.98		96.70		6.82			1.80			1.90			<1			<1.6								
				Middle	10.5	22.41	35.71	8.00	96.30	6.79	6.80	6.80	1.70	1.73	1.72	3.30	2.80	2.46	1.00	1.00	1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6					
						22.42	35.74	8.00	96.50	6.81	6.84	6.84	1.70	1.80	1.80	2.00	1.83	<1	<1	<1.6	<1.6													
						22.43	35.75	7.98	97.80	6.90	6.84	6.84	1.70	1.80	1.80	2.00	1.83	<1	<1	<1.6	<1.6													
						22.41	35.71	8.02	96.30	6.79	6.84	6.84	1.90	1.80	1.80	1.60	1.60	<1	<1	<1.6	<1.6													
						22.40	35.59	8.10	95.00	6.71	6.69	6.66	1.70	1.67	1.71	2.90	3.47	<1	<1	<1.6	<1.6													
						22.40	35.58	8.11	94.70	6.68	6.69	6.66	1.70	1.67	1.71	3.90	3.47	<1	<1	<1.6	<1.6													
4-Nov-20	Fine	0:47	Moderate	Surface	1.1	22.40	22.40	35.59	35.59	8.11	8.11	94.70	94.73	6.68	6.69	6.66	1.70	1.67	1.71	2.90	3.47	3.84	<1	<1	<1	<1.6	<1.6	<1.6						
						22.40		35.58		8.11		94.50		6.67			1.60			3.60			<1			<1.6								
						22.38		35.63		8.10		93.80		6.63			1.80			2.70			<1			<1.6								
						22.38		35.62		8.11		93.60		6.61			1.70			4.00			<1			<1.6								
						22.38		35.64		8.08		94.30		6.66			1.70			5.00			<1			<1.6								
						22.39		35.62		8.10		93.80		6.63			1.70			3.60			<1			<1.6								
				Middle	10.0	22.38	35.62	8.11	93.80	6.63	6.66	6.66	1.80	1.73	1.71	4.50	4.17	3.84	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6			
						22.38	35.64	8.04	95.10	6.72	6.66	6.66	1.70	1.73	1.71	4.40	4.17	<1	<1	<1.6	<1.6													
						22.38	35.64	8.04	95.10	6.72	6.66	6.66	1.70	1.73	1.71	4.40	4.17	<1	<1	<1.6	<1.6													
						22.38	35.64	8.04	95.10	6.72	6.66	6.66	1.70	1.73	1.71	4.40	4.17	<1	<1	<1.6	<1.6													
						22.38	35.64	8.04	95.10	6.72	6.66	6.66	1.70	1.73	1.71	4.40	4.17	<1	<1	<1.6	<1.6													
						22.38	35.64	8.04	95.10	6.72	6.66	6.66	1.70	1.73	1.71	4.40	4.17	<1	<1	<1.6	<1.6													
6-Nov-20	Sunny	2:00	Moderate	Surface	1.1	22.02	22.01	35.35	35.37	8.02	8.01	100.20	100.03	7.11	7.10	7.05	1.90	1.80	2.61	4.00	4.40	3.63	1.00	1.00	1.00	<1.6	<1.6	<1.6						
						22.01		35.39		8.01		100.20		7.11			1.80			4.60			1.00			<1.6								
						21.99		35.38		8.01		99.70		7.08			1.70			4.60			1.00			<1.6								
						21.95		35.43		8.01		98.80		7.01			2.70			4.40			<1			<1.6								
						21.94		35.42		8.01		98.70		7.01			2.70			3.70			<1			<1.6								
						21.95		35.42		8.01		98.40		6.99			2.50			3.20			<1			<1.6								
				Middle	10.6	21.95	35.42	8.00	98.20	6.98	7.00	7.00	3.50	2.63	2.61	2.00	3.77	3.63	<1	<1	1.00	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6			
						21.96	35.42	8.02	98.50	6.99	7.00	7.00	3.50	2.63	2.61	2.00	3.77	3.63	<1	<1	1.00	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6			
						21.96	35.42	8.03	98.30	6.99	7.00	7.00	3.40	3.40	2.61	4.20	2.73	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6			
						21.96	35.42	8.03	98.30	6.99	7.00	7.00	3.40	3.40	2.61	4.20	2.73	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6			
						21.96	35.42	8.03	98.30	6.99	7.00	7.00	3.40	3.40	2.61	4.20	2.73	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6			
						21.96	35.42	8.03	98.30	6.99	7.00	7.00	3.40	3.40	2.61	4.20	2.73	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6			
9-Nov-20	Sunny	4:14	Moderate	Surface	1.0	21.74	21.74	35.28	35.28	8.19	8.19	103.80	103.90	7.37	7.38	7.36	1.60	1.73	1.80	3.10	2.67	2.58	<1	<1	<1	<1.6	<1.6	<1.6						
						21.74		35.29		8.21		103.80		7.38			1.80			2.60			<1			<1.6								
						21.74		35.27		8.18		104.10		7.39			1.80			2.30			<1			<1.6								
						21.76		35.29		8.20		103.30		7.35			1.70			2.60			<1			<1.6								
						21.75		35.27		8.18		103.20		7.34			1.80			2.30			<1			<1.6								
						21.76		35.27		8.19		103.10		7.33			1.70			2.60			<1			<1.6								
				Middle	10.3	21.75	35.27	8.18	103.70	7.37	7.34	7.34	1.90	1.73	1.80	3.20	2.50	2.58	<1	<1	1.80	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6	
						21.75	35.27	8.18	103.70	7.37	7.34	7.34	1.90	1.73	1.80	3.20	2.50	2.58	<1	<1	1.80	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6	
						21.75	35.27	8.20	102.80	7.30	7.33	7.33	1.90	1.93	1.93	2.20	2.57	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6	
						21.75	35.27	8.20	102.80	7.30	7.33	7.33	1.90	1.93	1.93	2.20	2.57	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6
						21.75	35.27	8.20	102.80	7.30	7.33	7.33	1.90	1.93	1.93	2.20	2.57	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6
						21.76	35.28	8.20	102.80	7.31	7.33	7.33	2.00	1.93	1.93	2.30	2.57	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1.6	<1.6	<1.6

**Water Quality Monitoring Results at CS1 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)							
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA				
5-Oct-20	Rainy	9:12	Moderate	Surface	1.1	28.61	28.61	30.35	30.34	7.44	7.44	84.10	83.57	5.74	5.71	5.43	8.10	8.07	9.07	2.70	2.60	2.21	<1	<1	<1	<1.6	<1.6	<1.6				
						28.61		30.36		7.45		82.90		5.66			7.90			2.60			<1			<1.6						
						28.65		30.32		7.44		83.70		5.73			8.20			2.50			<1			<1.6						
				Middle	11.3	28.66	28.65	31.15	31.16	7.50	7.48	73.20	73.33	5.15	5.16	9.30	9.17	9.07	2.10	2.23	2.21	2.40	2.23	2.21	<1	<1	<1	<1.6	<1.6	<1.6		
						28.65		31.20		7.48		73.00		5.13		9.00			2.20			<1			<1.6							
						28.69		31.91		7.51		76.50		5.41		10.00			1.70			<1			<1.6							
				Bottom	21.6	28.68	28.68	31.85	31.90	7.51	7.51	75.40	75.90	5.33	5.37	9.90	9.97	9.07	1.80	1.80	2.21	1.90	1.80	2.21	<1	<1	<1	<1.6	<1.6	<1.6		
						28.68		31.94		7.51		75.80		5.36		10.00			1.80			<1			<1.6							
						28.38		32.02		8.07		87.30		5.68		2.70			<1			<1.6										
				7-Oct-20	Cloudy	10:20	Moderate	Surface	1.1	28.37	28.37	32.00	32.02	8.08	8.07	87.60	87.50	5.70	5.69	5.66	2.70	2.67	3.41	4.30	4.33	3.11	<1	<1	<1	<1.6	<1.6	<1.6
										28.36		32.03		8.07		87.60		5.70			2.70			<1			<1.6					
										28.61		32.45		8.06		86.70		5.81			3.30			<1			<1.6					
Middle	10.4	28.59	28.61					32.45	32.45	8.05	8.05	86.80	86.90	5.62	5.62	3.40	3.40	3.41	2.60	2.73	3.11	2.90	2.73	3.11	<1	<1	<1	<1.6	<1.6	<1.6		
		28.62						32.46		8.04		87.20		5.64		3.40			2.90			<1			<1.6							
		28.73						32.57		8.06		86.80		5.61		4.20			2.20			<1			<1.6							
Bottom	19.8	28.72	28.72					32.57	32.57	8.06	8.06	86.90	86.77	5.62	5.61	4.20	4.17	3.41	2.50	2.27	3.11	2.50	2.27	3.11	<1	<1	<1	<1.6	<1.6	<1.6		
		28.72						32.56		8.06		86.60		5.60		4.10			2.10			<1			<1.6							
		27.89						31.73		8.07		91.10		5.86		4.20			1.00			<1			<1.6							
10-Oct-20	Sunny	18:34	Moderate					Surface	1.1	27.89	27.89	31.73	31.73	8.07	8.07	91.10	91.13	5.86	5.86	5.85	4.20	4.20	4.20	4.40	4.37	5.20	1.00	1.00	1.00	<1.6	<1.6	<1.6
										27.89		31.74		8.06		91.10		5.86			4.20			1.00			<1			<1.6		
										27.90		31.77		8.07		90.90		5.84			4.20			0.90			<1			<1.6		
				Middle	9.5	27.90	27.90	31.86	31.82	8.06	8.07	90.90	90.93	5.85	5.85	4.10	4.17	4.20	4.90	4.87	5.20	5.00	4.87	5.20	<1	<1	1.00	<1.6	<1.6	<1.6		
						27.90		31.84		8.07		91.00		5.85		4.70			1.00			<1			<1.6							
						27.90		31.96		8.08		91.00		5.85		6.40			1.00			<1			<1.6							
				Bottom	18.1	27.90	27.90	31.94	31.93	8.06	8.07	90.70	90.80	5.84	5.84	4.30	4.23	4.20	6.10	6.37	5.20	6.10	6.37	5.20	<1	<1	1.00	<1.6	<1.6	<1.6		
						27.90		31.90		8.06		90.70		5.83		6.60			1.00			<1			<1.6							
						26.04		34.88		7.91		93.60		6.23		2.90			1.00			<1			<1.6							
				12-Oct-20	Sunny	15:10	Moderate	Surface	1.1	26.04	26.04	34.88	34.88	7.91	7.92	93.60	93.37	6.23	6.22	6.17	2.80	2.83	2.88	2.90	2.93	3.84	1.00	1.00	1.33	<1.6	<1.6	<1.6
										26.03		34.89		7.93		93.30		6.23			2.90			1.00			<1			<1.6		
										26.01		34.88		7.93		91.40		6.09			3.50			1.00			<1			<1.6		
Middle	11.0	26.02	26.02					34.88	34.88	7.92	7.92	92.40	92.00	6.15	6.13	3.10	2.90	2.88	3.80	3.77	3.84	3.80	3.77	3.84	1.00	1.00	1.33	<1.6	<1.6	<1.6		
		26.02						34.88		7.91		92.20		6.14		4.00			1.00			<1			<1.6							
		26.01						34.89		7.93		92.00		6.13		5.00			2.00			<1			<1.6							
Bottom	21.0	26.02	26.02					34.88	34.88	7.91	7.91	93.20	92.50	6.21	6.16	2.90	2.90	2.88	4.60	4.83	5.88	4.60	4.83	5.88	2.00	2.00	1.33	<1.6	<1.6	<1.6		
		26.18						34.92		7.92		93.30		6.15		4.90			2.00			<1			<1.6							
		25.18						34.82		7.91		95.10		6.43		6.50			1.00			<1			<1.6							
14-Oct-20	Fine	17:26	Moderate					Surface	1.0	25.18	25.18	34.83	34.82	7.92	7.91	94.30	94.80	6.37	6.41	6.41	3.70	3.63	3.92	6.60	6.63	5.88	1.00	1.00	1.33	<1.6	<1.6	<1.6
										25.18		34.82		7.91		95.00		6.42			6.80			1.00			<1			<1.6		
										25.19		34.83		7.91		94.60		6.40			6.00			2.00			<1			<1.6		
				Middle	10.3	25.19	25.19	34.83	34.83	7.92	7.92	95.00	94.77	6.42	6.40	4.00	3.93	3.92	5.80	5.80	5.88	5.80	5.80	5.88	2.00	2.00	1.33	<1.6	<1.6	<1.6		
						25.19		34.83		7.92		94.60		6.39		3.80			2.00			<1			<1.6							
						25.19		34.83		7.91		94.90		6.41		5.00			1.00			<1			<1.6							
				Bottom	19.5	25.19	25.19	34.83	34.83	7.92	7.92	94.80	94.80	6.40	6.41	4.20	4.20	6.41	5.20	5.20	5.88	5.20	5.20	5.88	1.00	1.00	1.33	<1.6	<1.6	<1.6		
						25.19		34.83		7.92		94.80		6.41		5.40			1.00			<1			<1.6							
						25.23		34.87		8.24		91.30		6.17		5.40			<1			<1.6										
				16-Oct-20	Sunny	18:34	Moderate	Surface	1.1	25.22	25.22	34.88	34.88	8.22	8.22	91.70	91.37	6.19	6.17	6.15	3.50	3.43	4.40	5.00	5.13	4.42	<1	<1	<1	<1.6	<1.6	<1.6
										25.22		34.88		8.19		91.10		6.15			5.00			<1			<1.6					
										25.16		34.86		8.21		90.30		6.11			4.10			<1			<1.6					
Middle	10.6	25.15	25.16					34.87	34.86	8.18	8.19	90.70	90.47	6.13	6.12	4.20	4.47	4.40	4.40	4.33	4.42	4.40	4.33	4.42	<1	<1	<1	<1.6	<1.6	<1.6		
		25.16						34.86		8.18		90.40		6.12		4.50			<1			<1.6										
		25.13						34.86		8.19		90.40		6.11		3.70			<1			<1.6										
Bottom	20.2	25.14	25.13					34.86	34.86	8.21	8.20	90.00	90.13	6.08	6.09	5.10	5.30	6.09	3.80	3.80	5.88	3.90	3.80	5.88	<1	<1	1.00	<1.6	<1.6	<1.6		
		25.13						34.86		8.19		90.00		6.09		3.80			<1			<1.6										
		24.67						35.19		7.99		89.70		6.11		4.40			<1			<1.6										
19-Oct-20	Cloudy	9:11	Moderate					Surface	1.0	24.70	24.69	35.18	35.18	7.99	7.99	90.40	90.03	6.15	6.13	6.11	3.50	3.60	4.32	4.20	4.27	4.67	<1	<1	<1	<1.6	<1.6	<1.6
										24.70		35.18		7.99		90.00		6.12			4.20			<1			<1.6					
										24.50		35.27		7.99		89.60		6.11			5.00			<1			<1.6					
				Middle	10.7	24.53	24.51	35.26	35.27	7.98	7.99	89.00	89.23	6.07	6.09	4.20	4.20	4.32	4.60	4.70	4.67	4.60	4.70	4.67	<1	<1	<1	<1.6	<1.6	<1.6		
						24.47		35.29		7.98		88.80		6.06		5.10			<1			<1.6										
						24.44		35.32		7.98		88.80		6.06		4.80			<1			<1.6										
				Bottom	20.4	24.45	24.45	35.31	35.31	7.98	7.98	88.90	88.83	6.07	6.06	5.20	5.17	6.06	5.03	5.03	5.88	5.20	5.03	5.88	<1	<1	1.00	<1.6	<1.6	<1.6		
						24.45		35.31		7.98		88.90		6.07		5.20			<1			<1.6										
						24.35		35.18		8.15		89.10		6.11		2.20			<1			<1.6										
				21-Oct-20	Sunny	10:46	Moderate	Surface	1.0	24.34	24.35	35.19	35.19	8.16	8.16	88.50	88.90	6.06	6.09	6.09	2.70	2.60	2.64	2.40	2.23	3.27	<1	<1	1.00	<1.6	<1.6	<1.6
										24.34		35.19		8.16		88.50		6.11			2.60			<1			<1.6					
										24.31		35.22		8.15		89.10		6.11			3.20			<1			<1.6					
Middle	10.3	24.31	24.31					35.22	35.22																							

**Water Quality Monitoring Results at CS1 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA
2-Nov-20	Fine	8:01	Moderate	Surface	1.0	22.66	22.69	35.58	35.57	8.03	8.02	92.30	91.87	6.49	6.45	6.46	2.20	2.17	2.18	4.00	3.40	2.79	<1	<1	1.00	<1.6	<1.6	<1.6
						22.73		35.57		8.01		91.90		6.45			2.20			3.00			<1			<1.6		
						22.67		35.57		8.02		91.40		6.42			2.10			3.20			<1			<1.6		
						22.48		35.66		8.03		92.20		6.50			2.20			2.20			<1			<1.6		
						22.48		35.64		8.01		91.40		6.45			2.10			3.10			<1			<1.6		
						22.49		35.64		8.02		91.40		6.44			2.20			2.20			<1			<1.6		
				Middle	10.5	22.51	35.63	8.02	91.10	6.42	2.20	2.30	1.00	<1.6														
						22.46	35.67	8.03	91.30	6.44	6.43	6.43	2.20	3.20	2.47	1.00	1.00	<1.6	<1.6									
						22.48	35.65	8.01	91.10	6.42	2.20	1.90	1.00	<1.6														
						22.38	35.61	8.09	94.40	6.66	6.65	1.50	1.47	1.48	3.50	3.57	4.03	<1	<1	<1	<1.6	<1.6	<1.6					
						22.37	35.62	8.09	94.60	6.68		1.40			4.20			<1			<1.6							
						22.39	35.61	8.10	94.50	6.67		1.50			3.00			<1			<1.6							
22.37	35.63	8.09	93.80	6.63	1.40	3.80	<1	<1.6																				
22.37	35.62	8.09	93.60	6.61	1.50	3.70	<1	<1.6																				
22.37	35.62	8.10	93.90	6.63	1.50	3.60	<1	<1.6																				
Bottom	20.0	22.38	35.62	8.09	93.70	6.62	1.50	4.40	<1	<1.6																		
		22.37	35.62	8.10	93.80	6.63	6.63	1.50	5.40	4.83	<1	<1.6																
		22.37	35.62	8.08	94.10	6.64	1.50	4.70	<1	<1.6																		
		22.35	34.93	8.27	105.20	7.47	7.31	1.30	1.20	1.42	2.80	3.30	4.19	<1	<1	1.00	<1.6	<1.6	<1.6									
		22.32	34.93	8.27	105.20	7.47		1.20			3.50			<1			<1.6											
		22.37	34.90	8.29	104.80	7.43		1.10			3.60			<1			<1.6											
22.10	35.55	8.28	100.40	7.13	1.40	3.40		<1			<1.6																	
22.10	35.54	8.28	101.10	7.18	1.50	5.10		<1			<1.6																	
22.11	35.54	8.29	100.90	7.16	1.40	5.20		<1			<1.6																	
Bottom	20.3	22.09	35.54	8.27	102.00	7.24	1.60	5.00	1.00	<1.6																		
		22.09	35.53	8.26	102.70	7.29	7.25	7.25	1.70	4.90	4.70	1.00	1.00	<1.6	<1.6													
		22.09	35.54	8.27	101.50	7.21	1.60	4.20	1.00	<1.6																		
		21.77	35.28	8.19	101.80	7.22	7.21	1.70	1.73	1.78	2.40	2.37	3.19	<1	<1	<1	<1.6	<1.6	<1.6									
		21.77	35.28	8.18	101.90	7.23		1.80			2.10			<1			<1.6											
		21.76	35.28	8.19	101.50	7.20		1.70			2.60			<1			<1.6											
21.79	35.28	8.18	102.00	7.25	1.80	2.10		<1			<1.6																	
21.78	35.28	8.18	101.10	7.19	1.90	3.00		<1			<1.6																	
21.78	35.28	8.18	101.10	7.19	1.70	3.90		<1			<1.6																	
Bottom	19.5	21.79	35.29	8.18	100.80	7.16	1.70	4.80	<1	<1.6																		
		21.78	35.28	8.19	101.30	7.20	7.18	1.90	1.80	4.00	4.20	<1	<1.6															
		21.78	35.28	8.18	101.00	7.18	1.80	3.80	<1	<1.6																		
		21.78	35.28	8.18	101.10	7.18	1.80	3.80	<1	<1.6																		

Water Quality Monitoring Results at CS2 - Mid-Ebb Tide

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Copper (µg/L)		Total PAH (µg/L)							
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average
						DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	DA	
5-Oct-20	Cloudy	1:32	Moderate	Surface	1.0	28.54	28.54	30.49	30.53	7.38	7.38	83.70	82.83	5.74	5.68	6.60	6.53	3.10	3.07	2.90	2.87	2.77	1.00	1.00	1.00	<1.6	<1.6		
						28.53		30.54		7.39		82.70		5.67		6.50		3.10		2.90		2.77		<1.6					
						28.54		30.57		7.38		82.10		5.64		6.50		3.20		2.90		2.77		<1.6					
				Middle	5.5	28.58	28.58	30.94	30.93	7.38	7.38	76.90	77.07	5.30	5.33	7.30	7.20	7.20	7.20	2.90	2.87	2.77	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						28.58		30.93		7.38		76.90		5.30		7.20		2.90		2.77		<1.6							
						28.58		30.91		7.38		77.50		5.36		7.10		3.10		2.87		2.77		<1.6					
				Bottom	10.0	28.66	28.66	31.55	31.54	7.42	7.41	75.90	75.37	5.30	5.26	7.90	8.00	8.00	8.00	2.20	2.37	2.37	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						28.66		31.56		7.40		75.10		5.24		7.90		2.50		2.37		2.37		<1.6					
						28.66		31.50		7.41		75.10		5.25		8.20		2.40		2.37		2.37		<1.6					
7-Oct-20	Cloudy	2:22	Moderate	Surface	1.0	28.34	28.34	32.11	32.10	8.10	8.11	88.10	88.00	5.73	5.73	1.80	1.80	2.50	2.30	2.30	2.73	2.73	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						28.34		32.09		8.12		88.00		5.73		1.70		2.30		2.30		2.73		<1.6					
						28.35		32.09		8.10		87.90		5.72		1.90		2.10		2.30		2.73		<1.6					
				Middle	5.5	28.44	28.44	32.31	32.30	8.09	8.10	88.40	88.27	5.72	5.72	2.20	2.23	2.23	2.23	2.60	2.67	2.73	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						28.45		32.29		8.11		88.20		5.72		2.20		2.60		2.73		<1.6							
						28.44		32.31		8.09		88.20		5.72		2.20		2.90		2.67		2.73		<1.6					
				Bottom	10.0	28.54	28.54	32.49	32.49	8.10	8.11	87.90	87.90	5.68	5.68	2.50	2.50	2.50	2.50	3.40	3.23	3.23	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						28.55		32.50		8.11		87.90		5.68		2.50		3.10		3.23		3.23		<1.6					
						28.53		32.48		8.11		87.90		5.69		2.50		3.20		3.23		3.23		<1.6					
10-Oct-20	Cloudy	4:22	Moderate	Surface	1.0	27.76	27.76	31.87	31.87	8.12	8.12	94.30	94.40	6.10	6.10	4.00	4.07	4.40	4.50	4.50	3.57	3.57	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						27.77		31.87		8.09		95.20		6.15		4.10		4.60		4.50		3.57		<1.6					
						27.75		31.87		8.16		93.70		6.06		4.00		4.50		4.50		3.57		<1.6					
				Middle	5.1	27.86	27.83	31.88	31.87	8.08	8.11	95.60	94.43	6.16	6.09	4.10	4.03	4.03	4.07	3.30	3.30	3.57	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						27.82		31.87		8.11		94.10		6.08		3.40		3.40		3.57		<1.6							
						27.82		31.86		8.15		93.60		6.04		4.00		3.20		3.30		3.57		<1.6					
				Bottom	9.3	27.91	27.91	31.87	31.87	8.06	8.10	96.70	94.80	6.23	6.11	4.10	4.10	4.10	4.10	3.10	2.90	2.90	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						27.92		31.86		8.13		93.40		6.01		4.10		2.80		2.90		2.90		<1.6					
						27.89		31.87		8.10		94.30		6.08		4.10		2.80		2.90		2.90		<1.6					
12-Oct-20	Sunny	7:52	Moderate	Surface	1.1	26.19	26.22	34.72	34.68	7.90	7.90	94.40	95.97	6.28	6.38	2.80	2.73	3.00	3.17	3.17	2.72	2.72	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						26.24		34.65		7.91		97.70		6.49		2.70		3.30		3.17		2.72		<1.6					
						26.22		34.68		7.90		95.80		6.37		2.70		3.20		3.17		2.72		<1.6					
				Middle	5.3	26.11	26.11	34.84	34.83	7.91	7.90	97.00	95.10	6.45	6.32	2.90	2.83	2.83	2.82	2.90	2.77	2.72	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						26.12		34.83		7.90		93.60		6.22		2.80		2.60		2.77		2.72		<1.6					
						26.11		34.83		7.90		94.70		6.30		2.90		2.60		2.77		2.72		<1.6					
				Bottom	9.3	26.00	26.06	34.91	34.87	7.90	7.91	93.70	95.83	6.24	6.38	2.80	2.90	2.90	2.90	2.10	2.23	2.23	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						26.11		34.83		7.90		95.00		6.32		2.90		2.40		2.23		2.23		<1.6					
						26.07		34.86		7.92		98.80		6.58		2.90		2.20		2.23		2.23		<1.6					
14-Oct-20	Fine	9:53	Moderate	Surface	1.0	25.24	25.24	34.77	34.78	7.92	7.92	93.60	93.47	6.32	6.31	3.90	3.87	5.10	5.23	5.23	5.64	5.64	2.00	<1	<1	1.00	1.00	<1.6	<1.6
						25.24		34.79		7.92		93.30		6.30		3.70		5.40		5.23		5.64		<1.6					
						25.24		34.79		7.92		93.50		6.31		4.00		5.20		5.23		5.64		<1.6					
				Middle	5.3	25.23	25.24	34.82	34.82	7.92	7.92	93.30	93.30	6.30	6.30	4.00	4.07	4.07	4.01	6.00	5.87	5.64	2.00	<1	<1	1.00	1.00	<1.6	<1.6
						25.25		34.83		7.92		93.20		6.29		4.20		5.70		5.87		5.64		<1.6					
						25.23		34.83		7.92		93.40		6.31		4.00		5.90		5.87		5.64		<1.6					
				Bottom	9.6	25.24	25.24	34.83	34.83	7.92	7.92	93.40	93.50	6.31	6.31	4.00	4.10	4.10	6.31	6.00	5.83	5.64	2.00	<1	<1	1.00	1.00	<1.6	<1.6
						25.23		34.83		7.92		93.10		6.29		4.00		5.80		5.83		5.64		<1.6					
						25.23		34.83		7.92		93.10		6.29		4.00		5.70		5.83		5.64		<1.6					
16-Oct-20	Sunny	11:33	Moderate	Surface	1.1	25.44	25.44	34.74	34.74	8.15	8.15	91.40	91.37	6.15	6.15	2.80	2.67	5.90	5.87	5.87	5.23	5.23	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						25.44		34.74		8.14		91.30		6.14		2.60		5.80		5.87		5.23		<1.6					
						25.44		34.74		8.15		91.40		6.15		2.60		5.90		5.87		5.23		<1.6					
				Middle	5.4	25.13	25.14	34.80	34.80	8.15	8.15	90.90	90.83	6.14	6.14	3.50	3.47	3.47	3.31	5.40	5.37	5.23	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						25.14		34.80		8.16		91.10		6.15		3.50		5.10		5.37		5.23		<1.6					
						25.15		34.80		8.14		90.50		6.12		3.40		5.60		5.37		5.23		<1.6					
				Bottom	9.8	25.08	25.08	34.80	34.80	8.14	8.15	90.50	90.40	6.12	6.11	3.70	3.80	3.80	6.11	4.50	4.47	4.47	2.00	<1	<1	1.00	1.00	<1.6	<1.6
						25.07		34.80		8.16		90.50		6.12		3.90		4.60		4.47		4.47		<1.6					
						25.09		34.80		8.15		90.20		6.10		3.80		4.30		4.47		4.47		<1.6					
19-Oct-20	Cloudy	1:26	Moderate	Surface	1.0	24.55	24.56	35.21	35.20	8.05	8.05	91.50	91.63	6.23	6.24	3.10	3.10	3.00	3.07	3.07	3.74	3.74	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						24.57		35.19		8.05		91.60		6.24		3.00		3.40		3.07		3.74		<1.6					
						24.55		35.21		8.05		91.80		6.25		3.20		3.60		3.07		3.74		<1.6					
				Middle	5.5	24.49	24.49	35.27	35.28	8.05	8.05	90.90	91.00	6.20	6.20	3.80	3.83	3.83	3.74	3.60	3.83	3.73	1.00	<1	<1	1.00	1.00	<1.6	<1.6
						24.50		35.27		8.06		91.20		6.21		3.90		3.90		3.83		3.73		<1.6					
						24.47		35.30		8.05		90.90		6.20		3.80		4.00		3.83		3.73		<1.6					
				Bottom	10.0	24.46	24.48	35.31	35.29	8.06	8.06	90.40	90.43	6.16	6.16	4.30	4.30	4.30	6.16	4.50	4.30	4.30	2.00	<1	<1	1.00	1.00	<1.6	<1.6
						24.49		35.28		8.06		90.70		6.18		4.10		4.10		4.30		4.30		<1.6					
						24.48		35.29		8.05		90.20		6.14		4.20		4.30		4.30		4.30		<1.6					
21-Oct-20	Cloudy	2:50	Moderate	Surface	1.0	24.29	24.29	35.00	35.00	8.12	8.13	89.60	89.13	6.15	6.11	2.50	2.53	4.20	4.03	4.03	3.63								



**Water Quality Monitoring Results at CS2 - Mid-Ebb Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA
2-Nov-20	Fine	0:58	Moderate	Surface	1.0	22.58	22.58	35.59	35.59	8.07	8.07	97.00	97.03	6.83	6.83	6.82	1.70	1.70	1.72	2.40	3.27	2.92	<1	<1	<1	<1.6	<1.6	<1.6
						22.58		35.60		8.07		97.10		6.83			1.70			3.40			<1			<1.6		
						22.58		35.59		8.06		97.00		6.83			1.70			4.00			<1			<1.6		
						22.44		35.71		8.06		96.30		6.79			1.70			2.00			<1			<1.6		
						22.42		35.72		8.07		96.50		6.81			1.80			2.40			<1			<1.6		
						22.45		35.72		8.06		96.50		6.80			1.77			2.53			<1			<1.6		
				Middle	5.3	22.44	35.72	8.06	96.50	6.81	1.80	2.40	<1	<1.6														
						22.45	35.72	8.06	96.50	6.80	1.77	2.53	<1	<1.6														
						22.44	35.70	8.06	96.60	6.81	1.70	2.30	<1	<1.6														
						22.41	35.72	8.04	96.30	6.79	1.70	3.80	<1	<1.6														
						22.46	35.72	8.06	96.70	6.82	1.70	2.80	<1	<1.6														
						22.39	35.60	8.09	95.20	6.73	1.90	5.40	<1	<1.6														
4-Nov-20	Fine	1:23	Moderate	Surface	1.0	22.38	22.39	35.60	35.60	8.10	8.11	94.60	94.97	6.68	6.71	6.69	1.80	1.83	1.82	5.60	5.23	4.43	<1	<1	<1	<1.6	<1.6	<1.6
						22.38		35.60		8.13		95.10		6.71			1.80			4.70			<1			<1.6		
						22.39		35.60		8.09		95.10		6.71			1.80			4.20			<1			<1.6		
						22.38		35.62		8.13		94.10		6.65			1.80			4.60			<1			<1.6		
						22.37		35.62		8.09		94.40		6.67			1.80			4.40			<1			<1.6		
						22.38		35.62		8.08		95.20		6.72			1.80			4.00			<1			<1.6		
				Middle	5.3	22.37	35.62	8.13	94.40	6.67	1.80	4.40	<1	<1.6														
						22.38	35.62	8.09	94.40	6.67	1.80	4.40	<1	<1.6														
						22.37	35.62	8.08	95.20	6.72	1.80	4.00	<1	<1.6														
						22.36	35.63	8.13	93.90	6.63	1.80	3.40	<1	<1.6														
						22.38	35.62	8.09	94.40	6.67	1.90	3.60	<1	<1.6														
						22.39	35.60	8.09	95.20	6.73	1.90	5.40	<1	<1.6														
6-Nov-20	Sunny	2:34	Moderate	Surface	1.1	22.11	22.10	35.11	35.12	8.14	8.13	100.80	100.87	7.16	7.16	7.12	1.20	1.30	1.80	4.40	4.97	3.78	<1	<1	1.00	<1.6	<1.6	<1.6
						22.10		35.14		8.12		100.80		7.16			1.40			5.00			<1			<1.6		
						22.09		35.12		8.14		101.00		7.17			1.30			5.50			<1			<1.6		
						21.96		35.42		8.13		99.60		7.08			1.90			3.40			<1			<1.6		
						21.96		35.43		8.11		99.50		7.07			2.00			3.60			<1			<1.6		
						21.98		35.43		8.13		99.70		7.08			1.80			3.60			<1			<1.6		
				Middle	5.5	21.95	35.43	8.12	99.00	7.03	2.30	<1	<1.6															
						21.96	35.43	8.12	99.00	7.03	2.30	<1	<1.6															
						21.96	35.43	8.12	99.00	7.03	2.10	2.83	1.00	<1.6														
						21.96	35.43	8.11	99.20	7.04	2.20	3.00	1.00	<1.6														
						21.95	35.43	8.12	99.00	7.03	2.30	2.83	1.00	<1.6														
						21.96	35.43	8.11	99.20	7.04	2.20	3.00	1.00	<1.6														
9-Nov-20	Sunny	4:58	Moderate	Surface	1.0	21.75	21.75	35.27	35.26	8.16	8.16	104.00	104.03	7.39	7.39	7.38	1.70	1.67	1.68	2.70	2.43	2.44	<1	<1	<1	<1.6	<1.6	<1.6
						21.75		35.26		8.16		104.10		7.39			1.60			2.30			<1			<1.6		
						21.75		35.26		8.16		104.00		7.39			1.70			2.30			<1			<1.6		
						21.76		35.27		8.16		103.60		7.37			1.70			2.00			<1			<1.6		
						21.76		35.27		8.16		103.50		7.35			1.60			2.00			<1			<1.6		
						21.75		35.27		8.16		103.70		7.37			1.60			3.00			<1			<1.6		
				Middle	5.3	21.76	35.27	8.16	103.50	7.35	1.70	2.00	<1	<1.6														
						21.75	35.27	8.16	103.70	7.37	1.60	3.00	<1	<1.6														
						21.76	35.27	8.16	103.70	7.37	1.60	2.10	<1	<1.6														
						21.76	35.27	8.16	103.70	7.37	1.70	2.10	<1	<1.6														
						21.76	35.27	8.16	103.70	7.37	1.70	2.57	<1	<1.6														
						21.74	35.26	8.16	103.70	7.37	1.80	3.50	<1	<1.6														

**Water Quality Monitoring Results at CS2 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)	Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)							
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA					
5-Oct-20	Rainy	8:29	Moderate	Surface	1.1	28.67	28.65	30.03	30.07	7.42	7.42	83.50	82.97	5.69	5.65	5.34	7.20	7.17	8.13	4.10	4.10	3.08	<1	<1	<1	<1.6	<1.6	<1.6				
						28.67		30.06		7.42		82.70		5.62			7.40			4.40			<1			<1.6						
						28.61		30.12		7.43		82.70		5.65			6.90			3.80			<1			<1.6						
				Middle	5.5	28.65	28.65	30.57	30.57	7.43	7.44	71.90	72.27	5.00	5.03	8.30	8.20	5.34	3.20	3.10	2.93	4.30	4.30	<1	<1	<1	<1.6	<1.6	<1.6			
						28.65		30.59		7.45		73.00		5.09		8.10			2.70			<1		<1.6								
						28.69		31.11		7.50		76.00		5.38		9.20			2.20			<1		<1.6								
				Bottom	10.0	28.69	28.69	31.09	31.08	7.51	7.50	77.30	76.60	5.46	5.42	5.42	9.03	5.34	8.90	2.30	2.20	2.10	2.10	<1	<1	<1	<1.6	<1.6	<1.6			
						28.68		31.04		7.50		76.50		5.41		9.00			2.10			<1		<1.6								
						28.35		31.99		8.09		87.80		5.72		2.10			3.30			<1		<1.6								
7-Oct-20	Cloudy	9:42	Moderate	Surface	1.1	28.34	28.34	31.98	31.98	8.07	8.08	87.90	87.83	5.73	5.72	5.69	2.00	2.07	2.88	3.50	3.33	4.30	<1	<1	<1	<1.6	<1.6	<1.6				
						28.34		31.98		8.07		87.80		5.72			2.10			3.20			<1			<1.6						
						28.55		32.29		8.05		87.20		5.65			3.20			4.20			<1			<1.6						
				Middle	5.6	28.52	28.54	32.28	32.28	8.07	8.07	87.40	87.37	5.67	5.66	5.66	3.13	2.88	3.10	4.50	4.33	4.30	4.30	<1	<1	<1	<1.6	<1.6	<1.6			
						28.54		32.29		8.08		87.50		5.67		4.30			4.30			<1		<1.6								
						28.62		32.43		8.08		87.50		5.66		5.40			5.23			<1		<1.6								
				Bottom	10.2	28.62	28.62	32.43	32.43	8.05	8.08	87.30	87.37	5.65	5.65	5.65	3.43	2.88	3.40	5.10	5.23	5.20	5.20	<1	<1	<1	<1.6	<1.6	<1.6			
						28.62		32.43		8.10		87.30		5.65		3.50			5.20			<1		<1.6								
						27.90		31.84		8.09		91.00		5.86		4.60			4.20			<1		<1.6								
10-Oct-20	Sunny	17:52	Moderate	Surface	1.1	27.89	27.90	31.83	31.84	8.09	8.09	91.30	91.13	5.87	5.86	5.85	4.60	4.60	4.68	4.30	4.20	5.12	<1	<1	<1	<1.6	<1.6	<1.6				
						27.90		31.84		8.09		91.10		5.86			4.70			4.10			<1			<1.6						
						27.90		31.87		8.09		90.80		5.84			4.80			4.73			4.68			5.00			1.00	1.00	<1	<1.6
				Middle	5.1	27.90	27.90	31.86	31.86	8.09	8.09	90.70	90.77	5.83	5.84	5.84	4.73	4.68	4.70	5.00	4.87	5.12	4.87	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	<1.6
						27.90		31.85		8.09		90.70		5.84		4.60			4.60			<1		<1.6								
						27.90		31.89		8.09		90.80		5.84		4.70			6.10			1.00		<1		<1.6						
				Bottom	9.2	27.90	27.90	31.90	31.90	8.09	8.09	90.70	90.87	5.83	5.84	5.84	4.70	4.68	4.70	6.40	6.30	6.40	6.40	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	<1.6
						27.90		31.94		8.09		91.10		5.86		4.70			6.40			1.00		<1		<1.6						
						26.22		34.72		7.93		101.00		6.71		3.10			2.50			1.00		<1		<1.6						
12-Oct-20	Sunny	15:47	Moderate	Surface	1.0	26.22	26.22	34.72	34.72	7.94	7.93	100.70	100.80	6.69	6.70	6.64	3.20	3.17	3.31	2.80	2.70	3.46	1.00	1.00	1.00	<1.6	<1.6	<1.6				
						26.22		34.72		7.93		100.70		6.69			3.20			2.80			1.00			<1			<1.6			
						26.16		34.79		7.93		99.60		6.62			3.20			3.30			1.00			<1			<1.6			
				Middle	5.8	26.17	26.16	34.77	34.78	7.94	7.93	98.20	99.13	6.53	6.59	6.59	3.30	3.31	3.50	3.10	3.30	3.40	3.40	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	<1.6
						26.16		34.78		7.93		99.60		6.62		3.20			3.30			1.00		<1		<1.6						
						26.13		34.81		7.93		100.70		6.70		3.40			4.40			1.00		<1		<1.6						
				Bottom	10.5	26.04	26.10	34.87	34.83	7.94	7.93	100.10	100.57	6.67	6.69	6.69	3.47	3.31	3.50	4.20	4.37	4.50	4.50	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	<1.6
						26.12		34.81		7.93		100.90		6.71		3.50			4.50			1.00		<1		<1.6						
						25.18		34.83		7.92		95.00		6.42		4.10			6.30			1.00		<1		<1.6						
14-Oct-20	Fine	16:46	Moderate	Surface	1.0	25.18	25.18	34.83	34.83	7.92	7.92	95.10	95.07	6.42	6.42	6.41	3.70	3.90	4.10	6.60	6.43	6.81	1.00	1.00	1.67	<1.6	<1.6	<1.6				
						25.18		34.83		7.92		95.10		6.42			3.90			6.40			1.00			<1			<1.6			
						25.19		34.83		7.92		94.80		6.40			4.40			6.60			2.00			<1			<1.6			
				Middle	5.4	25.19	25.19	34.83	34.83	7.92	7.92	94.60	94.63	6.39	6.39	6.39	4.20	4.10	4.10	6.40	6.60	6.81	6.60	2.00	2.00	1.67	<1	<1	<1	<1.6	<1.6	<1.6
						25.19		34.83		7.92		94.50		6.39		4.10			6.80			2.00		<1		<1.6						
						25.18		34.83		7.92		95.20		6.43		4.30			7.40			2.00		<1		<1.6						
				Bottom	9.8	25.19	25.19	34.83	34.83	7.93	7.92	94.50	94.77	6.39	6.40	6.40	4.20	4.10	4.00	7.20	7.40	7.60	7.60	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6	<1.6
						25.19		34.83		7.92		94.60		6.39		4.30			7.60			2.00		<1		<1.6						
						25.24		34.85		8.17		91.50		6.18		3.40			3.20			<1		<1.6								
16-Oct-20	Sunny	17:58	Moderate	Surface	1.0	25.25	25.24	34.84	34.84	8.16	8.17	91.10	91.30	6.15	6.16	6.14	3.20	3.30	3.94	3.40	3.30	4.37	<1	<1	<1	<1.6	<1.6	<1.6				
						25.25		34.84		8.17		91.30		6.15			3.30			3.30			<1			<1.6						
						25.19		34.85		8.17		91.10		6.15			4.10			4.10			<1			<1.6						
				Middle	5.6	25.17	25.18	34.86	34.86	8.16	8.17	90.30	90.57	6.10	6.12	6.12	4.13	3.94	4.10	4.10	4.30	4.30	4.30	<1	<1	<1	<1.6	<1.6	<1.6			
						25.18		34.86		8.17		90.30		6.10		4.10			4.30			<1		<1.6								
						25.15		34.86		8.17		90.10		6.09		4.30			5.60			<1		<1.6								
				Bottom	10.2	25.14	25.14	34.86	34.86	8.17	8.17	90.30	90.10	6.10	6.09	6.09	4.40	4.10	4.50	5.50	5.50	5.50	5.50	<1	<1	<1	<1.6	<1.6	<1.6			
						25.14		34.85		8.17		89.90		6.08		4.40			5.50			<1		<1.6								
						24.59		35.21		7.98		89.30		6.09		3.50			3.80			<1		<1.6								
19-Oct-20	Cloudy	8:31	Moderate	Surface	1.1	24.59	24.59	35.21	35.21	7.98	7.98	89.30	89.33	6.09	6.09	6.09	3.40	3.43	3.84	4.10	4.03	4.76	<1	<1	<1	<1.6	<1.6	<1.6				
						24.59		35.21		7.98		89.20		6.08			3.40			4.20			<1			<1.6						
						24.60		35.21		7.98		89.50		6.09			3.40			4.20			<1			<1.6						
				Middle	5.6	24.57	24.57	35.23	35.22	7.98	7.98	89.30	89.23	6.09	6.08	6.08	3.80	3.84	3.90	4.60	4.70	4.60	4.70	<1	<1	<1	<1.6	<1.6	<1.6			
						24.57		35.22		7.98		89.10		6.08		3.70			4.60			<1		<1.6								
						24.56		35.22		7.98		89.00		6.06		3.80			4.60			<1		<1.6								
				Bottom	10.2	24.55	24.55	35.23	35.23	7.98	7.98	88.70	88.80	6.05	6.05	6.05	4.30	4.10	4.30	5.53	5.53	5.53	5.53	<1	<1	<1	<1.6	<1.6	<1.6			
						24.55		35.23		7.98		88.70		6.05		4.20			5.50			<1		<1.6								
						24.30		35.12		8.16		89.20		6.11		2.50			2.80			<1		<1.6								
21-Oct-20	Sunny	10:05	Moderate	Surface	1.0	24.24	24.26	35.14	35.13	8.14	8.15	91.30	89.83	6.26	6.16	6.16	2.50	2.53	2.57	2.60	2.63	3.47	<1	<1	<1	<1.6	<1.6	<1.6				
						24.25		35.12		8.14																						

**Water Quality Monitoring Results at CS2 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Sanlinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	
2-Nov-20	Fine	7:16	Moderate	Surface	1.0	22.52	22.54	35.61	35.60	8.01	8.00	92.60	91.93	6.53	6.48	6.47	2.20	2.23	2.23	1.80	1.67	2.68	<1	<1	<1	<1.6	<1.6	<1.6	
						22.57		35.58		7.99		91.40		6.43			2.30			1.60			<1			<1.6			
						22.52		35.61		8.00		91.80		6.47			2.20			1.60			<1			<1.6			
						22.47		35.64		8.00		91.40		6.44			2.30			4.20			<1			<1.6			
						22.44		35.67		8.01		92.40		6.52			2.30			3.60			<1			<1.6			
						22.48		35.63		7.99		91.30		6.43			2.30			4.00			<1			<1.6			
				Middle	5.4	22.47	22.46	35.64	35.65	8.00	8.00	91.40	91.70	6.44	6.46	6.47	6.43	6.43	2.10	2.17	2.17	3.30	2.43	<1	<1	<1	<1.6	<1.6	<1.6
						22.48		35.64		8.00		91.70		6.41		2.20			2.20			<1		<1.6					
						22.43		35.68		8.00		91.70		6.47		2.10			3.30			<1		<1.6					
						22.48		35.64		8.00		91.00		6.41		2.20			2.20			<1		<1.6					
						22.49		35.63		7.99		91.00		6.41		2.20			1.80			<1		<1.6					
						22.47		35.65		8.00		91.00		6.41		2.20			1.80			<1		<1.6					
4-Nov-20	Fine	9:22	Moderate	Surface	1.1	22.37	22.37	35.61	35.61	8.09	8.09	94.90	94.83	6.70	6.70	6.67	1.50	1.50	1.53	3.70	3.97	3.88	<1	<1	<1	<1.6	<1.6	<1.6	
						22.37		35.62		8.10		95.00		6.71			1.50			4.30			<1			<1.6			
						22.36		35.63		8.09		94.30		6.66			1.60			3.80			<1			<1.6			
						22.37		35.63		8.10		94.30		6.66			1.50			3.50			<1			<1.6			
						22.37		35.63		8.09		93.80		6.63			1.60			4.00			<1			<1.6			
						22.37		35.63		8.09		94.30		6.66			1.50			3.20			<1			<1.6			
				Middle	5.4	22.36	22.37	35.63	35.63	8.10	8.09	94.30	94.13	6.66	6.65	6.65	6.65	6.65	1.53	1.53	1.53	4.40	3.90	<1	<1	<1	<1.6	<1.6	<1.6
						22.37		35.63		8.09		93.80		6.63		1.60			4.00			<1		<1.6					
						22.37		35.63		8.09		94.30		6.66		1.50			3.20			<1		<1.6					
						22.36		35.63		8.10		94.30		6.66		1.50			4.40			<1		<1.6					
						22.37		35.63		8.08		94.10		6.64		1.60			4.10			<1		<1.6					
						22.37		35.63		8.09		94.10		6.64		1.60			4.10			<1		<1.6					
6-Nov-20	Sunny	10:38	Moderate	Surface	1.1	22.32	22.31	34.92	34.93	8.27	8.27	104.40	104.27	7.41	7.40	7.29	1.10	1.13	1.44	5.00	4.13	3.61	<1	<1	1.00	<1.6	<1.6	<1.6	
						22.29		34.94		8.27		104.20		7.39			1.10			3.40			<1			<1.6			
						22.31		34.94		8.27		104.20		7.40			1.20			4.00			<1			<1.6			
						22.15		35.54		8.26		101.20		7.19			1.40			3.40			1.00			<1.6			
						22.14		35.52		8.26		101.50		7.20			1.50			4.40			1.00			<1.6			
						22.16		35.54		8.26		100.80		7.16			1.50			3.90			1.00			<1.6			
				Middle	5.6	22.15	22.15	35.52	35.53	8.26	8.26	101.50	101.17	7.20	7.18	7.18	7.31	7.31	1.73	1.73	1.73	3.00	2.80	<1	<1	1.00	<1.6	<1.6	<1.6
						22.11		35.53		8.26		103.30		7.33		1.70			3.00			<1		<1.6					
						22.10		35.53		8.26		103.10		7.31		1.70			2.80			<1		<1.6					
						22.09		35.53		8.26		102.60		7.29		1.80			2.60			<1		<1.6					
						22.11		35.53		8.26		103.30		7.33		1.70			3.00			<1		<1.6					
						22.10		35.53		8.26		103.10		7.31		1.70			2.80			<1		<1.6					
9-Nov-20	Sunny	19:01	Moderate	Surface	1.1	21.77	21.77	35.28	35.28	8.16	8.16	101.60	101.70	7.22	7.23	7.22	1.80	1.80	1.86	2.80	2.67	2.38	<1	<1	<1	<1.6	<1.6	<1.6	
						21.77		35.28		8.16		101.40		7.20			1.80			3.00			<1			<1.6			
						21.77		35.28		8.15		102.10		7.26			1.80			2.20			<1			<1.6			
						21.78		35.28		8.15		101.80		7.24			1.80			1.90			<1			<1.6			
						21.78		35.28		8.16		101.50		7.21			1.80			1.60			<1			<1.6			
						21.78		35.28		8.16		101.30		7.19			1.90			2.50			<1			<1.6			
				Middle	5.4	21.78	21.78	35.28	35.28	8.16	8.16	101.50	101.53	7.21	7.21	7.21	7.19	7.19	1.90	1.93	1.93	2.00	2.00	<1	<1	<1	<1.6	<1.6	<1.6
						21.78		35.28		8.16		101.20		7.19		1.90			2.00			<1		<1.6					
						21.78		35.28		8.16		101.20		7.19		1.90			2.00			<1		<1.6					
						21.78		35.28		8.15		101.50		7.22		1.80			2.50			<1		<1.6					
						21.78		35.28		8.16		101.20		7.19		1.90			2.00			<1		<1.6					
						21.78		35.28		8.16		101.00		7.17		2.10			2.90			<1		<1.6					
Bottom	9.7	21.78	21.78	35.28	35.28	8.15	8.16	101.50	101.23	7.22	7.19	7.19	7.19	7.19	1.93	1.93	1.93	2.50	2.47	<1	<1	<1	<1.6	<1.6	<1.6				
		21.78		35.28		8.16		101.00		7.17		2.10			2.90			<1		<1.6									
		21.78		35.28		8.16		101.00		7.17		2.10			2.90			<1		<1.6									
		21.78		35.28		8.16		101.00		7.17		2.10			2.90			<1		<1.6									
		21.78		35.28		8.16		101.00		7.17		2.10			2.90			<1		<1.6									
		21.78		35.28		8.16		101.00		7.17		2.10			2.90			<1		<1.6									

**Water Quality Monitoring Results at CS3 - Mid-Ebb Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA
5-Oct-20	Cloudy	1:48	Moderate	Surface	1.1	28.57	28.57	30.47	30.51	7.39	7.39	84.30	84.13	5.78	5.77	5.52	8.00	7.77	8.14	3.40	3.57	4.16	<1	<1	<1	<1.6	<1.6	<1.6	
						28.56	28.57	30.57	30.51	7.39	7.39	84.30	84.13	5.73	5.77	5.52	7.60	7.77	8.14	3.70	3.57	4.16	<1	<1	<1	<1.6	<1.6	<1.6	
						28.57	28.59	30.49	30.90	7.39	7.39	84.70	84.13	5.80	5.26	5.52	7.70	8.20	8.14	3.60	3.90	4.16	<1	<1	<1	<1.6	<1.6	<1.6	
				Middle	3.8	28.60	28.59	30.88	30.90	7.39	7.39	84.10	84.13	5.25	5.26	5.52	8.20	8.17	8.14	3.90	3.70	4.16	<1	<1	<1	<1.6	<1.6	<1.6	
						28.58	28.59	30.88	30.90	7.39	7.39	84.10	84.13	5.25	5.26	5.52	8.10	8.17	8.14	3.70	3.90	4.16	<1	<1	<1	<1.6	<1.6	<1.6	
						28.60	28.59	30.95	30.90	7.40	7.40	84.70	84.13	5.29	5.26	5.52	8.20	8.17	8.14	4.10	4.10	4.16	<1	<1	<1	<1.6	<1.6	<1.6	
Bottom	6.6	28.65	28.65	31.40	31.40	7.43	7.42	88.30	88.47	5.14	5.10	5.10	8.40	8.50	8.50	5.20	5.00	5.00	4.80	5.00	4.16	<1	<1	<1	<1.6	<1.6	<1.6		
		28.65	28.65	31.36	31.40	7.42	7.42	88.30	88.47	5.10	5.10	5.10	8.50	8.50	8.50	4.80	5.00	5.00	5.00	5.00	4.16	<1	<1	<1	<1.6	<1.6	<1.6		
		28.64	28.65	31.45	31.40	7.41	7.41	88.30	88.47	5.07	5.10	5.10	8.60	8.50	8.50	5.00	5.00	5.00	4.80	5.00	4.16	<1	<1	<1	<1.6	<1.6	<1.6		
7-Oct-20	Cloudy	2:35	Moderate	Surface	1.1	28.32	28.32	32.06	32.06	8.10	8.11	88.70	88.47	5.77	5.76	5.75	1.80	1.77	2.60	4.40	4.27	3.32	<1	<1	<1	<1.6	<1.6	<1.6	
						28.31	28.32	32.05	32.06	8.11	8.11	88.30	88.47	5.75	5.76	5.75	1.70	1.77	2.60	4.20	4.27	3.32	<1	<1	<1	<1.6	<1.6	<1.6	
						28.32	28.40	32.07	32.20	8.12	8.10	88.50	88.47	5.75	5.74	5.74	1.80	2.40	2.43	4.20	3.50	3.43	4.16	<1	<1	<1	<1.6	<1.6	<1.6
				Middle	3.8	28.41	28.40	32.20	32.20	8.10	8.10	88.50	88.47	5.75	5.74	5.74	2.40	2.43	2.43	3.50	3.60	3.43	3.32	<1	<1	<1	<1.6	<1.6	<1.6
						28.40	28.40	32.20	32.20	8.11	8.11	88.40	88.47	5.74	5.74	5.74	2.50	2.43	2.43	3.60	3.60	3.43	3.32	<1	<1	<1	<1.6	<1.6	<1.6
						28.49	28.40	32.39	32.20	8.10	8.10	88.40	88.47	5.73	5.74	5.74	3.50	2.43	2.43	2.30	3.60	3.43	3.32	<1	<1	<1	<1.6	<1.6	<1.6
Bottom	6.6	28.48	28.48	32.41	32.40	8.08	8.09	88.50	88.47	5.74	5.74	5.74	3.70	3.60	3.60	2.20	2.27	2.27	2.27	3.32	<1	<1	<1	<1.6	<1.6	<1.6			
		28.47	28.48	32.39	32.40	8.10	8.09	88.50	88.47	5.74	5.74	5.74	3.60	3.60	3.60	2.30	2.27	2.27	2.27	3.32	<1	<1	<1	<1.6	<1.6	<1.6			
		28.32	28.48	32.06	32.40	8.10	8.09	88.70	88.47	5.77	5.74	5.74	1.80	3.60	3.60	4.40	2.27	2.27	2.27	3.32	<1	<1	<1	<1.6	<1.6	<1.6			
10-Oct-20	Cloudy	4:42	Moderate	Surface	1.1	27.86	27.87	31.78	31.78	8.13	8.13	89.30	89.93	5.76	5.81	5.81	3.90	3.90	4.01	5.00	4.93	4.47	1.00	1.00	1.00	<1.6	<1.6	<1.6	
						27.87	27.88	31.79	31.78	8.12	8.12	89.30	89.93	5.93	5.81	5.81	3.90	3.90	4.01	4.80	4.93	4.47	1.00	1.00	1.00	<1.6	<1.6	<1.6	
						27.87	27.88	31.76	31.78	8.15	8.12	88.70	89.93	5.73	5.82	5.82	4.10	4.07	4.01	5.00	4.93	4.47	1.00	1.00	1.00	<1.6	<1.6	<1.6	
				Middle	3.6	27.88	27.88	31.84	31.86	8.14	8.12	88.50	90.27	5.71	5.82	5.82	4.10	4.07	4.01	4.40	4.30	4.47	1.00	<1	<1	1.00	<1.6	<1.6	<1.6
						27.89	27.88	31.88	31.86	8.11	8.12	89.20	90.27	5.71	5.82	5.82	4.00	4.07	4.01	4.20	4.30	4.47	1.00	<1	<1	1.00	<1.6	<1.6	<1.6
						27.88	27.88	31.85	31.86	8.12	8.12	89.20	90.27	5.75	5.82	5.82	4.00	4.07	4.01	4.30	4.30	4.47	1.00	<1	<1	1.00	<1.6	<1.6	<1.6
Bottom	6.2	27.88	27.91	31.97	31.96	8.13	8.12	88.60	91.37	5.71	5.88	5.88	4.00	4.07	4.07	4.00	4.17	4.17	4.17	4.17	4.47	1.00	1.00	1.00	<1.6	<1.6	<1.6		
		27.93	27.91	31.97	31.96	8.11	8.12	96.00	91.37	6.18	5.88	5.88	4.10	4.07	4.07	4.30	4.17	4.17	4.17	4.17	4.47	1.00	1.00	1.00	<1.6	<1.6	<1.6		
		27.91	27.91	31.95	31.96	8.12	8.12	89.50	91.37	5.76	5.88	5.88	4.10	4.07	4.07	4.20	4.17	4.17	4.17	4.17	4.47	1.00	1.00	1.00	<1.6	<1.6	<1.6		
12-Oct-20	Sunny	8:13	Moderate	Surface	1.0	26.22	26.21	34.68	34.71	7.92	7.91	96.70	96.73	6.43	6.43	6.43	2.60	2.53	2.56	2.60	2.67	3.13	1.00	1.00	1.00	<1.6	<1.6	<1.6	
						26.20	26.21	34.73	34.71	7.91	7.91	96.90	96.73	6.44	6.43	6.43	2.50	2.53	2.56	2.70	2.67	3.13	1.00	1.00	1.00	<1.6	<1.6	<1.6	
						26.21	26.10	34.71	34.81	7.91	7.91	96.60	96.73	6.42	6.43	6.43	2.50	2.53	2.56	2.70	2.67	3.13	1.00	1.00	1.00	<1.6	<1.6	<1.6	
				Middle	3.7	26.10	26.14	34.85	34.81	7.91	7.91	96.60	96.70	6.43	6.43	6.43	2.60	2.53	2.56	3.40	3.23	3.13	1.00	1.00	1.00	<1.6	<1.6	<1.6	
						26.16	26.14	34.80	34.81	7.91	7.91	96.60	96.70	6.44	6.43	6.43	2.50	2.53	2.56	3.40	3.23	3.13	1.00	1.00	1.00	<1.6	<1.6	<1.6	
						26.16	26.16	34.79	34.81	7.91	7.91	97.00	96.70	6.45	6.47	6.47	2.60	2.60	2.60	3.60	3.50	3.50	3.50	3.13	1.00	1.00	1.00	<1.6	<1.6
Bottom	6.4	26.18	26.14	34.77	34.81	7.91	7.91	97.30	97.27	6.47	6.47	6.47	2.60	2.60	2.60	3.40	3.50	3.50	3.50	3.50	3.13	1.00	1.00	1.00	<1.6	<1.6	<1.6		
		26.09	26.14	34.86	34.81	7.92	7.91	97.50	97.27	6.49	6.47	6.47	2.60	2.60	2.60	3.50	3.50	3.50	3.50	3.50	3.13	1.00	1.00	1.00	<1.6	<1.6	<1.6		
		26.22	26.14	34.79	34.81	7.92	7.91	96.70	97.27	6.43	6.47	6.47	2.60	2.60	2.60	3.40	3.50	3.50	3.50	3.50	3.13	1.00	1.00	1.00	<1.6	<1.6	<1.6		
14-Oct-20	Fine	10:12	Moderate	Surface	1.0	25.24	25.24	34.79	34.79	7.92	7.92	93.40	93.50	6.31	6.31	6.31	3.90	3.87	4.06	5.50	5.63	6.52	2.00	2.00	1.67	<1.6	<1.6	<1.6	
						25.25	25.24	34.79	34.79	7.92	7.92	93.50	93.50	6.31	6.31	6.31	3.90	3.87	4.06	5.80	5.63	6.52	2.00	2.00	1.67	<1.6	<1.6	<1.6	
						25.24	25.24	34.78	34.82	7.92	7.92	93.60	93.50	6.32	6.30	6.31	3.90	3.87	4.06	5.60	5.63	6.52	2.00	2.00	1.67	<1.6	<1.6	<1.6	
				Middle	3.8	25.24	25.24	34.81	34.82	7.92	7.92	93.10	93.27	6.29	6.30	6.30	4.20	4.13	4.06	6.10	6.33	6.52	2.00	2.00	1.67	<1.6	<1.6	<1.6	
						25.23	25.24	34.83	34.82	7.92	7.92	93.40	93.27	6.31	6.30	6.30	4.10	4.13	4.06	6.40	6.33	6.52	2.00	2.00	1.67	<1.6	<1.6	<1.6	
						25.25	25.25	34.81	34.82	7.92	7.92	93.20	93.27	6.30	6.30	6.30	4.00	4.13	4.06	6.50	6.33	6.52	2.00	2.00	1.67	<1.6	<1.6	<1.6	
Bottom	6.7	25.24	25.25	34.83	34.82	7.93	7.93	92.60	92.97	6.25	6.28	6.28	4.30	4.17	4.06	7.40	7.60	6.52	2.00	2.00	1.67	<1.6	<1.6	<1.6					
		25.25	25.25	34.82	34.82	7.93	7.93	93.10	92.97	6.29	6.28	6.28	4.20	4.17	4.06	7.80	7.60	6.52	2.00	2.00	1.67	<1.6	<1.6	<1.6					

**Water Quality Monitoring Results at CS3 - Mid-Ebb Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Sanlinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)					
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA			
2-Nov-20	Fine	1:20	Moderate	Surface	1.0	22.61	22.59	35.60	35.61	8.06	8.06	97.50	97.37	6.86	6.85	6.84	1.60	1.63	1.70	1.90	1.87	2.09	<1	1.00	<1	1.00	<1.6	1.6	1.6		
						22.58		35.62		8.07		97.20		6.84			1.60			1.80			<1		<1.6						
						22.59		35.60		8.06		97.40		6.85			1.70			1.90			<1		<1.6						
						22.51		35.70		8.06		96.70		6.81			1.80			2.10			1.00		<1.6						
						22.50		35.70		8.06		96.60		6.80			1.70			1.70			1.00		<1.6						
						22.49		35.70		8.07		97.70		6.88			1.70			2.60			1.00		<1.6						
				Middle	3.8	22.47	35.71	8.05	96.70	6.81	1.70	2.00	<1	<1.6																	
						22.46	35.71	8.06	96.70	6.82	1.70	2.60	<1	<1.6																	
						22.45	35.72	8.05	96.60	6.81	1.80	2.20	<1	<1.6																	
						Bottom	6.2	22.37	35.61	8.12	94.80	6.69	1.50	4.00	<1	<1.6															
								22.37	35.62	8.12	94.50	6.67	1.50	3.40	<1	<1.6															
								22.37	35.61	8.12	94.20	6.65	1.50	3.00	<1	<1.6															
Middle	3.7	22.37	35.62	8.12	94.60	6.68	1.40	2.60	<1	<1.6																					
		22.36	35.63	8.12	94.40	6.67	1.50	3.00	<1	<1.6																					
		22.37	35.63	8.11	94.20	6.65	1.50	2.80	<1	<1.6																					
		22.36	35.62	8.12	94.50	6.68	1.50	3.60	<1	<1.6																					
		22.37	35.63	8.11	94.00	6.64	1.50	4.40	<1	<1.6																					
		22.37	35.62	8.12	94.80	6.69	1.50	3.60	<1	<1.6																					
6-Nov-20	Sunny	2:47	Moderate	Surface	1.1	22.09	22.08	35.20	35.19	8.14	8.14	101.90	101.93	7.23	7.24	7.20	1.20	1.20	1.33	4.30	3.80	2.59	1.00	1.00	<1	1.00	<1.6	1.6	1.6		
						22.08		35.20		8.14		102.00		7.25			1.20			3.90			1.00		<1.6						
						22.07		35.18		8.14		101.90		7.24			1.20			3.20			1.00		<1.6						
						22.03		35.33		8.13		100.90		7.17			1.30			2.40			<1		<1.6						
						22.04		35.31		8.14		100.80		7.15			1.30			2.10			<1		<1.6						
						22.02		35.32		8.13		100.80		7.15			1.40			1.80			<1		<1.6						
				Middle	3.8	21.98	35.41	8.14	101.50	7.21	1.50	1.90	1.00	<1.6																	
						21.97	35.42	8.13	101.30	7.19	1.40	1.70	1.00	<1.6																	
						21.99	35.41	8.13	101.10	7.18	1.50	2.00	1.00	<1.6																	
						Bottom	6.6	21.75	21.75	35.27	35.27	8.14	8.15	104.40	104.27	7.41	7.40	7.39	1.70	1.60	1.63	3.00	3.23	2.79	<1	1.00	<1	1.00	<1.6	1.6	1.6
								21.74		35.27		8.15		104.20		7.40			1.50			3.80			<1		<1.6				
								21.75		35.27		8.15		104.20		7.40			1.60			2.90			<1		<1.6				
21.75	35.27	8.14	103.70	7.37	1.80	2.40	<1	<1.6																							
21.75	35.27	8.15	104.40	7.41	1.60	2.10	<1	<1.6																							
21.75	35.27	8.15	103.60	7.36	1.60	1.80	<1	<1.6																							
Middle	3.7	21.75	21.75	35.27	35.27	8.14	8.15	103.70	103.90	7.37	7.38	7.38	1.80	1.67	1.63	2.40	2.10	2.79	<1	1.00	<1	1.00	<1.6	1.6	1.6						
		21.75		35.27		8.15		104.40		7.41			1.60			2.10			<1		<1.6										
		21.75		35.27		8.15		103.60		7.36			1.60			3.00			<1		<1.6										
		21.76		35.27		8.15		103.80		7.37			1.60			3.00			<1		<1.6										
		21.76		35.27		8.15		104.00		7.39			1.60			4.00			<1		<1.6										
		21.76		35.27		8.15		103.70		7.37			1.70			2.10			<1		<1.6										
Bottom	6.2	21.76	21.76	35.27	35.27	8.15	8.15	104.00	103.83	7.39	7.38	7.38	1.60	1.63	1.63	4.00	3.03	2.79	<1	1.00	<1	1.00	<1.6	1.6	1.6						
		21.76		35.27		8.15		104.00		7.39			1.60			4.00			<1		<1.6										
		21.76		35.27		8.15		103.70		7.37			1.70			2.10			<1		<1.6										

Water Quality Monitoring Results at CS3 - Mid-Flood Tide

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)	Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Copper (µg/L)		Total PAH (µg/L)									
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA			
5-Oct-20	Rainy	8:09	Moderate	Surface	1.1	28.66	28.66	30.02	30.01	7.43	7.43	84.30	85.30	5.76	5.83	5.52	6.80	6.83	7.74	2.20	2.23	2.51	<1	<1	<1	<1.6	<1.6			
					28.66	28.66	30.02	30.01	7.43	7.43	84.30	85.30	5.76	5.83	5.52	6.80	6.83	7.74	2.20	2.23	2.51	<1	<1	<1	<1.6	<1.6				
					28.69	28.69	30.63	30.64	7.44	7.44	76.10	75.07	5.24	5.21	5.20	7.90	7.93	7.74	2.70	2.70	2.70	<1	<1	<1	<1.6	<1.6				
				Middle	3.9	28.68	28.69	30.66	30.64	7.44	7.44	74.10	74.10	5.15	5.15	5.15	7.80	7.93	7.74	2.90	2.90	2.90	<1	<1	<1	<1.6	<1.6			
					28.69	28.69	30.63	30.64	7.44	7.44	74.10	74.10	5.15	5.15	5.15	7.80	7.93	7.74	2.90	2.90	2.90	<1	<1	<1	<1.6	<1.6				
					28.70	28.70	31.77	31.80	7.51	7.51	81.00	80.13	5.71	5.67	5.66	8.40	8.47	7.74	2.50	2.60	2.60	<1	<1	<1	<1.6	<1.6				
				Bottom	6.8	28.70	28.70	31.81	31.80	7.49	7.50	80.10	80.13	5.66	5.66	5.66	8.40	8.47	7.74	2.60	2.60	2.60	<1	<1	<1	<1.6	<1.6			
					28.70	28.70	31.81	31.80	7.49	7.50	80.10	80.13	5.66	5.66	5.66	8.40	8.47	7.74	2.60	2.60	2.60	<1	<1	<1	<1.6	<1.6				
					28.70	28.70	31.81	31.80	7.49	7.50	80.10	80.13	5.66	5.66	5.66	8.40	8.47	7.74	2.60	2.60	2.60	<1	<1	<1	<1.6	<1.6				
7-Oct-20	Cloudy	9:25	Moderate	Surface	1.1	28.45	28.44	32.10	32.12	8.12	8.13	88.00	87.93	5.72	5.72	5.70	2.10	2.13	2.43	5.20	5.23	4.21	<1	<1	<1	<1.6	<1.6			
					28.45	28.44	32.10	32.12	8.12	8.13	88.00	87.93	5.72	5.72	5.70	2.10	2.13	2.43	5.20	5.23	4.21	<1	<1	<1	<1.6	<1.6				
					28.43	28.43	32.13	32.13	8.13	8.13	87.90	87.90	5.72	5.69	5.69	2.10	2.10	2.43	5.00	5.00	4.00	<1	<1	<1	<1.6	<1.6				
				Middle	3.9	28.51	28.51	32.25	32.26	8.13	8.12	87.70	87.70	5.69	5.69	5.69	2.50	2.43	2.43	3.90	3.90	4.21	<1	<1	<1	<1.6	<1.6			
					28.51	28.51	32.25	32.26	8.13	8.12	87.70	87.70	5.69	5.69	5.69	2.50	2.43	2.43	3.90	3.90	4.21	<1	<1	<1	<1.6	<1.6				
					28.58	28.58	32.35	32.35	8.11	8.11	87.50	87.50	5.67	5.67	5.67	2.70	2.73	2.43	4.30	4.30	3.50	<1	<1	<1	<1.6	<1.6				
				Bottom	6.8	28.58	28.58	32.32	32.35	8.12	8.12	87.70	87.57	5.68	5.67	5.67	2.70	2.73	2.43	3.20	3.33	3.33	<1	<1	<1	<1.6	<1.6			
					28.58	28.58	32.32	32.35	8.12	8.12	87.70	87.57	5.68	5.67	5.67	2.70	2.73	2.43	3.20	3.33	3.33	<1	<1	<1	<1.6	<1.6				
					28.59	28.59	32.37	32.37	8.12	8.12	87.50	87.50	5.67	5.67	5.67	2.80	2.73	2.43	3.30	3.33	3.30	<1	<1	<1	<1.6	<1.6				
10-Oct-20	Sunny	17:33	Moderate	Surface	1.1	27.89	27.89	31.88	31.88	8.14	8.13	93.50	92.73	6.02	5.97	5.97	4.60	4.70	4.80	6.50	6.73	5.37	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6
					27.89	27.89	31.88	31.88	8.14	8.13	93.50	92.73	6.02	5.97	5.97	4.60	4.70	4.80	6.50	6.73	5.37	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	
					27.90	27.90	31.88	31.88	8.12	8.13	92.70	93.00	5.96	5.92	5.98	4.80	4.77	4.80	6.70	6.70	5.00	<1	<1	<1	<1.6	<1.6				
				Middle	3.7	27.90	27.90	31.88	31.88	8.12	8.13	92.10	93.00	5.92	5.98	5.98	4.70	4.77	4.80	5.30	5.23	5.37	<1	<1	<1	<1.6	<1.6			
					27.90	27.90	31.88	31.88	8.12	8.13	92.10	93.00	5.92	5.98	5.98	4.70	4.77	4.80	5.30	5.23	5.37	<1	<1	<1	<1.6	<1.6				
					27.89	27.89	31.88	31.88	8.13	8.13	92.30	93.00	6.06	6.03	6.03	4.80	4.77	4.80	5.40	5.23	5.37	<1	<1	<1	<1.6	<1.6				
				Bottom	6.2	27.90	27.90	31.88	31.88	8.12	8.13	93.00	94.00	5.98	6.05	6.05	5.00	4.93	4.93	4.00	4.13	4.13	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6
					27.90	27.90	31.88	31.88	8.12	8.13	93.00	94.00	5.98	6.05	6.05	5.00	4.93	4.93	4.00	4.13	4.13	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	
					27.90	27.90	31.88	31.88	8.15	8.15	96.80	96.80	6.23	6.05	6.05	5.00	4.93	4.93	4.10	4.13	4.10	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	
12-Oct-20	Sunny	15:59	Moderate	Surface	1.0	26.02	26.00	34.87	34.88	7.92	7.92	99.40	98.50	6.54	6.57	6.57	2.50	2.57	2.54	3.70	3.87	4.31	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6
					26.00	26.00	34.88	34.88	7.92	7.92	99.40	98.50	6.54	6.57	6.57	2.50	2.57	2.54	3.70	3.87	4.31	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	
					26.00	26.00	34.88	34.88	7.94	7.94	99.90	98.53	6.66	6.57	6.57	2.50	2.57	2.54	4.00	4.00	4.00	<1	<1	<1	<1.6	<1.6				
				Middle	3.8	25.97	25.98	34.89	34.89	7.92	7.93	98.20	98.53	6.55	6.57	6.57	2.60	2.57	2.54	4.60	4.80	4.31	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6
					25.98	25.98	34.89	34.89	7.92	7.93	98.20	98.53	6.55	6.57	6.57	2.60	2.57	2.54	4.60	4.80	4.31	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	
					25.99	25.97	34.88	34.88	7.93	7.93	98.20	98.83	6.55	6.59	6.59	2.50	2.50	2.50	4.40	4.27	4.27	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	
				Bottom	6.5	25.97	25.97	34.89	34.88	7.92	7.93	97.50	98.83	6.51	6.59	6.59	2.50	2.50	2.50	4.10	4.27	4.27	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6
					25.97	25.97	34.88	34.88	7.92	7.93	97.50	98.83	6.51	6.59	6.59	2.50	2.50	2.50	4.10	4.27	4.27	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	
					25.97	25.97	34.88	34.88	7.92	7.93	97.50	98.83	6.51	6.59	6.59	2.50	2.50	2.50	4.10	4.27	4.27	1.00	1.00	1.00	<1	<1	<1	<1.6	<1.6	
14-Oct-20	Fine	16:24	Moderate	Surface	1.0	25.17	25.18	34.84	34.83	7.92	7.92	95.30	95.07	6.44	6.43	6.43	3.70	3.83	3.99	7.80	7.87	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6
					25.18	25.18	34.83	34.83	7.92	7.92	94.80	95.07	6.41	6.43	6.43	3.90	3.99	3.99	7.80	7.87	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6	
					25.19	25.18	34.83	34.84	7.92	7.92	94.80	95.10	6.41	6.43	6.43	4.20	4.07	3.99	6.70	6.90	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6	
				Middle	3.8	25.17	25.18	34.84	34.84	7.92	7.92	95.30	95.10	6.44	6.43	6.43	4.00	4.07	3.99	7.10	6.90	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6
					25.18	25.18	34.84	34.84	7.93	7.93	95.30	95.10	6.44	6.43	6.43	4.00	4.07	3.99	6.90	6.90	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6	
					25.19	25.19	34.83	34.83	7.92	7.92	94.80	94.90	6.40	6.41	6.41	4.20	4.07	3.99	6.60	6.47	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6	
				Bottom	6.6	25.18	25.19	34.84	34.84	7.92	7.92	94.80	94.90	6.41	6.41	6.41	4.00	4.07	3.99	6.30	6.47	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6
					25.18	25.19	34.84	34.84	7.92	7.92	94.80	94.90	6.41	6.41	6.41	4.00	4.07	3.99	6.30	6.47	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6	
					25.19	25.19	34.84	34.84	7.93	7.93	95.10	95.10	6.43	6.43	6.43	4.00	4.07	3.99	6.50	6.47	7.08	2.00	2.00	2.00	<1	<1	<1	<1.6	<1.6	
16-Oct-20	Sunny	17:40	Moderate	Surface	1.1	25.22	25.22	34.83	34.83	8.16	8.16	89.70	89.83	6.06</																

**Water Quality Monitoring Results at CS3 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)				
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA		
2-Nov-20	Fine	6:52	Moderate	Surface	1.0	22.59	22.58	35.58	35.58	7.99	7.99	91.60	91.37	6.44	6.43	2.20	2.20	2.90	2.57	2.90	2.36	<1	<1	<1.6	<1.6	<1.6				
						22.54		35.59		7.99		91.40		6.44		2.20		2.00		<1		<1.6								
						22.62		35.57		7.99		91.10		6.41		2.20		2.80		<1		<1.6								
						22.50		35.61		7.99		91.20		6.43		2.30		2.40		<1		<1.6								
						22.50		35.61		8.00		91.00		6.41		2.20		2.40		<1		<1.6								
						22.50		35.62		7.99		91.10		6.42		2.20		1.40		<1		<1.6								
				Middle	3.6	22.49	22.50	35.62	35.62	7.99	8.00	91.00	91.10	6.42	6.42	2.20	2.23	2.20	2.20	2.70	2.07	2.70	2.36	1.00	<1	1.00	<1	<1.6	<1.6	<1.6
						22.50		35.62		7.99		91.10		6.42		2.20		1.40		<1		<1.6								
						22.49		35.62		7.99		91.00		6.42		2.20		2.70		<1		<1.6								
						22.50		35.62		8.00		90.90		6.41		2.10		2.00		<1		<1.6								
						22.50		35.62		7.99		91.30		6.43		2.20		2.60		1.00		<1		<1.6						
						22.50		35.62		7.99		91.30		6.43		2.20		2.60		1.00		<1		<1.6						
4-Nov-20	Fine	9:00	Moderate	Surface	1.1	22.37	22.37	35.61	35.61	8.07	8.08	94.50	94.67	6.68	6.69	1.80	1.73	4.90	4.60	4.20	3.93	<1	<1	<1.6	<1.6	<1.6				
						22.37		35.61		8.08		94.90		6.70		1.70		4.20		<1		<1.6								
						22.37		35.61		8.08		94.60		6.68		1.70		4.70		<1		<1.6								
						22.37		35.62		8.07		94.60		6.68		1.70		4.10		<1		<1.6								
						22.37		35.62		8.08		94.40		6.67		1.70		3.40		<1		<1.6								
						22.37		35.62		8.08		94.50		6.68		1.70		3.40		<1		<1.6								
				Middle	3.7	22.37	22.37	35.62	35.62	8.08	8.08	94.40	94.50	6.67	6.68	1.70	1.70	1.70	1.71	3.40	3.63	3.40	3.93	<1	<1	<1.6	<1.6	<1.6		
						22.37		35.62		8.08		94.50		6.68		1.70		3.40		<1		<1.6								
						22.37		35.63		8.08		94.10		6.64		1.70		3.00		<1		<1.6								
						22.37		35.63		8.07		94.40		6.67		1.70		4.00		<1		<1.6								
						22.37		35.62		8.08		94.60		6.68		1.70		3.70		<1		<1.6								
						22.37		35.62		8.08		94.60		6.68		1.70		3.70		<1		<1.6								
Bottom	6.4	22.37	22.37	35.63	35.63	8.08	8.08	94.10	94.37	6.64	6.66	1.70	1.70	1.70	6.66	3.00	3.57	4.00	3.93	<1	<1	<1.6	<1.6	<1.6						
		22.37		35.63		8.07		94.40		6.67		1.70		4.00		<1		<1.6												
		22.37		35.62		8.08		94.60		6.68		1.70		3.70		<1		<1.6												
		22.37		35.63		8.08		94.10		6.64		1.70		3.00		<1		<1.6												
		22.37		35.63		8.07		94.40		6.67		1.70		4.00		<1		<1.6												
		22.37		35.62		8.08		94.60		6.68		1.70		3.70		<1		<1.6												
6-Nov-20	Sunny	10:20	Moderate	Surface	1.0	22.37	22.37	34.81	34.82	8.29	8.29	105.30	104.43	7.47	7.41	1.00	1.03	2.00	2.53	2.00	2.68	1.00	1.00	<1.6	<1.6	<1.6				
						22.38		34.82		8.30		103.90		7.37		1.00		2.70		<1		<1.6								
						22.36		34.82		8.28		104.10		7.39		1.10		2.90		<1		<1.6								
						22.27		35.28		8.29		103.80		7.36		1.30		2.40		<1		<1.6								
						22.24		35.28		8.28		103.60		7.35		1.40		3.80		<1		<1.6								
						22.20		35.30		8.29		103.50		7.34		1.30		3.00		<1		<1.6								
				Middle	3.9	22.14	22.24	35.43	35.29	8.30	8.29	104.70	103.63	7.43	7.35	1.50	1.33	1.31	1.31	2.20	3.07	2.20	2.68	<1	<1	<1.6	<1.6	<1.6		
						22.12		35.43		8.29		104.80		7.44		1.60		2.40		<1		<1.6								
						22.15		35.44		8.29		104.80		7.44		1.60		2.70		<1		<1.6								
						22.14		35.43		8.30		104.70		7.43		1.50		2.20		<1		<1.6								
						22.12		35.43		8.29		104.80		7.44		1.60		2.40		<1		<1.6								
						22.15		35.44		8.29		104.80		7.44		1.60		2.70		<1		<1.6								
Bottom	6.8	22.14	22.14	35.43	35.43	8.30	8.29	104.70	104.77	7.43	7.44	1.50	1.57	1.57	7.44	2.20	2.43	2.40	2.68	<1	<1	<1.6	<1.6	<1.6						
		22.12		35.43		8.29		104.80		7.44		1.60		2.40		<1		<1.6												
		22.15		35.44		8.29		104.80		7.44		1.60		2.70		<1		<1.6												
		22.14		35.43		8.30		104.70		7.43		1.50		2.20		<1		<1.6												
		22.12		35.43		8.29		104.80		7.44		1.60		2.40		<1		<1.6												
		22.15		35.44		8.29		104.80		7.44		1.60		2.70		<1		<1.6												
9-Nov-20	Sunny	18:41	Moderate	Surface	1.0	21.77	21.77	35.28	35.28	8.16	8.16	101.30	101.43	7.19	7.20	1.80	1.80	2.30	2.23	2.30	2.42	<1	<1	<1.6	<1.6	<1.6				
						21.77		35.28		8.16		101.50		7.21		1.80		2.20		<1		<1.6								
						21.78		35.28		8.16		101.50		7.21		1.80		2.20		<1		<1.6								
						21.78		35.28		8.16		101.20		7.19		1.90		2.40		<1		<1.6								
						21.78		35.28		8.16		101.20		7.19		1.80		2.80		<1		<1.6								
						21.78		35.28		8.16		101.20		7.19		1.80		2.80		<1		<1.6								
				Middle	3.8	21.78	21.78	35.28	35.28	8.16	8.16	101.20	101.20	7.19	7.19	1.90	1.87	1.84	1.84	2.00	2.40	2.00	2.42	<1	<1	<1.6	<1.6	<1.6		
						21.78		35.28		8.16		101.20		7.19		1.90		2.40		<1		<1.6								
						21.78		35.28		8.16		101.20		7.19		1.80		2.80		<1		<1.6								
						21.78		35.28		8.16		101.20		7.19		1.80		2.80		<1		<1.6								
						21.78		35.28		8.15		101.10		7.19		2.00		2.20		<1		<1.6								
						21.78		35.28		8.16		101.10		7.18		1.80		2.40		<1		<1.6								
Bottom	6.4	21.78	21.78	35.28	35.28	8.16	8.16	101.10	101.23	7.18	7.19	1.80	1.87	1.87	7.19	2.40	2.63	2.40	2.42	<1	<1	<1.6	<1.6	<1.6						
		21.78		35.28		8.16		101.10		7.18		1.80		2.40		<1		<1.6												
		21.78		35.28		8.16		101.10		7.18		1.80		2.40		<1		<1.6												
		21.78		35.28		8.16		101.10		7.18		1.80		2.40		<1		<1.6												
		21.78		35.28		8.16		101.10		7.18		1.80		2.40		<1		<1.6												
		21.78		35.28		8.16		101.50		7.21		1.80		3.30		<1		<1.6												

**Water Quality Monitoring Results at IS1 - Mid-Ebb Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Copper (µg/L)		Total PAH (µg/L)				
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Average	DA	Average	DA	Value	Average	DA	Value	Average	DA
5-Oct-20	Cloudy	2:01	Moderate	Surface	1.0	28.56	28.57	30.37	30.41	7.39	7.40	85.10	84.70	5.85	5.82	6.90	6.90	7.49	2.60	2.87	2.42	<1	<1	<1	<1.6	<1.6
						28.57		30.45		7.40		85.20		5.85		7.00			<1							
						28.58		30.40		7.40		83.80		5.76		3.00			<1							
						28.59		30.74		7.41		78.20		5.37		2.60			<1							
						28.59		30.71		7.41		78.70		5.42		2.60			<1							
						28.59		30.72		7.41		78.60		5.41		2.80			<1							
				Middle	3.6	28.66	31.37	7.40	76.10	5.29	8.20	1.70	<1	<1	<1	<1.6										
						28.66	31.48	7.40	75.40	5.24	1.90	<1	<1	<1	<1.6											
						28.66	31.40	7.41	76.80	5.34	1.60	<1	<1	<1	<1.6											
						28.31	32.04	8.11	88.20	5.74	1.70	<1	<1	<1	<1.6											
						28.32	32.05	8.11	88.20	5.74	2.10	<1	<1	<1	<1.6											
						28.32	32.05	8.11	88.10	5.73	2.50	<1	<1	<1	<1.6											
7-Oct-20	Cloudy	2:48	Moderate	Surface	1.1	28.40	28.40	32.20	32.19	8.10	8.10	88.00	88.20	5.73	5.73	1.80	2.17	2.08	2.10	3.17	3.17	<1	<1	<1	<1.6	<1.6
						28.39		32.17		8.11		88.30		5.73		3.00			<1							
						28.41		32.19		8.10		88.30		5.74		3.30			<1							
						28.47		32.35		8.09		88.20		5.72		3.80			<1							
						28.45		32.33		8.10		88.10		5.71		4.10			<1							
						28.48		32.34		8.09		88.20		5.71		4.20			<1							
				Middle	3.5	27.95	31.89	8.08	91.20	5.88	5.80	5.80	<1	<1	<1	<1.6										
						27.93	31.88	8.12	90.60	5.84	4.20	<1	<1	<1	<1.6											
						27.95	31.89	8.10	90.60	5.84	4.40	<1	<1	<1	<1.6											
						27.95	31.89	8.09	90.60	5.84	4.00	<1	<1	<1	<1.6											
						27.94	31.89	8.11	90.10	5.81	3.70	<1	<1	<1	<1.6											
						27.97	31.89	8.07	91.40	5.89	3.50	<1	<1	<1	<1.6											
Bottom	6.0	28.01	31.91	8.07	92.60	5.99	5.90	5.83	<1	<1	<1	<1.6														
		27.95	31.89	8.08	91.10	5.87	3.20	<1	<1	<1	<1.6															
		27.95	31.89	8.10	90.50	5.83	2.80	<1	<1	<1	<1.6															
		26.24	34.66	7.91	97.60	6.49	2.40	2.47	1.00	1.00	1.00	<1.6														
		26.25	34.65	7.91	98.00	6.51	2.50	2.60	1.00	1.00	1.00	<1.6														
		26.22	34.68	7.91	97.20	6.46	2.80	2.80	1.00	1.00	1.00	<1.6														
12-Oct-20	Sunny	8:27	Moderate	Surface	1.0	26.18	26.18	34.78	34.77	7.90	7.91	96.90	97.00	6.43	6.45	2.50	2.53	2.50	3.80	3.77	3.58	1.00	1.00	1.00	<1.6	<1.6
						26.18		34.77		7.91		97.40		6.48		3.60			1.00							
						26.16		34.81		7.91		97.70		6.50		4.50			1.00							
						26.15		34.85		7.90		97.40		6.47		4.20			1.00							
						26.14		34.81		7.92		97.90		6.51		4.30			1.00							
						25.31		34.68		7.91		92.80		6.26		5.60			1.00							
				Middle	3.6	25.25	34.75	7.92	93.80	6.34	4.10	3.93	6.00	1.00	1.00	<1.6										
						25.27	34.70	7.92	93.50	6.32	5.80	1.00	1.00	1.00	<1.6											
						25.22	34.82	7.92	93.70	6.33	6.10	1.00	1.00	1.00	<1.6											
						25.25	34.81	7.92	93.10	6.29	6.30	1.00	1.00	1.00	<1.6											
						25.22	34.82	7.92	92.70	6.26	6.50	1.00	1.00	1.00	<1.6											
						25.22	34.83	7.92	93.60	6.32	6.80	1.00	1.00	1.00	<1.6											
Bottom	6.2	25.23	34.83	7.93	93.20	6.29	4.30	6.70	4.30	1.00	1.00	<1.6														
		25.26	34.77	7.93	91.00	6.14	3.00	5.60	5.83	<1	<1	<1.6														
		25.27	34.77	7.92	90.90	6.13	3.00	6.00	5.83	<1	<1	<1.6														
		25.29	34.76	7.92	90.80	6.12	2.90	5.90	5.83	<1	<1	<1.6														
		25.13	34.82	7.91	90.50	6.12	3.40	5.40	5.83	<1	<1	<1.6														
		25.14	34.81	7.91	91.00	6.15	3.20	5.30	5.83	<1	<1	<1.6														
14-Oct-20	Fine	10:28	Moderate	Surface	1.0	25.27	25.28	34.75	34.71	7.92	7.92	93.30	93.37	6.31	6.31	3.80	4.10	4.13	5.60	5.80	6.18	1.00	1.00	1.00	<1.6	<1.6
						25.27		34.70		7.92		93.50		6.32		5.80			1.00							
						25.22		34.82		7.92		93.70		6.33		6.10			1.00							
						25.25		34.81		7.92		93.10		6.29		6.30			1.00							
						25.22		34.82		7.92		92.70		6.26		6.50			1.00							
						25.22		34.83		7.92		93.60		6.32		6.80			1.00							
				Middle	3.8	25.23	34.83	7.93	93.20	6.29	4.30	6.70	4.30	1.00	1.00	<1.6										
						25.26	34.77	7.93	91.00	6.14	3.00	5.60	5.83	<1	<1	<1.6										
						25.27	34.77	7.92	90.90	6.13	3.00	6.00	5.83	<1	<1	<1.6										
						25.29	34.76	7.92	90.80	6.12	2.90	5.90	5.83	<1	<1	<1.6										
						25.13	34.82	7.91	90.50	6.12	3.40	5.40	5.83	<1	<1	<1.6										
						25.14	34.81	7.91	91.00	6.15	3.20	5.30	5.83	<1	<1	<1.6										
Bottom	6.7	25.13	34.81	7.91	90.90	6.13	3.70	6.10	6.10	1.00	1.00	<1.6														
		25.10	34.82	7.91	90.30	6.11	3.50	4.20	4.23	1.00	1.00	<1.6														
		25.12	34.81	7.91	90.30	6.11	3.60	4.40	4.23	1.00	1.00	<1.6														
		24.56	35.20	8.03	91.00	6.20	3.10	4.20	4.03	<1	<1	<1	<1.6													
		24.54	35.23	8.03	91.10	6.21	3.10	4.00	4.03	<1	<1	<1	<1.6													
		24.55	35.21	8.03	91.30	6.21	3.10	3.90	4.03	<1	<1	<1	<1.6													
16-Oct-20	Sunny	12:01	Moderate	Surface	1.1	24.54	24.55	35.20	35.21	8.03	8.03	91.00	91.13	6.21	6.21	3.10	3.10	3.24	4.20	5.17	5.03	<1	<1	<1	<1.6	<1.6
						24.53		35.24		8.03		90.80		6.18		3.20			<1							
						24.56		35.22		8.03		91.10		6.20		3.20			<1							
						24.52		35.26		8.04		90.80		6.19		3.30			<1							
						24.50		35.27		8.04		90.70		6.18		3.40			<1							
						24.52		35.25		8.03		90.70		6.18		3.50			<1							
				Middle	3.7	24.31	35.03	8.14	89.00	6.10	2.60	2.93	<1	<1	<1	<1.6										
						24.31	35.03	8.15	88.60	6.07	2.50	2.80	2.93	<1	<1	<1	<1.6									
						24.31	35.02	8.14	89.00	6.10	3.00	3.00	2.93	<1	<1	<1	<1.6									
						24.27	35.17	8.14	88.50	6.06	2.90	3.90	3.73	3.66	1.00	1.00	<1.6									
						24.26	35.17	8.13	88.40	6.06	2.80	3.70	3.73	3.66	1.00	1.00	<1.6									
						24.26	35.24	8.13	88.60	6.07	4.10	1.00	1.00	1.00	<1.6											
Bottom	6.0	24.28	35.17	8.14	88.50	6.06	2.80	2.80	2.80	1.00	1.00	<1.6														
		24.27	35.19	8.14	88.10	6.04	2.80	4.30	4.30	1.00	1.00	<1.6														
		24.30	35.04	8.14	89.00	6.10	2.60	3.00	2.93	<1	<1	<1	<1.6													
		24.31	35.02	8.14	89.00	6.10	2.50	3.00	2.93	<1	<1	<1	<1.6													
		24.27	35.17	8.14	88.50	6.06	2.90	3.90	3.73	3.66	1.00	1.00	<1.6													
		24.26	35.17	8.13	88.40	6.06	2.80	3.70	3.73	3.66	1.00	1.00	<1.6													
21-Oct-20	Cloudy	3:26	Moderate	Surface	1.0	24.27	24.27	35.17	35.17	8.14	8.14	88.70	88.53	6.07	6.07	2.80	2.83	2.72	3.60	3.73	3.66	1.00	1.00	1.00	<1.6	<1.6
						24.26		35.17		8.13		88.40		6.06		2.80			1.00							
						24.26		35.24		8.13		88.60		6.07		4.10			1.00							
						24.28		35.17		8.14		88.50		6.06		4.30			1.00							
						24.27		35.19		8.14		88.10		6.04		4.50			1.00							
						24.30		35.04		8.14		89.00		6.10		2.60			3.00			2.93		<1		
				Middle	3.5	22.84	35.58	8.01	96.30	6.75	3.10	2.90	2.96	2.90	2.96	2.67	2.79	<1	<1	<1	<1.6					
						22.83	35.57	8.02	96.10	6.73	2.90	2.70	2.67	<1	<1	<1	<1.6									
						22.84	35.58	8.01	96.30	6.75	2.90	2.70	2.67	<1	<1	<1	<1.6									
						22.84	35.58	8.01	95.90	6.72	2.60	2.60	2.67	<1	<1	<1	<1.6									
						22.83	35.58	8.02	96.00	6.73	2.50	2.50	2.67	<1	<1	<1	<1.6									
						22.84	35.57	8.01	96.20	6.74	2.10	2.10	2.33	<1	<1	<1	<1.6									
23-Oct-20 <sup>1</sup>	-	-	-	Surface	-	-	-	-																		



**Water Quality Monitoring Results at IS1 - Mid-Ebb Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA
2-Nov-20	Fine	1:36	Moderate	Surface	1.0	22.60	22.61	35.63	35.62	8.07	8.06	97.40	97.30	6.85	6.83	1.90	1.80	2.50	2.03	2.61	2.61	1.00	1.00	1.00	1.00	<1.6	<1.6	<1.6
						22.62		35.61		8.06		97.20		6.83		1.70		1.70		1.00		<1.6						
						22.62		35.61		8.06		97.30		6.84		1.80		1.90		1.00		<1.6						
						22.48		35.72		8.05		97.00		6.83		2.20		2.70		<1		<1.6						
						22.52		35.70		8.06		96.80		6.82		1.80		3.60		<1		<1.6						
						22.48		35.72		8.07		96.90		6.82		2.00		3.60		<1		<1.6						
				Middle	3.6	22.47	35.71	8.07	96.90	6.83	2.20	2.50	<1	<1.6														
						22.44	35.72	8.05	96.90	6.83	2.20	2.60	<1	<1.6														
						22.48	35.72	8.07	96.90	6.82	2.00	3.60	<1	<1.6														
						22.47	35.71	8.07	96.90	6.83	2.20	2.50	<1	<1.6														
						22.44	35.72	8.05	96.90	6.83	2.20	2.60	<1	<1.6														
						22.50	35.69	8.06	97.00	6.83	2.10	2.40	<1	<1.6														
Bottom	5.9	22.47	35.71	8.07	96.90	6.83	2.20	2.50	<1	<1.6																		
		22.44	35.72	8.05	96.90	6.83	2.20	2.60	<1	<1.6																		
		22.48	35.72	8.07	96.90	6.82	2.00	3.60	<1	<1.6																		
		22.47	35.71	8.07	96.90	6.83	2.20	2.50	<1	<1.6																		
		22.44	35.72	8.05	96.90	6.83	2.20	2.60	<1	<1.6																		
		22.50	35.69	8.06	97.00	6.83	2.10	2.40	<1	<1.6																		
4-Nov-20	Fine	1:57	Moderate	Surface	1.0	22.37	22.37	35.62	35.62	8.10	8.11	94.70	94.57	6.69	6.69	1.30	1.30	4.20	3.43	3.92	3.92	<1	<1	<1	<1	<1.6	<1.6	<1.6
						22.37		35.62		8.11		94.30		6.66		1.30		3.00		<1		<1.6						
						22.37		35.61		8.12		94.70		6.69		1.30		3.10		<1		<1.6						
						22.37		35.62		8.11		94.70		6.69		1.40		3.70		<1		<1.6						
						22.37		35.62		8.10		95.10		6.71		1.40		3.90		<1		<1.6						
						22.37		35.62		8.11		94.50		6.67		1.40		3.40		<1		<1.6						
				Middle	3.6	22.37	35.62	8.11	94.80	6.70	1.40	4.00	<1	<1.6														
						22.35	35.64	8.09	95.10	6.72	1.40	5.40	<1	<1.6														
						22.37	35.62	8.11	94.70	6.69	1.30	4.60	<1	<1.6														
						22.37	35.62	8.11	94.80	6.70	1.40	4.00	<1	<1.6														
						22.35	35.64	8.09	95.10	6.72	1.40	5.40	<1	<1.6														
						22.37	35.62	8.11	94.70	6.69	1.30	4.60	<1	<1.6														
Bottom	6.2	22.37	35.62	8.11	94.80	6.70	1.40	4.00	<1	<1.6																		
		22.35	35.64	8.09	95.10	6.72	1.40	5.40	<1	<1.6																		
		22.37	35.62	8.11	94.70	6.69	1.30	4.60	<1	<1.6																		
		22.37	35.62	8.11	94.80	6.70	1.40	4.00	<1	<1.6																		
		22.35	35.64	8.09	95.10	6.72	1.40	5.40	<1	<1.6																		
		22.37	35.62	8.11	94.70	6.69	1.30	4.60	<1	<1.6																		
6-Nov-20	Sunny	2:59	Moderate	Surface	1.0	22.07	22.07	35.21	35.21	8.14	8.13	101.00	101.20	7.17	7.16	1.40	1.37	2.10	2.57	2.60	2.60	1.00	1.00	1.00	1.00	<1.6	<1.6	<1.6
						22.08		35.20		8.13		101.30		7.19		1.30		1.00		<1.6								
						22.06		35.23		8.13		101.30		7.19		1.40		1.00		<1.6								
						21.99		35.41		8.13		100.50		7.13		1.40		<1		<1.6								
						21.98		35.44		8.13		100.10		7.11		1.60		<1		<1.6								
						21.97		35.42		8.13		101.00		7.17		1.40		<1		<1.6								
				Middle	3.5	21.96	35.44	8.13	101.00	7.18	1.60	3.20	<1	<1.6														
						21.96	35.44	8.13	100.80	7.15	1.60	2.60	<1	<1.6														
						21.95	35.41	8.13	101.20	7.18	1.50	3.20	<1	<1.6														
						21.96	35.44	8.13	100.80	7.15	1.60	2.60	<1	<1.6														
						21.95	35.41	8.13	101.20	7.18	1.50	3.20	<1	<1.6														
						21.96	35.44	8.13	100.80	7.15	1.60	2.60	<1	<1.6														
Bottom	6.0	21.96	35.44	8.13	101.00	7.18	1.60	3.20	<1	<1.6																		
		21.96	35.44	8.13	100.80	7.15	1.60	2.60	<1	<1.6																		
		21.95	35.41	8.13	101.20	7.18	1.50	3.20	<1	<1.6																		
		21.96	35.44	8.13	100.80	7.15	1.60	2.60	<1	<1.6																		
		21.95	35.41	8.13	101.20	7.18	1.50	3.20	<1	<1.6																		
		21.96	35.44	8.13	100.80	7.15	1.60	2.60	<1	<1.6																		
9-Nov-20	Sunny	5:38	Moderate	Surface	1.0	21.75	21.75	35.27	35.27	8.14	8.14	104.30	104.27	7.40	7.39	1.70	1.67	2.20	2.13	2.29	2.29	<1	<1	<1	<1	<1.6	<1.6	<1.6
						21.75		35.27		8.14		104.10		7.39		1.70		<1		<1.6								
						21.74		35.27		8.14		104.40		7.41		1.60		<1		<1.6								
						21.75		35.27		8.14		104.00		7.39		2.00		<1		<1.6								
						21.77		35.28		8.14		103.90		7.38		1.70		<1		<1.6								
						21.75		35.27		8.14		104.00		7.39		1.90		<1		<1.6								
				Middle	3.6	21.77	35.28	8.14	103.80	7.37	2.00	2.50	<1	<1.6														
						21.75	35.27	8.14	104.20	7.40	2.10	2.80	<1	<1.6														
						21.77	35.28	8.14	103.80	7.37	2.00	2.50	<1	<1.6														
						21.75	35.27	8.14	104.20	7.40	2.10	2.80	<1	<1.6														
						21.77	35.28	8.14	103.80	7.37	2.00	2.50	<1	<1.6														
						21.75	35.27	8.14	104.20	7.40	2.10	2.80	<1	<1.6														
Bottom	6.1	21.77	35.28	8.14	103.80	7.37	2.00	2.50	<1	<1.6																		
		21.75	35.27	8.14	104.20	7.40	2.10	2.80	<1	<1.6																		
		21.77	35.28	8.14	103.80	7.37	2.00	2.50	<1	<1.6																		
		21.75	35.27	8.14	104.20	7.40	2.10	2.80	<1	<1.6																		
		21.77	35.28	8.14	103.80	7.37	2.00	2.50	<1	<1.6																		
		21.75	35.27	8.14	104.20	7.40	2.10	2.80	<1	<1.6																		

Water Quality Monitoring Results at IS1 - Mid-Flood Tide

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	
5-Oct-20	Rainy	7:53	Moderate	Surface	1.1	28.67	30.01	29.98	7.42	7.42	85.20	85.83	5.84	5.89	5.75	7.20	7.37	7.80	2.40	2.27	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
						28.67	29.99	29.98	7.42	7.42	85.60	85.83	5.87	5.89	5.75	7.40	7.37	7.80	2.30	2.27	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
						28.65	29.95	29.98	7.42	7.41	86.70	85.83	5.96	5.89	5.75	7.50	7.37	7.80	2.10	2.27	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
				Middle	3.7	28.69	31.15	31.10	7.41	7.41	80.10	81.37	5.52	5.61	5.75	7.70	7.57	7.80	3.60	3.57	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
						28.69	31.08	31.10	7.42	7.41	82.50	81.37	5.69	5.61	5.75	7.70	7.57	7.80	3.70	3.57	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
						28.69	31.06	31.10	7.41	7.41	81.50	81.37	5.62	5.61	5.75	7.50	7.57	7.80	4.10	3.57	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
				Bottom	6.4	28.69	31.89	31.93	7.48	7.48	75.10	75.33	5.30	5.31	5.31	8.50	8.47	7.80	4.30	4.20	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
						28.69	31.89	31.93	7.48	7.48	75.10	75.33	5.30	5.31	5.31	8.50	8.47	7.80	4.30	4.20	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
						28.70	31.93	31.93	7.48	7.48	75.80	75.33	5.34	5.31	5.31	8.40	8.47	7.80	4.20	4.20	3.34	<1	<1	<1	<1.6	<1.6	<1.6		
7-Oct-20	Cloudy	9:12	Moderate	Surface	1.1	28.44	32.01	32.01	8.12	8.11	88.10	87.83	5.73	5.71	5.71	1.70	1.70	2.09	3.40	3.27	3.84	<1	<1	<1	<1.6	<1.6	<1.6		
						28.42	31.99	32.01	8.11	8.11	87.60	87.83	5.70	5.71	5.71	1.70	1.70	2.09	3.10	3.27	3.84	<1	<1	<1	<1.6	<1.6	<1.6		
						28.43	32.03	32.01	8.11	8.11	87.70	87.83	5.71	5.71	5.71	1.70	1.70	2.09	3.30	3.27	3.84	<1	<1	<1	<1.6	<1.6	<1.6		
				Middle	3.6	28.47	32.11	32.12	8.11	8.11	87.60	87.67	5.69	5.70	5.71	2.10	2.10	2.09	4.00	3.77	3.84	<1	<1	<1	<1.6	<1.6	<1.6		
						28.46	32.12	32.12	8.11	8.11	87.60	87.67	5.70	5.70	5.70	2.00	2.10	2.09	3.60	3.77	3.84	<1	<1	<1	<1.6	<1.6	<1.6		
						28.53	32.26	32.12	8.11	8.11	87.60	87.67	5.68	5.68	5.68	2.50	2.10	2.09	4.70	3.77	3.84	<1	<1	<1	<1.6	<1.6	<1.6		
				Bottom	6.2	28.52	32.27	32.27	8.10	8.10	87.50	87.60	5.68	5.68	5.68	2.40	2.47	2.09	4.30	4.50	4.50	<1	<1	<1	<1.6	<1.6	<1.6		
						28.53	32.28	32.28	8.10	8.10	87.70	87.60	5.69	5.68	5.68	2.50	2.47	2.09	4.30	4.50	4.50	<1	<1	<1	<1.6	<1.6	<1.6		
						28.53	32.28	32.28	8.10	8.10	87.70	87.60	5.69	5.68	5.68	2.50	2.47	2.09	4.30	4.50	4.50	<1	<1	<1	<1.6	<1.6	<1.6		
10-Oct-20	Sunny	17:16	Moderate	Surface	1.1	27.93	31.85	31.85	8.09	8.10	91.40	91.47	5.88	5.88	5.88	5.80	5.77	5.88	4.20	4.23	4.73	<1	<1	1.00	<1.6	<1.6	<1.6		
						27.92	31.85	31.85	8.11	8.10	91.50	91.47	5.88	5.88	5.88	5.80	5.77	5.88	4.10	4.23	4.73	<1	<1	1.00	<1.6	<1.6	<1.6		
						27.92	31.85	31.85	8.11	8.10	91.50	91.47	5.88	5.88	5.88	5.80	5.77	5.88	4.40	4.23	4.73	<1	<1	1.00	<1.6	<1.6	<1.6		
				Middle	3.6	27.93	31.85	31.85	8.11	8.11	91.30	91.30	5.87	5.87	5.88	5.90	5.73	5.78	4.90	4.70	4.73	<1	<1	1.00	<1.6	<1.6	<1.6		
						27.93	31.85	31.85	8.11	8.11	91.30	91.30	5.87	5.87	5.88	5.90	5.73	5.78	4.70	4.70	4.73	<1	<1	1.00	<1.6	<1.6	<1.6		
						27.93	31.85	31.85	8.11	8.11	91.20	91.30	5.87	5.87	5.88	5.90	5.73	5.78	5.20	4.70	4.73	<1	<1	1.00	<1.6	<1.6	<1.6		
				Bottom	6.2	27.93	31.85	31.85	8.11	8.11	91.30	91.23	5.87	5.87	5.87	5.90	5.83	5.88	5.20	5.27	5.88	1.00	1.00	1.00	<1	<1	1.00	<1.6	<1.6
						27.93	31.85	31.85	8.10	8.11	91.20	91.23	5.87	5.87	5.87	5.90	5.83	5.88	5.20	5.27	5.88	1.00	1.00	1.00	<1	<1	1.00	<1.6	<1.6
						27.93	31.85	31.85	8.10	8.11	91.20	91.23	5.87	5.87	5.87	5.90	5.83	5.88	5.40	5.27	5.88	1.00	1.00	1.00	<1	<1	1.00	<1.6	<1.6
12-Oct-20	Sunny	16:12	Moderate	Surface	1.0	26.19	34.86	34.86	7.93	7.92	101.30	100.87	6.73	6.70	6.70	2.10	2.13	2.17	2.60	2.67	2.33	1.00	1.00	1.00	<1.6	<1.6	<1.6		
						26.19	34.86	34.86	7.92	7.92	100.60	100.87	6.69	6.70	6.70	2.10	2.13	2.17	2.80	2.67	2.33	1.00	1.00	1.00	<1.6	<1.6	<1.6		
						26.17	34.87	34.87	7.92	7.92	100.70	100.87	6.69	6.70	6.70	2.20	2.13	2.17	2.60	2.67	2.33	1.00	1.00	1.00	<1.6	<1.6	<1.6		
				Middle	3.5	26.13	34.89	34.88	7.92	7.93	100.40	100.77	6.67	6.70	6.70	2.20	2.20	2.17	2.20	2.23	2.33	1.00	1.00	1.00	<1.6	<1.6	<1.6		
						26.17	34.89	34.88	7.94	7.93	101.60	100.77	6.75	6.70	6.70	2.20	2.20	2.17	2.40	2.23	2.33	1.00	1.00	1.00	<1.6	<1.6	<1.6		
						26.15	34.88	34.88	7.92	7.93	100.30	100.77	6.67	6.70	6.70	2.20	2.20	2.17	2.10	2.23	2.33	1.00	1.00	1.00	<1.6	<1.6	<1.6		
				Bottom	6.0	26.16	34.87	34.88	7.92	7.93	100.60	101.30	6.69	6.73	6.73	2.10	2.17	2.17	2.10	2.10	2.17	1.00	1.00	1.00	<1	<1	1.00	<1.6	<1.6
						26.16	34.87	34.88	7.94	7.93	102.50	101.30	6.81	6.73	6.73	2.20	2.17	2.17	2.00	2.10	2.17	1.00	1.00	1.00	<1	<1	1.00	<1.6	<1.6
						26.13	34.89	34.88	7.93	7.93	100.80	101.30	6.70	6.73	6.73	2.20	2.17	2.17	2.20	2.10	2.17	1.00	1.00	1.00	<1	<1	1.00	<1.6	<1.6
14-Oct-20	Fine	16:03	Moderate	Surface	1.0	25.18	34.86	34.85	7.92	7.92	94.90	95.27	6.42	6.44	6.43	4.10	4.10	4.24	5.20	5.40	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
						25.18	34.85	34.85	7.92	7.92	95.30	95.27	6.44	6.44	6.43	4.20	4.10	4.24	5.60	5.40	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
						25.17	34.84	34.85	7.92	7.92	95.60	95.27	6.45	6.44	6.43	4.00	4.10	4.24	5.40	5.40	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
				Middle	3.7	25.18	34.84	34.85	7.92	7.92	95.20	94.97	6.44	6.42	6.43	4.20	4.27	4.24	6.30	6.30	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
						25.18	34.85	34.85	7.92	7.92	95.20	94.97	6.43	6.42	6.43	4.20	4.27	4.24	6.30	6.30	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
						25.18	34.86	34.85	7.92	7.92	94.50	94.97	6.39	6.42	6.41	4.40	4.27	4.24	6.10	6.30	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
				Bottom	6.4	25.18	34.86	34.85	7.93	7.92	94.50	94.90	6.39	6.41	6.41	4.50	4.37	4.24	7.10	7.07	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
						25.18	34.86	34.85	7.92	7.92	95.10	94.90	6.43	6.41	6.41	4.30	4.37	4.24	7.20	7.07	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
						25.18	34.86	34.85	7.92	7.92	94.50	94.90	6.39	6.41	6.41	4.50	4.37	4.24	7.10	7.07	6.26	2.00	2.00	2.00	<1.6	<1.6	<1.6		
16-Oct-20	Sunny	17:25	Moderate	Surface	1.1	25.24	34.83	34.83	8.17	8.16	90.10	89.97	6.08	6.07	6.06	3.20	3.27	3.68	4.20	4.17	4.46	1.00	1.00	1.00	<1.6	<1.6	<1.6		
						25.25	34.83	34.83	8.16	8.16	90.10	89.97	6.08	6.07	6.06	3.30	3.27	3.68	4.00	4.17	4.46	1.00	1.00	1.00	<1.6	<1.6	<1.6		
						25.25	34.83	34.83																					

**Water Quality Monitoring Results at IS1 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)										
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA							
2-Nov-20	Fine	6:33	Moderate	Surface	1.0	22.61	22.61	35.57	35.57	8.00	8.00	91.90	91.73	6.46	6.45	6.46	2.30	2.20	2.29	2.20	2.57	2.79	<1	<1	<1	<1.6	<1.6	<1.6							
						22.62		35.56		8.00		91.90		6.46			2.20			3.20			<1			<1.6									
						22.59		35.58		8.00		91.40		6.43			2.10			2.30			<1			<1.6									
				Middle	3.6	22.49	22.50	35.62	35.61	8.01	8.01	92.00	91.67	6.49	6.46		2.30	2.10		2.20	2.20		3.70	3.23		2.00	2.57		<1	<1	<1	<1.6	<1.6	<1.6	<1.6
						22.50		35.61		8.01		91.30		6.43			2.10			4.00			<1			<1.6									
						22.55		35.61		8.01		91.70		6.46			2.20			2.00			<1			<1.6									
				Bottom	6.0	22.46	22.49	35.64	35.62	8.00	8.01	91.50	91.47	6.45	6.45		2.50	2.47		2.50	2.47		3.00	2.57		2.20	2.57		<1	<1	<1	<1.6	<1.6	<1.6	<1.6
						22.51		35.61		8.01		91.30		6.44			2.30			2.50			<1			<1.6									
						22.51		35.61		8.01		91.30		6.44			2.30			2.50			<1			<1.6									
4-Nov-20	Fine	8:45	Moderate	Surface	1.1	22.37	22.37	35.62	35.62	8.08	8.09	94.90	94.67	6.70	6.68	6.68	1.40	1.43	1.47	4.40	4.50	4.51	<1	<1	<1	<1.6	<1.6	<1.6							
						22.37		35.61		8.10		94.70		6.69			1.50			4.20			<1			<1.6									
						22.37		35.62		8.09		94.40		6.66			1.40			4.90			<1			<1.6									
				Middle	3.6	22.37	22.37	35.63	35.63	8.09	8.09	94.40	94.47	6.67	6.67		1.50	1.50		1.50	1.50		4.20	4.10		4.00	4.10		<1	<1	<1	<1.6	<1.6	<1.6	<1.6
						22.37		35.63		8.10		94.50		6.67			1.50			4.10			<1			<1.6									
						22.38		35.62		8.09		94.50		6.67			1.50			4.10			<1			<1.6									
				Bottom	6.1	22.36	22.37	35.63	35.63	8.09	8.09	94.40	94.57	6.67	6.68		1.50	1.47		1.40	1.47		4.20	4.93		4.90	4.93		<1	<1	<1	<1.6	<1.6	<1.6	<1.6
						22.37		35.63		8.10		94.70		6.69			1.40			4.90			<1			<1.6									
						22.37		35.62		8.09		94.60		6.68			1.50			5.70			<1			<1.6									
6-Nov-20	Sunny	10:06	Moderate	Surface	1.1	22.28	22.27	35.26	35.27	8.31	8.31	102.10	102.10	7.25	7.24	7.21	1.40	1.40	1.56	3.10	3.27	2.76	<1	<1	1.00	<1.6	<1.6	<1.6							
						22.26		35.27		8.31		102.10		7.24			1.30			3.30			<1			<1.6									
						22.27		35.29		8.30		102.10		7.23			1.50			3.40			<1			<1.6									
				Middle	3.6	22.16	22.15	35.49	35.50	8.30	8.30	101.40	101.17	7.19	7.17		1.40	1.43		1.50	1.40		2.10	2.23		1.80	2.23		1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6
						22.14		35.51		8.31		100.90		7.16			1.50			1.80			1.00			<1.6									
						22.15		35.49		8.30		101.20		7.17			1.40			2.80			1.00			<1.6									
				Bottom	6.2	22.12	22.12	35.53	35.51	8.31	8.30	100.90	100.73	7.16	7.15		1.80	1.83		1.80	1.83		2.60	2.77		2.70	2.77		1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6
						22.11		35.51		8.30		100.70		7.15			1.90			2.70			1.00			<1.6									
						22.14		35.50		8.30		100.60		7.14			1.80			3.00			1.00			<1.6									
9-Nov-20	Sunny	18:22	Moderate	Surface	1.0	21.78	21.77	35.28	35.28	8.17	8.17	101.80	101.63	7.23	7.22	7.22	1.80	1.87	1.96	2.90	3.53	3.03	1.00	1.00	1.00	<1.6	<1.6	<1.6							
						21.77		35.28		8.16		101.50		7.21			1.80			4.30			1.00			<1.6									
						21.77		35.28		8.17		101.60		7.21			2.00			3.40			1.00			<1.6									
				Middle	3.7	21.78	21.78	35.28	35.28	8.16	8.17	101.40	101.50	7.20	7.21		1.90	1.93		1.90	1.90		2.80	2.70		2.60	2.70		1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6
						21.78		35.28		8.17		101.70		7.23			2.00			2.60			1.00			<1.6									
						21.77		35.28		8.17		101.40		7.21			1.90			2.70			1.00			<1.6									
				Bottom	6.3	21.78	21.78	35.28	35.28	8.17	8.17	101.40	101.43	7.20	7.21		2.10	2.07		2.10	2.07		2.90	2.87		3.30	2.87		1.00	1.00	1.00	<1.6	<1.6	<1.6	<1.6
						21.78		35.28		8.16		101.30		7.20			2.00			3.30			1.00			<1.6									
						21.78		35.28		8.17		101.60		7.22			2.10			2.40			1.00			<1.6									

Water Quality Monitoring Results at IS2 - Mid-Ebb Tide

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)	Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)									
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA			
					28.56	28.56	30.32	30.32	7.40	7.40	86.50	86.43	5.94	5.94	5.68	6.50	6.47	7.24	2.80	2.80	2.92	<1	<1	<1	<1.6	<1.6	<1.6	<1.6	<1.6	<1.6			
5-Oct-20	Cloudy	2:19	Moderate	Surface	1.1	28.56	28.56	30.32	30.32	7.40	7.40	86.50	86.43	5.94	5.94	5.68	6.50	6.47	7.24	2.80	2.80	2.92	<1	<1	<1	<1.6	<1.6	<1.6					
					Middle	3.5	28.56	28.59	30.32	30.71	7.40	7.41	86.50	79.00	5.42	5.43	5.68	6.50	6.47	7.24	2.80	2.77	2.92	<1	<1	<1	<1.6	<1.6	<1.6				
						Bottom	6.0	28.56	28.64	30.32	31.05	7.40	7.40	86.50	79.13	5.51	5.51	5.51	7.70	7.77	7.77	3.20	3.20	3.20	<1	<1	<1	<1.6	<1.6	<1.6			
				Surface			1.0	28.35	28.36	32.08	32.09	8.12	8.13	88.40	88.43	5.75	5.75	5.75	1.80	1.70	2.04	2.27	2.27	2.27	<1	<1	<1	<1.6	<1.6	<1.6			
					Middle		3.6	28.39	28.39	32.18	32.19	8.12	8.12	88.40	88.37	5.74	5.74	5.74	2.10	2.10	2.04	3.37	3.37	3.48	<1	<1	<1	<1.6	<1.6	<1.6			
						Bottom	6.2	28.47	28.47	32.39	32.39	8.11	8.11	88.30	88.27	5.72	5.72	5.72	2.20	2.33	5.72	4.80	4.80	4.80	<1	<1	<1	<1.6	<1.6	<1.6			
				Surface			1.0	27.86	27.88	31.88	31.88	8.14	8.12	93.00	93.67	6.00	6.04	6.05	6.10	6.13	6.11	3.07	3.07	4.38	<1	<1	<1	<1.6	<1.6	<1.6			
					Middle		3.6	27.90	27.94	31.88	31.88	8.12	8.11	93.60	93.93	6.03	6.05	6.11	6.10	6.10	6.11	4.83	4.83	4.38	<1	<1	<1	<1.6	<1.6	<1.6			
						Bottom	6.2	27.98	27.97	31.88	31.88	8.13	8.10	92.30	94.47	5.95	6.09	6.09	6.10	6.10	6.10	5.23	5.23	4.38	<1	<1	<1	<1.6	<1.6	<1.6			
12-Oct-20	Sunny	8:39	Moderate	Surface			1.0	26.25	26.24	34.66	34.69	7.92	7.91	97.90	97.63	6.50	6.49	6.46	2.40	2.47	2.59	2.23	2.23	2.37	1.00	1.00	1.00	<1.6	<1.6	<1.6			
					Middle		3.6	26.18	26.19	34.80	34.79	7.91	7.91	96.60	96.90	6.42	6.44	6.44	2.70	2.63	2.59	2.67	2.67	2.37	1.00	1.00	1.00	<1.6	<1.6	<1.6			
						Bottom	6.2	26.18	26.17	34.82	34.84	7.91	7.91	97.20	97.60	6.46	6.49	6.49	2.70	2.67	6.49	2.20	2.20	2.37	1.00	1.00	1.00	<1.6	<1.6	<1.6			
				Surface			1.1	25.28	25.27	34.74	34.76	7.92	7.91	93.30	93.27	6.30	6.30	6.29	3.70	3.77	6.29	6.47	6.47	3.99	2.00	2.00	1.67	<1.6	<1.6	<1.6			
					Middle		3.8	25.25	25.25	34.82	34.82	7.92	7.92	93.30	93.07	6.28	6.29	6.29	4.10	4.03	6.29	5.77	5.80	3.99	2.00	2.00	1.67	<1.6	<1.6	<1.6			
						Bottom	6.6	25.25	25.25	34.82	34.82	7.92	7.92	93.00	93.00	6.27	6.28	6.28	4.10	4.17	6.28	5.17	5.17	3.99	2.00	2.00	1.67	<1.6	<1.6	<1.6			
				16-Oct-20			Sunny	12:16	Moderate	Surface	1.1	25.25	25.25	34.77	34.77	8.15	8.15	91.00	91.03	6.14	6.14	6.14	3.20	3.17	3.49	4.83	4.83	4.36	<1	<1	<1	<1.6	<1.6
					Middle						3.6	25.15	25.15	34.81	34.81	8.15	8.15	90.50	90.73	6.12	6.13	6.13	3.40	3.43	3.49	4.50	4.50	4.36	<1	<1	<1	<1.6	<1.6
						Bottom					6.2	25.13	25.13	34.82	34.82	8.15	8.15	90.60	90.67	6.12	6.12	6.12	3.90	3.87	6.12	3.73	3.73	4.36	<1	<1	<1	<1.6	<1.6
Surface	1.1	24.57	24.57							35.20	35.19	8.02	8.02	90.10	90.07	6.13	6.13	6.12	3.20	3.10	6.12	6.43	6.43	3.21	5.30	5.30	<1	<1	<1	<1.6	<1.6	<1.6	
	Middle	3.5	24.56		24.56					35.18	35.19	8.02	8.02	89.50	89.80	6.12	6.12	6.12	3.10	3.20	6.12	5.30	5.30	3.21	<1	<1	<1	<1.6	<1.6	<1.6			
		Bottom	6.0		24.54	24.54				35.19	35.20	8.03	8.02	89.90	89.73	6.11	6.10	6.10	3.30	3.33	6.10	4.17	4.17	3.21	<1	<1	<1	<1.6	<1.6	<1.6			
Surface			1.1		24.53	24.53				35.21	35.21	8.02	8.02	89.80	89.80	6.11	6.11	6.11	4.10	4.10	6.11	4.17	4.17	3.00	3.00	3.00	<1	<1	<1	<1.6	<1.6	<1.6	
	Middle		3.6		24.27	24.27				35.17	35.16	8.14	8.15	88.60	88.77	6.07	6.08	6.09	3.10	3.10	6.09	3.60	3.60	3.00	3.00	3.00	<1	<1	<1	<1.6	<1.6	<1.6	
		Bottom	6.1		24.27	24.28				35.13	35.16	8.15	8.14	88.40	88.63	6.07	6.07	6.07	3.20	3.17	6.07	2.83	2.83	3.00	3.00	3.00	<1	<1	<1	<1.6	<1.6	<1.6	
28-Oct-20			Cloudy	11:01	Moderate	Surface	1.0	22.83	22.83	35.57	35.57	7.99	7.99	96.10	96.10	6.74	6.74	6.74	2.70	2.60	2.54	2.83	2.83	2.69	<1	<1	<1	<1.6	<1.6	<1.6			
	Middle						3.6	22.83	22.83	35.57	35.57	7.99	7.99	96.40	96.20	6.75	6.74	6.74	2.50	2.50	2.54	2.70	2.70	2.69	<1	<1	<1	<1.6	<1.6	<1.6			
		Bottom					6.1	22.83	22.83	35.57	35.57	7.99	7.99	96.30	96.17	6.75	6.74	6.74	2.60	2.53	6.74	2.53	2.53	2.69	<1	<1	<1	<1.6	<1.6	<1.6			
						Surface	1.0	22.64	22.63	35.62	35.62	8.01	8.01	90.80	90.73	6.37	6.36	6.36	1.40	1.47	1.57	3.63	3.63	1.57	<1	<1	<1	<1.6	<1.6	<1.6			
	Middle						3.5	22.64	22.64	35.62	35.62	8.02	8.02	90.90	90.73	6.37	6.36	6.36	1.60	1.60	1.57	3.70	3.70	3.53	<1	<1	<1	<1.6	<1.6	<1.6			
		Bottom					6.0	22.63	22.64	35.62	35.62	8.02	8.02	90.40	90.63	6.33	6.35	6.35	1.70	1.63	6.35	3.27	3.27	3.53	<1	<1	<1	<1.6	<1.6	<1.6			

Note:

1. Impact water quality monitoring on 23 Oct 2020 was canceled due to the tropical cyclone warning signal no.3 announced from Hong Kong Observatory.

**Water Quality Monitoring Results at IS2 - Mid-Ebb Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)								
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA					
2-Nov-20	Fine	1:53	Moderate	Surface	1.0	22.58	22.57	35.65	35.65	8.08	8.08	97.50	97.40	6.86	6.85	6.84	1.70	1.73	1.82	3.20	2.83	2.54	1.00	1.00	1.00	<1.6	<1.6	<1.6					
						22.57		35.65		8.07		97.30		6.85			1.80			2.30			1.00			<1.6							
						22.51		35.70		8.08		97.00		6.83			1.80			3.00			<1			<1.6							
					Middle	3.6	22.50	22.51	35.71	35.71	8.07	8.08	97.00	97.00	6.84	6.83	1.90	1.87	1.82	1.90	1.87	1.82	2.60	2.47	2.54	<1	<1	1.00	<1.6	<1.6	<1.6		
							22.51		35.71		8.08		97.00		6.83		1.90			2.70			<1			<1.6							
							22.50		35.72		8.08		96.80		6.81		1.80			2.00			<1			<1.6							
				Bottom		6.1	22.48	22.49	35.73	35.72	8.06	8.07	97.10	96.93	6.84	6.83	2.00	1.87	1.82	2.60	1.87	1.82	2.60	2.33	2.54	<1	<1	1.00	<1.6	<1.6	<1.6		
							22.50		35.71		8.08		96.90		6.83		1.80			2.40			<1			<1.6							
							22.37		35.61		8.10		94.40		6.67		1.50			3.70			<1			<1.6							
					4-Nov-20	Fine	2:17	Moderate	Surface	1.0	22.37	22.37	35.61	35.61	8.11	8.11	94.40	94.53	6.67	6.68	6.68	1.60	1.57	1.52	3.70	3.60	3.54	<1	<1	<1	<1.6	<1.6	<1.6
											22.37		35.61		8.11		94.40		6.67			1.60			3.40			<1			<1.6		
											22.37		35.62		8.10		94.10		6.64			1.50			3.30			<1			<1.6		
Middle	3.6	22.37	22.37	35.62						35.62	8.10	8.10	94.80	94.53	6.69	6.67	1.50	1.50	1.52	1.50	1.50	1.52	3.40	3.63	3.54	<1	<1	<1	<1.6	<1.6	<1.6		
		22.37		35.62							8.11		94.70		6.69		1.50			4.20			<1			<1.6							
		22.37		35.62							8.10		94.40		6.67		1.50			3.00			<1			<1.6							
	Bottom	6.1	22.37	22.37					35.62	35.62	8.11	8.10	94.70	94.57	6.69	6.68	1.50	1.50	1.52	1.50	1.50	1.52	3.90	3.40	3.54	<1	<1	<1	<1.6	<1.6	<1.6		
			22.37						35.62		8.10		94.60		6.68		1.50			3.30			<1			<1.6							
			22.09						35.22		8.16		101.70		7.22		1.40			2.80			<1			<1.6							
6-Nov-20		Sunny	3:16	Moderate					Surface	1.1	22.08	22.08	35.25	35.24	8.17	8.16	102.10	101.97	7.25	7.24	7.20	1.20	1.30	1.41	2.80	2.67	3.28	<1	<1	<1	<1.6	<1.6	<1.6
											22.00		35.43		8.17		100.40		7.13			1.40			2.40			<1			<1.6		
											21.99		35.42		8.15		101.00		7.17			1.40			3.00			1.00			<1.6		
	Middle				3.6	21.99	21.99	35.42		35.42	8.16	8.16	100.70	100.70	7.15	7.15	1.40	1.40	1.41	1.40	1.40	1.41	3.40	3.07	3.28	1.00	1.00	1.00	<1.6	<1.6	<1.6		
						21.97		35.44			8.17		100.70		7.15		1.60			4.20			1.00			<1.6							
						21.99		35.43			8.16		101.30		7.19		1.50			5.10			1.00			<1.6							
					Bottom	6.2	21.97	21.98	35.42	35.43	8.16	8.16	101.30	101.10	7.19	7.18	1.50	1.53	1.41	1.50	1.53	1.41	3.00	4.10	3.28	1.00	1.00	1.00	<1.6	<1.6	<1.6		
							21.97		35.42		8.16		101.30		7.19		1.50			3.00			1.00			<1.6							
							21.77		35.28		8.14		104.50		7.42		1.60			2.00			<1			<1.6							
	9-Nov-20					Sunny	5:54	Moderate	Surface	1.0	21.77	21.76	35.28	35.28	8.14	8.14	104.50	104.40	7.42	7.41	7.41	1.60	1.60	1.62	2.60	2.43	2.64	<1	<1	<1	<1.6	<1.6	<1.6
											21.75		35.28		8.14		104.20		7.40			1.60			2.60			<1			<1.6		
											21.76		35.28		8.14		104.50		7.42			1.60			2.70			<1			<1.6		
Middle		3.4	21.77	21.77	35.28					35.28	8.14	8.14	104.00	104.13	7.39	7.40	1.60	1.63	1.62	1.60	1.63	1.62	3.10	3.60	2.64	<1	<1	<1	<1.6	<1.6	<1.6		
			21.77		35.28						8.14		104.30		7.40		1.70			4.30			<1			<1.6							
			21.76		35.28						8.14		104.10		7.40		1.60			3.40			<1			<1.6							
		Bottom	5.8	21.77	21.77				35.28	35.28	8.14	8.14	104.00	104.00	7.39	7.39	1.60	1.63	1.62	1.60	1.63	1.62	1.60	1.90	2.64	<1	<1	<1	<1.6	<1.6	<1.6		
				21.77					35.28		8.14		104.00		7.38		1.60			2.50			<1			<1.6							
				21.77					35.28		8.13		104.00		7.39		1.70			1.60			<1			<1.6							

Water Quality Monitoring Results at IS2 - Mid-Flood Tide

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Copper (µg/L)		Total PAH (µg/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA
5-Oct-20	Rainy	7:39	Moderate	Surface	1.0	28.68	28.68	30.02	29.99	7.41	7.42	84.20	84.93	5.79	5.84	6.80	6.70	3.00	2.77	2.80	<1	<1	<1.6	<1.6	<1.6			
					28.68	28.68	29.97	29.97	7.42	7.43	85.10	85.50	5.88	5.88	6.70	6.70	2.70	2.70	2.80	<1	<1	<1.6	<1.6	<1.6				
					28.69	28.71	30.34	30.28	7.43	7.43	77.40	76.10	5.34	5.27	7.70	7.40	3.00	2.60	2.80	<1	<1	<1.6	<1.6	<1.6				
				Middle	3.6	28.71	28.70	30.28	30.30	7.42	7.43	76.10	76.73	5.27	5.30	7.40	7.60	2.60	2.83	2.80	<1	<1	<1.6	<1.6	<1.6			
					28.69	28.71	30.29	30.29	7.42	7.42	76.70	77.50	5.29	5.18	7.70	7.70	2.90	2.90	2.80	<1	<1	<1.6	<1.6	<1.6				
					28.71	28.71	31.50	31.46	7.48	7.49	73.50	74.10	5.18	5.21	8.00	7.97	2.70	2.80	2.80	<1	<1	<1.6	<1.6	<1.6				
				Bottom	6.2	28.71	28.71	31.47	31.46	7.48	7.49	74.10	74.03	5.21	5.21	7.80	7.97	2.90	2.80	2.80	<1	<1	<1.6	<1.6	<1.6			
					28.72	28.71	31.41	31.46	7.50	7.49	74.50	74.03	5.25	5.21	8.10	7.97	2.80	2.80	2.80	<1	<1	<1.6	<1.6	<1.6				
					28.37	28.39	32.01	32.01	8.13	8.13	87.90	87.93	5.72	5.72	2.20	2.20	4.50	4.57	4.69	<1	<1	<1.6	<1.6	<1.6				
7-Oct-20	Cloudy	8:56	Moderate	Surface	1.1	28.40	28.39	32.02	32.01	8.13	8.13	87.80	87.93	5.71	5.72	2.30	2.20	4.50	4.57	4.69	<1	<1	<1.6	<1.6	<1.6			
					28.39	28.39	32.00	32.00	8.14	8.13	88.10	87.70	5.74	5.69	2.10	2.80	4.50	3.90	4.16	<1	<1	<1.6	<1.6	<1.6				
					28.50	28.52	32.23	32.24	8.13	8.13	87.60	87.70	5.68	5.69	2.90	2.80	4.16	<1	<1	<1.6	<1.6	<1.6						
				Middle	3.6	28.52	28.50	32.25	32.24	8.13	8.13	87.60	87.70	5.68	5.69	2.90	2.80	4.16	<1	<1	<1.6	<1.6	<1.6					
					28.49	28.49	32.23	32.23	8.12	8.12	87.80	87.80	5.70	5.70	3.70	3.70	4.00	4.00	4.16	<1	<1	<1.6	<1.6	<1.6				
					28.57	28.54	32.37	32.37	8.12	8.12	87.80	87.77	5.69	5.69	3.50	3.57	4.16	<1	<1	<1.6	<1.6	<1.6						
				Bottom	6.2	28.54	28.56	32.35	32.37	8.12	8.12	87.70	87.77	5.69	5.69	3.60	3.57	4.16	<1	<1	<1.6	<1.6	<1.6					
					28.56	28.56	32.38	32.37	8.13	8.12	87.80	87.77	5.69	5.69	3.60	3.57	4.16	<1	<1	<1.6	<1.6	<1.6						
					27.92	27.92	31.86	31.86	8.13	8.15	91.70	91.60	5.90	5.89	6.10	6.10	4.30	4.47	4.69	1.00	1.00	<1.6	<1.6	<1.6				
10-Oct-20	Sunny	17:02	Moderate	Surface	1.1	27.92	27.92	31.86	31.86	8.16	8.15	91.60	91.60	5.89	5.89	6.10	6.10	4.30	4.47	4.69	1.00	1.00	<1.6	<1.6	<1.6			
					27.92	27.92	31.86	31.86	8.15	8.15	91.50	91.50	5.89	5.89	6.10	6.10	4.40	4.53	4.69	<1	<1	<1.6	<1.6	<1.6				
					27.92	27.92	31.86	31.86	8.15	8.14	91.70	91.50	5.90	5.88	6.10	6.17	4.50	4.53	4.69	<1	<1	<1.6	<1.6	<1.6				
				Middle	3.6	27.92	27.92	31.85	31.86	8.15	8.14	91.40	91.50	5.88	5.89	6.20	6.17	4.50	4.53	4.69	<1	<1	<1.6	<1.6	<1.6			
					27.92	27.92	31.86	31.86	8.14	8.14	91.40	91.50	5.88	5.88	6.20	6.17	4.70	4.53	4.69	<1	<1	<1.6	<1.6	<1.6				
					27.92	27.92	31.86	31.86	8.14	8.13	91.40	91.43	5.88	5.88	6.20	6.17	5.10	5.07	4.69	1.00	1.00	<1.6	<1.6	<1.6				
				Bottom	6.2	27.92	27.92	31.86	31.86	8.14	8.13	91.40	91.43	5.88	5.88	6.20	6.17	5.10	5.07	4.69	1.00	1.00	<1.6	<1.6	<1.6			
					27.92	27.92	31.86	31.86	8.16	8.16	91.30	91.30	5.87	5.88	6.20	6.17	4.80	5.07	4.69	1.00	1.00	<1.6	<1.6	<1.6				
					27.92	27.92	31.85	31.86	8.16	8.16	91.30	91.30	5.87	5.88	6.20	6.17	5.30	5.07	4.69	1.00	1.00	<1.6	<1.6	<1.6				
12-Oct-20	Sunny	16:26	Moderate	Surface	1.0	26.25	26.25	34.92	34.92	7.91	7.91	98.00	97.50	6.50	6.47	2.30	2.30	3.00	2.83	3.28	2.00	2.00	<1.6	<1.6	<1.6			
					26.27	26.25	34.91	34.92	7.91	7.91	97.30	97.50	6.45	6.47	2.30	2.30	2.70	2.83	3.28	2.00	2.00	<1.6	<1.6	<1.6				
					26.23	26.20	34.92	34.93	7.90	7.91	97.20	97.47	6.45	6.47	2.30	2.27	2.80	3.27	3.28	2.00	2.00	<1.6	<1.6	<1.6				
				Middle	3.6	26.19	26.20	34.93	34.93	7.92	7.91	98.50	97.47	6.54	6.47	2.30	2.27	3.40	3.27	3.28	2.00	2.00	<1.6	<1.6	<1.6			
					26.20	26.20	34.93	34.93	7.91	7.91	97.20	97.47	6.46	6.47	2.30	2.27	3.30	3.27	3.28	2.00	2.00	<1.6	<1.6	<1.6				
					26.20	26.20	34.93	34.93	7.90	7.91	96.70	97.47	6.42	6.47	2.20	2.27	3.10	3.27	3.28	2.00	2.00	<1.6	<1.6	<1.6				
				Bottom	6.2	26.22	26.20	34.91	34.92	7.91	7.91	97.20	98.20	6.45	6.52	2.20	2.27	3.50	3.73	3.28	2.00	2.00	<1.6	<1.6	<1.6			
					26.20	26.20	34.92	34.92	7.90	7.91	97.70	98.20	6.49	6.52	2.30	2.27	3.80	3.73	3.28	2.00	2.00	<1.6	<1.6	<1.6				
					26.18	26.18	34.92	34.92	7.92	7.91	98.20	98.20	6.62	6.52	2.30	2.27	2.90	3.73	3.28	2.00	2.00	<1.6	<1.6	<1.6				
14-Oct-20	Fine	15:45	Moderate	Surface	1.0	25.18	25.18	34.88	34.87	7.92	7.92	95.60	95.80	6.45	6.47	4.00	3.90	6.80	6.93	7.42	2.00	2.00	<1.6	<1.6	<1.6			
					25.18	25.18	34.88	34.87	7.92	7.92	95.60	95.80	6.45	6.48	3.80	3.90	7.10	6.93	7.42	2.00	2.00	<1.6	<1.6	<1.6				
					25.18	25.18	34.87	34.87	7.92	7.92	95.20	95.90	6.43	6.48	4.40	4.27	7.50	7.23	7.42	2.00	2.00	<1.6	<1.6	<1.6				
				Middle	3.7	25.17	25.18	34.87	34.87	7.92	7.92	96.90	95.90	6.55	6.48	4.10	4.27	7.00	7.23	7.42	2.00	2.00	<1.6	<1.6	<1.6			
					25.18	25.18	34.87	34.87	7.92	7.92	95.60	95.90	6.46	6.48	4.30	4.27	7.20	7.23	7.42	2.00	2.00	<1.6	<1.6	<1.6				
					25.18	25.18	34.87	34.87	7.92	7.92	97.80	96.37	6.61	6.51	4.40	4.40	7.90	7.23	7.42	2.00	2.00	<1.6	<1.6	<1.6				
				Bottom	6.3	25.18	25.18	34.88	34.88	7.92	7.92	95.40	96.37	6.45	6.51	4.60	4.40	8.30	8.10	7.42	2.00	2.00	<1.6	<1.6	<1.6			
					25.18	25.18	34.88	34.88	7.92	7.92	95.90	96.37	6.48	6.51	4.20	4.40	8.10	8.10	7.42	2.00	2.00	<1.6	<1.6	<1.6				
					25.27	25.28	34.83	34.82	8.16	8.16	90.20	90.53	6.09	6.11	3.60	3.50	4.30	4.43	5.29	<1	<1	<1.6	<1.6	<1.6				
16-Oct-20	Sunny	17:12	Moderate	Surface	1.0	25.27	25.28	34.83	34.82	8.17	8.16	90.20	90.53	6.09	6.11	3.60	3.50	4.30	4.43	5.29	<1	<1	<1.6	<1.6	<1.6			
					25.28	25.28	34.82	34.82	8.16	8.16	90.50	90.53	6.13	6.11	3.50	3.40	4.60	4.43	5.29	<1	<1	<1.6	<1.6	<1.6				
					25.23	25.24	34.83	34.83	8.16	8.16	89.70	90.03	6.06	6.08	4.00	3.97	5.10	5.23	5.29	<1	<1	<1.6	<1.6	<1.6				
				Middle	3.6	25.24	25.24	34.83	34.83	8.17	8.16	90.10	90.03	6.08	6.08	4.00	3.97	5.40	5.23	5.29	<1	<1	<1.6	<1.6	<1.6			
					25.24	25.24	34.83	34.83	8.17	8.16	90.30	90.03	6.09	6.08	3.90	3.97	5.20	5.23	5.29	<1	<1	<1.6	<1.6	<1.6				
					25.21	25.21	34.84	34.84	8.17	8.17	89.90	89.80	6.07	6.07	4.50	4.40	6.20	6.20	5.29	<1	<1	<1.6	<1.6	<1.6				
				Bottom	6.2	25.20	25.21	34.84	34.84	8.16	8.17	89.60	89.80	6.06	6.07	4.40	4.40	6.00	6.20	5.29	<1	<1	<1.6	<1.6	<1.6			
					25.21	25.21	34.83	34.83	8.17	8.17	89.90																	

**Water Quality Monitoring Results at IS2 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)																					
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA																			
2-Nov-20	Fine	6:16	Moderate	Surface	1.1	22.56	22.59	35.59	35.58	8.03	8.03	94.00	93.13	6.62	6.56	6.57	2.20	2.17	2.21	3.00	2.43	2.47	<1	<1	1.00	<1.6	<1.6	<1.6																			
						22.62		35.57		8.02		92.50		6.51			2.20			2.00			<1			<1.6																					
						22.58		35.59		8.03		92.90		6.54			2.10			2.30			<1			<1.6																					
						22.53		35.62		8.04		94.80		6.67			2.30			2.30			<1			<1.6																					
						22.48		35.63		8.03		92.30		6.51			2.30			2.23			<1			<1.6																					
						22.53		35.60		8.03		92.90		6.54			2.10			2.20			<1			<1.6																					
				Middle	3.4	22.48	22.51	35.63	35.62	8.03	8.03	91.90	93.33	6.48	6.57	2.20	2.23	2.21	3.20	2.33	2.47	2.50	2.63	2.47	1.00	<1	1.00	<1.6	<1.6	<1.6																	
						22.48		35.63		8.03		91.90		6.48		2.20			3.20			<1			<1.6																						
						22.48		35.63		8.04		92.90		6.55		2.20			2.30			1.00			<1.6																						
						22.48		35.65		8.04		95.90		6.76		2.20			2.40			1.00			<1.6																						
						Bottom		5.8		22.48		22.48		35.63		35.64			8.04			8.04			92.90			93.57			6.55	6.60	6.60	6.60	2.23	2.20	2.63	2.47	2.30	2.63	2.47	1.00	1.00	1.00	<1.6	<1.6	<1.6
										22.48				35.65					8.04						95.90						6.76		2.20			2.40			1.00			<1.6					
4-Nov-20	Fine	8:30	Moderate	Surface	1.1		22.37		22.37	35.61	35.61		8.10	8.10	95.00		94.97	6.71	6.71	6.71	1.50		1.57	1.58	2.50	3.23	3.97		<1	<1	<1		<1.6			<1.6			<1.6								
							22.37			35.62			8.10		95.10			6.72			1.60				3.40				<1				<1.6														
							22.37			35.61			8.10		94.80			6.70			1.60				3.80				<1				<1.6														
							22.37			35.63			8.10		94.90			6.70			1.50				4.30				<1				<1.6														
						22.36	35.63	8.10		95.10		6.72	1.60		5.00	<1		<1.6																													
						22.37	35.63	8.10		94.90		6.70	1.60		4.40	<1		<1.6																													
				Middle	3.7	22.37	22.37	35.62	35.63	8.10	8.10	94.60	94.97	6.69	6.71	6.71	6.71	1.60	1.60	1.57	1.58	4.00	4.57	3.97	1.00	<1	<1	<1.6	<1.6	<1.6																	
						22.37		35.62		8.10		94.60		6.69		1.60			4.00			<1			<1.6																						
						22.37		35.62		8.10		95.50		6.75		1.60			4.40			<1			<1.6																						
						22.37		35.62		8.10		94.80		6.70		1.60			3.90			<1			<1.6																						
						Bottom		6.4		22.37		22.35		35.62		35.64			8.10			8.10			94.60			94.97			6.69	6.71	6.71	6.71	1.60	1.60	1.60	1.58	4.10	4.10	3.97	1.00	<1	<1	<1.6	<1.6	<1.6
										22.37				35.62					8.10						94.80						6.70		1.60			4.10			<1			<1.6					
6-Nov-20	Sunny	9:49	Moderate	Surface	1.1		22.21		22.22	35.34	35.34		8.32	8.32	101.70		101.93	7.22	7.23	7.19	1.20		1.27	1.43	4.10	3.87	4.01		1.00	1.00	1.00		<1.6			<1.6			<1.6								
							22.22			35.34			8.34		102.20			7.24			1.30				4.00				1.00				<1.6														
							22.24			35.34			8.31		101.90			7.22			1.30				3.50				1.00				<1.6														
							22.13			35.52			8.31		100.60			7.14			1.40				4.00				1.00				<1.6														
						22.13	35.52	8.34		100.50		7.14	1.40		2.40	1.00		<1.6																													
						22.14	35.50	8.32		100.80		7.16	1.40		2.90	1.00		<1.6																													
				Middle	3.7	22.13	22.13	35.52	35.51	8.34	8.32	100.50	100.63	7.14	7.15	7.15	7.15	1.40	1.40	1.40	1.43	2.40	3.10	4.01	1.00	1.00	1.00	<1.6	<1.6	<1.6																	
						22.14		35.50		8.32		100.80		7.16		1.40			2.90			1.00			<1.6																						
						22.10		35.52		8.33		100.90		7.17		1.60			5.30			1.00			<1.6																						
						22.09		35.53		8.35		100.70		7.15		1.70			5.50			1.00			<1.6																						
						22.10		35.53		8.31		101.20		7.18		1.60			4.40			1.00			<1.6																						
						22.10		35.53		8.31		101.20		7.18		1.60			4.40			1.00			<1.6																						
9-Nov-20	Sunny	18:06	Moderate	Surface	1.1	21.78	21.77	35.28	35.28	8.20	8.20	102.20	102.00	7.26	7.24	7.24	2.00	1.93	1.97	3.90	3.13	2.84	1.00	1.00	1.00	<1.6	<1.6	<1.6																			
						21.77		35.28		8.20		101.80		7.23			1.90			3.10			1.00			<1.6																					
						21.77		35.28		8.19		102.00		7.24			1.90			2.40			1.00			<1.6																					
						21.78		35.28		8.20		102.00		7.24			2.00			2.60			1.00			<1.6																					
						21.78		35.28		8.19		101.70		7.23			1.90			2.10			1.00			<1.6																					
						21.78		35.27		8.20		101.90		7.24			2.00			2.60			1.00			<1.6																					
				Middle	3.6	21.78	21.78	35.28	35.28	8.19	8.20	101.70	101.87	7.23	7.24	7.24	7.24	1.90	1.97	1.97	1.97	2.10	2.43	2.84	1.00	1.00	1.00	<1.6	<1.6	<1.6																	
						21.78		35.27		8.20		101.90		7.24		2.00			2.60			1.00			<1.6																						
						21.78		35.28		8.19		101.60		7.22		1.90			3.00			1.00			<1.6																						
						21.78		35.28		8.19		102.10		7.25		2.10			2.60			1.00			<1.6																						
						21.78		35.28		8.19		101.80		7.23		2.00			3.30			1.00			<1.6																						
						21.78		35.28		8.20		101.80		7.23		2.00			3.30			1.00			<1.6																						
Bottom	6.1	21.78	21.78	35.28	35.28	8.19	8.19	102.10	101.83	7.25	7.23	7.23	7.23	2.00	2.00	2.00	1.97	2.97	2.97	2.84	1.00	1.00	1.00	<1.6	<1.6	<1.6																					
		21.78		35.28		8.19		102.10		7.25		2.10			2.60			1.00			<1.6																										
		21.78		35.28		8.20		101.80		7.23		2.00			3.30			1.00			<1.6																										

Water Quality Monitoring Results at IS3 - Mid-Ebb Tide

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)	Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)									
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA						
5-Oct-20	Cloudy	1:16	Moderate	Surface	1.1	28.54	28.54	30.47	30.45	7.38	7.38	88.00	87.73	6.04	6.02	5.92	7.40	7.13	7.94	2.50	2.33	3.14	<1	<1	<1	<1.6	<1.6	<1.6					
					Middle	7.9	28.57	28.57	30.85	30.84	7.38	7.38	84.80	84.63	5.83	5.81	8.10	8.03	8.10	8.03	7.94	3.20	3.37	3.14	<1	<1	<1	<1.6	<1.6	<1.6			
						Bottom	14.8	28.65	28.65	31.68	31.67	7.42	7.41	82.70	82.57	5.70	5.71	8.70	8.67	8.70	8.67	7.94	3.40	3.73	3.14	<1	<1	<1	<1.6	<1.6	<1.6		
				Surface			1.1	28.31	28.31	32.10	32.10	8.11	8.12	88.10	88.00	5.73	5.73	2.50	2.43	5.72	5.72	5.72	5.73	4.80	4.83		<1	<1	<1	<1.6	<1.6	<1.6	
					Middle		8.0	28.48	28.48	32.33	32.32	8.07	8.09	88.30	88.30	5.72	5.72	2.40	3.07	3.07	3.07	3.07	4.00	4.03	4.07	<1	<1	<1	<1.6	<1.6	<1.6		
						Bottom	15.0	28.55	28.55	32.55	32.55	8.11	8.10	87.80	87.93	5.68	5.69	3.80	3.70	3.70	3.70	3.70	3.20	3.33		<1	<1	<1	<1.6	<1.6	<1.6		
				Surface			1.0	27.99	27.97	31.81	31.81	8.11	8.10	93.90	94.37	6.06	6.08	3.20	3.17	6.08	6.08	6.08	6.08	4.00	4.03		1.00	1.00		<1	<1	<1	<1.6
					Middle		8.5	27.97	27.97	32.00	31.99	8.12	8.07	95.60	94.53	5.99	6.08	3.20	3.23	6.08	6.08	6.08	6.08	4.60	4.77	4.69	<1	<1	1.00	<1	<1	<1.6	<1.6
						Bottom	15.8	27.98	27.98	32.00	32.01	8.12	8.07	93.20	95.70	6.00	6.16	3.20	3.17	6.16	6.16	6.16	6.16	5.20	5.27		1.00	1.00		<1	<1	<1	<1.6
				Surface			1.1	26.25	26.26	34.84	34.82	7.89	7.89	94.90	95.23	6.30	6.32	1.90	1.87	6.32	6.32	6.32	6.32	3.40	3.13		1.00	1.00		<1	<1	<1	<1.6
					Middle		8.5	26.18	26.20	34.88	34.88	7.89	7.89	95.50	95.17	6.35	6.32	1.90	1.90	6.32	6.32	6.32	6.32	2.70	2.67	2.68	<1	<1	1.00	<1	<1	<1.6	<1.6
						Bottom	16.0	26.22	26.21	34.86	34.86	7.89	7.89	95.30	95.63	6.33	6.35	1.80	1.87	6.35	6.35	6.35	6.35	2.40	2.23		1.00	1.00		<1	<1	<1	<1.6
Surface	1.0	25.18	25.18	34.83			34.83	7.93	7.93	95.10	95.17	6.43	6.43	4.20	4.23	6.43	6.43	6.43	6.43	5.50	5.50		2.00	2.00		<1	<1	<1	<1.6	<1.6			
	Middle	8.3	25.18	25.18	34.83		34.83	7.93	7.93	94.70	94.63	6.40	6.40	4.40	4.33	6.40	6.40	6.40	6.40	6.60	6.43	6.27	2.00	2.00	1.67	<1	<1	<1	<1.6	<1.6			
		Bottom	15.7	25.18	25.18	34.83	34.83	7.93	7.93	94.80	94.67	6.41	6.40	4.30	4.47	6.40	6.40	6.40	6.40	6.80	6.87		1.00	1.00		<1	<1	<1	<1.6	<1.6			
Surface			1.0	25.47	25.46	34.72	34.73	8.17	8.16	91.80	91.50	6.17	6.15	2.70	2.77	6.15	6.15	6.15	6.15	4.40	4.60		<1	<1		<1	<1	<1	<1.6	<1.6			
	Middle		8.0	25.18	25.19	34.80	34.81	8.16	8.17	90.50	90.73	6.12	6.13	3.70	3.60	6.13	6.13	6.13	6.13	4.20	4.20	4.16	<1	<1	1.00	<1	<1	<1.6	<1.6				
		Bottom	15.0	25.08	25.08	34.82	34.82	8.16	8.17	89.90	90.33	6.15	6.11	3.50	4.27	6.11	6.11	6.11	6.11	4.40	3.67		1.00	1.00		<1	<1	<1	<1.6	<1.6			
Surface			1.0	24.62	24.63	35.15	35.14	8.05	8.05	91.10	91.33	6.20	6.21	3.00	2.90	6.21	6.21	6.21	6.21	4.80	4.63		<1	<1		<1	<1	<1	<1.6	<1.6			
	Middle		8.0	24.41	24.39	35.33	35.35	8.05	8.05	91.50	91.53	6.23	6.24	2.80	3.17	6.24	6.24	6.24	6.24	4.60	5.40	5.54	<1	<1	<1	<1	<1	<1	<1.6	<1.6			
		Bottom	15.0	24.25	24.25	35.46	35.46	8.05	8.05	92.00	92.03	6.25	6.28	3.30	3.47	6.28	6.28	6.28	6.28	5.60	6.60		<1	<1		<1	<1	<1	<1.6	<1.6			
Surface			1.1	24.28	24.29	34.99	34.99	8.10	8.10	88.70	88.83	6.08	6.09	2.70	2.80	6.09	6.08	6.08	6.08	3.90	3.73		<1	<1		<1	<1	<1	<1.6	<1.6			
	Middle		8.4	24.27	24.27	35.24	35.24	8.09	8.09	88.00	88.43	6.07	6.06	2.80	3.17	6.06	6.06	6.06	6.06	3.60	4.17	4.37	<1	<1	1.00	<1	<1	<1.6	<1.6				
		Bottom	15.9	24.27	24.27	35.24	35.24	8.10	8.09	88.20	89.20	6.04	6.11	3.20	3.17	6.11	6.11	6.11	6.11	4.30	5.20		<1	<1	1.00	<1	<1	<1.6	<1.6				
Surface			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
	Middle		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
		Bottom	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
28-Oct-20			Cloudy	9:50	Moderate	Surface	1.0	22.82	22.82	35.60	35.61	8.14	8.15	96.00	96.27	6.73	6.75	6.74	6.74	6.74	6.74	1.80	2.00	2.48	<1	<1	<1	<1.6	<1.6	<1.6			
	Middle						8.3	22.83	22.83	35.61	35.61	8.15	8.15	96.10	96.17	6.74	6.74	6.74	6.74	6.74	6.74	6.74	6.74	2.20	2.50		<1	<1	<1	<1.6	<1.6	<1.6	
		Bottom					15.4	22.83	22.83	35.61	35.62	8.14	8.15	96.30	96.30	6.73	6.75	3.80	3.63	6.75	6.75	6.75	6.75	2.60	2.93		<1	<1	<1	<1.6	<1.6	<1.6	
						Surface	1.1	22.66	22.67	35.61	35.61	8.10	8.12	91.10	90.87	6.38	6.37	1.60	1.60	6.37	6.37	6.37	6.37	3.00	2.73		<1	<1		<1	<1	<1	<1.6
	Middle						8.1	22.58	22.58	35.63	35.63	8.12	8.13	90.60	90.33	6.34	6.34	1.60	2.27	6.34	6.34	6.34	6.34	2.20	3.40	3.10	<1	<1	<1	<1	<1	<1	<1.6
		Bottom					15.2	22.54	22.54	35.63	35.63	8.13	8.13	90.30	90.17	6.35	6.33	2.30	2.77	6.33	6.33	6.33	6.33	3.40	3.17		<1	<1	<1	<1	<1	<1	<1.6

Note:

1. Impact water quality monitoring on 23 Oct 2020 was canceled due to the tropical cyclone warning signal no.3 announced from Hong Kong Observatory.



Water Quality Monitoring Results at IS3 - Mid-Ebb Tide

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)							
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA				
2-Nov-20	Fine	0:36	Moderate	Surface	1.0	22.52	22.54	35.64	35.63	8.05	8.05	96.70	96.80	6.81	6.82	6.80	1.80	1.73	1.87	3.00	2.87	2.63	<1	<1	1.00	<1.6	<1.6	<1.6				
						22.55		35.62		8.06		96.70		6.81			1.70			2.30			<1			<1.6						
						22.54		35.63		8.04		97.00		6.83			1.70			3.30			<1			<1.6						
				Middle	8.8	22.40	22.41	35.71	35.71	8.05	8.05	96.10	96.07	6.78	6.78	6.80	1.90	1.87	1.87	2.20	2.80	2.63	1.00	2.80	2.63	1.00	1.00	1.00	1.00	<1.6	<1.6	<1.6
						22.41		35.71		8.06		96.20		6.77			1.80			3.20			1.00			<1.6						
						22.41		35.71		8.06		96.20		6.79			1.90			3.00			1.00			<1.6						
						22.42		35.70		8.04		96.20		6.79			2.00			2.00			1.00			<1.6						
						22.42		35.71		8.02		96.80		6.83			2.10			2.00			2.00			1.00		<1.6				
						22.42		35.70		8.05		96.10		6.78			1.90			2.70			1.00			<1.6						
				Bottom	16.4	22.42	22.42	35.71	35.70	8.02	8.04	96.80	96.37	6.83	6.80	6.80	2.10	2.00	1.87	2.00	2.23	2.63	2.00	2.23	2.63	1.00	1.00	1.00	1.00	<1.6	<1.6	<1.6
						22.42		35.70		8.05		96.10		6.78			1.90			2.70			1.00			<1.6						
						22.42		35.70		8.05		96.10		6.78			1.90			2.70			1.00			<1.6						
4-Nov-20	Fine	1:06	Moderate	Surface	1.1	22.40	22.39	35.59	35.59	8.10	8.10	94.30	94.50	6.66	6.67	6.65	1.60	1.57	1.53	3.80	3.40	4.01	<1	<1	<1	<1.6	<1.6	<1.6				
						22.39		35.59		8.10		94.90		6.70			1.60			3.60			<1			<1.6						
						22.38		35.59		8.10		94.30		6.66			1.50			2.80			<1			<1.6						
				Middle	8.3	22.37	22.37	35.62	35.62	8.10	8.10	93.60	93.80	6.61	6.62	6.64	1.50	1.50	1.53	3.90	3.97	4.01	1.50	3.97	4.01	<1	<1	<1	<1.6	<1.6	<1.6	
						22.37		35.62		8.10		94.00		6.64			1.50			3.40			<1			<1.6						
						22.37		35.63		8.10		93.80		6.62			1.50			4.60			<1			<1.6						
						22.37		35.62		8.09		94.20		6.65			1.50			4.90			<1			<1.6						
						22.37		35.62		8.10		93.90		6.63			1.60			4.10			<1			<1.6						
						22.38		35.62		8.10		93.90		6.63			1.50			5.00			<1			<1.6						
				Bottom	15.7	22.37	22.37	35.62	35.62	8.09	8.10	94.20	94.00	6.65	6.64	6.64	1.50	1.53	1.53	4.90	4.67	4.01	4.10	4.67	4.01	<1	<1	<1	<1.6	<1.6	<1.6	
						22.37		35.62		8.10		93.90		6.63			1.60			4.10			<1			<1.6						
						22.38		35.62		8.10		93.90		6.63			1.50			5.00			<1			<1.6						
6-Nov-20	Sunny	2:18	Moderate	Surface	1.1	22.08	22.08	35.05	35.04	8.09	8.09	100.50	100.60	7.14	7.15	7.09	1.30	1.30	2.00	3.20	3.03	3.76	<1	<1	1.00	<1.6	<1.6	<1.6				
						22.08		35.04		8.08		100.70		7.15			1.30			3.20			<1			<1.6						
						22.08		35.04		8.10		100.60		7.15			1.30			2.70			<1			<1.6						
				Middle	7.9	21.96	21.96	35.43	35.43	8.09	8.09	99.00	99.10	7.03	7.04	7.04	2.30	2.20	2.00	2.80	3.23	3.76	2.30	3.23	3.76	<1	<1	1.00	<1.6	<1.6	<1.6	
						21.95		35.43		8.07		99.30		7.05			2.20			2.30			<1			<1.6						
						21.97		35.43		8.10		99.00		7.03			2.10			4.60			<1			<1.6						
						21.95		35.43		8.07		98.80		7.02			2.40			4.90			1.00			<1.6						
						21.95		35.43		8.08		98.50		7.00			2.50			5.50			1.00			<1.6						
						21.95		35.43		8.09		98.50		6.99			2.60			4.60			1.00			<1.6						
				Bottom	14.8	21.95	21.95	35.43	35.43	8.07	8.08	98.80	98.60	7.02	7.00	7.00	2.40	2.50	2.00	4.90	5.00	3.76	5.50	5.00	3.76	1.00	1.00	1.00	1.00	<1.6	<1.6	<1.6
						21.95		35.43		8.08		98.50		7.00			2.50			5.50			1.00			<1.6						
						21.95		35.43		8.09		98.50		6.99			2.60			4.60			1.00			<1.6						
9-Nov-20	Sunny	4:35	Moderate	Surface	1.0	21.74	21.74	35.26	35.26	8.17	8.17	104.10	104.10	7.39	7.39	7.38	1.50	1.63	1.72	2.80	2.90	2.83	<1	<1	<1	<1.6	<1.6	<1.6				
						21.74		35.26		8.17		104.00		7.39			1.70			2.50			<1			<1.6						
						21.74		35.26		8.17		104.20		7.40			1.70			3.40			<1			<1.6						
				Middle	8.4	21.75	21.75	35.26	35.26	8.17	8.17	103.50	103.43	7.36	7.36	7.36	1.70	1.70	1.72	3.50	3.07	2.83	3.50	3.07	2.83	<1	<1	<1	<1.6	<1.6	<1.6	
						21.75		35.26		8.17		103.30		7.35			1.70			2.60			<1			<1.6						
						21.75		35.26		8.17		103.50		7.36			1.70			3.10			<1			<1.6						
						21.75		35.26		8.17		103.70		7.37			1.90			2.40			<1			<1.6						
						21.75		35.26		8.17		103.70		7.37			1.70			3.10			<1			<1.6						
						21.75		35.26		8.17		103.70		7.38			1.80			2.80			<1			<1.6						
				Bottom	16.0	21.75	21.75	35.26	35.26	8.17	8.17	103.70	103.70	7.38	7.38	7.38	1.80	1.83	1.72	2.80	2.53	2.83	2.80	2.53	2.83	<1	<1	<1	<1.6	<1.6	<1.6	
						21.75		35.26		8.17		103.70		7.38			1.80			2.40			<1			<1.6						
						21.75		35.26		8.17		103.70		7.38			1.80			2.40			<1			<1.6						

**Water Quality Monitoring Results at IS3 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Copper (µg/L)		Total PAH (µg/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA
5-Oct-20	Rainy	8:47	Moderate	Surface	1.1	28.61	28.61	30.41	30.40	7.44	7.44	86.20	86.40	5.90	5.91	6.60	6.50	3.00	3.10	<1	<1	<1.6	<1.6	<1.6				
						28.61	28.61	30.41	30.40	7.44	7.44	86.20	86.40	5.90	5.91	6.60	6.50	3.00	3.10	<1	<1	<1.6	<1.6	<1.6				
						28.66	28.66	31.01	31.04	7.47	7.46	72.80	73.23	5.09	5.10	8.90	8.97	3.30	3.33	<1	<1	<1.6	<1.6	<1.6				
				Middle	8.0	28.66	28.66	31.07	31.04	7.45	7.45	73.60	73.23	5.11	5.10	9.20	9.20	3.50	3.33	<1	<1	<1.6	<1.6	<1.6				
						28.67	28.67	31.04	31.04	7.45	7.45	73.30	73.23	5.10	5.10	8.80	8.80	3.20	3.33	<1	<1	<1.6	<1.6	<1.6				
						28.69	28.69	31.63	31.62	7.50	7.51	75.10	75.53	5.32	5.34	9.20	9.37	2.60	2.60	<1	<1	<1.6	<1.6	<1.6				
Bottom	15.0	28.70	28.69	31.62	31.62	7.51	7.51	76.00	75.53	5.37	5.34	9.30	9.37	2.50	2.60	<1	<1	<1.6	<1.6	<1.6								
		28.69	28.69	31.62	31.62	7.51	7.51	75.50	75.53	5.34	5.34	9.60	9.37	2.70	2.60	<1	<1	<1.6	<1.6	<1.6								
		28.26	28.27	31.95	31.95	8.08	8.08	87.90	88.00	5.73	5.74	2.50	2.40	2.50	2.70	<1	<1	<1.6	<1.6	<1.6								
7-Oct-20	Cloudy	9:59	Moderate	Surface	1.0	28.28	28.27	31.94	31.95	8.07	8.08	88.10	88.00	5.75	5.74	2.30	2.40	2.90	2.70	<1	<1	<1.6	<1.6	<1.6				
						28.27	28.27	31.97	31.97	8.09	8.09	88.00	88.00	5.74	5.74	2.70	2.70	2.70	2.70	<1	<1	<1.6	<1.6	<1.6				
						28.62	28.62	32.43	32.43	8.07	8.06	86.80	86.83	5.62	5.62	3.30	3.20	3.20	2.90	<1	<1	<1.6	<1.6	<1.6				
				Middle	8.1	28.62	28.62	32.43	32.43	8.07	8.07	87.00	86.83	5.63	5.62	3.20	3.20	3.20	2.90	<1	<1	<1.6	<1.6	<1.6				
						28.62	28.62	32.43	32.43	8.07	8.07	86.70	86.83	5.61	5.62	3.10	3.20	2.70	2.90	<1	<1	<1.6	<1.6	<1.6				
						28.63	28.63	32.45	32.45	8.08	8.06	87.00	86.83	5.63	5.62	3.70	3.70	3.90	3.70	<1	<1	<1.6	<1.6	<1.6				
Bottom	15.2	28.63	28.63	32.45	32.45	8.05	8.06	86.60	86.80	5.61	5.62	3.80	3.70	3.50	3.70	<1	<1	<1.6	<1.6	<1.6								
		28.63	28.63	32.45	32.45	8.06	8.06	86.80	86.80	5.61	5.62	3.60	3.70	3.70	3.70	<1	<1	<1.6	<1.6	<1.6								
		27.90	27.89	31.88	31.87	8.06	8.06	91.10	91.03	5.86	5.86	4.70	4.57	4.10	4.13	<1	<1	<1.6	<1.6	<1.6								
10-Oct-20	Sunny	18:11	Moderate	Surface	1.0	27.89	27.89	31.88	31.87	8.06	8.06	91.00	91.03	5.85	5.86	4.60	4.57	4.30	4.13	<1	<1	<1.6	<1.6	<1.6				
						27.89	27.89	31.86	31.86	8.06	8.06	91.00	91.03	5.86	5.86	4.40	4.57	4.00	4.13	<1	<1	<1.6	<1.6	<1.6				
						27.90	27.90	31.92	31.92	8.06	8.06	90.50	90.43	5.82	5.82	4.50	4.63	5.70	5.63	<1	<1	<1.6	<1.6	<1.6				
				Middle	8.3	27.90	27.90	31.92	31.92	8.07	8.06	90.40	90.43	5.82	5.82	4.70	4.63	5.80	5.63	<1	<1	<1.6	<1.6	<1.6				
						27.89	27.89	31.92	31.92	8.06	8.06	90.50	90.43	5.82	5.82	4.70	4.63	5.40	5.63	<1	<1	<1.6	<1.6	<1.6				
						27.90	27.90	31.97	31.97	8.06	8.06	90.60	90.57	5.83	5.83	4.70	4.73	6.70	6.87	<1	<1	<1.6	<1.6	<1.6				
Bottom	15.5	27.90	27.90	32.00	31.97	8.07	8.06	90.60	90.57	5.83	5.83	4.70	4.73	7.00	6.87	<1	<1	<1.6	<1.6	<1.6								
		27.90	27.90	31.94	31.97	8.06	8.06	90.50	90.57	5.82	5.83	4.80	4.73	6.90	6.87	<1	<1	<1.6	<1.6	<1.6								
		26.15	26.15	34.78	34.79	7.93	7.93	98.20	98.60	6.53	6.56	2.50	2.53	3.20	3.27	1.00	1.00	<1.6	<1.6	<1.6								
12-Oct-20	Sunny	15:32	Moderate	Surface	1.0	26.15	26.15	34.78	34.79	7.93	7.93	98.90	98.60	6.58	6.56	2.60	2.53	3.40	3.27	1.00	1.00	<1.6	<1.6	<1.6				
						26.16	26.16	34.80	34.79	7.92	7.92	98.70	98.60	6.57	6.56	2.50	2.53	3.20	3.27	1.00	1.00	<1.6	<1.6	<1.6				
						26.19	26.17	34.76	34.77	7.92	7.92	98.20	98.20	6.53	6.53	2.50	2.57	3.80	3.63	1.00	1.00	<1.6	<1.6	<1.6				
				Middle	8.5	26.16	26.17	34.78	34.77	7.93	7.92	98.40	98.20	6.54	6.53	2.70	2.57	3.50	3.63	1.00	1.00	1.33	<1.6	<1.6	<1.6			
						26.17	26.17	34.77	34.77	7.92	7.92	98.00	98.20	6.52	6.53	2.50	2.57	3.60	3.63	1.00	1.00	<1.6	<1.6	<1.6				
						26.15	26.18	34.78	34.77	7.92	7.93	97.80	98.03	6.50	6.52	2.50	2.53	4.00	4.00	2.00	2.00	<1.6	<1.6	<1.6				
Bottom	16.1	26.18	26.18	34.77	34.77	7.92	7.93	97.60	98.03	6.49	6.52	2.60	2.53	4.10	4.00	2.00	2.00	<1.6	<1.6	<1.6								
		26.20	26.18	34.76	34.77	7.94	7.93	98.70	98.03	6.56	6.52	2.50	2.53	3.90	4.00	2.00	2.00	<1.6	<1.6	<1.6								
		25.17	25.17	34.83	34.83	7.92	7.92	95.00	95.03	6.42	6.42	3.80	3.87	9.00	8.80	2.00	2.00	<1.6	<1.6	<1.6								
14-Oct-20	Fine	17:08	Moderate	Surface	1.1	25.17	25.17	34.83	34.83	7.92	7.92	95.00	95.03	6.42	6.42	3.80	3.87	9.00	8.80	2.00	2.00	<1.6	<1.6	<1.6				
						25.18	25.18	34.83	34.83	7.92	7.92	94.90	95.03	6.41	6.42	3.90	3.87	8.60	8.80	2.00	2.00	<1.6	<1.6	<1.6				
						25.18	25.18	34.83	34.83	7.92	7.92	95.00	95.03	6.42	6.42	4.00	4.03	7.50	7.30	2.00	2.00	<1.6	<1.6	<1.6				
				Middle	8.5	25.18	25.18	34.83	34.83	7.91	7.91	95.00	94.97	6.42	6.42	4.00	4.03	7.10	7.30	2.00	2.00	2.00	<1.6	<1.6	<1.6			
						25.18	25.18	34.83	34.83	7.91	7.91	94.90	94.97	6.41	6.42	4.10	4.03	7.30	7.30	2.00	2.00	<1.6	<1.6	<1.6				
						25.19	25.18	34.83	34.83	7.91	7.92	94.80	94.73	6.41	6.40	4.20	4.03	5.90	6.03	2.00	2.00	<1.6	<1.6	<1.6				
Bottom	15.7	25.18	25.18	34.83	34.83	7.92	7.92	94.70	94.73	6.40	6.40	4.00	4.03	6.20	6.03	2.00	2.00	<1.6	<1.6	<1.6								
		25.18	25.18	34.83	34.83	7.92	7.92	94.70	94.73	6.40	6.40	3.90	4.03	6.00	6.03	2.00	2.00	<1.6	<1.6	<1.6								
		25.26	25.25	34.85	34.86	8.18	8.18	90.70	90.73	6.12	6.12	3.70	3.73	3.50	3.27	1.00	1.00	<1.6	<1.6	<1.6								
16-Oct-20	Sunny	18:16	Moderate	Surface	1.1	25.24	25.25	34.87	34.86	8.19	8.18	90.70	90.73	6.11	6.12	3.60	3.73	3.00	3.27	1.00	1.00	<1.6	<1.6	<1.6				
						25.24	25.25	34.85	34.86	8.16	8.16	90.80	90.73	6.13	6.12	3.90	3.73	1.00	1.00	<1.6	<1.6	<1.6						
						25.17	25.18	34.86	34.86	8.17	8.17	90.20	90.73	6.10	6.12	4.10	4.20	4.50	4.63	1.00	1.00	<1.6	<1.6	<1.6				
				Middle	8.0	25.19	25.18	34.86	34.86	8.18	8.17	90.00	90.07	6.09	6.09	4.30	4.20	4.80	4.63	1.00	1.00	1.00	<1.6	<1.6	<1.6			
						25.18	25.18	34.85	34.86	8.16	8.17	90.00	90.07	6.08	6.09	4.20	4.20	4.60	4.63	1.00	1.00	<1.6	<1.6	<1.6				
						25.16	25.16	34.85	34.86	8.17	8.17	90.20	90.07	6.09	6.09	5.00	5.10	5.40	5.53	1.00	1.00	<1.6	<1.6	<1.6				
Bottom	15.0	25.16	25.16	34.85	34.86	8.16	8.17	89.60	89.87	6.06	6.07	5.00	5.10	5.40	5.53	1.00	1.00	<1.6	<1.6	<1.6								
		25.16	25.16	34.85	34.86	8.16	8.17	89.60	89.87	6.06	6.07	5.00	5.10	5.40	5.53	1.00	1.00	<1.6	<1.6	<1.6								
		24.61	24.62	35.20	35.20	7.98	7.98	89.70	89.70	6.11	6.11	3.80	3.73	3.70	3.83	1.00	1.00	<1.6	<1.6	<1.6								

**Water Quality Monitoring Results at IS3 - Mid-Flood Tide**

Date	Weather Condition	Sampling Time	Sea Condition	Depth (m)		Temperature(°C)		Salinity(ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µg/L)			Total PAH (µg/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA	Value	Average	DA
2-Nov-20	Fine	7:39	Moderate	Surface	0.9	22.76	22.66	35.56	35.57	8.01	8.01	91.50	92.00	6.42	6.47	6.49	2.30	2.27	2.31	3.00	2.07	2.60	1.00	1.00	1.00	<1.6	<1.6	<1.6
						22.57		35.59		8.02		92.30		6.50			2.30			1.20			1.00			<1.6		
						22.64		35.57		8.01		92.20		6.49			2.20			2.00			1.00			<1.6		
						22.47		35.65		8.02		92.40		6.52			2.30			2.50			1.00			<1.6		
						22.47		35.65		8.02		92.20		6.50			2.30			2.80			1.00			<1.6		
						22.45		35.66		8.03		91.90		6.48			2.40			2.40			1.00			<1.6		
				Middle	8.7	22.44	35.67	8.01	91.90	6.48	2.40	3.10	1.00	<1.6														
						22.45	35.66	8.02	91.60	6.46	2.30	3.40	1.00	<1.6														
						22.44	35.67	8.02	92.30	6.51	2.30	3.00	1.00	<1.6														
						22.38	35.62	8.10	94.10	6.64	1.40	3.30	<1	<1.6														
						22.38	35.62	8.10	94.60	6.68	1.30	3.10	<1	<1.6														
						22.37	35.62	8.10	95.00	6.71	1.40	3.80	<1	<1.6														
Bottom	16.3	22.37	35.62	8.10	93.80	6.63	1.40	4.00	<1	<1.6																		
		22.37	35.63	8.10	95.30	6.73	1.30	3.20	<1	<1.6																		
		22.37	35.63	8.10	94.50	6.67	1.40	4.40	<1	<1.6																		
		22.37	35.62	8.10	94.50	6.68	1.40	5.00	<1	<1.6																		
		22.37	35.62	8.10	94.20	6.66	1.40	4.40	<1	<1.6																		
		22.37	35.63	8.09	95.90	6.77	1.40	5.30	<1	<1.6																		
4-Nov-20	Fine	9:42	Moderate	Surface	1.0	22.38	22.38	35.62	35.62	8.10	8.10	94.10	94.57	6.64	6.68	6.68	1.40	1.37	1.38	3.30	3.40	4.06	<1	<1	<1	<1.6	<1.6	<1.6
						22.37		35.62		8.10		94.60		6.68			1.30			3.10			<1			<1.6		
						22.37		35.62		8.10		95.00		6.71			1.40			3.80			<1			<1.6		
						22.37		35.62		8.10		93.80		6.63			1.40			4.00			<1			<1.6		
						22.37		35.63		8.10		95.30		6.73			1.30			3.20			<1			<1.6		
						22.37		35.63		8.10		94.50		6.67			1.40			4.40			<1			<1.6		
				Middle	8.4	22.37	35.62	8.10	94.50	6.68	1.40	5.00	<1	<1.6														
						22.37	35.62	8.10	94.20	6.66	1.40	4.40	<1	<1.6														
						22.37	35.63	8.09	95.90	6.77	1.40	5.30	<1	<1.6														
						22.26	35.10	8.27	103.30	7.33	1.30	4.70	1.00	<1.6														
						22.27	35.08	8.26	103.50	7.34	1.40	3.50	1.00	<1.6														
						22.25	35.09	8.28	103.60	7.36	1.20	3.00	1.00	<1.6														
Bottom	15.8	22.27	35.62	8.10	93.80	6.63	1.40	4.00	<1	<1.6																		
		22.27	35.63	8.10	95.30	6.73	1.30	3.20	<1	<1.6																		
		22.27	35.63	8.10	94.50	6.67	1.40	4.40	<1	<1.6																		
		22.27	35.62	8.10	94.50	6.68	1.40	5.00	<1	<1.6																		
		22.27	35.62	8.10	94.20	6.66	1.40	4.40	<1	<1.6																		
		22.27	35.63	8.09	95.90	6.77	1.40	5.30	<1	<1.6																		
6-Nov-20	Sunny	10:54	Moderate	Surface	1.1	22.26	22.26	35.10	35.09	8.27	8.27	103.30	103.47	7.33	7.34	7.25	1.30	1.30	1.68	4.70	3.73	4.03	1.00	1.00	1.00	<1.6	<1.6	<1.6
						22.27		35.08		8.26		103.50		7.34			1.40			3.50			1.00			<1.6		
						22.25		35.09		8.28		103.60		7.36			1.20			3.00			1.00			<1.6		
						22.11		35.54		8.27		100.70		7.15			1.70			3.00			<1			<1.6		
						22.12		35.52		8.27		100.60		7.14			1.70			3.70			<1			<1.6		
						22.11		35.54		8.26		101.20		7.18			1.80			4.50			<1			<1.6		
				Middle	8.0	22.09	35.54	8.26	100.20	7.11	2.10	4.30	<1	<1.6														
						22.09	35.54	8.26	100.10	7.11	1.90	4.40	<1	<1.6														
						22.09	35.54	8.24	100.20	7.12	2.00	5.20	<1	<1.6														
						22.26	35.10	8.27	103.30	7.33	1.30	4.70	1.00	<1.6														
						22.27	35.08	8.26	103.50	7.34	1.40	3.50	1.00	<1.6														
						22.25	35.09	8.28	103.60	7.36	1.20	3.00	1.00	<1.6														
Bottom	15.0	22.09	35.54	8.26	100.20	7.11	2.10	4.30	<1	<1.6																		
		22.09	35.54	8.26	100.10	7.11	1.90	4.40	<1	<1.6																		
		22.09	35.54	8.24	100.20	7.12	2.00	5.20	<1	<1.6																		
		21.78	35.28	8.15	101.90	7.24	1.80	2.80	1.00	<1.6																		
		21.77	35.28	8.16	101.50	7.20	1.80	3.60	1.00	<1.6																		
		21.78	35.28	8.15	102.00	7.24	1.70	2.90	1.00	<1.6																		
Middle	8.7	21.77	35.28	8.15	101.90	7.24	1.80	2.80	<1	<1.6																		
		21.78	35.28	8.15	101.70	7.23	2.00	2.40	<1	<1.6																		
		21.78	35.28	8.15	101.60	7.22	1.90	3.80	<1	<1.6																		
		21.78	35.28	8.15	101.90	7.24	2.10	2.60	1.00	<1.6																		
		21.78	35.28	8.15	101.50	7.21	2.00	3.40	1.00	<1.6																		
		21.79	35.28	8.16	101.30	7.20	2.00	3.00	1.00	<1.6																		
Bottom	16.4	21.78	35.28	8.15	101.90	7.24	2.10	2.60	<1	<1.6																		
		21.78	35.28	8.15	101.50	7.21	2.00	3.40	1.00	<1.6																		
		21.78	35.28	8.15	101.30	7.20	2.00	3.00	1.00	<1.6																		
		21.78	35.28	8.15	101.90	7.24	2.10	2.60	1.00	<1.6																		
		21.78	35.28	8.15	101.50	7.21	2.00	3.40	1.00	<1.6																		
		21.79	35.28	8.16	101.30	7.20	2.00	3.00	1.00	<1.6																		
9-Nov-20	Sunny	19:20	Moderate	Surface	1.0	21.78	21.78	35.28	35.28	8.15	8.15	101.90	101.80	7.24	7.23	7.23	1.80	1.77	1.90	2.80	3.10	3.03	1.00	1.00	1.00	<1.6	<1.6	<1.6
						21.77		35.28		8.16		101.50		7.20			1.80			3.60			1.00			<1.6		
						21.78		35.28		8.15		102.00		7.24			1.70			2.90			1.00			<1.6		
						21.77		35.28		8.15		101.90		7.24			1.80			2.80			<1			<1.6		
						21.78		35.28		8.15		101.70		7.23			2.00			2.40			<1			<1.6		
						21.78		35.28		8.15		101.60		7.22			1.90			3.80			<1			<1.6		
				Middle	8.7	21.77	35.28	8.15	101.90	7.24	2.10	2.60	<1	<1.6														
						21.78	35.28	8.15	101.70	7.23	2.00	2.40	<1	<1.6														
						21.78	35.28	8.15	101.60	7.22	1.90	3.80	<1	<1.6														
						21.78	35.28	8.15	101.90	7.24	2.10	2.60	1.00	<1.6														
						21.78	35.28	8.15	101.50	7.21	2.00	3.40	1.00	<1.6														
						21.78	35.28	8.15	101.30	7.20	2.00	3.00	1.00	<1.6														
Bottom	16.4	21.78	35.28	8.15	101.90	7.24	2.10	2.60	<1	<1.6																		
		21.78	35.28	8.15	101.50	7.21	2.00	3.40	1.00	<1.6																		
		21.78	35.28	8.15	101.30	7.20	2.00	3.00	1.00	<1.6																		
		21.78	35.28	8.15	101.90	7.24	2.10	2.60	1.00	<1.6																		
		21.78	35.28	8.15	101.50	7.21	2.00	3.40	1.00	<1.6																		
		21.79	35.28	8.16	101.30	7.20	2.00	3.00	1.00	<1.6																		

---

**APPENDIX J**  
**Details of Exceedances Recorded for Water Quality**  
**Monitoring**

---

## Appendix J - Detail of Water Quality Exceedance

12 October 2020

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Ebb	Suspended Solid	3.58	3.01	13.80	3.26	18.70	It is considered that the source for the relatively high concentration of Suspended Solids and Copper level was not originated from the construction site due to the proper mitigation measure for dredging was implemented, and no muddy plume observed at the designated discharge point. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS2	Mid-Flood	Copper	2.00	1.20	2.00	1.30	3.00	
IS3	Mid-Flood	Copper	1.33	1.20	2.00	1.30	3.00	

Remark:

Text highlighted in blue = Action Level Exceedance

Text highlighted in red = Limit Level Exceedance

## Appendix J - Detail of Water Quality Exceedance

14 October 2020

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Flood	Copper	2.00	2.40	2.00	2.60	3.00	It is considered that the source for the relatively high concentration of Copper level was not originated from the construction site due to the proper mitigation measure for dredging was implemented, and no muddy plume observed at the designated discharge point. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS2	Mid-Flood	Copper	2.00	2.40	2.00	2.60	3.00	
IS3	Mid-Flood	Copper	2.00	2.40	2.00	2.60	3.00	

Remark:

Text highlighted in blue = Action Level Exceedance

Text highlighted in red = Limit Level Exceedance

## Appendix J - Detail of Water Quality Exceedance

19 October 2020

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Ebb	Suspended Solid	5.03	4.59	13.80	4.97	18.70	It is considered that the source for the relatively high concentration of Suspended Solids was not originated from the construction site due to the proper mitigation measure for dredging was implemented, and no muddy plume observed at the designated discharge point. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS2	Mid-Ebb	Suspended Solid	5.30	4.59	13.80	4.97	18.70	
IS3	Mid-Ebb	Suspended Solid	5.54	4.59	13.80	4.97	18.70	

Remark:

Text highlighted in blue = Action Level Exceedance

Text highlighted in red = Limit Level Exceedance

## Appendix J - Detail of Water Quality Exceedance

21 October 2020

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS3	Mid-Ebb	Suspended Solid	4.37	4.28	13.80	4.64	18.70	It is considered that the source for the relatively high concentration of Suspended Solids was not originated from the construction site due to the proper mitigation measure for dredging was implemented, and no muddy plume observed at the designated discharge point. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.

Remark:

Text highlighted in blue = Action Level Exceedance

Text highlighted in red = Limit Level Exceedance



## Appendix J - Detail of Water Quality Exceedance

28 October 2020

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS2	Mid-Flood	Turbidity	3.02	2.85	7.00	3.09	8.40	It is considered that the source for the relatively high concentration of Turbidity level and Suspended Solids were not originated from the construction site due to dredging was not implemented on 28 October 2020, and no muddy plume observed at the designated discharge point. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS3	Mid-Flood	Turbidity	3.77	2.85	7.00	3.09	8.40	
IS3	Mid-Flood	Suspended Solids	3.97	3.93	13.80	4.26	18.70	

Remark:

Text highlighted in blue = Action Level Exceedance

Text highlighted in red = Limit Level Exceedance

## Appendix J - Detail of Water Quality Exceedance

30 October 2020

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS3	Mid-Flood	Turbidity	2.12	1.99	7.00	2.15	8.40	It is considered that the source for the relatively high concentration of Turbidity level was not originated from the construction site due to no dredging was implemented on 30 October 2020, and no muddy plume observed at the designated discharge point. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.

Remark:

Text highlighted in blue = Action Level Exceedance

Text highlighted in red = Limit Level Exceedance

## Appendix J - Detail of Water Quality Exceedance

6 November 2020

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS3	Mid-Flood	Turbidity	1.68	1.57	7.00	1.70	8.40	It is considered that the source for the relatively high concentration of Suspended Solids and Turbidity level was not originated from the construction site as there was no dredging implemented on 6 November 2020, and no muddy plume observed at the designated discharge point. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS2	Mid-Flood	Suspended Solids	4.01	3.21	13.80	3.48	18.70	
IS3	Mid-Flood	Suspended Solids	4.03	3.21	13.80	3.48	18.70	

Remark:

Text highlighted in blue = Action Level Exceedance

Text highlighted in red = Limit Level Exceedance

## Appendix J - Detail of Water Quality Exceedance

9 November 2020

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Flood	Suspended Solids	3.03	2.91	13.80	3.15	18.70	It is considered that the source for the relatively high concentration of Suspended Solids was not originated from the construction site as there was no dredging implemented on 9 November 2020, and no muddy plume observed at the designated discharge point. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS3	Mid-Flood	Suspended Solids	3.03	2.91	13.80	3.15	18.70	

Remark:

Text highlighted in blue = Action Level Exceedance

Text highlighted in red = Limit Level Exceedance

---

**APPENDIX K**

**Event and Action Plan**

---

## Appendix K Event Action Plan

### Event / Action Plan for Construction Dust Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
<b>ACTION LEVEL</b>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Inform the Contractor, IEC and ER;</li> <li>2. Discuss with the Contractor and IEC on the remedial measures required;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s), investigate the causes of exceedance and propose remedial measures;</li> <li>2. Implement remedial measures;</li> <li>3. Amend working methods agreed with the ER as appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Inform the Contractor, IEC and ER;</li> <li>2. Discuss with the ER, IEC and Contractor on the remedial measures required;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. If exceedance continues, arrange meeting with the IEC, ER and Contractor;</li> <li>6. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Review and agree on the remedial measures proposed by the Contractor;</li> <li>3. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal as appropriate.</li> </ol>

## Appendix K Event Action Plan

EVENT	ACTION			
	ET	IEC	ER	Contractor
<b>LIMIT LEVEL</b>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Inform the Contractor, IEC, EPD and ER;</li> <li>2. Repeat measurement to confirm findings;</li> <li>3. Increase monitoring frequency to daily;</li> <li>4. Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check the Contractor's working method;</li> <li>3. Discuss with the ET, ER and Contractor on possible remedial measures;</li> <li>4. Review and advise the ER and ET on the effectiveness of Contractor's remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Review and agree on the remedial measures proposed by the Contractor;</li> <li>3. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) and investigate the causes of exceedance;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Amend proposal if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify Contractor, IEC, EPD and ER ;</li> <li>2. Repeat measurement to confirm findings;</li> <li>3. Increase monitoring frequency to daily;</li> <li>4. Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented;</li> <li>5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken;</li> <li>6. Review the effectiveness of the Contractor's remedial measures and keep IEC, EPD and ER informed of the results;</li> <li>7. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check the Contractor's working method;</li> <li>3. Discuss with ET, ER, and Contractor on the potential remedial measures;</li> <li>4. Review and advise the ER and ET on the effectiveness of Contractor's remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>3. Supervise the implementation of remedial measures;</li> <li>4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) and investigate the causes of exceedance;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Revise and resubmit proposals if problem still not under control;</li> <li>6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Appendix K Event Action Plan

### Event and Action Plan for Construction Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
<b>Exceedance of Action Level</b>	<ol style="list-style-type: none"> <li>1. Notify the Contractor, IEC and ER;</li> <li>2. Discuss with the ER, IEC and Contractor on the remedial measures required; and</li> <li>3. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the contractor; and</li> <li>2. Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of complaint in writing;</li> <li>2. Review and agree on the remedial measures proposed by the Contractor; and</li> <li>3. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Investigate the complaint and propose remedial measures;</li> <li>2. Report the results of investigation to the IEC, ET and ER;</li> <li>3. Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; and</li> <li>4. Implement noise mitigation proposals.</li> </ol>
<b>Exceedance of Limit Level</b>	<ol style="list-style-type: none"> <li>1. Notify the Contractor, IEC, EPD and ER ;</li> <li>2. Repeat measurement to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Review the effectiveness of Contractor's remedial measures and keep IEC, EPD and ER informed of the results; and</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check the Contractor's working method;</li> <li>3. Discuss with the ER, ET and Contractor on the potential remedial measures; and</li> <li>4. Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>3. Supervise the implementation of remedial measures; and</li> <li>4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Revise and resubmit proposals if problem still not under control; and</li> <li>6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>



## Appendix K Event Action Plan

### Event and Action Plan for Continuous Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>Action/Limit Level</b>	<ol style="list-style-type: none"> <li>1. Identify source ;</li> <li>2. Repeat measurement. If two consecutive measurements exceed Action/Limit Level, the exceedance is then confirmed;</li> <li>3. If exceedance is confirmed, notify IEC, ER and Contractor;</li> <li>4. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>5. Discuss jointly with the IEC, ER and Contractor and formulate remedial measures; and</li> <li>6. Assess effectiveness of Contractor's remedial actions and keep IEC and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the Works Contract 1123 ET;</li> <li>2. Check the Contractor's working method;</li> <li>3. Discuss with the ER, Works Contract 1123 ET and Contractor on the potential remedial measures; and</li> <li>4. Review and advise the Works Contract 1123 ET and ER on the effectiveness of the remedial measures proposed by the Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. In consultation with the Works Contract 1123 ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>3. Ensure the proper implementation of remedial measures; and</li> <li>4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source with the Works Contract 1123 ET;</li> <li>2. If exceedance is confirmed, investigation the cause of exceedance and take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to the ER with copy to the IEC and ET of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Liaise with ER to optimize the effectiveness of the agreed mitigation;</li> <li>6. Revise and resubmit proposals if problem still not under control; and</li> <li>7. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Appendix K Event Action Plan

### Event and Action Plan for Water Quality Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>Action level being exceeded by one sampling day</b>	<ol style="list-style-type: none"> <li>1. Inform IEC, contractor and ER;</li> <li>2. Check monitoring data, all plant, equipment and Contractor's working methods; and</li> <li>3. Discuss remedial measures with IEC and Contractor and ER.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, ER and Contractor on the implemented mitigation measures;</li> <li>2. Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC, ET and Contractor on the implemented mitigation measures;</li> <li>2. Make agreement on the remedial measures to be implemented;</li> <li>3. Supervise the implementation of agreed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment;</li> <li>5. Consider changes of working methods;</li> <li>6. Discuss with ER, ET and IEC and purpose remedial measures to IEC and ER; and</li> <li>7. Implement the agreed mitigation measures.</li> </ol>
<b>Action level being exceeded by more than one consecutive sampling days</b>	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement on next day of exceedance to confirm findings;</li> <li>2. Inform IEC, contractor and ER;</li> <li>3. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>4. Discuss remedial measures with IEC, contractor and ER;</li> <li>5. Ensure remedial measures are implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ER, Contractor and ER on the implemented mitigation measures;</li> <li>2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ER, IEC and Contractor on the proposed mitigation measures;</li> <li>2. Make agreement on the remedial measures to be implemented; and</li> <li>3. Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment and consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and submit proposal of remedial measures to ER and IEC within 3 working days of notification; and</li> <li>6. Implement the agreed mitigation measures.</li> </ol>

## Appendix K Event Action Plan

### Event and Action Plan for Water Quality Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>Limit Level being exceed by one sampling day</b>	<ol style="list-style-type: none"> <li>1. Repeat measurement on next day of exceedance to confirm findings;</li> <li>2. Inform IEC, contractor and ER;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Consider changes of working methods;</li> <li>6. Discuss mitigation measures with IEC, ER and Contractor; and</li> <li>7. Ensure the agreed remedial measures are implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, Contractor and ER on the implemented mitigation measures;</li> <li>2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, IEC and Contractor on the implemented remedial measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the remedial measures to be implemented; and</li> <li>4. Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment and consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and</li> <li>6. Implement the agreed remedial measures.</li> </ol>
<b>Limit Level being exceed by more than one consecutive sampling days</b>	<ol style="list-style-type: none"> <li>1. Inform IEC, contractor and ER;</li> <li>2. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>3. Discuss mitigation measures with IEC, ER and Contractor; and</li> <li>4. Ensure mitigation measures are implemented; and</li> <li>5. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, Contractor and ER on the implemented mitigation measures;</li> <li>2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, IEC and Contractor on the implemented remedial measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the remedial measures to be implemented;</li> <li>4. Discuss with ET and IEC on the effectiveness of the implemented mitigation measures; and</li> <li>5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the dredging activities</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment and consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and</li> <li>6. Implement the agreed remedial measures.</li> <li>7. As directed by the ER, to slow down or stop all or part of the</li> </ol>

**Appendix K      Event Action Plan**

			until no exceedance of Limit level.	dredging activities until no exceedance of Limit level
--	--	--	-------------------------------------	--

---

**APPENDIX L**

**Cumulative Statistics on Complaints, Notification of  
Summons and Successful Prosecutions**

---

**Appendix L****Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions**

	<b>Date received</b>	<b>Subject</b>	<b>Status</b>	<b>Total no. received in this month</b>	<b>Total no. received since project commencement</b>
<b>Environmental complaints</b>	--	--	--	0	37
<b>Notification of summons</b>	--	--	--	0	0
<b>Successful prosecutions</b>	--	--	--	0	0

---

**APPENDIX M**

**Monthly Summary Waste Flow Table**

---

Appendix M  
Monthly Summary Waste Flow Table

Monthly Summary Waste Flow Table for 2020

Month	Actual Quantities of Inert C&D Materials Generated Monthly (Note 1)												Actual Quantities of Non-inert C&D Materials (i.e. C&D Wastes) Generated Monthly					Actual Quantities of Contaminated Soil Monthly		Actual Quantities of Land-based Sediment Monthly	Actual Quantities of Marine-based sediment Monthly					
	Generated					Disposed				Reused			Recycled			Disposed		Reused	Reused	Disposed		Disposed				
	Fill Material	Artificial Material			Total Quantity Generated	Disposed as Public Fills at TKO137	Disposed as Public Fills at TM38	Disposed as Public Fills at CWPFBP	Total Quantity Disposal	Reused in the Contract	Reused in Other Projects	Total Quantity Reused	Metals	Paper/ cardboard packaging (Note 3)	Plastics	Chemical Waste	General Refuse (Note 2)	Reused in the Contract	Reused in the Contract	Disposed at Designated Site		Disposed at Designated Site				
		Soil and Rock	Broken Concrete	Asphalt																Building Derbis	Type 1 (Cat. L)	Type 1 (Cat. M <sub>p</sub> )	Type 2 (Cat. M <sub>i</sub> , Cat. H)	Type 1 (Cat. L, Cat. M <sub>p</sub> )	Type 2 (Cat. M <sub>i</sub> , Cat. H <sub>p</sub> )	Type 3 (Cat. H <sub>i</sub> )
Unit	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000Kg)	('000Kg)	('000Kg)	('000L)	('000Kg)	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )		
Jan	35.394	0.008	0.000	0.000	35.402	0.000	0.031	0.000	0.031	0.000	35.371	35.371	33.130	0.180	0.000	0.000	21.510	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.309	0.000
Feb	48.036	0.000	0.023	0.000	48.058	0.000	1.065	0.000	1.065	0.000	46.993	46.993	0.000	0.000	0.000	0.000	13.800	0.000	0.000	0.000	0.000	0.000	0.724	4.126	0.000	
Mar	40.020	0.008	0.000	0.000	40.029	5.760	0.024	0.000	5.784	0.000	34.245	34.245	0.000	0.214	0.000	0.000	33.740	0.000	0.000	0.000	0.000	0.000	6.496	8.543	0.000	
Apr	46.955	0.003	0.002	0.000	46.960	24.984	0.895	0.000	25.879	0.000	21.081	21.081	0.000	0.172	0.000	1.400	38.070	0.000	0.000	0.000	0.000	0.000	10.151	8.900	0.000	
May	46.664	0.007	0.074	0.000	46.745	35.045	5.697	0.000	40.742	0.000	6.003	6.003	0.000	0.000	0.000	0.000	36.930	0.000	0.000	0.000	0.000	0.000	6.134	1.051	0.000	
Jun	63.995	0.068	0.000	0.000	64.063	42.410	17.309	0.000	59.719	0.000	4.343	4.343	13.330	0.000	0.000	0.000	46.060	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
<b>SUB-TOTAL</b>	<b>281.064</b>	<b>0.094</b>	<b>0.099</b>	<b>0.000</b>	<b>281.257</b>	<b>108.199</b>	<b>25.021</b>	<b>0.000</b>	<b>133.220</b>	<b>0.000</b>	<b>148.036</b>	<b>148.036</b>	<b>46.460</b>	<b>0.566</b>	<b>0.000</b>	<b>1.400</b>	<b>190.110</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>23.505</b>	<b>22.929</b>	<b>0.000</b>	
Jul	55.313	0.008	0.000	0.000	55.321	42.107	8.908	0.000	51.015	0.000	4.306	4.306	51.140	0.237	0.000	0.000	56.340	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	30.427	0.011	0.000	0.000	30.438	27.996	0.517	0.000	28.512	0.593	1.333	1.926	60.160	0.000	0.000	0.000	48.120	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Sep	19.263	0.009	0.018	0.000	19.290	13.582	0.009	0.000	13.592	1.746	3.953	5.699	283.970	0.259	0.000	1.200	67.380	0.000	0.000	0.000	0.000	0.000	0.000	2.319	1.097	
Oct	1.786	0.045	0.031	0.000	1.862	0.302	0.000	0.000	0.302	0.163	1.397	1.560	60.330	0.199	0.000	0.000	82.250	0.000	0.000	0.000	0.000	0.000	2.401	3.835	0.000	
Nov	10.320	0.171	0.180	0.000	10.671	9.377	0.000	0.000	9.377	0.000	1.294	1.294	0.000	0.000	0.000	0.000	133.830	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Dec	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
<b>TOTAL in 2018</b>	<b>6.289</b>	<b>0.462</b>	<b>0.408</b>	<b>0.121</b>	<b>7.282</b>	<b>0.000</b>	<b>6.010</b>	<b>0.000</b>	<b>6.010</b>	<b>0.000</b>	<b>1.272</b>	<b>1.272</b>	<b>94.284</b>	<b>0.120</b>	<b>0.017</b>	<b>6.600</b>	<b>283.760</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>2.417</b>	<b>0.000</b>	
<b>TOTAL in 2019</b>	<b>187.465</b>	<b>0.023</b>	<b>3.686</b>	<b>0.000</b>	<b>191.174</b>	<b>0.000</b>	<b>3.801</b>	<b>0.000</b>	<b>3.801</b>	<b>27.868</b>	<b>159.505</b>	<b>187.373</b>	<b>275.583</b>	<b>1.888</b>	<b>1.259</b>	<b>11.600</b>	<b>436.940</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>13.455</b>	<b>4.977</b>	
<b>TOTAL in 2020</b>	<b>398.173</b>	<b>0.338</b>	<b>0.328</b>	<b>0.000</b>	<b>398.839</b>	<b>201.563</b>	<b>34.455</b>	<b>0.000</b>	<b>236.018</b>	<b>2.502</b>	<b>160.319</b>	<b>162.821</b>	<b>502.060</b>	<b>1.261</b>	<b>0.000</b>	<b>2.600</b>	<b>578.030</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>25.906</b>	<b>29.083</b>	<b>1.097</b>	
<b>CUMULATIVE TOTAL</b>	<b>591.927</b>	<b>0.823</b>	<b>4.422</b>	<b>0.121</b>	<b>597.295</b>	<b>201.563</b>	<b>44.266</b>	<b>0.000</b>	<b>245.829</b>	<b>30.370</b>	<b>321.096</b>	<b>351.466</b>	<b>871.927</b>	<b>3.269</b>	<b>1.276</b>	<b>20.800</b>	<b>1298.730</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>25.906</b>	<b>44.955</b>	<b>6.074</b>	

Notes:  
1. Assume the density of fill is 2 ton/m<sup>3</sup>.  
2. Refuse disposed to NENT landfill.